

<b>PERFORMANCE EVALUATION (CONSTRUCTION)</b>		<b>1. CONTRACT NUMBER</b> W912LD08C0037	
<b>INCOMPLETE-FINALIZED</b>		<b>2. CEC NUMBER</b> 191440361	
IMPORTANT: Be sure to complete Part III - Evaluation of Performance Elements on reverse.			
<b>PART I - GENERAL CONTRACT DATA</b>			
<b>3. TYPE OF EVALUATION (X one)</b> <input checked="" type="checkbox"/> INTERIM (List percentage <u>15</u> %) <input type="checkbox"/> FINAL		<b>4. TERMINATED FOR DEFAULT</b> <input type="checkbox"/> AMENDED	
<b>5. CONTRACTOR (Name, Address, and ZIP Code)</b> NUTMEG COMPANIES, INC THE 31 NEW LONDON TPKE NORWICH CT 063602314 USA NAICS Code: 236220		<b>6.a. PROCUREMENT METHOD (X one)</b> <input type="checkbox"/> SEALED BID <input checked="" type="checkbox"/> NEGOTIATED	
		<b>6.b. TYPE OF CONTRACT (X one)</b> <input checked="" type="checkbox"/> FIRM FIXED PRICE <input type="checkbox"/> COST REIMBURSEMENT	
		<input type="checkbox"/> OTHER (Specify)	
<b>7. DESCRIPTION AND LOCATION OF WORK</b> Construcion of New East Greenwich Readiness Center at Camp Fogarty, East Greenwich, RI			
<b>8. TYPE AND PERCENT OF SUBCONTRACTING</b>			
<b>9. FISCAL DATA</b>	<b>a. AMOUNT OF BASIC CONTRACT</b> \$7,465,200	<b>b. TOTAL AMOUNT OF MODIFICATIONS</b>	<b>c. LIQUIDATED DAMAGES ASSESSED</b>
<b>10. SIGNIFICANT DATES</b>	<b>a. DATE OF AWARD</b> 09/30/2008	<b>b. ORIGINAL CONTRACT COMPLETION DATE</b> 07/01/2010	<b>c. REVISED CONTRACT COMPLETION DATE</b> 08/01/2010
<b>PART II - PERFORMANCE EVALUATION OF CONTRACTOR</b>			
<b>11. OVERALL RATING (X appropriate block)</b> <input type="checkbox"/> OUTSTANDING <input type="checkbox"/> ABOVE AVERAGE <input type="checkbox"/> SATISFACTORY <input checked="" type="checkbox"/> MARGINAL <input type="checkbox"/> UNSATISFACTORY (Explain in Item 20 on reverse)			
<b>12. EVALUATED BY</b>			
<b>a. ORGANIZATION (Name and Address (Include ZIP Code))</b> FACILITIES MANAGEMENT OFFICER		<b>b. TELEPHONE NUMBER (Include Area Code)</b> 401-256-1803	
<b>c. NAME AND TITLE</b> (b) (6) CONTRACTING OFFICER REPRESENTATIVE		<b>d. SIGNATURE</b> //Electronically Signed//	<b>e. DATE</b> 08/14/2009
<b>13. EVALUATION REVIEWED BY</b>			
<b>a. ORGANIZATION (Name and Address (Include ZIP Code))</b>		<b>b. TELEPHONE NUMBER (Include Area Code)</b>	
<b>c. NAME AND TITLE</b>		<b>d. SIGNATURE</b>	<b>e. DATE</b>
<b>14. AGENCY USE (Distribution, etc.)</b>			

## PART III - EVALUATION OF PERFORMANCE ELEMENTS

N/A = NOT APPLICABLE O = OUTSTANDING A = ABOVE AVERAGE S = SATISFACTORY M = MARGINAL U = UNSATISFACTORY

15. QUALITY CONTROL							16. EFFECTIVENESS OF MANAGEMENT						
N/A	O	A	S	M	U		N/A	O	A	S	M	U	
a. QUALITY OF WORKMANSHIP				X			a. COOPERATION AND RESPONSIVENESS			X			
b. ADEQUACY OF THE CQC PLAN			X				b. MANAGEMENT OF RESOURCES/ PERSONNEL			X			
c. IMPLEMENTATION OF THE CQC PLAN				X			c. COORDINATION AND CONTROL OF SUBCONTRACTOR(S)					X	
d. QUALITY OF QC DOCUMENTATION			X				d. ADEQUACY OF SITE CLEAN-UP					X	
e. STORAGE OF MATERIALS				X			e. EFFECTIVENESS OF JOB-SITE SUPERVISION				X		
f. ADEQUACY OF MATERIALS			X				f. COMPLIANCE WITH LAWS AND REGULATIONS			X			
g. ADEQUACY OF SUBMITTALS			X				g. PROFESSIONAL CONDUCT			X			
h. ADEQUACY OF QC TESTING			X				h. REVIEW/RESOLUTION OF SUBCONTRACTOR'S ISSUES				X		
i. ADEQUACY OF AS-BUILTS	X						i. IMPLEMENTATION OF SUBCONTRACTING PLAN	X					
j. USE OF SPECIFIED MATERIALS				X									
k. IDENTIFICATION/CORRECTION OF DEFICIENT WORK IN A TIMELY MANNER				X									
17. TIMELY PERFORMANCE							18. COMPLIANCE WITH LABOR STANDARDS						
a. ADEQUACY OF INITIAL PROGRESS SCHEDULE			X				a. CORRECTION OF NOTED DEFICIENCIES					X	
b. ADHERENCE TO APPROVED SCHEDULE			X				b. PAYROLLS PROPERLY COMPLETED AND SUBMITTED				X		
c. RESOLUTION OF DELAYS	X						c. COMPLIANCE WITH LABOR LAWS AND REGULATIONS WITH SPECIFIC ATTENTION TO THE DAVIS-BACON ACT AND FEO REQUIREMENTS			X			
d. SUBMISSION OF REQUIRED DOCUMENTATION			X										
e. COMPLETION OF PUNCHLIST ITEMS	X						19. COMPLIANCE WITH SAFETY STANDARDS						
f. SUBMISSION OF UPDATED AND REVISED PROGRESS SCHEDULES			X				a. ADEQUACY OF SAFETY PLAN			X			
g. WARRANTY RESPONSE	X						b. IMPLEMENTATION OF SAFETY PLAN			X			
							c. CORRECTION OF NOTED DEFICIENCIES			X			

20. REMARKS (Explanation of unsatisfactory evaluation is required. Other comments are optional. Provide facts concerning specific events or actions to justify the evaluation. These data must be in sufficient detail to assist contracting officers in determining the contractor's responsibility. Continue on separate sheet(s), if needed.)

## Small Business Utilization

Does this contract include a subcontracting plan? No

Date of last Individual Subcontracting Report (ISR) / Summary Subcontracting Report (SSR): N/A

EVALUATOR REMARKS: The basis for unsatisfactory & marginal ratings in this interim evaluation is the lack of management of sub-contractors on the job site and the lack of following established procedures for changes or issues with construction plans and specifications. Contractor has been notified numerous times both via email and in direct communication of incidents and ongoing issues. The continued issues with the site contractor, (Colucci Development, 10 Southern Industrial Drive, Cranston, RI 02920) has starting effecting the progress of other sub-contractors on the job. Site supervision is rated at marginal due to the lack of management or adherence by the site contractor. Additionally, there have been several issues that have arisen in which the government should have been afforded the opportunity to make a decision on. These issues affect design, quality, price and workmanship and needed to be reviewed by the A/E of record and the government before work proceeded, this has not happened.

CONTRACTOR REMARKS: Subcontractor in question has been terminated

CONCURRENCE: I concur with this evaluation.

CONTRACTOR NAME: JASON L. BUGBEE

TITLE: VICE PRESIDENT

PHONE: 8608231780

DATE: 11/02/2009

-----Original Message-----

From: (b) (6) CW5  
Sent: Monday, March 16, 2009 12:28 PM  
To: Rick Mangarelli  
Cc: (b) (6) MAJ; (b) (6) CIV; (b) (6)  
Subject: RE: EGRC; 440016; Site conditions (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Sir, thank you for your prompt attention to this matter. We must not disturb our neighbors and we must maintain a clean and safe site as well.

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Monday, March 16, 2009 9:54 AM  
To: (b) (6)  
Subject: RE: EGRC; 440016; Site conditions (UNCLASSIFIED)

Good morning Sir,

I have called Steve Colucci this morning and discussed this email with him. I have directed Steve that these issues must stop immediately and can not be done again. I have directed Colucci Development to follow the contract documents with regard to their work hours, on site methods and the cleaning of the roads due to their negligence. The Nutmeg Companies, Inc. has notified Colucci Development that if they do not maintain the cleaning of their debris off the roadway NCI will hire a firm to clean the roads and back charge their contract.

Respectfully,

Joseph R. Mangarelli  
Project Manager  
The Nutmeg Companies, Inc.

-----Original Message-----

From: (b) (6) (b) (6)  
Sent: Monday, March 16, 2009 8:45 AM  
To: Rick Mangarelli; Ken  
Cc: (b) (6)  
Subject: RE: EGRC; 440016; Site conditions (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen, this must be addressed without delay. If any of this continues this week, the site contractor will be removed from the work site and will not be allowed to return. Thank you for your cooperation.

EGRC Site conditions - Colucci Response.txt

From: (b) (6) CW5  
Sent: Tuesday, March 17, 2009 1:15 PM  
To: (b) (6) CIV  
Subject: FW: EGRC Site conditions (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Mona, FYI to make sure you see this message traffic. I think all will be well now. (b) (6)

-----Original Message-----

From: Colucci Co.'s [mailto:cmg@conversent.net]  
Sent: Tuesday, March 17, 2009 11:58 AM  
To: Rick Mangarelli  
Cc: (b) (6) CW5  
Subject: EGRC Site conditions

Rick,

This letter is sent in response to your email dated March 16, 2009. I will address each issue separately.

Moving equipment on and off site will now be done only through the front gate off the South County Trail of the National Guard entrance. As for our driver turning in a private drive, he told us he had not done this but Colucci Development employees were specifically told no turning in private drives.

Colucci Development drivers were also told to adhere to all base speed limits and traffic signs. They were specifically told to slow down when on site with the dump trucks. Our equipment operators were also told to load trucks in a manner so that no spoils would fall into the road. If this does occur, our drivers are to notify a foreman on site, so we can clean it up. Colucci Development has also purchased a sweeper to clean up after their construction entrance. However, Colucci Development does not think it is responsible for anymore than three hundred feet (300') beyond their entrance. There are other companies, both site and general contractors and the National Guard trucks, that come out of the dirt roads and wooded areas that are also contributing to the mess in the roads so if Colucci Development has to sweep it, they should be compensated.

All submittals for Colucci Development materials were given to Nutmeg Companies and Colucci Development was told by Nutmeg to order all sewer, drainage and water materials.

It also may be advantageous to meet on site with all parties mentioned so we can avoid future issues like the ones mentioned above.

Please forward a copy of this email to (b) (6) and (b) (6)

Any questions or suggestions, please contact me.

Thank you,  
Stephen Colucci  
Colucci Development

----- Original Message -----

From: "Rick Mangarelli" <rick@nutmegcompanies.com>  
<mailto:rick@nutmegcompanies.com> >  
To: "Steve Colucci" <cmg@conversent.net> <mailto:cmg@conversent.net> >  
Sent: Monday, March 16, 2009 9:03 AM  
Subject: FW: EGRC; 440016; Site conditions (UNCLASSIFIED)

Page 1



EGRC Site conditions - Colucci Response.txt

Steve,

Please read this email from the contracting officer about your on site operations. This is extremely important that this is corrected immediately. This is very serious and you need to watch what you guys are doing.

Rick Mangarelli  
The Nutmeg Companies, Inc.

-----Original Message-----

From: (b) (6) CW5 [mailto:(b) (6)@us.army.mil]  
Sent: Monday, March 16, 2009 8:45 AM  
To: Rick Mangarelli; Ken  
Cc: (b) (6) CIV; (b) (6)  
Subject: RE: EGRC; 440016; Site conditions (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen, this must be addressed without delay. If any of this continues this week, the site contractor will be removed from the work site and will not be allowed to return. Thank you for your cooperation.

(b) (6)

CW5, GS, RIARNG  
Supervisory Contract Specialist  
USPFO-RI, 330 Camp Street  
Providence, RI 02906  
401-275-4222; DSN 247; FAX 4305

-----Original Message-----

From: (b) (6) MAJ  
Sent: Monday, March 16, 2009 8:36 AM  
To: Rick Mangarelli; Ken  
Cc: (b) (6) CIV; (b) (6) CW5  
Subject: EGRC; 440016; Site conditions (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen,

I spoke with Pete wagner, Nutmeg Super this morning concerning the following items;

The RIARNG has received a complaint from one of the personnel who live on south road, directly behind the base/south road entrance. Apparently your site contractor has been staging vehicles on the road, using the individuals driveway as a turn around and has off loaded equipment in the roadway at unreasonable hours. They should not be offloading or staging equipment in the roadway we have a large construction site that can handle that traffic. They also need to stay within the work hours designated for the job. 4AM in the morning to offload equipment is not within the work hours.

We spoke about the condition of the roadways here on Camp Fogarty, Your site contractor has been talked to several times regarding the speed of his

Page 2

EGRC Site conditions - Colucci Response.txt

vehicles on the base, overloading of those vehicles which continues to spill all over the roadways. I have brought up this issue a few time now. The roads need to be swept and the dump area needs to be maintained, to include the parking lot below.

Utilities installation; Presently your site contractor is in the process of installing site utilities. Unless I am mistaken NOT all of those submittals have been submitted and or returned to you. If this is the case it needs to be corrected immediately.

The issues above need to be addressed and corrected.

Thank you,

(b) (6)

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

EGRC 440016 Site Issues dtd 4-17-09 0810.txt  
From: (b) (6)  
Sent: Saturday, April 18, 2009 2:44 PM  
To: Larence, Gerald (CMW Associates Incorporated)  
Subject: FW: EGRC; 440016; Site Issues (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gerry,

Please file.

-----Original Message-----

From: (b) (6)  
Sent: Friday, April 17, 2009 8:10 AM  
To: Rick Mangarelli; (b) (6)  
Cc: (b) (6)  
Subject: EGRC; 440016; Site Issues (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Rick & Ken,

Steve Collucci stopped by the trailer looking for some guidance on the frequency of spraying water, why & where to move the water line piping and concerns about sweeping the road.

I told him he is the site contractor, control the dust, I am not giving him a set number of times I want the site sprayed. Just to let you know he plans on using a hydro seeding machine for dust control, Personally I do not think it is going to work, but I will give it a chance. Water Line he asked if he could move them on Monday, I told him Monday would be fine but no later. Sweeping, he indicated that the range road had some ruts and it was running his machine that is why he was not sweeping the road. I will go and look at it, but one way or another he will have to do something.

(b) (6)

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)  
(W) 401-275-4034  
(F) 401-275-4071

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

EGRC 440016 site Issues dtd 4-16-09 0243.txt  
From: (b) (6) CIV  
Sent: Wednesday, June 03, 2009 3:58 PM  
To: Larence, Gerald (CMW Associates Incorporated)  
Subject: FW: EGRC; 440016; Site Issues (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Not sure if every sent to you for filing

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Thursday, April 16, 2009 2:43 PM  
To: Steve Colucci  
Cc: (b) (6)  
Subject: FW: EGRC; 440016; Site Issues (UNCLASSIFIED)

Steve,

Please see the email I received from (b) (6) about the three (3) site issues that you need to correct no later than 3PM Friday April 17th. I will have Ken Bousquet send you a formal Cure Notice on these issues. Ken and I have verbally requested that you take care of items 1 & 2 several times in the last two weeks. You need to take care of these items quickly and also maintain them as required.

Joseph R. Mangarelli  
Senior Project Manager  
The Nutmeg Companies, Inc.

-----Original Message-----

From: (b) (6) us.army.mil]  
Sent: Thursday, April 16, 2009 12:53 PM  
To: Rick Mangarelli; Ken  
Cc: (b) (6)  
Subject: EGRC; 440016; Site Issues (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen,

For the past several weeks we have discussed the following three items and Nutmeg has failed to take appropriate action. This will be Nutmegs last chance to correct the items on their own.

The three issues area as follows:

1) The removal of the water line placed along the roadway by your site contractor. The water line was placed without any prior coordination and will be in the way of the contractor for the CSMS. This water line needs to be removed immediately.

2) Dust Control; we have talked for several weeks concerning dust control on the site with no effort of resolution. Dust from the site is having the following impacts; the dust is moving onto the adjacent construction site (CSMS) and is coating the building and structure. Dust is drifting off the site into the homes located across South Road impacting the RIARNG's Neighbors; Dust is drifting off the site onto the Route  
Page 1

4 (highway) causing a potential hazard. The movement of dust off the project site is considered a hazard and must be addressed.

3) Road cleaning: Nutmeg has made efforts to sweep and clean the roads however that also has been lacking once again. The main road out to the construction site needs to be swept again and Range road needs to be addressed.

Gentlemen these items need to be addressed today; I expect to hear from Nutmeg today with their solution to the above concerns.

Thanks you for your attention in this manner.

(b) (6)

MAJ. RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]

Sent: Monday, June 29, 2009 11:11 AM

To: (b) (6) MAJ

Subject: FW: SITE WORK

(b) (6)

This is the email that Pete Wagner sent to the Colucci's this morning.

Rick

-----Original Message-----

From: peter j wagner [mailto:pwagnernci@verizon.net]

Sent: Monday, June 29, 2009 10:20 AM

To: Steve Colucci; Tom Colucci

Cc: Rick Mangarelli

Subject: SITE WORK

TOM AND STEVE AND JIM COLUCCI, THE REMOVAL OF TOP SOIL THAT IS BEING SCREENED AND LOADED MUST STOP. YOUR DRIVERS/OPERATORS WERE TOLD TO STOP REMOVING STORED TOP SOIL FROM LEAVING SITE. THEY CONTINUED AFTER THEY WERE TOLD TO STOP. COLUCCI DEVELOPMENT HAS NOT SHOWN UP ON SITE TO WORK ON A LIST OF ITEMS THAT ARE HOLDING UP PROGRESS, BUT COLUCCI WILL COME AND SCREEN STORED TOP SOIL AND REMOVE IT FROM SITE. THIS ACT IS A DIRECT VIOLATION OF YOUR CONTRACT. COLUCCI NEEDS TO BE ON SITE TODAY 6/29/2009 AS PROMISED ON FRIDAY 6/26/2009 IN A CONVERSTION WITH PROJECT SUPT. AND I QUOTE WE WILL BE ON SITE MONDAY FULL FORCE TO START UNDERDRAIN AND BACK FILL IN ELEC.ROOM. AS OF 9:30 AM 6/29/2009 ONLY TRUCK DRIVERS REMOVING SCREENED TOP SOIL FOR ONE OF YOUR JOBS OFF SITE. PLEASE REPLY TO LIST OF ITEMS AND WHEN THE ITEMS WILL BE DONE.

- 1) COMPLETE DI #1 DRAINAGE CONTINUE DRAINAGE BACKFILL AFTER DEWATERING TRENCH ON WEST SIDE FROM DI 7 TO DI 4
- 2) START INTERIOR UNDERDRAIN INSIDE BUILDING THE REST OF TRADES NEED YOU ON SITE TO EXCAVATE FOR PLUMBING AND ELEC
- 3) CONTINUE BACKFILLING AROUND CONCRETE PIERS BRIGGS IS HERE ON SITE SO YOU DON'T GET HELD UP IT'S COSTING NUTMEG MONEY

- 4) CONTINUE SLOPE ON WEST SIDE THEN LOAM AND SEED YOU KNOW THE WATER TRUCK DUST CONTROL IS A HYDRO SEEDER.
- 5) CONTINUE DETENTION PONDS THAT WERE STARTED.
- 6) CONTINUE PARKING LOTS THAT WERE STARTED
- 7) REMOVE BOULDER, ROCKS, STONES AND DEBRIS FROM SITE.
- 8) MAKE THE RIP RAP YOU NEED FOR OUTLETS FROM STONES AS COLUCCI INDICATED SEVERAL MONTHS AGO
- 9) REMOVE REST OF ORGANICS PER CONTRACT FROM NORTH END OF SITE.
- 10) SEWER CAN BE STARTED ANY TIME AND COMPLETED IN A WEEK OR SO

THIS IS A SMALL LIST OF ITEMS THAT CAN BE WORKED ON. COLUCCI'S LACK OF PRESENTS ON SITE IS EFFECTING THE JOB.



-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Monday, June 29, 2009 12:48 PM  
To: (b) (6) MAJ  
Subject: RE: EGRC; 440016; Site Contractor (UNCLASSIFIED)

Good afternoon (b) (6)

I did not think I would ever have to ask you to do this but I have directed Steve Colucci to stop hauling off site any more screened loam as I am afraid that these guys may take all the good material and try to use inferior material. I had Pete Wagner tell the drivers that they could not take any more off site but they told him that Steve said to do it.

I have not received any calls from either Steve or Pete and have not been able to get a hold of Pete when I call his cell. I do not know if you can stop them from removing any more loam, but would appreciate it if you could check on Pete and let me if the removal has stopped.

Thank you,

Rick Mangarelli

-----Original Message-----

From: (b) (6) MAJ [mailto:(b) (6)@us.army.mil]  
Sent: Monday, June 29, 2009 11:32 AM  
To: Rick Mangarelli  
Subject: RE: EGRC; 440016; Site Contractor (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Rick,

Thanks, just let me know what you if you need anything from me.

(b) (6)

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Monday, June 29, 2009 11:09 AM  
To: (b) (6) MAJ  
Subject: RE: EGRC; 440016; Site Contractor (UNCLASSIFIED)

Good morning Major (b) (6)

I am having an issue today with Colucci development on the lack of work they are doing. Steve Colucci just sent me an email that he is being held up from doing his work as the steel erector is welding above and his people would get welding sparks on them. I am going to forward you a list of work Pete Wagner sent to them to do this morning that can be done if inside the building is "to dangerous". I am sure later today I will be sending them a cure notice. This is just their childish way of trying to punish the project because they

have not received what in their minds are the change orders they submitted. It will not work with our company, we will send a cure notice and get another contractor to do the work and take it from their contract value as our contract to them allows.

Rick Mangarelli  
The Nutmeg Companies, Inc.

-----Original Message-----

From: (b) (6) MAJ [mailto:(b) (6)@us.army.mil]  
Sent: Monday, June 29, 2009 10:32 AM  
To: Rick Mangarelli; peter@nutmegcompanies.com  
Cc: (b) (6) CIV; Brian Frigon; (b) (6) CW5;  
(b) (6)@us.army.mil; (b) (6)@us.army.mil  
Subject: EGRC; 440016; Site Contractor (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen,

I am writing with a concern about the apparent lack of progress by your site contractor, Collucci. The government has not seen any substantial work being performed by them for several days now. The only work we have witnessed is the continued screening of loam and that loam being loaded onto Collucci trucks and being driven off site. This is concerning for a couple of reasons, first work needs to continue as not to delay the project there are several areas where they have started work and then have stopped; secondly, the continued removal of loam from the site per contract is allowable I would just ask you to remind them of their responsibility at the finish of the job to loam and seed all disturbed areas in accordance with the plans and specs.

Thank You,

(b) (6)  
MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)  
(W) 401-275-4034  
(F) 401-275-4071  
Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

-----Original Message-----

From: (b) (6)  
Sent: Thursday, July 02, 2009 8:36 AM  
To: 'Rick Mangarelli'  
Cc: (b) (6) Lewis, Kenneth Mr.  
Subject: EGRC; 440016; Subcontract Management (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED

Caveats: FOUO

Good Morning, Rick:

I received a voice message yesterday from Steve Collucci saying something about a safety issue working on the slab in the building. He also stated he spoke with Mr. D'Agostino at the job site.

First, subcontractors should not be communicating with government representatives at the job site. Mr. D'Agostino is not a government employee and is under contract to provide certain support to us. He has no authority to discuss anything with any contractor, sub or prime.

Second, I will not return the call made by Mr. Collucci. We do not discuss contract issues with subcontractors. I know his company has already contacted its congressional delegation and others. That will not speed the process and I know you understand that process.

Please contact Mr. Collucci and instruct him to coordinate all contract issues with The Nutmeg Companies.

(b) (6)

Chief Warrant Officer 5

Supervisory Contract Specialist

Contracting Officer

401-275-4222; FAX 4035

Our website: <http://www.ripfo.ngb.army.mil/EBS/AdvertisedSolicitations.asp>

Veteran Businesses may be found at: [www.vetbiz.gov](http://www.vetbiz.gov)

Guard Info: <http://www.1800goguard.com/car/index.php>

Classification: UNCLASSIFIED

Caveats: FOUO

Colucci Visit - Unsafe Job Site (2).txt

From: dagrco@aol.com  
Sent: Thursday, July 02, 2009 3:23 PM  
To: (b) (6) MAJ; (b) (6) CW5; (b) (6) CIV  
Subject: Colucci Visit

Gentlemen: Yesterday, Mr. Colucci (Jim, I believe) visited with me briefly at our jobsite trailer. He explained to me that he was being asked to work within the building footprint by the GC and he felt it was an unsafe environment (he stated one of his workers had previously been injured by falling hot ashes from the deck welding going on above). I explained to him that this issue and any others he may have are between him and the GC. He then asked who he could contact if he felt the jobsite conditions were not safe; I suggested that he could call Mr. Cartier's office. This ended the discussion and Mr. Colucci then departed.

Have a great 4th of July holiday!  
Dag

---

Save energy, paper and money -- get the Green Toolbar  
<blockedhttp://toolbar.aol.com/green/download.html?ncid=emlweusdown000000039> .

Site Contractor Colucci - Work without Super.txt

From: (b) (6) MAJ  
Sent: Friday, July 03, 2009 11:14 AM  
To: Rick Mangarelli; peter j wagner  
Cc: (b) (6) CW5; (b) (6) CIV; (b) (6); (b) (6)  
(b) (6) LTC; J Dagostino  
Subject: EGRC; 440016: Site Contractor (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Rick/ Pete,

This is to inform you that an Equipment operator from Collucci contracting showed up on the EGRC site today, 3JUL09 at approximately 0745am. He was operating the Front end loader screening loam. I proceeded out to the site and asked him to what he was doing, he told me he was screening loam with the intent to take it off site via his dump truck. I then asked him how he got into the site as I did not see him go by our construction trailer. He told me he tried getting in the back gate but the key did not work, he crawled under the fence in order to operate the machine and was going to drive around afterwards. His dump truck was parked out on south road on the shoulder of the road.

I informed him that he could not continue to work as there is no supervision from Nutmeg on site at this time, additionally Collucci is not authorized to take any more material off site per Nutmegs letter. I also told him that he parking the dump truck out on south road is not allowed as well, this refers back to the issue this same contractor had at the beginning of the job with the neighbors across the street. The individual told me he is only doing what he is told and that his boss is not going to be happy about this. I informed him that his boss needs to contact Nutmeg in regards to their work hours and type of work to be performed. This all occurred approximately 0750hours. I proceeded to take my government vehicle and block the site via the road by the construction trailers. I then place a call to Rick and Pete's cell phones and left messages on what was going on.

At approximately 0815, The Colluccis showed up on site, Jim, Tom and Steve. Steve existed his vehicle and came to the doorway of the governments construction trailer. He proceeded to tell me that they had permission to work today from Pete Wagner and they told him Thursday they would be on site today, 3JUL09. I informed Steve that Pete told me the job was going to be shut down today and no one was authorized to be on site today. At this point all three Collucci's proceeded to tell me that was a lie and they can not work with this guy (Pete) he constantly lies and does not give direction on what is to be done. They are not getting any answers on work that is needing to be done, Nutmeg and Pete are forcing them to work unsafe; i.e. working under guys who are welding. Nutmeg will not allow them to do any other work on the site but in the building, which is unsafe. They also inferred that Nutmeg used their Loader without authorization to place stone in an area that was washing out. This went on for about 20 minutes or so. I informed them that unfortunately whatever issues they are having, the government will not intervene as the governments' contract is with Nutmeg construction, not Collucci. Steve Collucci then asked if they could access the site to take their Loader and Screener off site as they need it for another job. I told them I did not see and issue with them taking their equipment. I told them that if they were pulling their equipment off the jobsite that is an issue for them to discuss with Nutmeg, the Colluccis assured me they were not abandoning the job. They told me they would be back during the day to retrieve their equipment.

This is a follow-up to my conversation held with Rick Mangarelli held on Friday @ 10:11am 3JUL09:

Per the phone call I received from Rick Mangarelli at about 10:11am, we

Page 1

Site Contractor Colucci - Work without Super.txt  
discussed what happened and I informed him that the Collucci's were taking the equipment of the jobsite. Rick told me he did not have a problem with that as it is their equipment. We also discussed putting up a gate to secure the site because do to the activity on the base in general the front entrance is not always secure. As a matter of fact Margarete contracting showed up on site as well to retrieve forms from the site. Rick informed me that he was going to have a gate established to secure the site. The phone call ended about 10;25am.

(b) (6)

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Tom colucci - Email Pete Wagner.txt  
From: (b) (6) MAJ  
Sent: Wednesday, July 08, 2009 12:04 PM  
To: (b) (6)  
Subject: FW: tom colucci UNCLASSIFIED

Classification: UNCLASSIFIED

FYI

---

From: peter j wagner <pwagnernci@verizon.net>  
To: Steve Colucci <cdsite3@conversent.net>  
Cc: (b) (6) MAJ; Rick Mangarelli <rick@nutmegcompanies.com>  
Sent: Wed Jul 08 07:57:33 2009  
Subject: tom colucci

Steve, Tom is off the site we can not have threats and physical violence directed toward nutmeg employees. This is final and not subject to discussion. Project supt nutmeg companies Peter J. Wagner



Site Work Contractor - Is he gone.txt

From: (b) (6) MAJ

Sent: Monday, July 13, 2009 7:55 AM

To: 'rick@nutmegcompanies.com'; 'Pwagnernci@verizon.net'

Cc: (b) (6) CW5; (b) (6) CIV; (b) (6) LTC; (b) (6)

(b) (6) MAJ

Subject: EGRC: 440016: Site Work UNCLASSIFIED

Classification: UNCLASSIFIED

Gentlemen,

Just wondering what is going on with the site contractor, it looks as if they have pulled most of their equipment off the job. The only pieces left are the off road dump and a small excavator.

(b) (6)

Site Issues with Colucci 71709.txt

From: (b) (6) MAJ  
Sent: Friday, July 17, 2009 4:24 PM  
To: (b) (6) CIV  
Cc: 'J Dagostino'; (b) (6) CW5  
Subject: EGRC; 440016: Site Contractor (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

(b) (6) ..CONTRACTING OFFICER EXTRAORDINAIRE,

I am writing you with several concerns regarding the EGRC site and Site Contractor.

Today I have observed the Site Contractor remove the following items from the job site, PC 330 Excavator, Front end Loader & Kumatsu 30YD dump Truck; basically all of their large site equipment. The only items they have left on the job site are a small bobcat and mini excavator. Those I believe will be going at the end of the day as they brought a tag along trailer in behind their work truck. From what I can see their has been no substantial work completed today. (all site equipment has been removed from the site)

Currently the site contractor has two personnel on site working, they are working on the under drain inside the building. Both of those individuals are equipment operators. However as they are working they are getting out of the machinery and backfilling the trenches by hand placing pipe and Marafia paper and using the hand compactor. Not sure if this matters or not, but there are definitely not enough folks on site to accomplish what is needed. In fact Pete Wagner, Nutmeg Site Super was in the trench placing under drain piping, a job that the site contractor should be doing.

I brought this to Pete's attention, that he is the site Super and should be checking the work not doing it for them. He understood but is trying to do what the job needs to get moving.

(b) (6) additionally I noticed that the back fill that was used around the outside of the building foundation, which is supposed to be 3 inch minus back fill, has allot of rocks above 3 inches in it. This is noticeable due to the rain washing away the top cover and from the excavation that took place yesterday. I talked with Dennis from Briggs engineering and he told me that has been noted in his reports which were sent to Nutmeg.

I talked with Mark Haines from Rossi electric and he told me that his office will be forwarding a letter to Nutmeg regarding the lack of work by the site contractor and the fact that it is starting to hold them up as well. He informed me that he has no choice but to pull two of his guys off the job and send them to another site due to lack of work.

Mona I do not know or care what the relationship is between Nutmeg and the site contractor, Collucci but it is apparent that the site contractor is doing everything they can to slow down the progression of the job. At what point does the government have a say.

Jim

(b) (6)  
MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)  
(W) 401-275-4034

Page 1

Site Issues with Colucci 71709.txt

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Inspection of site 72709.txt

From: (b) (6) MAJ  
Sent: Monday, July 27, 2009 10:54 AM  
To: (b) (6) CIV  
Cc: Brian Frigon; (b) (6) CW5; (b) (6) (b) (6) LTC  
Subject: EGRC; 440016; Inspection of site 72709 (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: Caveats: \*NOTICE:  
Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

(b) (6)  
Today I inspected the EGRC site at 0710hrs. Below are some of the issues I found;

Site Supervision - the site supervisor did not arrive on site until 0745hrs, however workers were present and working on the site at 0700hrs.

Building interior - the interior trenches in the building in which was dug for the plumber are all washed in. The plumber is spending additional time trying to clean up the mess. This is caused due to the site contractor not protecting the trenches from rain towards the end of last week when it was raining. In my conversation with the Briggs site inspector, Dennis he told me that he made the site contractor aware of the issues and was told by the site workers "that their boss said they are not working today they are just here to get the equipment.

Site Equipment - The only piece of equipment on the job this morning is a mini Excavator, the site contractor is bringing in his equipment back piece by piece to the jobsite, starting at 0730am.

Masonry - The sand for the mortar was rejected by Jacobs, however the mason has installed 80% or more of the first course of block around the foundation. I talked with the Briggs inspector, Dennis and he told me that Pete has given them the go ahead to keep going.

Fill around the foundation - It is even more apparent now that the site contractor has not screened the material to 4 inch minus, used to backfill around the foundation. There is exposed material that is larger than 4 inch minus, this is not in accordance with the specifications and needs to be corrected.

(b) (6) I know some of these issues are sub-contractor related and we DON'T get involved, but I am going to keep bring it up so as to protect the governments' interest.

Thanks,

(b) (6)  
MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)  
(W) 401-275-4034  
(F) 401-275-4071  
Classification: UNCLASSIFIED  
Caveats: NONE

Inspection of site 72709.txt

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: Caveats:  
Classification: UNCLASSIFIED  
Caveats: NONE

Site Issues 73109 (2).txt

From: (b) (6) MAJ  
Sent: Sunday, August 02, 2009 2:42 PM  
To: Rick Mangarelli  
Cc: (b) (6) CIV; Brian Frigon; (b) (6) CW5; (b) (6);  
(b) (6) LTC  
Subject: EGRC; 440016; Site Issues 7/31/09 (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Rick,  
This is a follow-up to our phone call on Friday, 31JUL09 at approximately 3:30pm.

On inspecting the site with Brian Frigon, Jacobs engineering, I engaged in a conversation with Pete Wagner Nutmeg Construction about their site contractor and the slow progress of the job in general. We were talking about the fact that the site contractor constantly hauls his equipment on and off the job site and the fact that it is delaying the progression of work. Pete informed me that one of the drivers from Collucci, site contractor almost got arrested the other day out on south road. I asked him what happened and Pete told me that they were off loading a piece of equipment out on south road and the State police showed up. I asked Pete why I was not informed about this and Pete told me it happened off the base he did not have to tell me about it. I informed Pete that he was wrong, 1) that the incident happened in relation to this construction project and 2) this is now the third time the site contractor has been told about this. I explained to him that the RIARNG has had very little issues with it's neighbors and these continued incidents are jeopardizing that relationship.

As we were discussing the south road incident the workers were packing up for the day, I noticed Pete handing out keys to the gates to the project. The reason the gates were installed were to keep personnel from accessing the site on the weekends when no supervision was around.

The other thing I noticed was the site contractor Loader driving down the new road in front of the New CSMS heading towards main Post. I asked Pete were he was going and he told me he did not know, but he would call Tom Collucci and find out. Pete told me that Tom had talked to MSG (b) (6) and they were going to come in on the weekend and clean up the Berms behind the rifle range. I asked Pete if he was coming in to supervise the work, Pete told me he knew nothing about it.

I called MSG (b) (6) and asked him what was going on. I informed him that he should not be coordinating work with the construction contractors let alone the sub contractors. MSG (b) (6) told me that one of the Colluccis stopped in and told him they had coordinated it with MAJ (b) (6) and Pete to work on the weekend. I informed MSG (b) (6) that was not true I gave no such permission. I told MSG (b) (6) due to the ongoing issues with the site contractor the site contractor is not to conduct any work unless it is within working hours and they are under the supervision of Nutmeg construction. MSG (b) (6) was very agitated that he was lied to and went out to direct the site contractor Loader and driver to return to the construction site.

Rick there are several ongoing issues here the continued problem with the use of the south road entrance, the suspicious nature in which the site contractor conducts business, why lie to just clean up the beam. It could be done within normal working hours. The fact that your site super is doing things that are counter productive to your efforts, handing out the keys to the gates. Also not questioning things such as were is the loader going, why were they off loading equipment out on south road.

Rick another note I believe I mentioned to you is the Electrician, Rossi is  
Page 1

Site Issues 73109 (2).txt

pulling off the job due to the slow progress of work being completed. I continue to watch the site contractor back fill trenches by individually culling material to 4 inch minus, instead off screening material or bringing in material to accomplish the task. My concerns about the size of material used the backfill around the foundation in which the site grade was brought up still has not been addressed. It seems we are spending an awful lot of time watching and reporting on the ongoing issues of your site contractor. I would ask that you address these issues so the project can move forward.

MAJ (b) (6)  
Contracting Officer Representative

(b) (6) II  
MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)  
(W) 401-275-4034  
(F) 401-275-4071  
Classification: UNCLASSIFIED  
Caveats: NONE

Continue with Water Line Installation.txt  
From: Rick Mangarelli [rick@nutmegcompanies.com]  
Sent: Friday, July 17, 2009 1:41 PM  
To: (b) (6) CW5  
Cc: (b) (6) MAJ; (b) (6) CIV; Steve Colucci; Peter J Wagner  
Subject: RE: EGRC; 440016; Water Line Installation (UNCLASSIFIED)

Good afternoon Mr. (b) (6)

I am responding to your email on proceeding with the water service installation. I have notified the site contractor that the water line has been laid out and to proceed with the water service line to the Readiness Center the week of 7/20/09. I have also request a proposal to furnish and install a 10 gate valve at the tie-in location.

Please feel free to let me know if you have any questions.

Thank you,

Rick Mangarelli

The Nutmeg Companies, Inc.

-----Original Message-----

From: (b) (6) CW5 [mailto:(b) (6)@us.army.mil]  
Sent: Wednesday, July 08, 2009 4:26 PM  
To: Rick Mangarelli  
Cc: (b) (6) MAJ; (b) (6) CIV  
Subject: EGRC; 440016; Water Line Installation (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED

Caveats: FOUO

Gentlemen:

Please proceed with the installation of the water line at subject project. The Government will continue investigating any issues with the KCWA. Thank you.

(b) (6)

Chief Warrant Officer 5

Supervisory Contract Specialist

Contracting Officer

401-275-4222; FAX 4035



Continue with Water Line Installation.txt  
Our website: <http://www.ripfo.ngb.army.mil/EBS/AdvertisedSolicitations.asp>  
Veteran Businesses may be found at: [www.vetbiz.gov](http://www.vetbiz.gov)  
Guard Info: <http://www.1800goguard.com/car/index.php>

Classification: UNCLASSIFIED

Caveats: FOUO

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]

Sent: Monday, July 20, 2009 10:28 AM

To: (b) (6) MAJ

Cc: Brian Frigon; Evert Gawendo; (b) (6) CIV; Peter J Wagner; (b) (6) CW5

Subject: RE: EGRC; 440016; Back fill exterior of building (UNCLASSIFIED)

Major (b) (6)

The excavations that were done to verify the bottom of stone elevations will be re-excavated and compacted with proper material per the specifications. The excavations were covered so not to leave any dangerous conditions on site as the sub contractor did not have sufficient manpower on site to do this when they did these excavations. I could not let them leave any open excavations as I never know their daily manpower force.

Thank you,

Rick Mangarelli *RW*

-----Original Message-----

From: (b) (6) MAJ [mailto:(b) (6)@us.army.mil]

Sent: Monday, July 20, 2009 10:04 AM

To: Rick Mangarelli; Evert@nutmegcompanies.com; peter j wagner; peter@nutmegcompanies.com

Cc: (b) (6) CIV; Brian Frigon; (b) (6) CW5; (b) (6)@us.army.mil; (b) (6)@us.army.mil

Subject: EGRC; 440016; Back fill exterior of building (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Gentlemen,

It has been notice that the material to back fill around the exterior of the building and material used to bring up to grade is larger than 4 inch minus. This was not readily apparent as the top layer of material presented the appearance of conforming to the specifications (section 2300, Para 3.13D Bulk

fill) of 4 inch minus. However do to the heavy rains and the excavation that

took place to verify stone quantities placed it is apparent that the backfill

material is not in conformance with 4 inch minus. This item of material back

fill was addressed in a letter from Briggs and the subsequent answer to RFI #26.

(b) (6)

MAJ, RIARNG

Designs & Projects Manager

(C) (b) (6)

-----Original Message-----

From: (b) (6) LTC

Sent: Sunday, August 02, 2009 9:10 PM

To: (b) (6) MAJ; 'Brian.Frigon@jacobs.com' (b) (6) CIV; (b) (6)

(b) (6) CW5

Cc: (b) (6) LTC

Subject: Re: 24572-EGRC; 440016 (UNCLASSIFIED) UNCLASSIFIED

Classification: UNCLASSIFIED

(b) (6),

An email like the one below from the inspecting engineer of record and our COTR is very concerning.

Have there been other problems with compaction? Is the contractor following the specifications laid out by the government?

It also seems that the person on the excavator and the person mentioned in the email are not communicating and this may be leading to the problem with compaction and the basic supervision necessary on the part of the prime.

---

From: (b) (6) MAJ

To: Frigon, Brian J. <Brian.Frigon@jacobs.com>; (b) (6) CIV (b) (6)

CW5; (b) (6) LTC

Sent: Sun Aug 02 20:41:25 2009

Subject: FW: 24572-EGRC; 440016 (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

ALL, Please read the attached report, I have NO confidence that anything is being done or corrected in accordance to the specs. Something needs to be done from the contracting end regarding this. I am now questioning the structural integrity of the building and the structure in which it sits on. I need help with this.

MAJ (b) (6)

---

From: Briggs Engineering & Testing [mailto:riooffice@briggsengineering.com]

Sent: Thursday, July 02, 2009 9:15 AM

To: ken@nutmegcompanies.com; pwagnernci@verizon.net; (b) (6) CIV; (b) (6)

(b) (6) MAJ; Dagostino James CIV; rick@nutmegcompanies.com; brian.frigon@jacobs.com

Subject: 24572-EGRC; 440016

NutmegColucci.txt

From: Peter Kennedy [pkennedy@rhhbglaw.com]  
Sent: Monday, September 21, 2009 2:37 PM  
To: mblock@bjplawyers.com; (b) (6) CIV  
Subject: Nutmeg/Colucci

Mark, Colucci is ready, willing and able to accept the rescission of the termination and man the project. However, it has not been paid Requisitions # 6 through the present, Requisition # 9. The last check it received from Nutmeg was dated June 3, 2009. This is inexcusable.

You and I both appreciate the firestorm that will occur unless Colucci goes back to work, but it will not do so unless it is given assurances that it will be paid what it has requisitioned. Under RI law, an unpaid requisition is considered a material breach of contract. I understand the other side of that argument, but as attorneys it is our duty to our clients to resolve a dispute with the least amount of fuss.

So please let me know when Colucci can expect payment and if acceptable, the agreement will be signed and work resumed.

Peter

Peter Lawson Kennedy

Ratcliffe Harten Burke and Galamaga LLP

One Financial Plaza, 16th Floor

Providence, RI 02903

401 331 3400

pkennedy@rhhbglaw.com

EGRC 440016 Soil Compaction Test etc 8-05-09 0343.txt

-----Original Message-----

From: (b) (6) CW5 [mailto:(b) (6)@us.army.mil]  
Sent: Monday, August 03, 2009 8:41 AM  
To: Rick Mangarelli  
Cc: (b) (6) CIV; (b) (6) MAJ  
Subject: EGRC, 440016; Soil Compaction Test, etc. (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED  
Caveats: NONE

Rick,

The attached report is disturbing at best. We are extremely concerned about the work being accomplished in the sense that the compaction test results require that we question the structural integrity of the project and the direct supervision being provided by Nutmeg as it relates to the site subcontractor making a statement that may not be true. Please address this at your earliest convenience as we consider this to be of utmost urgency.

(b) (6)

CW5, GS, RIARNG  
Supervisory Contract Specialist  
USPFO-RI, 330 Camp Street  
Providence, RI 02906  
401-275-4222; DSN 247; FAX 4305

---

From: Briggs Engineering & Testing [mailto:riooffice@briggsengineering.com]  
Sent: Thursday, July 02, 2009 9:15 AM  
To: ken@nutmegcompanies.com; pwagnernci@verizon.net; (b) (6) CIV; (b) (6)  
MAJ Dagostino  
(b) (6) s CIV; rick@nutmegcompanies.com; brian.frigon@jacobs.com  
Subject: 24572-EGRC; 440016

---  
JoAnn Heath  
Briggs Eng. & Testing  
100 Pound Rd.  
Cumberland, RI 02864  
401-658-2990 phone  
401-658-2977 fax  
riooffice@briggsengineering.com

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: FOUO

Classification: UNCLASSIFIED  
Caveats: FOUO

Classification: UNCLASSIFIED  
Caveats: NONE

Page 3

From: (b) (6) EGRC 440016 Soil Compaction Test etc 8-05-09 0343.txt  
Sent: Thursday, August 06, 2009 8:25 AM  
To: Lawrence, Gerald (CMW Associates Incorporated)  
Subject: FW: EGRC; 440016; Soil Compaction Test, etc. (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

\*NOTICE: Message body content downgraded from previous markings  
UNCLASSIFIED//FOUO by mona.morin

Please file

-----Original Message-----

From: (b) (6) CW5  
Sent: Wednesday, August 05, 2009 3:43 PM  
To: Rik Mangarelli  
Cc: (b) (6) CIV; (b) (6) MAJ  
Subject: RE: EGRC; 440016; Soil Compaction Test, etc. (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: FOUO

Thank you. Hope it all works out.

-----Original Message-----

From: Rik Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Wednesday, August 05, 2009 3:44 PM  
To: (b) (6) CW5  
Cc: (b) (6) CIV; (b) (6) MAJ  
Subject: RE: EGRC; 440016; Soil Compaction Test, etc. (UNCLASSIFIED)

(b) (6)

I too have been spending too much time with these site contractors and starting Monday August 10, 2009 I am having an on site meeting with all major subcontractors to go over work progress and schedule each week. I feel that if I get each sub to start pushing another sub than the site contractor and any other subcontractor will have no choice but to step up their work production. This is a proven method of getting projects done ahead of schedule when one sub is complaining that someone is holding them up in front of other subs. Our pre-installation meeting today, with Jim and Brian included, went well with the site contractor. He knows that after going over specification sections 02300 and 02510 exactly what Nutmeg, RIANG, and Briggs will be looking for. This work will start on August 12, 2009. I also told them that the excavation and encasement of the electrical conduits need to be done also.

Respectfully,

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Norwich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6) CW5 [mailto:(b) (6)@us.army.mil]

Page 1

EGRC 440016 Soil Compaction Test etc 8-05-09 0343.txt

Sent: Wednesday, August 05, 2009 2:29 PM

To: Rik Mangarelli

Cc: (b) (6) CIV; (b) (6) MAJ

Subject: RE: EGRC; 440016; Soil Compaction Test, etc. (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: FOUO

Thank you Rick. The problem from our perspective is that we are spending way too much time on this job. We view this as a direct issue with subcontractor management. Unless this gets resolved very soon we will be forced to address it with an interim CCASS report addressing the inadequate subcontractor management.

(b) (6)

CW5, GS, RIARNG

Supervisory Contract Specialist

USPFO-RI, 330 Camp Street

Providence, RI 02906

401-275-4222; DSN 247; FAX 4305

Our website: <http://www.ripfo.ngb.army.mil/EBS/AdvertisedSolicitations.asp>

Veteran Business Info: [www.vetbiz.gov](http://www.vetbiz.gov)

Guard Info: [www.1-800-GO-GUARD.com](http://www.1-800-GO-GUARD.com)

-----Original Message-----

From: Rik Mangarelli [mailto:[rick@nutmegcompanies.com](mailto:rick@nutmegcompanies.com)]

Sent: Wednesday, August 05, 2009 1:56 PM

To: (b) (6) CW5

Cc: (b) (6) CIV; (b) (6) MAJ

Subject: RE: EGRC; 440016; Soil Compaction Test, etc. (UNCLASSIFIED)

(b) (6)

We take our work very seriously and we don't proceed with any work unless the specifications are met for the compaction in all areas. I have checked with the on site technician doing the compaction tests that any test that did not pass he has notified both our superintendent and the site tat the area would have to be re-compacted and retested. This has been done and will be done whenever a test fails. I have been assured by Biggs Testing that Dennis Sullivan will not let any lifts of fill be placed on a failed lift. I have been on site, looking at the underground waste and vent being installed and been told by the plumbers that the soil is very hard to hand dig when they need dig for a trap. This again tells me that the compaction as been achieved.

I know we all have our concerns with the site contractor but he will be made to comply with the requirements for the work he is doing.

Rik Mangarelli  
Project Manager

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Norwich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6)  
Sent: Wednesday, August 12, 2009 11:51 AM  
To: 'peter j wagner'  
Cc: 'Rick Mangarelli'; (b) (6) CIV; 'Jason@nutmegcompanies.com'; J Dagostino;  
'Frigon, Brian J.'  
Subject: RE: Critical items (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Pete,

Thanks for the update.

Below are a few items I would like Nutmeg to be aware of regarding the continued scheduling issues regarding your sub contractor:

- (b) (6) (Contracting Officer) needs to be copied on all correspondence
- As you know I to have to schedule personnel for items that are being completed on the job Site, I had my Site inspector show up today to observe the installation of the water line. To avoid any unnecessary cost/Back charge to Nutmeg please ensure your sub contractors adhere to their schedule or the government is given adequate notice so that I may rearrange my folks work effort.
- I know you folks are pushing hard to get the slab in inside the building, my question is "Has the electrical contractor been afforded the opportunity to run all of the conduits needed under the slab?, Has the plumber finished?
- The continued issues we have with your site contractor regarding taking material off of the base stops now. There will be NO More material taken of the base, any material taken off the base will be considered stealing from the Federal government and will be addressed accordingly. Your contractor has a requirement to clean up the mess they made up on top of the berm, I suggest they address it and remove their equipment. This will lessen the temptation for them to continue this practice.
- Dust control is still an issue as addressed at the construction meeting. Dust continues to blow onto the adjacent jobsite (newly Finished Building) and is starting to cause issue with the contractor trying to finish the building. Although your site contractor is applying a dust control method it is in adequate and needs to be addressed.

Pete I know Nutmeg is trying to address these issues and I applaud your efforts, however it seems what ever meeting we have or coordination we conduct is only one sided as you sub-contractor continues to be non-responsive in areas.

Thank you for your attention in these matters,

MAJ (b) (6)  
COR, RIARNG



---

From: peter.j.wagner [mailto:pwagnernci@verizon.net]  
Sent: Wednesday, August 12, 2009 11:31 AM  
To: Tom Colucci; Steve Colucci  
Cc: (b) (6) MAJ; Rick Mangarelli  
Subject: Critical items

Tom, Steve and Jim 1) Water main install from existing to start 8/13/09 as discussed in am with Tom Colucci on 8/12/2009

2) Screen 3'' minus for inside and outside building for all remaining trench and back fill work.

3) 500 cys needed for interior of building. Start install of fill for interior with separate crew. Marguerite Concrete wants and

must start floor prep and pour floor. Gun vault is coming in on august 24th Aug. floor needs time to cure

4) Drainage along west side has got to be finished transformer pad sits between Di 6 and Di 7 and is ordered and on the

Way! Aug 24th 2009

s 5) Water main loop around must be put in before plaza starts. Mageurite concrete can't start plaza until then!

6) Area at grease separator must be mucked out excavated to proper depth stoned 6'' with  $\frac{3}{4}$  stone. So I can release

grease tank it is at Deltas supplier taking up space and it is needed so plumber can finish underground at kitchen. New

England Drywall needs that area back filled and up to grade so they can work. The whole west side must

be graded better for safe access around building with a lift.

7) Sewer system manhole was set installed and stopped right in the middle of the treching to the building we have open

but protected pits that need to be addressed and completed before next rainfall. Or you will be mucking out the

trenches again.

8)The firing range dump site is not being done as discussed dump site to the right is good and maj (b) (6) thanks you

guys for that, but the drives are just lately taking materials out of the left side. Colucci asked to remove some of the

materials from left side we let you do that. Now we nutmeg and govt must have you stop taking materials and do as agreed push materials up the hill to the left all the way to the left as it was when we started. Then in front of berm

pull large stones out of berm due to ricochet of bullets. Thanks for your attention to these items as they are critical to the progress of the job and subcontractors on site that are depending on colucci

9) Plumbing Trade excavation can be back filled at bathrooms once the test is performed but I need water from colucci

the 1000 gal tank must be left on a truck set up for testing and dust control.

THE ITEMS LISTED ARE JUST CRITICAL ITEMS, THERE IS PLENTY TO KEEP COLUCCI BUSY

SO COME BACK AND LETS GET THE JOB PROGRESSING ALONG, OTHER SUBS ARE DEPENDING ON YOU GUYS, PLEASE BE HERE IN THE MORNING AND WE CAN DISCUSS ANY ISSUES WE MAY HAVE THANKS. (b) (6) NUTMEG SUPT.

Classification: UNCLASSIFIED

Caveats: NONE

(Two attachments to this email; Colucci Cure Notice-01.pdf & Work Directive Letter.doc. JHK 5AUG11)

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]

Sent: Thursday, August 13, 2009 4:56 PM

To: (b) (6) MAJ

Cc: (b) (6) CIV

Subject: FW: EGRC; 440016 Cure Notice

Major (b) (6)

Just an update to let you and (b) (6) know that we, at NCI, take our project with pride in the completion and workmanship on all our projects and intend to make sure that all our subcontractors will complete the project per the contract documents and specifications. Any work not in compliance will be dealt with by the Nutmeg Companies with their subcontractors. I would like to thank both of you for your understanding and cooperation with me while I have been dealing with this difficult subcontractor.

Rick Mangarelli

Project Manager

The Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

PH: 860-823-1780

Fax: 860-885-1421

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]

Sent: Thursday, August 13, 2009 4:45 PM

To: Steve Colucci (cmg@conversent.net)

Cc: Evert Gawendo (evert@nutmegcompanies.com); Jason Bugbee (jason@nutmegcompanies.com); Shayne McAvoy (shayne@nutmegcompanies.com)

Subject: EGRC; 440016 Cure Notice

Steve,

Please see the attached letter regarding work progress on site.

Joseph R. Mangarelli

The Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

PH: 860-823-1780

Fax: 860-885-1421

This Cure Notice has been emailed and faxed to the recipient.

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Tuesday, August 18, 2009 8:39 AM  
To: (b) (6) MAJ  
Cc: Brian Frigon; (b) (6) CIV  
Subject: FW: EGRC; 440016: Site Inspection 8/17/09 (UNCLASSIFIED)

Major (b) (6)

I sent this response to Steve Colucci.

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Nowich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Tuesday, August 18, 2009 8:34 AM  
To: Steve Colucci (cmg@conversent.net)  
Cc: Shayne McAvoy (shayne@nutmegcompanies.com); Jason Bugbee (jason@nutmegcompanies.com); Evert Gawendo (evert@nutmegcompanies.com)  
Subject: FW: EGRC; 440016: Site Inspection 8/17/09 (UNCLASSIFIED)

Steve,

The email from Major Kenney has many site issues that need to be addressed today!! You need to get on top of these items immediately.

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Nowich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: Kenney, James MAJ [mailto:james.kenneyii@us.army.mil]  
Sent: Tuesday, August 18, 2009 6:37 AM  
To: Rick Mangarelli; peter j wagner  
Cc: (b) (6) CIV; Jason@nutmegcompanies.com; Brian Frigon; (b) (6)  
(b) (6) CW5; (b) (6) @us.army.mil; (b) (6) @us.army.mil  
Subject: EGRC; 440016: Site Inspection 8/17/09 (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Rick/Pete,

Rick below are some issues that still need to be addressed regarding the site, most if not all fall in the site contractors area of responsibility.

- Water line installation. Per our previous conversations my concern was that a trench would be dug and then it would be left open with little or no progress. To date the initial trench dug for the water line has now been open for 4 days, with today being the fifth. Although it is protected it is an issue of concern. If you take a walk along the back of the site where the trenches for the drainage are still open and have been now for months vegetation has now started re-growing in the bottom of the trenches.

- Additional concern BACKFLOW Preventer and cleaning of water pipes. If no backflow preventer is on site NOTHING is to be connected to the water supply.

To date I am not aware of a backflow preventer on site, it was approved months ago for this project. The water pipes need to be clean before installation. Since they have sat so long unprotected, as required in the specs the insides of the pipes are filthy and in some cases infested with bees/wasps.

- Dust control. There is not much more I can say on this matter. DUST CONTROL is needed now and the method in which your site contractor has been using is ineffective. It is now getting to the point that blowing dust is leaving the site and traveling off site towards the neighborhoods and the highway. It is also a problem for the newly built CSMS as dust is blowing into and on the building.

- Site Cleanliness. The site in general is still littered with trash and is un-kept. This is due in large part to the condition of the site by the site contractor.

Rick/Pete we have discussed the issues as recent as yesterday and I know they will be and are being addressed.

Thank you for your continued cooperation,

MAJ (b) (6)  
COR

(b) (6) II  
MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)  
(W) 401-275-4034  
(F) 401-275-4071  
Classification: UNCLASSIFIED

Aug 24 to 26 - Mangarelli.txt

From: Rick Mangarelli [rick@nutmegcompanies.com]  
Sent: Thursday, August 27, 2009 8:41 AM  
To: (b) (6) MAJ; 'peter j wagner'  
Cc: (b) (6) CIV; Jason@nutmegcompanies.com; 'Brian Frigon'; (b) (6)  
(b) (6) CW5; Lafferty, Martin COL; (b) (6) Mr.  
Subject: RE: EGRC; 440016; Site observations 8/24, 8/25 & 8/26 (UNCLASSIFIED)  
Attachments: Cure Slab.pdf

Major (b) (6)

I have sent your concerns of the site contractor's work methods to the site contractor and told him he must correct these items immediately. In regard to the slab pour the slab was fully wet down after the pour took place until 8 PM on the 25th but was not covered with poly. The next morning the slab was wet again than covered to keep the moisture in for controlling the evaporation of the concrete moisture. I have attached pages from the ACI Manual of Concrete Practice with underlined sentences that guides us in the way we put water on the slab then covered it the next day after rewetting it again the next morning. The Nutmeg Companies, Inc. had additional manpower on site to do this procedure on the 26th.

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Norwich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6) MAJ [mailto:(b) (6)@us.army.mil]  
Sent: Wednesday, August 26, 2009 6:04 PM  
To: Rick Mangarelli; peter j wagner  
Cc: (b) (6) a CIV; Jason@nutmegcompanies.com; Brian Frigon; (b) (6)  
CW5; Lafferty, Martin COL; (b) (6)@us.army.mil  
Subject: EGRC; 440016; Site observations 8/24, 8/25 & 8/26 (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen,

Below are some observations with ongoing work associated with the EGRC:

8/24

- Water installation: The site crew is not using a trench box nor are they stepping/sloping the sides of the trench to ensure a safe work area for those in the trench. This will not be tolerated and work will be stopped if it is observed again.

- Dust Control: Dust control method being employed by the contractor is not adequate. Blowing dust is creating safety hazard both on the site and potentially off the site. This has been addressed Numerous times before; correct this issue.

- Open Trench work: Trenches at the end of the day are not being protected as a hazard. Trenches are being left open with no fencing around them.

8/25

- Water installation: Same issues as yesterday, I have talked to Pete and told him that they will not continue work until they are doing things in a safe manner.

Page 1

Aug 24 to 26 - Mangarelli.txt

- Dust Control: The contractor has been more diligent in his efforts to try and maintain dust control their method of application is not effective. Address this issue.

- Open Trench Work - Trenches for the water line and in and around the jobsite are unprotected, this is a safety hazard and needs to be addressed.

- Concrete Slab Pour - The concrete slab that was poured today was not kept continuously wet over night. The method to take place was to wet the slab and then cover it with poly thus creating a vapor effect to keep water on the slab all night long. This did not happen.

8/26

- Water installation: The trenching has been adjusted to widen out the trench with sloping that appear to meet OSHA guidelines. The site contractor starting placing the water piping with the intent of creating a bend around a telephone with out using a fitting. The intent was to not seat the ends of the pipe thus creating a bend. This is unacceptable and was stopped and the direction of the pipe was changed to continue with proper installation with eh pipe.

- Dust Control: Dust control is back to the lack luster effort that ahs continued all project. Please address this issue.

- Open Trench work: see comments past two days.

- Concrete slab Pour: upon arrival at the site and inspection of the newly poured it is noted that there was NO water on top of the slab and there was no Poly covering 90% of the slab. The only poly on the slab was at the extreme front of the slab facing the governments trailer. The slab will be watched through out the rest of the construction and if it shows signs that it cured to fast do to the lack of water it is Nutmegs responsibility to remove and replace.

- SITE CONTRACTOR - Please advise your site contractor to stop trying to solicit information regarding change order payments from personnel on the jobsite and telephonically to the governments offices.

MAJ (b) (6)

(b) (6)

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE



(One attachment with this email; Cure Slab.pdf JHK 5AUG11)

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Thursday, August 27, 2009 8:41 AM  
To: (b) (6) MAJ; 'peter j wagner'  
Cc: (b) (6) CIV; Jason@nutmegcompanies.com; 'Brian Frigon'; (b) (6)  
CW5; Lafferty, Martin COL; (b) (6) Mr.  
Subject: RE: EGRC; 440016; Site observations 8/24, 8/25 & 8/26 (UNCLASSIFIED)

(b) (6)

I have sent your concerns of the site contractor's work methods to the site contractor and told him he must correct these items immediately. In regard to the slab pour the slab was fully wet down after the pour took place until 8 PM on the 25th but was not covered with poly. The next morning the slab was wet again than covered to keep the moisture in for controlling the evaporation of the concrete moisture. I have attached pages from the ACI Manual of Concrete Practice with underlined sentences that guides us in the way we put water on the slab then covered it the next day after rewetting it again the next morning. The Nutmeg Companies, Inc. had additional manpower on site to do this procedure on the 26th.

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Nowich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6) [mailto:(b) (6)@us.army.mil]  
Sent: Wednesday, August 26, 2009 6:04 PM  
To: Rick Mangarelli; peter j wagner  
Cc: (b) (6) CIV; Jason@nutmegcompanies.com; Brian Frigon; (b) (6)  
CW5; Lafferty, Martin COL; (b) (6)@us.army.mil  
Subject: EGRC; 440016; Site observations 8/24, 8/25 & 8/26 (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen,

Below are some observations with ongoing work associated with the EGRC:

8/24

- Water installation: The site crew is not using a trench box nor are they stepping/sloping the sides of the trench to ensure a safe work area for those in the trench. This will not be tolerated and work will be stopped if it is observed again.

- Dust Control: Dust control method being employed by the contractor is not adequate. Blowing dust is creating safety hazard both on the site and potentially off the site. This has been addressed Numerous times before; correct this issue.

- Open Trench work: Trenches at the end of the day are not being protected as a hazard. Trenches are being left open with no fencing around them.

8/25

- Water installation: Same issues as yesterday, I have talked to Pete and told him that they will not continue work until they are doing things in a safe manner.

- Dust Control: The contractor has been more diligent in his efforts to try and maintain dust control their method of application is not effective. Address this issue.

- Open Trench Work - Trenches for the water line and in and around the jobsite are unprotected, this is a safety hazard and needs to be addressed.

- Concrete Slab Pour - The concrete slab that was poured today was not kept continuously wet over night. The method to take place was to wet the slab and then cover it with poly thus creating a vapor effect to keep water on the slab all night long. This did not happen.

8/26

- Water installation: The trenching has been adjusted to widen out the trench with sloping that appear to meet OSHA guidelines. The site contractor starting placing the water piping with the intent of creating a bend around a telephone with out using a fitting. The intent was to not seat the ends of the pipe thus creating a bend. This is unacceptable and was stopped and the direction of the pipe was changed to continue with proper installation with eh pipe.

- Dust Control: Dust control is back to the lack luster effort that ahs continued all project. Please address this issue.

- Open Trench work: see comments past two days.

- Concrete slab Pour: upon arrival at the site and inspection of the newly poured it is noted that there was NO water on top of the slab and there was no Poly covering 90% of the slab. The only poly on the slab was at the extreme front of the slab facing the governments trailer. The slab will be watched through out the rest of the construction and if it shows signs that it cured to fast do to the lack of water it is Nutmegs responsibility to remove and replace.

- SITE CONTRACTOR - Please advise your site contractor to stop trying to solicit information regarding change order payments from personnel on the jobsite and telephonically to the governments offices.

MAJ (b) (6)

(b) (6) II

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE




Fig. 1.7—Schematic illustration showing the combined influence of bleeding characteristics and evaporation in determining the time at which the surface of concrete begins to dry.

(NRMCA) (1960). The use, limitations, and accuracy of this tool for estimating rate of evaporation are discussed in detail in Chapter 4, Sections 4.2.1.1 to 4.2.1.3.

**1.4.2.2.2 Bleeding**—Both the rate and duration of bleeding depend on the concrete mixture, the depth or thickness of the concrete, and the method of consolidation (Kosmatka 1994; Suprenant and Malisch 1998a). Although water content and  $w/cm$  are the primary compositional factors, cement, cementitious materials, aggregates, admixtures, and air content all influence bleeding. Thorough vibration brings bleed water to the surface earlier, and deep members tend to show increased bleeding compared with shallow members (Kosmatka 1994). The rate of bleeding diminishes as setting takes place, even in the absence of surface drying, so that surface drying will ultimately occur even under benign evaporation conditions (Al-Fadhala and Hover 2001). Mixtures with a low to negligible bleeding rate are particularly susceptible to surface drying early in the placing and finishing process. Such concrete mixtures often incorporate silica fume, fine cements, or other fine cementitious materials, low  $w/cm$ , high air contents, or water-reducing admixtures.

**1.4.2.2.3 Initial curing**—For mixtures with a low to zero bleeding rate, or in the case of aggressively evaporative environments, or both, surface drying can begin well before initial set and well before initiation of finishing operations, as indicated in Fig. 1.6(b). Under such conditions, it is necessary to reduce moisture loss by one or more initial curing techniques, such as fogging, the use of evaporation reducers, or by modifying the environment with sunshades, wind-screens, or enclosures (Section 2.3). Because finishing can involve several separate and time-consuming operations, initial curing measures may need to be continued or reapplied until finishing is complete.

Initial curing measures should be applied immediately after the bleed water sheen has disappeared, because the concrete surface is protected against drying as long as it is covered with bleed water. When finishing begins immediately after the disappearance of the bleed water, it is unnecessary to apply initial curing measures. When the concrete exhibits a reduced tendency to bleed, when evaporative conditions are severe, or both, the concrete can begin to dry im-

mediately after placing. Under such conditions, initial curing measures, such as fog-spraying to increase the humidity of the air or the application of a liquid-applied evaporation reducer, should be initiated immediately after strike-off, and in some cases, before bull floating. Such initial curing measures should be continuously maintained until more substantial curing measures can be initiated. Excess water from a fog spray or an evaporation reducer should be removed or allowed to evaporate before finishing the surface. (Refer to ACI 302.1R.)

Application of initial curing measures is also frequently required for concretes that exhibit low or negligible bleeding. Such concrete mixtures often incorporate silica fume, fine cements, or other fine cementitious materials, low  $w/cm$ , high air contents, or water-reducing admixtures. Initial curing measures are frequently required immediately upon placing such concrete to minimize plastic-shrinkage cracking. Plastic shrinkage is initiated by surface drying, which begins when the rate of evaporative water loss from the surface exceeds the rate at which the surface is moistened by bleed water. Refer to ACI 305R for further discussion on plastic shrinkage, and to ACI 234R for further discussion on curing concrete incorporating silica fume.

**1.4.2.2.4 Final curing**—The concrete surface should be protected against moisture loss immediately following the finisher or finishing machine. Significant surface-drying can occur when curing measures are delayed until the entire slab is finished because the peak rate of evaporation from a concrete surface often occurs immediately after the last pass of the finishing tool, as tool pressure brings water to the surface (Al-Fadhala and Hover 2001; Shaeles and Hover 1988). This is especially true when the finished texture has a high surface area such as a broomed or tined surface (Shariat and Pant 1984). Therefore, it is necessary to control moisture loss immediately after finishing (Transportation Research Board 1979).

When the conclusion of finishing operations coincides with the time of final set, as indicated in Fig. 1.6(a), final curing is applied at exactly the right time to reduce the peak rate of moisture loss. A delay in final curing can result in considerable water loss (Al-Fadhala and Hover 2001). Under some conditions, however, applying final curing measures immediately after completion of finishing can be deleterious. These conditions are described in the next section.

**1.4.2.2.5 Conditions under which intermediate curing is recommended**—Intermediate curing measures are required whenever the concrete surface has been finished before the concrete has reached final set. This can happen when the desired surface texture is rapidly achieved, when setting is delayed, or both.

A freshly finished concrete surface is not only vulnerable to the deleterious loss of moisture, but can be vulnerable to damage from the early application of curing materials. The need to protect against moisture loss can conflict with the need to prevent damage to the surface immediately following finishing. Of particular concern is concrete that has been surface-finished before the concrete has reached final set, as shown in Fig. 1.6(c).

Before reaching final set, the concrete surface is susceptible to marring by applying wet burlap, plastic sheets, or other

curing materials. Furthermore, the bonds between the cement particles can be easily broken and the particles displaced by water added to the concrete surface and forced between the cement particles, resulting in weakening normally associated with the premature addition of water. For the reason that the earlier water is applied as a final curing measure, the more gently it should be applied to avoid displacement of cement particles. (Fogging is an example of a gentle application, as long as accumulated water is not finished into the surface.) As setting progresses with an increased strength of cement particle bonding, water can be applied to the surface more aggressively. In laboratory and field tests of this principle (Falconi 1996), application of wet burlap to concrete surfaces immediately after finishing reduced resistance to deicer salt scaling. When concrete slabs of the same mixture were lightly covered with plastic sheets immediately after finishing, and the plastic replaced with wet burlap when the concrete had reached final set (measured by ASTM C 403), wet-curing was consistently beneficial in increasing scaling resistance.

Intermediate curing methods can be a continuation of initial curing measures, such as evaporation reducers, or fogging, maintained until the final curing is applied. Membrane-forming curing compounds meeting the requirements of ASTM C 309 or C 1315 can be applied from a power sprayer, making it unnecessary to walk on the concrete surface, and can be applied immediately behind the final pass of the finishing tool or machine. Curing compounds have the advantage of being applicable before final set, as well as being a frequently acceptable final curing method. Curing compounds, therefore, can be an effective intermediate curing method or precursor to other final curing methods, such as water curing or protective coverings, minimizing water loss during the last stages of the setting process.

The combination of a curing compound as an intermediate curing method followed by water-saturated coverings as a final curing method is more common in bridge construction than in building construction (Krauss and Rogalla 1996). The curing compound can be spray-applied to the concrete surface from the perimeter of the bridge deck immediately behind the finishing machine or from the finishers' work bridge. After the curing compound has dried, the wet burlap or similar material is applied and soaker hoses or plastic sheets are installed. This is not a dual or redundant application of two equivalent curing methods. Curing compounds and so-called "breathable sealers" meeting the requirements of ASTM C 309 and C 1315, permit moisture transmission and have a variable capacity to retard moisture loss, depending on the quality of the product used, field application, and field conditions. Wet curing by ponding, sprinkling, or the application of saturated burlap not only prevents water loss but also supplies additional curing water to sustain cement hydration, which is important for low  $w/cm$  mixtures that can self-desiccate (Powers 1948; Mills 1966; Mindess and Young 1981; Neville 1996; Persson 1997; Carino and Meeks 1999).

**1.4.2.3 Preparation for casting and curing**—Curing procedures have to be initiated as soon as possible when the concrete surface begins to dry or whenever evaporative

conditions become more severe. The curing measures to be used should be anticipated so that the required materials are available on site and ready to use if needed. Water or curing chemicals, coverings, and application equipment and accessories need to be ready, particularly when harsh environmental conditions may require rapid action. To be effective, sunshades or windbreaks (Section 2.7) should be erected in advance of concrete placing operations. Actions such as dampening the subgrade, forms, or adjacent construction, or cooling reinforcing steel or formwork are likewise required in advance of concrete placement. See ACI 301, 302.1R, 305R, and 306R for other commentary on preparedness.

**1.4.3 When curing is required for formed surfaces**—Moisture loss is a concern for both formed and unformed surfaces. Forms left in place reduce moisture loss if the forms are not water-absorbent. Dry, absorbent forms will extract water from the concrete surface. In addition, concrete usually shrinks from the form near the top of the section and it is not unusual to find dry concrete surfaces immediately after removing forms. After form removal, formed surfaces can benefit from curing (Section 3.3.3).

**1.4.4 When curing is required: cold and hot weather**—The environment dictates the need for curing and influences the effectiveness and logistical difficulty in applying the curing methods. For example, use of a fog spray as an initial curing method in freezing weather is impractical and may be of little value despite the critical need to limit surface evaporation under such conditions. Similarly, in hot, arid environments there is a critical need to prevent loss of water from the concrete surface. Such factors often influence the choice of curing methods in hot or cold weather. This choice should be made with consideration of not only the logistical and economic issues, but also of the relative effectiveness of the curing methods proposed in terms of surface strength, resistance to abrasion or deicer scaling, surface permeability, or other factors. The influence of the curing method on the desired properties of the concrete should be given first consideration in such decisions. See Sections 2.6 and 2.7 for details.

**1.4.5 Duration of curing**—The required duration of curing depends on the composition and proportions of the concrete mixture, the values to be achieved for desired concrete properties, the rate at which desired properties are developing while curing measures are in place, and the rates at which those properties will develop after curing measures are terminated. Tests have shown that the duration of wet curing required to bring pastes of different  $w/c$  to an equivalent permeability varied, from 3 days for low  $w/c$ , to 1 year for high  $w/c$  (Powers, Copeland, and Mann 1959). The duration of curing is sensitive to the  $w/c$  of the pastes because a lower  $w/c$  results in closer initial spacing of the cement particles, requiring less hydration to fill interparticle spaces with hydration products.

Curing should be continued until the required concrete properties have developed or until there is a reasonable assurance that the desired concrete properties will be achieved after the curing measures have been terminated and the concrete is exposed to the natural environment. Most likely, the continued rate of development of the con-

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]  
Sent: Wednesday, September 02, 2009 12:14 PM  
To: (b) (6); MAJ; 'peter j wagner'; Steve Colucci; Tom Colucci  
Cc: Jason@nutmegcompanies.com; (b) (6); CIV; 'J Dagostino'; 'Brian Frigon';  
(b) (6); CW5; (b) (6); CPT; (b) (6); COL; (b) (6); h Mr.  
Subject: RE: EGRC; 440016: Site Incident (UNCLASSIFIED)

Major (b) (6)

I will have the employee of Colucci Development removed and barred from the site as of today. The oil spill material shall be properly disposed of per RIDEM guidelines and not disposed of in the dumpster. This material will be removed from the dumpster today.

The Nutmeg Companies Inc. will enforce all safety regulations with all subcontractors whether they like it or not. NCI has a real good insurance mod and I will not let any subcontractor impair it.

I would like to thank you for your input on this incident.

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Nowich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6) [mailto:(b) (6)@us.army.mil]  
Sent: Wednesday, September 02, 2009 11:52 AM  
To: Rick Mangarelli; peter j wagner  
Cc: Jason@nutmegcompanies.com; (b) (6); CIV; J Dagostino; Brian Frigon;  
(b) (6); CW5; (b) (6); CPT; (b) (6); COL;  
(b) (6)@us.army.mil  
Subject: EGRC; 440016: Site Incident (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Gentlemen,

I received a call from Pete today regarding an incident with one of the site contractors pieces of equipment. Apparently while a 30 yard dump trailer was offloading sand for pipe bedding the dump trailer rolled on its side, detaching itself from the tractor and rupturing a hydraulic line.

There

were no injuries, there was some hazmat spilled, due to the hydraulic oil.

The reason the Dump trailer rolled was the driver was on unlevel ground when he started the dump trailer up in the air. This lends back to the overall condition of the site. Also from what I was told by Pete Wagner, the site super, the driver of the truck is the same driver that was removed from the site due to speeding in the rock truck and almost hitting army personnel

near

the Camp Fogarty Armory. This is of concern as that individual and the site contractor in which he works for was told he was NOT allowed to drive on post

any more. I will reiterate it; This individual is NOT allowed to operate a vehicle on this post.

Hazmat spill - this spill needs to be cleaned up and disposed of properly in accordance with RI DEM regulations, not tossed in the work dumpster as Pete Wagner has already found.

This is the second safety incident in as many days, yesterday while I was walking the site with Rick, Brain Frigon & (b) (6) we observed the site contractor going to install a concrete manhole section. The issue was the trench was over 7ft deep the sides were straight up and down and there were two site contractor personnel in there with no trench box and the excavator was right next to the trench trying to swing in the manhole. Rick from Nutmeg went out stopped the work and made them taper back one of the sides of

the trench. The initial answer from the Coluccis was, "they will not be in there that long its' ok" It is apparent that safety is a second priority for there workers.

Gentlemen as I said previously this is the second incident in as many days and is not the first incidents that have happened. I would ask that you address these issues immediately so we can avoid further incidents and possible injury.

Thank You,

(b) (6) II

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

(One attachment with this email; Colucci Termination.pdf JHK 5AUG11)

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]

Sent: Friday, September 04, 2009 4:22 PM

To: (b) (6) MAJ; Jason@nutmegcompanies.com; 'peter j wagner'

Cc: (b) (6) CIV; 'J Dagostino'; 'Brian Frigon'; (b) (6) CW5; (b) (6)

(b) (6) CPT; Lafferty, Martin COL; (b) (6)

Subject: RE: EGRC; 440016: Site Contractor (UNCLASSIFIED)

Major (b) (6)

Please see the attached letter termination Colucci Development from the project. I will be on site Tuesday going over the work remaining to be completed with another subcontractor. Upon his review of the work and our schedule I will submit his name for review and acceptance.

Thank you,

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Nowich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6) MAJ [mailto:(b) (6)@us.army.mil]

Sent: Friday, September 04, 2009 10:18 AM

To: Rick Mangarelli; Jason@nutmegcompanies.com; (b) (6)

Cc: (b) (6) CIV; J Dagostino; Brian Frigon; (b) (6) CW5; (b) (6)

CPT; Lafferty, Martin COL; (b) (6)@us.army.mil

Subject: EGRC; 440016: Site Contractor (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Gentlemen,

ALL PLEASE EXCUSE THE LANGUAGE IN THIS EMAIL:

At approximately 9010 hrs on 4SEP09, Steve and Tom Colucci stopped by the governments construction trailer. They wanted to discuss the issue of their driver "brooks" not being allowed back on the site. (This due to several safety issues with this individual, the latest being rolling the 30 Yard dump trailer on site.)

Tom and Steve wanted to know why he was not allowed back on site, I told them he is allowed back on site but he is not allowed to drive on military property i.e. Camp Fogarty due to his issues of operating vehicles in a safe manner. They told me he is a driver what are they to do, I told them that is their issue, however he is not allowed to drive on military property, he can work but not as a driver.



At this point Tom Colucci became agitated and started telling that is BS it is my opinion (b) (6) that he was operating unsafe and they do not see it that way. I told them I understand they have there own opinion, however it is my responsibility to ensure the job operates in a safe manner and that includes the contracted personnel driving on post and my decision is final on this. Tom became more agitated are started telling my I am full of shit. At this point I told them the conversation is over they need to leave. Tom threw his arms up in the air took a step towards me and started yelling again I ma full of shit, why don't you pay your F ing bills, you F ing cheapskate, I told them to get out again.

Tom yelled at me "yeah we out of alright" and started yelling to his brother as they were leaving the trailer "I am going to go back in there and punch him in the F ing mouth", and he repeated it 3-4 times outside the trailer.

At this point I stepped out on the steps of the trailer and asked him if he was threatening me, Tom turned around and told me I did not hear F ing shit, pay your bills you F ing cheap skate. I again told him to leave. They got in their vehicle and left.

I called Rick Mangarelli on his mobile phone, Rick told me he was almost at the jobsite. I asked Rick to stop by my trailer when he arrived. When Rick stopped by I informed him of the above encounter and told him I would follow it up with an email.

Gentlemen this is an issue that needs to be addressed immediately, we cannot have sub-contractors threatening federal employee's or anyone for that matter. This is not the first time Tom Colucci has had an issue with his temper on the jobsite. I would expect Nutmeg to take appropriate action. Please inform the government of what decision/action is done to address this.

Thank You

(b) (6) II

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Differing Site condition payment Colucci.txt  
From: (b) (6) CIV  
Sent: Friday, September 11, 2009 1:37 PM  
To: (b) (6) CW5  
Subject: FW: Differing Site condition payment (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Colucci's got (b) (6) ear too. Apparently, per (b) (6) they went to high school together.

-----Original Message-----

From: (b) (6) COL  
Sent: Friday, September 11, 2009 1:19 PM  
To: (b) (6) CIV  
Subject: RE: Differing Site condition payment (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Thank you (b) (6)

-----Original Message-----

From: (b) (6) CIV  
Sent: Friday, September 11, 2009 1:18 PM  
To: (b) (6) COL  
Cc: (b) (6)  
Subject: RE: Differing Site condition payment (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED  
Caveats: NONE

Hello sir,

No. A contract modification has been completed and requires Nutmegs signature before they can bill for it. I did inform Mr. Jason Bugbee this morning that the modification is being issued today.

Thank you.

(b) (6)

-----Original Message-----

From: (b) (6) COL  
Sent: Friday, September 11, 2009 12:35 PM  
To: (b) (6) CIV  
Cc: (b) (6)  
Subject: Differing Site condition payment (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: Caveats: \*NOTICE:  
Classification: UNCLASSIFIED  
Caveats: NONE

(b) (6)

was the \$275K differing site condition change order money included in yesterday's disbursement to the GC?  
MAJ (b) (6) is out today and I received a call from Colucci today requesting me to him call back on the status of the \$275K payment.

I haven't returned the call as of now.

Page 1

Differing Site condition payment Colucci.txt

Thanks,

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: Caveats:  
Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

(b) (6) SGT

---

From: (b) (6) CIV  
Sent: Tuesday, September 15, 2009 4:43 PM  
To: 'jason@nutmegcompanies.com'  
Cc: (b) (6) TC; (b) (6) CW5; (b) (6) LTC; (b) (6) COL;  
(b) (6) CPT  
Subject: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED  
Caveats: NONE

Mr. Bugbee,

Please disregard my previous message, Subject: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies, dated Friday, September 11, 2009, that denied permission for Colucci Companies to return to Camp Fogarty Training Site. Please coordinate their return to the project site so they may resume work.

As a reminder, The Nutmeg Companies is responsible for managing this subcontractor, and all other subcontractors assigned to this project, in accordance with the above subject contract.

Thank you.

(b) (6)  
Contract Specialist/Ordering Officer  
SPFO For RI  
Purchasing & Contracting  
330 Camp Street  
Providence, RI 02906-1954  
Comm: 401-275-4248  
FAX: 401-275-4305  
Cell: (b) (6)

Classification: UNCLASSIFIED  
Caveats: NONE

EGRC 440016 Site Observation 15SEP09.txt

From: Rick Mangarelli [rick@nutmegcompanies.com]  
Sent: Wednesday, September 16, 2009 9:49 AM  
To: (b) (6) MAJ  
Cc: (b) (6) CIV; 'Brian Frigon'; (b) (6) CW5; (b) (6) CPT;  
(b) (6) COL; (b) (6) Mr.; Peter J Wagner  
Subject: RE: EGRC: 440016: Site Observation 15SEP09 (UNCLASSIFIED)

Major (b) (6)

Masonry- Normal masonry joints are usually 1/4" to 1/2" depending on the overall length of the wall when trying to keep the masonry bond. This is to keep from having odd size cuts of the masonry units. I did not look at the walls yesterday but I am having Peter check this to see if there are any joints that are too large or too small. There is no reason that the ground face blocks should be loose as they should have had a full bed of mortar minus the 3/8" raked joint. I have already told the mason to get his colored mortar on site and to install it. Yesterday I told the framer after our meeting to build the mark up panel so the mason could veneer it.

Concrete Floors- I will have this done and do not know why it was not done before.

Louver Opening-As discussed at yesterday's meeting I have told the framer to lower it to just above the steel girt and keep all three on the North elevation at the same height. This may be difficult to do given the slope of the roof and the height of the structural wall girts.

Steel Column-This is the first I have heard of this and I will have Briggs check this for structural damage.

Densglass Damage- The damaged densglass will be repaired before any waterproofing is applied.

Trench Water Line- I noticed this on Monday, but was told by our lawyer that I could not do anything yet.

Backfill around the foundation- This small amount of work was done to make a safe work place for the other trades until a new site contractor is on site. I have been directed by my office and our lawyer not to do any site work until the final termination notice to Colucci Development is given.

Roadway Compaction- The new site subcontractor will complete this work and the water service work, gate valve etc, when he starts next week.

Rick Mangarelli

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Norwich, CT 06360  
PH: 860-823-1780  
Fax: 860-885-1421

-----Original Message-----

From: (b) (6) MAJ [mailto:(b) (6)@us.army.mil]  
Sent: Wednesday, September 16, 2009 8:44 AM  
To: Rick Mangarelli  
Cc: (b) (6) CIV; Brian Frigon; (b) (6) CW5; (b) (6) CPT;  
(b) (6) COL; (b) (6)  
Subject: EGRC: 440016: Site Observation 15SEP09 (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: Caveats: \*NOTICE:  
Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Rick,

During mine and Brian Frigon's walk around the site yesterday I notice the following items that need to be addressed:

- Masonry - While inspection the masonry I noticed allot of the masonry joints are larger that they should be. Standard practice in the industry is a 3/8's joint. We informed you of this when we inspected the partially completed MOCK up wall and we were told this would not happen during the construction of the building. Also the Ground face block (GFB), we noticed a couple of things, allot of the first course of blocks are loose, they are varied in spacing from far apart to real close. It does not appear on allot of them that mortar will be able to forced into the joints they are so close together. We were told the mason was having an issue getting the colored mortar for the Tan colored block that is why the joints were not being filled up completely, during our review we noticed the same issue with the Gray ground face blocks as well. When we asked Pete what was going on with the gray (GFB) we were told the same thing, the mason is having an issue getting the colored mortar. Rick the mason submitted on colored mortar of the blocks and it was approved, not the method he is doing, by partially filling the joints with another type/color of mortar and then overlaying it with the colored mortar. The mason needs to correct his methods and get the approved material on site.

- Mock up wall - This needs to be completed, ASAP

- Concrete Floors - The saw cuts in the floors were not completed as they were indicated they would be, the cuts do not go all the way to the corners of the cutouts as they were suppose to. This should have been completed within the first 24 hrs after the concrete was poured and we were told they were going to be by the site super. This has not happened, Pete told us that he is trying to get them to comeback and finish the cuts. I am not sure how much good it will do at this point and there are some locations that it can not happen at do to other trades work.

- Lower opening - The opening in the north wall was set to high, this was coordinated in the filed before construction began on this between Pete and Brian Frigon and it was still put in incorrectly.

- Steel column - A steel column on line 6 or 7 has been damaged. It looks as if a machine backed into it and has bent in one of the webs of the column. This needs to be addressed and inspected to make sure the column and the connections to that column are still structurally sound.

- Dens Glass - There are several dens glass boards that have sustained damage and need to be fixed and or replaced.

- Trenches Water Line - Several of the water line trench sides are starting to give way and large rocks are starting to fall and hit the water line.

- Back fill around the foundation - Last week I called you regarding the fact that the Pete had a John deer tractor on site and he appeared to be backfilling around the foundation. I was told that was not the case he was just cleaning up the site. Pete did in fact back fill several areas of the foundation so other trades could work. These areas will need to be removed and backfilled properly with compacted material with associated compaction reports.

EGRC 440016 Site Observation 15SEP09.txt

- Roadway Compaction - The installation of the water line along the roadway is starting to become an issue, The last 2 feet of fill put in the trench was not compacted and is a safety issue. Also there is an open trench across the lower parking lot building next door, this needs to be addressed as it is a hindrance to the other contractors on that site and guard personnel.

(b) (6) II

MAJ, RIARNG  
Designs & Projects Manager

(C) (b) (6)

(W) 401-275-4034

(F) 401-275-4071

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

Classification: Caveats:

Classification: UNCLASSIFIED

Caveats: NONE

-----Original Message-----

From: Jason L. Bugbee [mailto:jason@nutmegcompanies.com]  
Sent: Friday, September 11, 2009 3:05 PM  
To: (b) (6) CIV  
Cc: diana@nutmegcompanies.com; (b) (6) CW5; (b) (6) MAJ; (b) (6) COL; Larence, Gerald (CMW Associates Incorporated); (b) (6) Mr.  
Subject: RE: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies (UNCLASSIFIED)

Thank you I will so notify the parties accordingly.  
Jason L. Bugbee

-----Original Message-----

From: (b) (6) CIV [mailto:(b) (6)@us.army.mil]  
Sent: Friday, September 11, 2009 1:16 PM  
To: jason@nutmegcompanies.com  
Cc: diana@nutmegcompanies.com; (b) (6) CW5; (b) (6) MAJ; (b) (6) COL; Larence, Gerald (CMW Associates Incorporated); (b) (6) Mr.  
Subject: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies (UNCLASSIFIED)  
Importance: High

Classification: UNCLASSIFIED  
Caveats: NONE

Mr. Bugbee,

Per our telephone conversation this morning, Colucci Companies, 10 Southern Industrial Dr., Cranston, RI 02921, is not permitted to return to Camp Fogarty Training Site, 2841 South County Trail, East Greenwich, Rhode Island, and conduct or complete any work associated with Contract W912LD-08-C-0037, new construction East Greenwich Readiness Center, Camp Fogarty, East Greenwich, RI. Colucci has repeatedly failed to perform work in accordance with the contract documents, specifications and drawings; has repeatedly shown complete disregard for personnel safety; has verbally threatened, and on at least one occasion, physically assaulted an individual on the project site. This agency will not tolerate such behavior on this or any other project.

Thank you.

(b) (6)  
Contract Specialist/Ordering Officer  
USPFO For RI  
Purchasing & Contracting  
330 Camp Street  
Providence, RI 02906-1954  
Comm: 401-275-4248  
FAX: 401-275-4305  
Cell: (b) (6)



-----Original Message-----

From: (b) (6) MAJ  
Sent: Saturday, September 12, 2009 7:07 AM  
To: (b) (6) COL  
Subject: RE: Payment Follow-up (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Sir,

The GC is correct they have received no payment to date for the "Change Orders" and therefore have not pay the Colucci's. After the negotiations were completed regarding the Change orders, all involved including Steve Colucci were told the payments would not be processed until Sept as I had to get money from NGB. So the Colucci's have the information they are just trying to drag another individual into their BS.

As far as regular payments Nutmeg has not really billed us for anything the last couple of payments for a couple of reasons; 1) the Colucci's have not done any work to speak of the get paid for and 2) they were over paid in a line item that they have not completed.

The miscommunication is solely due to what the Colucci's choose to listen to. I have been in several meetings with the Colucci's and Nutmeg personnel and other subs and everyone comes out of the meeting with a clear understanding, except when it comes to the execution of said plan, the Colucci's always remember something different or conveniently forget. This has been their MO from the start of the project.

I have let Nutmeg know about the impending payment.

MAJ (b) (6)

-----Original Message-----

From: (b) (6) COL  
Sent: Friday, September 11, 2009 2:17 PM  
To: (b) (6) MAJ  
Subject: Payment Follow-up (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

FYI

Jim Colucci contacted me regarding the most recent disbursement to the GC;Nutmeg. It appears there continues to be "miscommunication" between the sub and the prime regarding pay.

Currently the GC is informing the sub that they have received no payment "recently" from the government and therefore not be paying any sub.

COL (b) (6) passed along information [not directly to either GC or sub] that a payment was scheduled to be disbursed on 10SEP09 to the prime contractor. I would appreciate it if you could, at your earliest convenience, insert yourself and clarify the payment status to the GC and the sub so as to hopefully put the issue to bed.

Thanks,

COL (b) (6)  
Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

(There are three photos attached to this email: see numbers below. JHK 5AUG11)

-----Original Message-----

From: (b) (6) CIV

Sent: Tuesday, September 15, 2009 3:16 PM

To: (b) (6) MAJ

Subject: Observation @ EG RC (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

(b) (6) the side walls are starting to give away on the waterline trench, stones are starting to fall hitting the pipe.(DSC07536,DSC07538)Also we need to get a safety net around this hole.(DSC07543)

Classification: UNCLASSIFIED

Caveats: NONE

-----Original Message-----

From: (b) (6) CW5  
Sent: Wednesday, September 16, 2009 4:13 PM  
To: (b) (6)  
Subject: RE: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies (UNCLASSIFIED)  
UNCLASSIFIED

that is why we must keep good records of everything. I do not see how they could submit anything to us for delay, but.....

If we deny the claim and they end up winning, it comes out of a different budget and not your MILCON project.

---

From: (b) (6) MAJ  
Sent: Wed 9/16/2009 6:18 AM  
To: (b) (6)  
Subject: Re: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies (UNCLASSIFIED)  
UNCLASSIFIED

Classification: UNCLASSIFIED

(b) (6)

I believe Nutmeg is now going to come after us for a delay. Money for this project will become a serious issue depending on what they look for.

MAJ (b) (6)

----- Original Message -----

From: (b) (6) CIV  
To: 'jason@nutmegcompanies.com' <jason@nutmegcompanies.com>  
Cc: (b) (6) MAJ; (b) (6) CW5; (b) (6) LTC; (b) (6)  
COL; (b) (6) CPT  
Sent: Tue Sep 15 16:43:13 2009  
Subject: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Mr. Bugbee,

Please disregard my previous message, Subject: EGRC, 440016, W912LD-08-C-0037 - Colucci Companies, dated Friday, September 11, 2009, that denied permission for Colucci Companies to return to Camp Fogarty Training Site. Please coordinate their return to the project site so they may resume work.

As a reminder, The Nutmeg Companies is responsible for managing this subcontractor, and all other subcontractors assigned to this project, in accordance with the above subject contract.

Thank you.

(b) (6)

Contract Specialist/Ordering Officer

USPFO For RI

Purchasing & Contracting

330 Camp Street

Providence, RI 02906-1954

Comm: 401-275-4248

FAX: 401-275-4305

Cell: (b) (6)

Classification: UNCLASSIFIED

Caveats: NONE

(There were two attachments (Photos) to the first email in this chain: DSC08010 & DSC08011 JHK 5AUG11)

-----Original Message-----

From: (b) (6) CIV  
Sent: Friday, September 18, 2009 7:17 AM  
To: (b) (6) MAJ  
Subject: RE: Observation @ EG RC (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

(b) (6) on the back side of the Readiness Ctr

-----Original Message-----

From: (b) (6) MAJ  
Sent: Thursday, September 17, 2009 3:34 PM  
To: (b) (6) CIV  
Subject: RE: Observation @ EG RC (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

(b) (6) were was this on the project???

-----Original Message-----

From: (b) (6) CIV  
Sent: Thursday, September 17, 2009 3:22 PM  
To: (b) (6) MAJ  
Subject: Observation @ EG RC (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

(b) (6) when not working on the water line, end cap should be on. I'll keep an eye on this.

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

-----Original Message-----

From: Rick Mangarelli [mailto:rick@nutmegcompanies.com]

Sent: Monday, September 21, 2009 8:44 AM

To: (b) (6) a CIV

Cc: (b) (6), (b) (6) CPT; (b) (6) MAJ

Subject: EGRC; 440016 Termination Of Site Contractor

Good Morning (b) (6),

I have been told this morning that a final termination notice will be sent to Colucci Development this morning. A new site contractor should be starting on site Wednesday to complete the site work. The new site contractor will be meeting with Evert Gawendo today to finalize his scope of work. I will have our office send you the paperwork tomorrow for this contractor to work on site.

Thank you,

Rick Mangarelli

The Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

PH: 860-823-1780

Fax: 860-885-1421

Kennedy Payment Bond - The Nutmeg Companies Inc (UNCLASSIFIED).txt  
From: Peter Kennedy [pkennedy@rhhbglaw.com]  
Sent: Saturday, September 26, 2009 2:26 PM  
To: (b) (6) CIV  
Subject: Re: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)

Many thanks.

Peter

Peter Lawson Kennedy Esq.  
RATCLIFFE HARTEN BURKE & GALAMAGA LLP  
One Financial Plaza, 16th Floor  
Providence RI 02903  
Pkennedy@rhhbglaw.com  
(401) 331-3400

To comply with IRS regulations, we advise that any discussion of Federal tax issues in this e-mail is not intended or written to be used, and cannot be used, (i) to avoid any penalties imposed under the Internal Revenue Code or (ii) to promote, market or recommend to another party any transaction or matter addressed herein.

This e-mail message is confidential and is intended only for the named recipient(s). It may contain information that is subject to the attorney client privilege or the attorney work-product doctrine or that is otherwise exempt from disclosure under applicable law. If you have received this e-mail message in error, or are not the named recipient(s), please immediately notify the sender and delete this message from your computer and destroy all copies. Thank you.

----- Original Message -----

From: (b) (6) >  
To: Peter Kennedy  
Sent: Sat Sep 26 13:27:35 2009  
Subject: RE: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Mr. Kennedy,

Here is a copy of Nutmeg's contract with our agency for your use and reference. I hope this will assist you.

Thank you

(b) (6)

-----Original Message-----

From: Peter Kennedy [mailto:pkennedy@rhhbglaw.com  
<blockedmailto:pkennedy@rhhbglaw.com> ]  
Sent: Thursday, September 24, 2009 4:24 PM  
To: (b) (6)  
Subject: RE: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)

Thank you Mona. Is there an arbitration provision in the agreement between the Government and Nutmeg?

Peter

-----Original Message-----

From: (b) (6)

Page 1



Kennedy Payment Bond - The Nutmeg Companies Inc (UNCLASSIFIED).txt

(b) (6)

]

Sent: Thu 9/24/2009 1:57 PM

To: Peter Kennedy

Subject: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)

Classification: UNCLASSIFIED

Caveats: NONE

Good Afternoon,

Per your request and I apologize for the delay in getting this document to you.

Thank you.

(b) (6)

Contract Specialist/Ordering Officer

USPFO For RI

Purchasing & Contracting

330 Camp Street

Providence, RI 02906-1954

Comm: 401-275-4248

FAX: 401-275-4305

Cell: (b) (6)

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

Classification: UNCLASSIFIED

Caveats: NONE

Payment Bond - The Nutmeg Companies Inc (2).txt  
From: (b) (6) CIV  
Sent: Saturday, September 26, 2009 1:28 PM  
To: 'Peter Kennedy'  
Subject: RE: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)  
Attachments: W912LD-08-C-0037 EGRC.doc

Classification: UNCLASSIFIED  
Caveats: NONE

Mr. Kennedy,

Here is a copy of Nutmeg's contract with our agency for your use and reference. I hope this will assist you.

Thank you

(b) (6)

-----Original Message-----

From: Peter Kennedy [mailto:pkennedy@rhbgllaw.com]  
Sent: Thursday, September 24, 2009 4:24 PM  
To: (b) (6) CIV  
Subject: RE: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)

Thank you (b) (6) Is there an arbitration provision in the agreement between the Government and Nutmeg?

Peter

-----Original Message-----

From: (b) (6) CIV [mailto:(b) (6)@us.army.mil  
<blockedmailto:(b) (6)@us.army.mil> ]  
Sent: Thu 9/24/2009 1:57 PM  
To: Peter Kennedy  
Subject: Payment Bond - The Nutmeg Companies, Inc. (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Good Afternoon,

Per your request and I apologize for the delay in getting this document to you.

Thank you.

(b) (6)

Contract Specialist/Ordering Officer  
USPFO For RI  
Purchasing & Contracting  
330 Camp Street  
Providence, RI 02906-1954  
Comm: 401-275-4248  
FAX: 401-275-4305  
Cell: (b) (6)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Payment Bond - The Nutmeg Companies Inc (2).txt

Classification: UNCLASSIFIED  
Caveats: NONE



Briggs Engineering & Testing  
A Division of PK Assoc., Inc.

Daily Report

Project: EGRC; 440016

Project #: 24572

Inspector: Dennis Sullivan

ARRVL: 7:00

JOB HRS.: 4

DATE: 07/02/09

CODE:

TEMP: 64

WIND: Low

HUMID.: High

CLOUDY-Rain

NO OF PAGES TO THIS REPORT: 1 of 1

NO BACKUP SHEETS TO THIS REPORT: 0

Reported to the above referenced project site at the request of the client in order to conduct a soils compaction testing inspection.

Due to rain, compaction testing could not be performed.

Discussed with Peter Wagner his concerns of erosion at base of column pier at EE115. Peter tried to get excavator to come to this area to prevent any further erosion. At approximately 10:30am Peter placed 1-1/2" stone around base of pier to stop any further problems. I also recommended the removal of silt at the base of the pier before backfilling.

☐ 100 Weymouth St., Unit B-1, Rockland, MA 02370

Approved: Raymond H. Laurendeau

☒ 100 Pound Rd., Cumberland, RI 02864

Director RI Operations

cma

✓





Briggs Engineering & Testing  
A Division of PK Assoc., Inc.

### Daily Report

Project: EGRC; 440016  
Project #: 24572  
Inspector: Dennis Sullivan

ARRVL: 07:00

JOB HRS.: 8

DATE: 07/27/09

CODE: Visual

TEMP: 72F

WIND: Medium

HUMID.: High

CLOUDY

NO OF PAGES TO THIS REPORT: 1 of 1

NO BACKUP SHEETS TO THIS REPORT:

I reported to the above mentioned project site at the request of the client in order to conduct a visual inspection.

#### Site Observations:

Plumbing trench on Northeast side of foundation, still needs to be mucked out, due to past rain events.

Plumbing trench on North side of foundation need's to be mucked out as well. Trench has pipes installed on 6" sand gravel bed.

Plumbing trench Northeast main entrance trench now is de-mucked. Trench work now extending West for approx. 60'. Grade change every 10', trench opening suspended this direction.

Trench work now proceeding North from Northeast, main entrance, trench column Line EE/10. to approx. 5' of EE/13. Column trench turn approx. 20' East at this point, grade change every 10' to allow pitch for piped. Trench to North side of Column #9, 10' North of Northeast main entrance trench. Trench at this location approx. 10' East, mini excavator down for repair off roller 11:30. At 11:52, work resumed. Trench complete & compacted.

10' in length, trench 25' North of main entrance. Trench going West open & compacted as well as 10' in length trench to the North side of Column EE/11, trench bottom compacted.

Note: materials used to fill in around column at EE/11, do not meet the 3" backfill specification. 6" gravel being applied to open compacted trenches. Trench work meets project specifications. North plumbing trench de-mucked, new gravel packed around pipes, ready for inspection.

Mason's from Imperial, grouting CMU along West rear wall that electricians tubed conduit through. One grout prism was fabricated to represent this location. One course of CMU's installed at foundation wall Column Lines: BB/14, BB/13, BB/12 & BB/11. One set of 4 mortar cubes was fabricated to represent this location. Peter of Nutmeg calling masons to come back & cover the block work.



100 Weymouth St., Unit B-1, Rockland, Ma 02370



100 Pound Rd., Cumberland, RI 02864

Approved: Raymond H. Laurendeau  
Director RI Operations jfh



Briggs Engineering & Testing  
A Division of PK Assoc., Inc.

### Daily Report

Project: EGRC; 440016  
Project #: 24572  
Inspector: Doug Bart

ARRVL: 07:00	JOB HRS.: 8	DATE: 07/29/09	CODE: S26, Visual
TEMP: 80's F	WIND: Low	HUMID.: High	CLOUDY / OVERCAST
NO OF PAGES TO THIS REPORT: 1 of 2		NO BACKUP SHEETS TO THIS REPORT: 1	

I reported to the above mentioned project site at the request of the client in order to conduct soils compaction testing & visual inspections.

#### Soils:

Sixteen soil compaction tests were conducted today in the areas as noted on the attached report.


#### Site Observations:

##### *Site sub contractor:*

Backfilled underground plumbing that was inspected & okayed for this procedure. Approx. 1' of pipe sand was placed in the trench prior to placing a small lift of material using the existing site material. Prior to compaction and then the area was brought up to approx. 6" below finish rough grade. Test results and locations are recorded on the accompanying Field Compaction Report of this date.

Also set in place two (2) pre-cast concrete structures in the Northeast corner of site for electrical conduits.

- ☐ 100 Weymouth St., Unit B-1, Rockland, Ma 02370  
☒ 100 Pound Rd., Cumberland, RI 02864

  
Approved: Raymond H. Laurendeau  
Director RI Operations jth



Briggs Engineering & Testing  
A Division of PK Associates, Inc.

Soils Compaction Report

PROJECT: EGRC; 440016

PROJECT#: 24572

INSPECTOR: Doug Bart

ARRVL:                      JOB HRS:                      DATE: 07/29/09                      CODE: S26  
TEMP: 80's F                      WIND: Low                      HUMID: High                      CLOUDY / OVERCAST

NO. OF PAGES TO THIS REPORT: 2 of 2                      NO. OF BACKUP SHEETS TO THIS REPORT: 0

Troxler Serial Number: 20165                      Model Number: 3411-B

Density Count: 2334                      Moisture Count: 602

Maximum Dry Density: 136.4                      Optimum Moisture Content: 6.5%                      Sample: P-4620

Soil Description: Silty sandy gravel

Material Source: Existing on site

Minimum Compaction Requirement: 92.0%                      Proctor Type: ASTM 1557 (AASHTO T 180)

Test No.	Location	Estimated Area Tested	Elev. Above TOP:	Wet Density	Dry Density	Percent Compaction	Percent Moisture	Optimum Moisture %
Trench backfill underground Plumbing-Lift #1:								
1	Between 7 & 8 Lines @ B Line	3' x 30'	at 1'-8"	135.4	126.4	92.7%	7.1%	6.4%
2	Between 7 & 8 Lines @ C Line	3' x 30'	at 1'-8"	137.0	127.5	93.5%	7.4%	6.4%
3	Between 7 & 8 Lines @ D Line	3' x 30'	at 1'-8"	136.9	127.9	93.8%	7.0%	6.4%
4	Between DD & EE Lines @ 8 Line	3' x 40'	at 1'-8"	137.5	128.4	94.1%	7.1%	6.4%
5	Between DD & EE Lines @ 9 Line	3' x 40'	at 1'-8"	136.1	127.5	93.5%	6.7%	6.4%
6	Between DD & EE Lines @ 10 Line	3' x 40'	at 1'-8"	136.9	128.1	93.9%	6.9%	6.4%
7	Between DD & EE Lines @ 11 Line	3' x 40'	at 1'-8"	135.9	126.9	93.0%	7.1%	6.4%
8	Between DD & EE Lines @ 12 Line	3' x 40'	at 1'-8"	137.8	128.8	94.4%	7.0%	6.4%
Trench backfill underground Plumbing-Lift #2:								
9	Between 7 & 8 Lines @ B Line	3' x 30'	at 2'-6"	138.5	129.0	94.6%	7.3%	6.4%
10	Between 7 & 8 Lines @ C Line	3' x 30'	at 2'-6"	138.2	129.0	94.6%	7.1%	6.4%
11	Between 7 & 8 Lines @ D Line	3' x 30'	at 2'-6"	138.0	128.9	94.5%	7.1%	6.4%
12	Between DD & EE Lines @ 8 Line	3' x 40'	at 2'-6"	137.0	128.4	94.1%	6.7%	6.4%
13	Between DD & EE Lines @ 9 Line	3' x 40'	at 2'-6"	136.4	127.7	93.6%	6.8%	6.4%
14	Between DD & EE Lines @ 10 Line	3' x 40'	at 2'-6"	137.1	128.5	94.2%	6.7%	6.4%
15	Between DD & EE Lines @ 11 Line	3' x 40'	at 2'-6"	137.2	128.1	93.9%	7.1%	6.4%
16	Between DD & EE Lines @ 12 Line	3' x 40'	at 2'-6"	138.4	129.3	94.8%	7.0%	6.4%
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			
				0.0	0.0			

Tests meeting requirements: None                      Who notified:

Recommendations:

Remarks: TOP = Top of pipe


Note: All tests were conducted in accordance with ASTMs D 2922 and D 3017.

Note: All of the test results and findings contained within this report are limited to the areas indicated.

☐ 10 Oldwymouth St., Unit B-1, Rockland, MA 02370

☒ 10 Old Pond Rd., Cumberland, RI 02864

1002 rev 4, 04

Approved:   
Raymond H. Laurendeau  
Director RI Operations

Record Posted to NGB Reading Room  
13 June 14

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 76 of 480

jth





Briggs Engineering & Testing  
A Division of PK Assoc., Inc.

### Daily Report

Project: EGRC; 440016  
Project #: 24572  
Inspector: Doug Bart

ARRVL:	07:00	JOB HRS.:	8	DATE:	07/30/09	CODE:	Various
TEMP:	80's F	WIND:	Low	HUMID.:	High	PARTLY-SUNNY	
NO OF PAGES TO THIS REPORT:				1 of 2			
				NO BACKUP SHEETS TO THIS REPORT:			
				1			

I reported to the above mentioned project site at the request of the client in order to conduct various inspections.

#### Soils:

Eight soil compaction tests were conducted today in the areas as noted on the attached report.


#### Site Observations:

##### *Site sub contractor:*

Completed backfilling underground plumbing that was started on the previous day and also brought the entire area to finished rough subgrade & rolled entire area for compaction. Density testing results and locations are recorded on the accompanying Soils Compaction Report.

Also began excavation of trenches for underground plumbing between FF & GG Lines from approx. 7 to 13 Lines, compacted the bottom of these trenches and placed the required 6" of pipe bedding sand in trench.

- ☐ 100 Weymouth St., Unit B-1, Rockland, Ma 02370  
☒ 100 Pound Rd., Cumberland, RI 02864

  
Approved: Raymond H. Laurendeau  
Director RI Operations jth

Released by the National Guard Bureau  
Page 78 of 480

June 29, 2009

Colucci Companies  
10 Southern Industrial Drive  
Cranston, RI 02921

Attention: Stephen Colucci

Re: EGRC; 440016  
East Greenwich, RI

Dear Steven:

The Nutmeg Companies, Inc. shall set a priority work directive list for your firm to complete at the above referenced project. The reason is to keep the project on schedule so that many other trades can be working on the project toward full completion, not just for your firm's benefit or ours. The list is comprised of the most important to the least important.

1. Complete backfilling with compaction from column line 17BB-17GG through column line 11BB-8GG.
2. Install sub drainage in the area listed in item 1.
3. Excavate for plumbing after sub drainage has been installed in area listed in item 1.
4. Complete backfilling with compaction in the remaining building area.
5. Install sub drainage in remaining building area.
6. Excavate for plumbing piping in remaining building area.
7. Backfill and compaction plumbing piping at item 1 area after plumbing tested and approved.
8. Excavate depressed area for vault slab depression.
9. Install process gravel and compaction under slab for item 1 area.
10. Backfill and compaction plumbing piping area in remaining building area.
11. Install process gravel and compaction under slab for remaining building area.
12. Complete mass site excavation on west side of project, grade, loam and seed slope to prevent soil erosion.
13. Install 12" sub drain piping on west side of project.
14. Remove all boulders and rock piles to spoils yard behind firing range.
15. Install PVC sewer line, tie-in and manhole to within 5' of building.
16. Complete storm drainage line backfill and compaction on west side of project.
17. Excavate for entrance stairs and handicap ramp.


18. Excavate for electrical and communication duct banks, encase in concrete, and backfill. ( Rebar shop drawings have not been submitted by you to date.)
19. Install new water service, with testing and disinfection.
20. Backfill with compaction stair and handicap ramp area.
21. Complete detention area basins excavations and grades.
22. Install new out flow piping, flared ends, grading, seeding and outflow structures.
23. Prep parking areas for process gravel.
24. Re-grade south access road per change to pavement from gravel.

These items should give your firm to work continuously and complete the site work in a safe manner for all parties benefit.

Respectfully,

Joseph R. Mangarelli  
Project Manager  
The Nutmeg Companies, Inc.

CC: File, 081100, Colucci Companies-subcontractor



the **nutmeg companies inc.**

---

**Cure Notice**

August 13, 2009

Colucci Development  
10 Southern Industrial Drive  
Cranston, RI 02920

Attention: Stephen J. Colucci

RE: EGRC; 440016 Camp Fogarty  
East Greenwich, RI

Dear Mr. Colucci:

By letter of June 29, 2009, NCI provided you with a list of 24 items which required completion or correction. As of the date hereof, these items are not completed. Further, there was no representative of your firm at the subcontractor's weekly meeting of August 10, 2009, at which meeting it was intended to review the foregoing list of work items.

The purpose of this letter is to advise you the Colucci Development is in default of its contract with NCI, in that you have failed to supply sufficient work forces to perform your work, failed to follow directives of the general contractor, NCI, failed to perform its work timely and within the project schedule and required sequencing, failed to cooperate with NCI in the performance of your work, have interfered with the work of other subcontractors through your failure of performance, and failed to correct rejected work. Although you were on site on August 13, 2009, you failed to have sufficient manpower to perform your work. The foregoing bases of default are non-exclusive and NCI reserves the right to notify you of other events of default.

You are hereby notified pursuant to Section 2.3.1 of your contract with NCI that unless, within 48 hours, Colucci Development proceeds to perform the foregoing work and have sufficient forces on the job to perform the work continuously and efficiently, that NCI will undertake to perform the work and will back charge Colucci Development all of the costs and expenses incurred in the same. NCI reserves the right to terminate this contract in its entirety for your continued failure to prosecute the work; NCI further reminds you that the existence of a dispute between us does not relieve Colucci Development from its obligation to perform its work under this Contract. Additionally, NCI has been notified by the Government that you have illegally removed and continue to remove material from the Government Spoils Yard. Such activity is unauthorized and in violation of Government rules and, therefore, in violation of your contract with NCI. Further activities which are unauthorized or otherwise illegal will result in immediate termination.

Respectfully

Joseph R. Mangarelli  
Project Manager

The Nutmeg Companies, Inc.  
31 New London Turnpike  
Norwich, CT 06360

CC: File, 0811-00, Colucci Development-subcontractor  
Cure Notice-01



**nutmeg companies inc.**

September 4, 2009

Colucci Development  
10 Southern Industrial Drive  
Cranston, RI 02920

Sent via facsimile, email and  
Certified Mail

Attention: Stephen J Colucci

RE: EGRC; 440016  
East Greenwich, RI

Dear Mr. Colucci:

This letter shall serve as formal notice that your contract with the Nutmeg Companies Inc. is hereby terminated, effective immediately. This termination is due to the on site conduct of your firm with government employees, the lack of progress on site and the disregard of the safety of your own employees.

Your right to enter or be on this site is hereby revoked. Again you are not to enter our construction site unless prior arrangements have been made with our office. You may make arrangements to remove your tools and equipment by making a request to our Project Manager, Rick Mangarelli, at (860) 823-1780. All materials are the property of the government and can not be removed from the site.

Any damaged materials supplied by your firm or damage done to another contractor's material or equipment shall be deducted from any forthcoming payments.

The project site shall be locked down with no entrance for the Labor Day weekend. Any entrance to the site will be reported to the Military and State Police for action.

Respectfully,

Evert L. Gawendo  
Vice President

CC: File, 081100, Legal, Mark Block  
The Hanover Insurance Company  
Major James H. Kenney II  
Mona Morin Contracting Officer

(b) (6) SGT

---

From: (b) (6) LTC  
Sent: Thursday, August 18, 2011 1:47 PM  
To: (b) (6) SGT  
Subject: FW: Meeting Minutes #00008 for RI ANG Readiness Ctr (UNCLASSIFIED)  
Attachments: Meeting Minutes 00008.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Email from (b) (6) regarding Meeting minutes.

LTC (b) (6)

-----Original Message-----

From: (b) (6) CIV  
Sent: Tuesday, June 09, 2009 10:23 AM  
To: 'donna@nutmegcompanies.com'  
Cc: 'Rick Mangarelli'; (b) (6) MAJ  
Subject: FW: Meeting Minutes #00008 for RI ANG Readiness Ctr (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Hi (b) (6)

MAJ (b) (6), Rick Mangarelli and myself did attend the meeting no. 00008, on 2 June 2009. The attached meeting minutes reads that we did not attend. Reference top portion of page 1.

Thank you.

(b) (6)

-----Original Message-----

From: Donna [mailto:donna@nutmegcompanies.com]  
Sent: Monday, June 08, 2009 3:54 PM  
To: (b) (6) MAJ  
Cc: (b) (6) CIV  
Subject: Meeting Minutes #00008 for RI ANG Readiness Ctr

Here is Meeting Minutes #00008 for the above referenced project - Contract No. W912LD-08-C-0037 for your use.

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00001

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 2/24/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
N	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00100	PROGRESS:	OLD			
00101	1. Site Survey Completed.	NEW			
00102	2. Erosion Control work is on going and maintained.	NEW			
00103	3. Strip and stock pile is about 85% complete.	NEW			
00104	4. Clear and grub is about 80% complete.	NEW			
00105	5. Mass excavation is about 85% complete.	NEW			
00106	6. Water main pipe (10") and fittings are on site.	NEW			
00107	7. Storm drainage pipe manholes, catch basins, misc. deliver this week.	NEW			
00108	8. Briggs on site as of 2/20/09.	NEW			
00109	9. Boulders (17) measured at 72.5 CY each.	NEW			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Continuing with clear and grub.	NEW			
00202	2. Continuing with mass excavation.	NEW			
00203	3. Storm drainage and detention ponds.	NEW			
00204	4. Water main (if approved by Kent County).	NEW			



# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00001

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BAILEY COURT
00300	OLD BUSINESS:	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 2/23/09.	NEW			
00402	2. Received concrete submittal 03300-01 & 02 approved.	NEW			
00403	3. Submittal 03300-2.3 & 2.4 are critical. Major (b) (6) to push.	NEW			
00404	4. NCI to submit Briggs on each section they will be involved with.	NEW			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 2/23/09 1-22 RFI's.	NEW			
00502	2. NCI to RFI on latest answer to RFI 9.	NEW			
00503	3. NCI to RFI on beam pocket detail.	NEW			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09.	NEW			
00700	CHANGE ORDERS:	OLD			
00800	PROJECT SAFETY:	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421


## MEETING MINUTES

No. 00001

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Section 02630 Storm Drainage meeting week of 2/23/09.	NEW			
01000	NEW BUSINESS:	NEW			
01001	1. Major discussed possible height change of fencing to match existing fencing.	NEW			
01002	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe.	NEW			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 8/13/2010 Percent Completion to Date: 7.54% Schedule Percent Complete: 8.00%	NEW			
03000	NEXT MEETING: 3/10/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed:

  
Kenneth Bousquet

Dated: 2/27/2009

Expedition ©

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00002

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 3/10/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
N	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00100	PROGRESS:	OLD			
00101	1. Site Survey Completed.	OLD			
00102	2. Erosion Control work is on going and maintained.	OLD			
00103	3. Strip and stock pile is about 90% complete.	OLD			
00104	4. Clear and grub is about 90% complete.	OLD			
00105	5. Mass excavation is about 85% complete.	OLD			
00106	6. Water main pipe (10") and fittings are on site.	OLD			
00107	7. Storm drainage pipe manholes, catch basins, misc. deliver this week.	OLD			
00108	8. Briggs on site as of 2/20/09.	OLD			
00109	9. Boulders (21) measured at 72.5 CY each.	OLD			
00110	10. Storm Drainage has begun.	NEW			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Continuing with clear and grub.	OLD			
00202	2. Continuing with mass excavation.	OLD			
00203	3. Storm drainage and detention ponds started 3/10/09.	OLD			
00204	4. Water main (if approved by Kent County).	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'.	OLD			
00302	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application?	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00002

ITEM	DESCRIPTION	STATUS	STARTED	END	DATE IN COURT
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 3/10/09.	OLD			
00402	2. Received concrete submittal 03300-01 & 02 approved.	OLD			
00403	3. Submittal 03300-2.3 & 2.4 are critical. Major (b) (6) to push. Returned today.	OLD			
00404	4. NCI to submit Briggs on each section they will be involved with.	OLD			
00405	5. Submit on all concrete items.	NEW			
00406	6. Generator and RTU submittals. Major make call.	NEW			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 3/10/09 1-22 RFI's.	OLD			
00502	2. NCI to RFI on latest answer to RFI 9.	OLD			
00503	3. NCI to RFI on beam pocket detail. Answered.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09. Provided copy of updated schedule to Major.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. Check drop dead date on Clin's send to (b) (6)	NEW			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats.	NEW			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Section 02630 Storm Drainage meeting on 3/10/09.	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Bid line items "CLIN".	NEW			
01002	2. Follow-up with gas and elective companies.	NEW			

# Nutmeg Companies, Inc.

31 New London Turnpike

## MEETING MINUTES

No. 00002

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

ITEM	DESCRIPTION	STATUS	STARTED	DUE	CALL IN COURT
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 8/13/2010 Percent Completion to Date: 7.54% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 3/24/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Kenneth Bousquet

Dated: 3/12/2009

Expedition ©

**Nutmeg Companies, Inc.**

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

**MEETING MINUTES****No. 00003****PROJECT TITLE:** Constr New Readiness Ctr CampFogarty **MEETING DATE:** 3/24/2009**LOCATION:** EGRC;440016, E.G. RI**SUBJECT:** Construction Progress Meeting

ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
N	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM#	DESCRIPTION	STATUS	STARTED	DOE	BEALL IN COURT
00100	PROGRESS:	OLD			
00101	1. Site Survey Completed.	OLD			
00102	2. Erosion Control work is on going and maintained.	OLD			
00103	3. Strip and stock pile is 100% complete.	OLD			
00104	4. Clear and grub is 100% complete.	OLD			
00105	5. Mass excavation is about 85% complete.	OLD			
00106	6. Water main pipe (10") and fittings are on site.	OLD			
00107	7. Storm drainage pipe manholes, catch basins, misc. deliver this week. 3/24/09 Completed.	OLD			
00108	8. Briggs on site as of 2/20/09.	OLD			
00109	9. Boulders (21) measured at 72.5 CY each. 3/24/09 Colucci intends to bill for boulder removal this month.	OLD			
00110	10. Storm Drainage in progress.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Start concrete footing and foundation. 1st week of April.	OLD			
00202	2. Continue with drainage.	OLD			
00203	3. Continue with all site work.	OLD			
00204	4. Water main (if approved by Kent County). 3/24/09 Major to push.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Mona to provide RFP.	OLD			
00302	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application?	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00003

ITEM	DESCRIPTION	STATUS	STARTED	DATE	CALL IN COURT
00303	3. Bid line items "CLIN". 3/24/09 NCI extended date to May 15, 2009.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 3/10/09.	OLD			
00402	2. Received concrete submittal 03300-01 & 02 approved. 3/24/09 Completed.	OLD			
00403	3. Submittal 03300-2.3 & 2.4 are critical. Major (b) (6) to push. Returned today. 3/24/09 Completed.	OLD			
00404	4. NCI to submit Briggs on each section they will be involved with.	OLD			
00405	5. Submit on all concrete items. 3/24/09 Emailed to Major and will be hand delivered by end of the week.	OLD			
00406	6. Generator and RTU submittals. Major make call.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 3/10/09 1-22 RFI's.	OLD			
00502	2. NCI to RFI on latest answer to RFI 9.	OLD			
00503	3. NCI to RFI on beam pocket detail. Answered.	OLD			
00504	4. NCI to submit RFI on lintel installation. Architect/Structural details are different.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09. Provided copy of updated schedule to Major.	OLD			
00602	2. NCI to add line item to show earlier CCD.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. Check drop dead date on Clin's send to (b) (6) 3/24/09 30 days. NCI extended to May.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Section 02630 Storm Drainage meeting on 3/10/09. 3/24/09 Done.	OLD			
00902	2. Section 03300 Concrete meeting on 3/26/09.	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Follow-up with gas and electric companies. 3/24/09 On going.	OLD			
01002	2. RI Contractor's Exempt Purchase Certificate.	NEW			
01003	3. Need water truck for site.	NEW			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00003

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
01004	4. Soil testing needs to be accepted prior to form installed.	NEW			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 8/13/2010 Percent Completion to Date: 7.54% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 4/7/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_

Kenneth Bousquet

Dated: 3/30/2009

Expedition ©



# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00004

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 4/7/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALE IN COURT
00100	PROGRESS:	OLD			
00101	1. Erosion Control work is on going and maintained.	OLD			
00102	2. Mass excavation is about 85% complete.	OLD			
00103	3. Water main pipe (10") and fittings are on site. 4/7/09 Remove pipe from other site area ASAP.	OLD			
00104	4. Briggs on site as of 2/20/09.	OLD			
00105	5. Boulders (21) measured at 94.8 CY each. 3/24/09 Colucci intends to bill for boulder removal this month.	OLD			
00106	6. Storm Drainage in progress.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Start concrete footing and foundation 1st week of April.	OLD			
00202	2. Continue with drainage.	OLD			
00203	3. Continue with all site work.	OLD			
00204	4. Water main (if approved by Kent County). 3/24/09 Major to push.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Mona to provide RFP.	OLD			
00302	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application?	OLD			
00303	3. Bid line items "CLIN". 3/24/09 NCI extended date to May 15, 2009.	OLD			
00304	4. Follow-up with gas and electric companies. 3/24/09 On going.	OLD			

**Nutmeg Companies, Inc.**

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

**MEETING MINUTES****No. 00004**

ITEM	DESCRIPTION	STATUS	STARTED	DUE	PAID IN COURT
00305	5. RI Contractor's Exempt Purchase Certificate. 4/7/09 Division of Taxation.	OLD			
00306	6. Need water truck for site.	OLD			
00307	7. Soil testing needs to be accepted prior to form installed.	OLD			
00308	8. Major asked we relocate our water pipe away from the other site because they are starting the landscaping work soon.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 3/10/09.	OLD			
00402	2. NCI to submit Briggs on each section they will be involved with.	OLD			
00403	3. Generator and RTU submittals. Major make call. 4/7/09 (b) (6) to look into.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 3/10/09 1-22 RFI's.	OLD			
00502	2. NCI to submit RFI on lintel installation. Architect/Structural details are different. 4/7/09 Answers to come to NCI soon.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09. Provided copy of updated schedule to Major.	OLD			
00602	2. NCI to add line item to show earlier CCD.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. Check drop dead date on Clin's send to (b) (6) 3/24/09 30 days. NCI extended to May. 4/7/09 NCI to submit pricing for unsuitable soils on a cubic yard bases.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Section 03300 Concrete meeting on 3/26/09. 4/7/09 Done.	OLD			
01000	NEW BUSINESS:	OLD			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 6/10/2010 Percent Completion to Date: 9.95% Schedule Percent Complete: 8.00%	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

## MEETING MINUTES

No. 00004

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALE IN COURT
03000	NEXT MEETING: 4/21/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Kenneth Bousquet

Dated: 4/16/2009

Expedition ©

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00005

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 4/21/2009

LOCATION: BGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
N	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
N	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALDIN COURT
00100	PROGRESS:	OLD			
00101	1. Erosion Control work is on going and maintained.	OLD			
00102	2. Mass excavation is about 85% complete.	OLD			
00103	3. Water main pipe (10") and fittings are on site. 4/7/09 Remove pipe from other site area ASAP. 4/21/09 Kent County should have permit.	OLD			
00104	4. Briggs on site as of 2/20/09.	OLD			
00105	5. Boulders (21) measured at 94.8 CY each. 3/24/09 Colucci intends to bill for boulder removal this month.	OLD			
00106	6. Storm Drainage in progress.	OLD			
00107	7. Foundation.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Finish footings and walls.	OLD			
00202	2. Bring up grade inside building.	OLD			
00203	3. Continue with all site work.	OLD			
00204	4. Water main (if approved by Kent County). 3/24/09 Major to push.	OLD			
00205	5. Start under drainage and mechanical under ground.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 (b) (6) to provide RFP.	OLD			
00302	2. Jacobs is currently working on filing the paperwork to , Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application? 4/21/09 Kent County should get it this week.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

## MEETING MINUTES

No. 00005

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00303	3. Bid line items "CLIN". 3/24/09 NCI extended date to May 15, 2009. 4/21/09 Pending. (b) (6) to send Clin to NCI.	OLD			
00304	4. Follow-up with gas and electric companies. 3/24/09 On going.	OLD			
00305	5. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 3/10/09.	OLD			
00402	2. NCI to submit Briggs on each section they will be involved with.	OLD			
00403	3. Generator and RTU submittals. Major make call. 4/7/09 Mona to look into.	OLD			
00404	4. Submittal number needs to be added to e-mail.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 3/10/09 1-22 RFI's.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09.	OLD			
00602	2. Possible asphalt in May, but Government will not except with road until.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. Check drop dead date on Clin's send to (b) (6) 3/24/09 30 days. NCI extended to May. 4/7/09 NCI to submit pricing for unsuitable soils on a cubic yard bases.	OLD			
00702	2. NCI to provide pricing for: 1) unsuitable soil at footings, 2) unsuitable soil inside foundation, 3) trench ledge removals.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Section 05120 steel meeting on 5/12/09.	OLD			
01000	NEW BUSINESS:	OLD			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 6/10/2010 Percent Completion to Date: 9.95% Schedule Percent Complete: 8.00%	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

## MEETING MINUTES

No. 00005

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALE IN COURT
------	-------------	--------	---------	-----	---------------

03000	NEXT MEETING: 5/05/09 TIME: 1:00 PM				
-------	--	--	--	--	--

OLD

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_

Kenneth Bousquet

Dated: 5/5/2009

Expedition ©

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00006

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 5/5/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
Y	(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS
00100	PROGRESS:	OLD
00101	1. Erosion Control work is on going and maintained. 5/5/09 Pete to send to Major.	OLD
00102	2. Mass excavation is about 87% complete.	OLD
00103	3. Water main pipe (10") and fittings are on site. 4/7/09 Remove pipe from other site area ASAP. 4/21/09 Kent County should have permit. 5/5/09 Application has been sent in to Kent County.	OLD
00104	4. Briggs on site as of 2/20/09.	OLD
00105	5. Boulders (21) measured at 94.8 CY each. 3/24/09 Colucci intends to bill for boulder removal this month. 5/5/09 NCI to provide backup. Sign Mod. Bill for it this month.	OLD
00106	6. Storm Drainage in progress.	OLD
00107	7. Foundation. 5/5/09 Exterior footing and walls completed.	OLD
00200	TWO WEEK LOOK AHEAD:	OLD
00201	1. Finish interior and exterior piers.	OLD
00202	2. Bring up grade inside building is ongoing.	OLD
00203	3. Continue with all site work.	OLD
00204	4. Water main (if approved by Kent County). 3/24/09 Major to push.	OLD
00205	5. Begin under drainage and mechanical underground.	OLD
00300	OLD BUSINESS:	OLD
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Major to provide RFP to (b) (6)	OLD

0811  
Project Meeting

# Nutmeg Companies, Inc.

31 New London Turnpike

## MEETING MINUTES

No. 00006

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00302	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application? 4/21/09 Kent County should get it this week. 5/5/09 Kent County should receive application this week.	OLD			
00303	3. Bid line items "CLIN". 3/24/09 NCI extended date to May 15, 2009. 4/21/09 Pending. (b) (6) to send Clin to NCI. 5/5/09 NCI received it and will execute and send back.	OLD			
00304	4. Follow-up with gas and electric companies. 3/24/09 On going. 5/5/09 Major (b) (6) will provide the information/request to both utility companies.	OLD			
00305	5. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 3/10/09.	OLD			
00402	2. Generator and RTU submittals. 5/5/09 Major will try and push these submittals.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 3/10/09 1-22 RFI's. 5/5/09 RFI 31 Major to get missing attachment.	OLD			
00502	2. NCI to send RFI 13 to Major.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09.	OLD			
00602	2. Possible asphalt in May, but Government will not accept road until the end of project. 5/5/09 (b) (6) to look into accepting a possible parcel area outside the site area.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. Check drop dead date on Clin's send (b) (6) (b) (6) to send Mod. 3/24/09 30 days. NCI extended to May. 4/7/09 NCI to submit pricing for unsuitable soils on a cubic yard bases.	OLD			
00702	2. NCI to provide pricing for: 1) unsuitable soil at footings, 2) unsuitable soil inside foundation, 3) trench ledge removals. 5/5/09 Hand delivered PCO to Major and (b) (6) for their review.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats. 5/5/09 Speed of vehicles on base needs to be watched.	OLD			



# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00006

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Section 05120 steel meeting on 5/12/09.	OLD			
01000	NEW BUSINESS:	OLD			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 6/10/2010 Percent Completion to Date: 13.29% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 5/19/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Kenneth Bousquet

Dated: 5/6/2009

Expedition ©

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00007

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 5/19/2009

LOCATION: BGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

DID	ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
N		(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y		(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y		KB	Kenneth Bousquet	Nutmeg Companies, Inc.
N		(b) (6)	(b) (6)	Dept Army & Air Force, Ntl Guard RI
Y		PW	Peter Wagner	Nutmeg Companies, Inc.
N		RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALE IN COURT
00100	PROGRESS:	OLD			
00101	1. Erosion Control work is on going and maintained. 5/5/09 Pete to send to Major.	OLD			
00102	2. Mass excavation is about 92% complete.	OLD			
00103	3. Water main pipe (10") and fittings are on site. 4/7/09 Remove pipe from other site area ASAP. 4/21/09 Kent County should have permit. 5/5/09 Application has been sent in to Kent County. 5/19/09 Same.	OLD			
00104	4. Briggs on site as of 2/20/09.	OLD			
00105	5. Boulders (21) measured at 94.8 CY each. 3/24/09 Colucci intends to bill for boulder removal this month. 5/5/09 NCI to provide backup. Sign Mod. Bill for it this month.	OLD			
00106	6. Storm Drainage in progress.	OLD			
00107	7. Foundation. 5/5/09 Exterior footing and walls completed.	OLD			
00108	8. Ledge removal is 68.1 CY to date.	OLD			
00109	9. Derrick 3 steel has started 5/18/09.	OLD			
00110	10. Backfilling foundation outside 50% inside foundation 60% complete.	OLD			
00111	11. Underground copper lighting cable is installed at exterior foundation, welding to column is next.	OLD			
00112	12. All interior piers are complete.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Grade inside building is to subgrade.	OLD			
00202	2. Continue with all site work.	OLD			
00203	3. Water main (if approved by Kent County). 3/24/09 Major to push. 5/19/09 Major to make calls.	OLD			
00204	4. Begin under drainage and mechanical underground.	OLD			
00205	5. Begin under drainage and mechanical underground.	OLD			
00206	6. Derrick 2 will start on 5/21/09 or 5/22/09.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00007

ITEM	DESCRIPTION	STATUS	STARTED	DATE	DATE IN COURT
00207	7. Continuing with backfill on South/end and continuing up on East toward North.	OLD			
00208	8. Backfilling parking lot area.	OLD			
00209	9. Under slab drainage to start 5/26/09.	OLD			
00210	10. Mechanical under slab rough-in to begin.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Major to provide RFP to (b) (6) 5/19/09 Same.	OLD			
00302	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application? 4/21/09 Kent County should get it this week. 5/5/09 Kent County should receive application this week. 5/19/09 Major to follow up with Kent County to discuss the status of the application.	OLD			
00303	3. Bid line items "CLIN". 3/24/09 NCI extended date to May 15, 2009. 4/21/09 Pending (b) (6) to send Clin to NCI. 5/5/09 NCI received it and will execute and send back. 5/19/09 NCI executed CLINS for South Road and pole lighting.	OLD			
00304	4. Follow-up with gas and electric companies. 3/24/09 On going. 5/5/09 Major (b) (6) will provide the information/request to both utility companies. 5/19/09 Same.	OLD			
00305	5. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer. 5/19/09 On going.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 3/10/09.	OLD			
00402	2. Generator and RTU submittals. 5/5/09 Major will try and push these submittals.	OLD			
00403	3. RTU & MUA units submittal received today. Need all submittals returned. HOT Submittals - Masonry, generator, switchgear, panel tubs.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 3/10/09 1-22 RFI's. 5/5/09 RFI 31 Major to get missing attachment.	OLD			
00502	2. NCI to send RFI 13 to Major.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated as of 1/30/09.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00007

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BAILEY IN COURT
00602	2. Possible asphalt in May, but Government will not accept road until the end of project. 5/5/09 (b) (6) to look into accepting a possible parcel area outside the site area. 5/19/09 Still in discussion.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. Check drop dead date on Clin's send to (b) (6) to send Mod. 3/24/09 30 days. NCI extended to May. 4/7/09 NCI to submit pricing for unsuitable soils on a cubic yard bases. 5/19/09 4 PCO's have been submitted and verbally approved, waiting on final totals for CY materials with back-up sheets.	OLD			
00702	2. NCI to provide pricing for: 1) unsuitable soil at footings, 2) unsuitable soil inside foundation, 3) trench ledge removals. 5/5/09 Hand delivered PCO to Major and (b) (6) for their review. 5/19/09 Unsuitable CO has been reviewed, discussed and changes made and a verbal approval based on these changes was reached - PCO 01 - 72.17CY, PCO 01A - 210.99 CY, PCO 03 - 23.67 CY, PCO 03A - 54.66 CY.	OLD			
00703	3. NCI to provide CO for ledge and other miscellaneous items.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats. 5/5/09 Speed of vehicles on base needs to be watched.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Major to confirm if the job trailer can be relocated to the CSMS parking lot.	NEW			
01002	2. Water main must begin week of 6/8/09. Government expects to provide direction to NCI week of 6/1/09.	NEW			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 6/10/2010 Percent Completion to Date: 13.29% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 6/02/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Kenneth Bousquet

Dated: 5/27/2009

Expedition ©

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00008

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 6/2/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

DID	ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y		BF	Brian Frigon	JE Jacobs
N		(b) (6)		Dept Army & Air Force, Ntl Guard RI
Y		JJD	James J. D'Agostino	AUPOL International
Y		KR	Kenneth Bousquet	Nutmeg Companies, Inc.
N		(b) (6)		Dept Army & Air Force, Ntl Guard RI
Y		PW	Peter Wagner	Nutmeg Companies, Inc.
N		RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALE IN COURT
00100	PROGRESS:	OLD			
00101	1. Erosion Control work is on going and maintained. 5/5/09 Pete to send to Major.	OLD			
00102	2. Mass excavation is about 92% complete.	OLD			
00103	3. Water main pipe (10") and fittings are on site. 4/7/09 Remove pipe from other site area ASAP. 4/21/09 Kent County should have permit. 5/5/09 Application has been sent in to Kent County. 5/19/09 Same. 6/2/09 Major will call Kent County and Major hopes to have answer today or tomorrow.	OLD			
00104	4. Briggs on site as of 2/20/09.	OLD			
00105	5. Storm Drainage in progress.	OLD			
00106	6. Backfilling foundation outside 75% inside foundation 60% complete.	OLD			
00107	7. Underground copper lighting cable is installed at exterior foundation, welding to column is next. 6/2/09 Completed.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Grade inside building is to subgrade.	OLD			
00202	2. Continue with all site work.	OLD			
00203	3. Water main (if approved by Kent County). 3/24/09 Major to push. 5/19/09 Major to make calls to Kent County and provide direction to NCI when the water main can start.	OLD			
00204	4. Begin under drainage and mechanical underground.	OLD			
00205	5. Anchor bolt corrective action will be submitted and work completed after approval.	OLD			
00206	6. Derrik 3 decking installation. Derrik 2 & 1 Joist & decking. All three Derriks punch list work.	OLD			
00207	7. Continue bringing up North end parking lot grade.	OLD			
00208	8. Under slab drainage to start 6/8/09.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00008

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00209	9. Mechanical under slab rough-in to begin week of 6/8/09.	OLD			
00210	10. Sewer line can begin.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Major to provide RFP to (b) (6) 5/19/09 Same. 6/2/09 Same.	OLD			
00302	2. Jacobs is currently working on filing the paperwork to Kent County so the installation of the 10" watermain pipe can be connected to the existing 10" pipe. Application? 4/21/09 Kent County should get it this week. 5/5/09 Kent County should receive application this week. 5/19/09 Major to follow up with Kent County to discuss the status of the application. 6/2/09 Application was sent back to Jacobs with issues listed that need to be addressed before the permit is provided. Major (b) (6) is working on this.	OLD			
00303	3. Bid line items "CLIN". 3/24/09 NCI extended date to May 15, 2009. 4/21/09 Pending (b) (6) to send Clin to NCI. 5/5/09 NCI received it and will execute and send back. 5/19/09 NCI executed CLINS for South Road and pole lighting. 6/2/09 (b) (6) to send fully executed MOD back to Nutmeg.	OLD			
00304	4. Follow-up with gas and electric companies. 3/24/09 On going. 5/5/09 Major (b) (6) will provide the information/request to both utility companies. 5/19/09 Same. 6/2/09 Major is working on it, when we are ready they will come out.	OLD			
00305	5. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer. 5/19/09 On going. 6/2/09 Colucci brought in a large water tank to improve the water distribution.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 6/2/09.	OLD			
00402	2. 5/5/09 Major will try and push these submittals. 6/2/09 NCI needs all outstanding submittals ASAP to prevent from delaying project. The Major will again try to expedite submittal reviews.	OLD			
00403	3. Need all submittals returned. HOT Submittals - Masonry, generator, switchgear, panel tubs. 6/2/09 Same.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 6/2/09 1-44 RFI's: RFI 31 Major to get missing attachment. Major to provide attachment.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00008

ITEM	DESCRIPTION	STATUS	STARTED	DOE	BALL IN COURT
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated 4/30/09. NCI to provide updated schedule at next meeting showing an earlier CCD.	OLD			
00602	2. Possible asphalt in May, but Government will not accept road until the end of project. 5/5/09 (b) (6) to look into accepting a possible parcel area outside the site area. 5/19/09 Still in discussion. 6/2/09 (b) (6) is looking into this.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. On May 29, 2009 NCI re-submitted PCO's 01, 01A, 02, 03, 03A.	OLD			
00702	2. Mona is working on the documents.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats. 5/5/09 Speed of vehicles on base needs to be watched. 6/2/09 Steel worker to wear safety harness.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Masonry, drywall, and roofer - 6/5/09.	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Major to confirm if the job trailer can be relocated to the CSMS parking lot. 6/2/09 Yes, after paving is completed in the parking lot.	NEW			
01002	2. Water main must begin week of 6/8/09. Government expects to provide direction to NCI today or tomorrow. Major to provide NCI with written directions in the next couple days.	NEW			
01003	3. Anchor bolts. NCI needs to submit their corrective action to the Government for approval.	NEW			
01004	4. NCI is replacing round washers with square on top of column base plates and weld in place after cross bracing is installed.	NEW			
01005	5. NCI asked for locations for pipe and boxes locations for entry swipe cards.	NEW			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 1/31/2010 Percent Completion to Date: 22.74% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 6/09/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_

Kenneth Bousquet

Dated: 6/8/2009

Expedition ©



# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00009

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 6/9/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

DID	ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y		BF	Brian Frigon	JE Jacobs
Y		BLG	Evert L. Gawendo	Nutmeg Companies, Inc.
Y		(b) (6)		Dept Army & Air Force, Ntl Guard RI
Y		JJD	James J. D'Agostino	AUPOL International
Y		KB	Kenneth Bousquet	Nutmeg Companies, Inc.
Y		(b) (6)		Dept Army & Air Force, Ntl Guard RI
Y		PW	Peter Wagner	Nutmeg Companies, Inc.
Y		RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00100	PROGRESS:	OLD			
00101	1. Erosion Control work is on going and maintained. 5/5/09 Pete to send to Major.	OLD			
00102	2. Mass excavation is about 92% complete.	OLD			
00103	3. Storm Drainage in progress.	OLD			
00104	4. Backfilling foundation outside 75% inside foundation 60% complete.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Grade inside building is to subgrade.	OLD			
00202	2. Continue with all site work.	OLD			
00203	3. Begin under drainage and mechanical underground.	OLD			
00204	4. Anchor bolt corrective action will be submitted and work completed after approval. 6/9/09 Hand delivered submittal on Plan of Action for anchor bolts today. NCI to send electronically.	OLD			
00205	5. Derrik 3 decking installation. Derrik 2 & 1 Joist & decking. All three Derriks punch list work. 6/9/09 Delivered today.	OLD			
00206	6. Continue bringing up North end parking lot grade.	OLD			
00207	7. Under slab drainage to start 6/15/09.	OLD			
00208	8. Mechanical under slab rough-in to begin week of 6/15/09.	OLD			
00209	9. Sewer line can begin.	OLD			
00210	10. Colucci - Excavate Southwest cut shape hillside and create swale from South to North and start under drain along same area behind DI inlets.	OLD			
00211	11. Underdrain inside foundation and backfill around piers.	OLD			
00212	12. Excavate for trades interior of foundation.	OLD			
00213	13. Start sewer excavation and install.	OLD			



# Nutmeg Companies, Inc.

31 New London Turnpike

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00009

Norwich, CT 06360

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00214	14. Marguerite - Form and pour columns after washers and rods are welded.	OLD			
00215	15. Steelfab/NESC erect derrick #1, #2 barjoist and decking. Complete derrick #3 punch list/action list.	OLD			
00216	16. Imperial - lay first course of block at perimeter.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Major to provide RFP to Mona. 5/19/09 Same. 6/2/09 Same.	OLD			
00302	2. Follow-up with gas and electric companies. 3/24/09 On going. 5/5/09 Major (b) (6) will provide the information/request to both utility companies. 5/19/09 Same. 6/2/09 Major is working on it, when we are ready they will come out. 6/9/09 Gas Co. and Electric Co. coming this week.	OLD			
00303	3. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer. 5/19/09 On going. 6/2/09 Colucci brought in a large water tank to improve the water distribution. 6/9/09 Major expressed concern on dust control - Colucci needs to stay on top of it.	OLD			
00304	4. Water main pipe Kent County. 6/9/09 Major expects all required information will be received by Kent County 6/12/9. Major asked NCI if they could pay the inspection fees to help expedite the work. NCI will pay the fee and submit the bill for payment. A Mod will be issued to NCI.	OLD			
00305	5. Major to confirm if the job trailer can be relocated to the CSMS parking lot. 6/2/09 Yes, after paving is completed in the parking lot.	OLD			
00306	6. NCI is replacing round washers with square on top of column base plates and weld in place after cross bracing is installed.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 6/9/09.	OLD			
00402	2. 5/5/09 Major will try and push these submittals. 6/2/09 NCI needs all outstanding submittals ASAP to prevent from delaying project. The Major will again try to expedite submittal reviews.	OLD			
00403	3. Need all submittals returned. HOT Submittals - Masonry, generator, switchgear, panel tubs. 6/2/09 Same.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 6/2/09 1-44 RFI's. RFI 31 Major to get missing attachment. Major to provide attachment.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated 4/30/09. NCI to provide updated schedule at next meeting showing an earlier CCD. 6/9/09 Will have updated schedule for next meeting.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00009

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00602	2. Possible asphalt in May, but Government will not accept road until the end of project. 5/5/09 (b) (6) to look into accepting a possible parcel area outside the site area. 5/19/09 Still in discussion. 6/2/09 (b) (6)s looking into this. 6/9/09 Same.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. On May 29, 2009 NCI re-submitted PCO's 01, 01A, 02, 03, 03A.	OLD			
00702	2. (b) (6)s working on the documents.	OLD			
00703	3. There was discussion on all PCO's, NCI answered some of the Government questions and the Government expressed they believed the cubic yard costs are very high.	OLD			
00704	4. Major (b) (6) will try and finish his technical reviews and (b) (6) will provide something in writing to NCI for their review and comment.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats. 5/5/09 Speed of vehicles on base needs to be watched. 6/2/09 Steel worker to wear safety harness.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Masonry 6/5/09, Drywall and Roofer - Pending.	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Water main must begin week of 6/8/09. Government expects to provide direction to NCI today or tomorrow. Major to provide NCI with written directions in the next couple days. 6/9/09 Call KCW on Friday to get inspection fee cost and approval of applications.	NEW			
01002	2. Anchor bolts. NCI needs to submit their corrective action to the Government for approval. 6/9/09 NCI hand delivered plan at todays meeting and Major (b) (6) asked for it to be sent electronically.	NEW			
01003	3. NCI asked for locations for pipe and boxes locations for entry swipe cards. 6/9/09 Major to work on this. Major will set up meeting with his security representatives, NCI, and Rossi to coordinate exact locations for security rough-in items.	NEW			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 1/31/2010 Percent Completion to Date: 22.74% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 6/16/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Kenneth Bousquet

Dated: 6/11/2009

Expedition ©

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00011

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 6/23/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

DID ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
N	BF	Brian Frigon	JE Jacobs
N	ELG	Evert L. Gawendo	Nutmeg Companies, Inc.
Y	(b) (6)		Dept Army & Air Force, Ntl Guard RI
N	JJD	James J. D'Agostino	AUPOL International
N	KB	Kenneth Bousquet	Nutmeg Companies, Inc.
Y	(b) (6)		Dept Army & Air Force, Ntl Guard RI
N			Dept Army & Air Force, Ntl Guard RI
Y	PW	Peter Wagner	Nutmeg Companies, Inc.
Y	RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00100	PROGRESS:	OLD			
00101	1. Brosion Control on going.	OLD			
00102	2. No Mass excavation being done.	OLD			
00103	3. No work on drainage this week.	OLD			
00104	4. 80% completed backfill inside.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Grade inside building is to subgrade. 6/23/09 Continue inside building to subgrade.	OLD			
00202	2. Continue with all site work. 6/23/09 Site work on West slope continuing.	OLD			
00203	3. Begin under drainage and mechanical underground. 6/23/09 Under drain is layed out in North wing.	OLD			
00204	4. Anchor bolt corrective action will be submitted and work completed after approval. 6/9/09 Hand delivered submittal on Plan of Action for anchor bolts today. NCI to send electronically. 6/16/09 Approved by Jacobs. 6/23/09 All anchor bolts are corrected along with plate washers installed. Welding plate washers are not complete.	OLD			
00205	5. Decking being completed in Derick 3 area. Decking and over hang being completed above the assembly area.	OLD			
00206	6. Continue bringing up North end parking lot grade. 6/23/09 No work done on parking lot area North side.	OLD			
00207	7. Under slab drainage to start week of 6/15/09. 6/23/09 Under slab drainage ready to be installed.	OLD			
00208	8. Mechanical under slab rough-in to begin week of 6/15/09. 6/23/09 Mechanical to follow under drain installation.	OLD			
00209	9. Margarite ready to pour more column encasements in North wing.	OLD			
00210	10. Resubmitting mason sand for approval before block can start.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00011

ITEM	DESCRIPTION	STATUS	STARTED	DATE	DATE IN COURT
00211	11. Steel work to continue, decking and welding.	OLD			
00212	12. Marguerite - Form and pour columns after washers and rods are welded.	OLD			
00213	13. Imperial - lay first course of block at perimeter.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Major to provide RFP to (b) (6) 5/19/09 Same. 6/2/09 Same. 6/16/09 Same. 6/23/09 No change in status.	OLD			
00302	2. Follow-up with gas and electric companies. 3/24/09 On going. 5/5/09 Major (b) (6) will provide the information/request to both utility companies. 5/19/09 Same. 6/2/09 Major is working on it, when we are ready they will come out. 6/9/09 Gas Co. and Electric Co. coming this week. 6/16/09 Major to find out who makes the new service request, NCI or Govt. 6/23/09 Waiting for response from utilities.	OLD			
00303	3. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer. 5/19/09 On going. 6/2/09 Colucci brought in a large water tank to improve the water distribution. 6/9/09 Major expressed concern on dust control - Colucci needs to stay on top of it. 6/16/09 Colucci needs to set up water truck to be ready for dust control. 6/23/09 Pete will follow up to have water tank ready to use. Rick will send letter to Colucci to ready water tank for use.	OLD			
00304	4. Water main pipe Kent County. 6/9/09 Major expects all required information will be received by Kent County (John Duchesneau (401) 821-9300) 6/12/09. Major asked NCI if they could pay the inspection fees to help expedite the work. NCI will pay the fee and submit the bill for payment. A Mod will be issued to NCI, (b) (6) stated NCI is entitled to a 5% coordination fee. 6/23/09 NCI needs to get PCO to (b) (6) so that a Mod can be issued.	OLD			
00305	5. Major to confirm if the job trailer can be relocated to the CSMS parking lot. 6/2/09 Yes, after paving is completed in the parking lot. 6/23/09 No change on trailer status.	OLD			
00306	6. NCI asked for locations for pipe and boxes locations for entry swipe cards. 6/9/09 Major to work on this. Major will set up meeting with his security representatives, NCI, and Rossi to coordinate exact locations for security rough-in items.	OLD			
00307	7. Two steel issues: A) Seats on bar joist - Canam to provide direction. B) Dimension for tube steel - Brian Frigon to provide dimension - on Drawing S-302, Detail B3 Center of Column to side of tube steel is in question. 6/23/09 Received letter from Canam on joists seat. Steel Fab to send an RFI on the dimension difference.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 6/16/09.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00011

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00402	2. 5/5/09 Major will try and push these submittals. 6/2/09 NCI needs all outstanding submittals ASAP to prevent from delaying project. The Major will again try to expedite submittal reviews. 6/23/09 Received mechanical submittals back from Jacobs.	OLD			
00403	3. Need all submittals returned. HOT Submittals - Masonry, generator, switchgear, panel tubs. Brian to check on it after meeting. 6/2/09 Same. 6/23/09 Hot submittals have returned. Major (b) (6) to forward to NCI.	OLD			
00404	4. Discussions on what is a substitution on a comparable product was discussed. (b) (6) to notify NCI if they will be required to submit a Substitution Form on the Westbrook Block. 6/23/09 Westbrook block still needs to be resolved.	OLD			
00405	5. Hardware schedule and drawings were sent to Jacobs for review. 6/23/09 Received, Frames, Doors back.	OLD			
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 6/9/09 1-44 RFI's. RFI 31 Major to get missing attachment. Major to provide attachment. 6/16/09 Still missing sketch. 6/23/09 Major furnished sketch of pole deletions.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated 4/30/09. NCI to provide updated schedule at next meeting showing an earlier CCD. 6/9/09 Will have updated schedule for next meeting. 6/23/09 Rick will bring to next meeting.	OLD			
00602	2. Possible asphalt in May, but Government will not accept road until the end of project. 5/5/09 (b) (6) to look into accepting a possible parcel area outside the site area. 5/19/09 Still in discussion. 6/2/09 Mona is looking into this. 6/9/09 Same. 6/16/09 (b) (6) asked that NCI send a letter requesting the Govt. to accept road prior to the CCD. 6/23/09 Rick waiting for 2 items on submittal. Major (b) (6) asked for credit to delete herbicide.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. On May 29, 2009 NCI re-submitted PCO's 01, 01A, 02, 03, 03A.	OLD			
00702	2. (b) (6) is working on the documents.	OLD			
00703	3. There was discussion on all PCO's, NCI answered some of the Government questions and the Government expressed they believed the cubic yard costs are very high.	OLD			
00704	4. Major (b) (6) will try and finish his technical reviews and Mona will provide something in writing to NCI for their review and comment. 6/16/09 (b) (6) is waiting for the Major's written review. The Major asked if there would be more cubic yards in the future and could we identify those areas and estimate the cubic yards.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00011

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats. 5/5/09 Speed of vehicles on base needs to be watched. 6/2/09 Steel worker to wear safety harness. 6/16/09 NCI will continue to monitor safety.	OLD			
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Drywall and Roofer - Pending. 6/23/09 Pete to schedule pre-installation meeting with drywall sub.	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Paving to move Major (b) (6) trailer will be done next Wednesday. His field office will be picked up by NCI.	NEW			
01002	2. Major (b) (6) asked why Colucci's were not on site working.	NEW			
01003	3. Submittals returned at today's meeting; 16442-01, Panelboards - approved, 13100-02 Lightning Protection Shop Drawings - approved as noted, and 16231-01 Packaged Engine Generator - approved.	NEW			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 1/31/2010 Percent Completion to Date: 22.74% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 6/30/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Rick Mangarelli

Dated: 6/25/2009

Expedition 2

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00013

PROJECT TITLE: Constr New Readiness Ctr CampFogarty MEETING DATE: 7/7/2009

LOCATION: EGRC;440016, E.G. RI

SUBJECT: Construction Progress Meeting

DID	ATTEND	INITIALS	ATTENDEE NAME	COMPANY NAME
Y		BF	Brian Frigon	JE Jacobs
Y		ELG	Evert L. Gawendo	Nutmeg Companies, Inc.
Y		(b) (6)		Dept Army & Air Force, Ntl Guard RI
N		JJD	James J. D'Agostino	AUPOL International
N		KB	Kenneth Bousquet	Nutmeg Companies, Inc.
N		(b) (6)		Dept Army & Air Force, Ntl Guard RI
Y		(b) (6)		Dept Army & Air Force, Ntl Guard RI
N		(b) (6)		Dept Army & Air Force, Ntl Guard RI
Y		PW	Peter Wagner	Nutmeg Companies, Inc.
Y		RM	Rick Mangarelli	Nutmeg Companies, Inc.

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00100	PROGRESS:	OLD			
00101	1. Erosion Control on going. 7/7/09 No Change.	OLD			
00102	2. No Mass excavation being done. 7/7/09 No Change.	OLD			
00103	3. No work on drainage this week. 7/7/09 No change.	OLD			
00104	4. Backfilling of columns.	OLD			
00105	5. Colucci's have not been on site for the last week.	OLD			
00200	TWO WEEK LOOK AHEAD:	OLD			
00201	1. Grade inside building is to subgrade. 6/23/09 Continue inside building to subgrade.	OLD			
00202	2. Continue with all site work. 6/23/09 Site work on West slope continuing.	OLD			
00203	3. Begin under drainage and mechanical underground. 6/23/09 Under drain is layed out in North wing.	OLD			
00204	4. Anchor bolt corrective action will be submitted and work completed after approval. 6/9/09 Hand delivered submittal on Plan of Action for anchor bolts today. NCI to send electronically. 6/16/09 Approved by Jacobs. 6/23/09 All anchor bolts are corrected along with plate washers installed. Welding plate washers are not complete. 6/30/09 Anchor bolt corrective work is complete. 3 columns remain to be grouted at the front entrance to complete all grouting. 3 column encasements left to complete. 7/7/09 Same condition due to rain.	OLD			
00205	5. Decking being completed in Derick 3 area. Decking and over hang being completed above the assembly area. 6/30/09 Area 1 decking no completed, Area 2 decking complete by Thursday 7/2/09, and Area 1 complete by end of next week. 7/7/09 Same condition due to rain.	OLD			



# Nutmeg Companies, Inc.

31 New London Turnpike

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00013

Norwich, CT 06360

ITEM	DESCRIPTION	STATUS	STARTED	DUE	BALL IN COURT
00206	6. Continue bringing up North end parking lot grade. 6/23/09 No work done on parking lot area North side. 6/30/09 No work on parking lots. 7/7/09 No work on parking lots.	OLD			
00207	7. Under slab drainage to start week of 6/15/09. 6/23/09 Under slab drainage ready to be installed. 6/30/09 Under slab drainage to start 7/1/09 or 7/6/09. 7/7/09 Electrical piping being installed and conduits to generator.	OLD			
00208	8. Mechanical under slab rough-in to begin week of 6/15/09. 6/23/09 Mechanical to follow under drain installation. 6/30/09 Mechanical rough in to follow under drainage. 7/7/09 Delta to start next week. Pete will have pre construction meeting on Thursday with Delta.	OLD			
00209	9. Margarite ready to pour more column encasements in North wing. 6/30/09 Margarite to complete column encasements 7/1/09. 7/7/09 Marguarite to complete encasements Col I7 needs plumbing.	OLD			
00210	10. Resubmitting mason sand for approval before block can start. 6/30/09 Rick requested Briggs to rewrite the test report that stated it was tested to the ASTM C144 per specifications, and sent back to the sub for resubmittal. 7/7/09 Mason submitting on sand from E. Jolly & Sons.	OLD			
00211	11. Steel work to conitnue, decking and welding. 6/30/09 Steel work should be completed by end of next week. 7/7/09 Steel work should be complete this week per weather.	OLD			
00300	OLD BUSINESS:	OLD			
00301	1. Major discussed possible height change of fencing to match existing fencing. 6' to 7'. 3/24/09 Major to provide RFP to (b) (6) 5/19/09 Same. 6/2/09 Same. 6/16/09 Same. 6/23/09 No change in status. 6/30/09 No change in status.	OLD			
00302	2. Follow-up with gas and electric companies. 3/24/09 On going. 5/5/09 Major (b) (6) will provide the information/request to both utility companies. 5/19/09 Same. 6/2/09 Major is working on it, when we are ready they will come out. 6/9/09 Gas Co. and Electric Co. coming this week. 6/16/09 Major to find out who makes the new service request, NCI or Govt. 6/23/09 Waiting for response from utilities. 6/30/09 Utilities have been notified.	OLD			
00303	3. Need water truck for site. 4/21/09 Concerns: Colucci to use hydro-seeder - hydro-seeder will not work in the summer. 5/19/09 On going. 6/2/09 Colucci brought in a large water tank to improve the water distribution. 6/9/09 Major expressed concern on dust control - Colucci needs to stay on top of it. 6/16/09 Colucci needs to set up water truck to be ready for dust control. 6/23/09 Pete will follow up to have water tank ready to use. Rick will send letter to Colucci to ready water tank for use. 6/30/09 Rick has sent Colucci a letter on site work and conditions.	OLD			



# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00013

ITEM	DESCRIPTION	STATUS	STARTED	DDP	PAID IN COURT
00304	4. Water main pipe Kent County. 6/9/09 Major expects all required information will be received by Kent County (John Duchesneau (401) 821-9300) 6/12/09. Major asked NCI if they could pay the inspection fees to help expedite the work. NCI will pay the fee and submit the bill for payment. A Mod will be issued to NCI. (b) (6) stated NCI is intitled to a 5% coordination fee. 6/23/09 NCI needs to get PCO to (b) (6) so that a Mod can be issued. 6/30/09 Rick has sent the PCO to (b) (6) for review and approval. Marcel Cartier asked to have the surveyor's amount out of the PCO. 7/7/09 Marcel asked to have the surveyor to be taken out of PCO. Need to resubmit PCO. Marcel to check on fee amount.	OLD			
00305	5. Major to confirm if the job trailer can be relocated to the CSMS parking lot. 6/2/09 Yes, after paving is completed in the parking lot. 6/23/09 No change on trailer status. 6/30/09 Parking lot to be paved by the end of next week. 7/7/09 Major to let Pete know when to move trailer.	OLD			
00306	6. NCI asked for locations for pipe and boxes locations for entry swipe cards. 6/9/09 Major to work on this. Major will set up meeting with his security representatives, NCI, and Rossi to coordinate exact locations for security rough-in items. 6/30/09 Rossi talking to security people for locations of pipes and boxes. 7/7/09 No change.	OLD			
00400	SUBMITTALS:	OLD			
00401	1. Reviewed submittal log dated 6/16/09. Review log 6/30/09.	OLD			
00402	2. 5/5/09 Major will try and push these submittals. 6/2/09 NCI needs all outstanding submittals ASAP to prevent from delaying project. The Major will again try to expedite submittal reviews. 6/23/09 Received mechanical submittals back from Jacobs. 6/30/09 Major asked Brian for the electrical binders back.	OLD			
00403	3. Need all submittals returned. HOT Submittals - Masonry, generator, switchgear, panel tubs. Brian to check on it after meeting. 6/2/09 Same. 6/23/09 Hot submittals have returned. Major (b) (6) to forward to NCI. 6/30/09 Major (b) (6) returned the power ventilator submittals.	OLD			
00404	4. Discussions on what is a substitution on a comparable product was discussed. (b) (6) to notify NCI if they will be required to submit a Substitution Form on the Westbrook Block. 6/23/09 Westbrook block still needs to be resolved. 6/30/09 Rick did the RFI for the Westbrook block and resubmittal.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00013

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00500	REQUEST FOR INFORMATION:	OLD			
00501	1. Reviewed RFI log dated 6/9/09 1-44 RFI's. RFI 31 Major to get missing attachment. Major to provide attachment. 6/16/09 Still missing sketch. 6/23/09 Major furnished sketch of pole deletions. 6/30/09 RFI with sketch has been answered. RFI's 43 & 45 have been answered.	OLD			
00600	SCHEDULE:	OLD			
00601	1. Reviewed schedule dated 4/30/09. NCI to provide updated schedule at next meeting showing an earlier CCD. 6/9/09 Will have updated schedule for next meeting. 6/23/09 Rick will bring to next meeting. 7/7/09 RFI 043 has been sent back to Major (b) (6). He is asking Jacobs for a cost estimate for the extra cost for labor and materials.	OLD			
00602	2. Possible asphalt in May, but Government will not accept road until the end of project. 5/5/09 Mona to look into accepting a possible parcel area outside the site area. 5/19/09 Still in discussion. 6/2/09 (b) (6) is looking into this. 6/9/09 Same. 6/16/09 (b) (6) asked that NCI send a letter requesting the Govt. to accept road prior to the CCD. 6/23/09 Rick waiting for 2 items on submittal. Major (b) (6) asked for credit to delete herbicide. 7/7/09 NCI waiting for Herbicide credit from Colucci. Also waiting for joint seal out submittal.	OLD			
00700	CHANGE ORDERS:	OLD			
00701	1. On May 29, 2009 NCI re-submitted PCO's 01, 01A, 02, 03, 03A. 7/7/09 Received Mod 2 for the boulders.	OLD			
00702	2. There was discussion on all PCO's, NCI answered some of the Government questions and the Government expressed they believed the cubic yard costs are very high. 7/7/09 Pending meeting on Friday.	OLD			
00703	3. Major (b) (6) will try and finish his technical reviews and (b) (6) will provide something in writing to NCI for their review and comment. 6/16/09 (b) (6) is waiting for the Majors written review. The Major asked if there would be more cubic yards in the future and could we identify those areas and estimate the cubic yards.	OLD			
00800	PROJECT SAFETY:	OLD			
00801	1. Pete to stay on contractor's about hard hats. 5/5/09 Speed of vehicles on base needs to be watched. 6/2/09 Steel worker to wear safety harness. 6/16/09 NCI will continue to monitor safety. 6/30/09 On going daily. 7/7/09 Daily requirement.	OLD			

# Nutmeg Companies, Inc.

31 New London Turnpike

Norwich, CT 06360

Phone: (860) 823-1780

Fax: (860) 885-1421

## MEETING MINUTES

No. 00013

ITEM	DESCRIPTION	STATUS	STARTED	DUE	DATE IN COURT
00900	PRE-INSTALLATION MEETINGS:	OLD			
00901	1. Drywall and Roofer - Pending. 6/23/09 Pete to schedule pre-installation meeting with drywall sub. 6/30/09 Peter has had two meetings with the framer/drywall sub. A pre start meeting was held with the sprinkler sub. Peter will have pre construction meeting with Rossi. Peter will set up meeting with Delta Mechanical. 7/7/09 Pete has had pre-construction meeting with drywaller.	OLD			
00902	2. Peter to have meeting with Stanley Roofing.	OLD			
00903	3. Pre construction meeting with Delta this week.	OLD			
01000	NEW BUSINESS:	OLD			
01001	1. Major (b) (6) asked why Colucci's were not on site working. 6/30/09 Rick has sent Colucci letter giving the sub a work directive.	OLD			
02000	JOB STATUS/OVERVIEW:	OLD			
02001	1. Contract Completion Date: 8/13/2010 Estimated Completion Date: 1/31/2010 Percent Completion to Date: 22.74% Schedule Percent Complete: 8.00%	OLD			
03000	NEXT MEETING: 7/14/09 TIME: 1:00 PM	OLD			

Prepared By: Nutmeg Companies, Inc.

Signed: \_\_\_\_\_  
Rick Mangarelli

Dated: 7/8/2009

Expedition ©





















CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <i>Tues</i> 12/16/2008
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 22	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER SLEET, RAIN, FROZEN PRC.	PM WEATHER SNOW FROZEN PRC.	MAX TEMP 30	MIN TEMP 20	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
Supt. N.C.I. - calls to C.O. ABOUT NOTICE to Proceed.	NCI	1	Supt.	8	
Colucci - on site to see if we have any word on N.T.P.	Colucci		Site		
	Union		Fencing		
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Rossi		Elec		
<b>JOB SAFETY</b> WAS A JOB SAFETY MEETING HELD THIS DATE? (If Yes attach a copy of the meeting minutes) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If Yes attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Total Work Hours on Job Site This Date		8
			Cumulative Total of Work Hours From Previous Report		212
			Total Work Hours From Start Of Construction		220
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED Each Day inspection of site is performed, looking for Hazards, and correcting Hazards as it comes up.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY 1 Heater - 1 Porta Let. 1 J.Box 2 offhitchmins. 1 Generator - 4 Garbage cans 3 tables 8 hrs EACH 1 Trailer + Office Equipment reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT <i>Pete J. Wagner</i>			DATE 12/16/2008		
			SHEET 1 of		

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner
Are you held up for any of the following items? _____ If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? _____ If yes by whom? (a) _____ (b) _____ (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: _____ _____ _____ _____ _____		
4) Were there any meetings held at the Jobsite today? _____ If Yes - What Type, and were minutes taken?: _____ _____ _____ _____		
Additional Information: _____ _____ _____ _____ _____ _____ _____ _____		
CONTRACTOR / SUPERINTENDENT		DATE
		SHEET 2 of _____

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

WED

DATE

12/24/2008

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 28
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER OVERCAST RAIN	PM WEATHER	MAX TEMP MIN TEMP 35°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI super on site to receive materials + oversee power install	NCI	1	Super	8
Colucci - (b) (6) on site to receive tree protection from National Lumber Supplier	Colucci	1	Site P.M.	1
	National Lumber	1	Univer (supply)	1
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	

Rossi - ELEC - WIRE UP SLAVILE to Trailer		Rossi	1	Elec	8
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	10
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	274
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	284
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/>	NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

NONE

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

SNOW / Tree Protection  
Fence

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

1 Generator - Temp power 1 cooler  
1 Trailer - office  
1 Heater (temp heat)

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Pete J. Wagner

DATE 12/24/08 SHEET 1 of 1

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>12/24/2008</u>
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <u>28</u>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>	

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: NONE

CONTRACTOR / SUPERINTENDENT Pete Wagner DATE 12/24/2008 SHEET 2 of \_\_\_\_\_

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

1/1/2009

REPORT #

34

Project #

W912LD-08-C-0037

Title and Location

RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

CONTRACTOR

The Nutmeg Companies, Inc.

SUPERINTENDENT

Pete Wagner

NCI Job Number

0811-00

AM WEATHER

PM WEATHER

MAX TEMP

MIN TEMP

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
no work New years day	NCI			
	Colucci		Site	
	Unlon		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Spkkr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	
<b>JOB SAFETY</b> WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed) WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input type="checkbox"/>		Total work hours on Job Site This Date	
	YES <input type="checkbox"/> NO <input type="checkbox"/>		Cumulative Total of Work Hours From Previous Report	
	YES <input type="checkbox"/> NO <input type="checkbox"/>		Total Work Hours From Start Of Construction	332
	YES <input type="checkbox"/> NO <input type="checkbox"/>			

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

None

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE 1/1/09 SHEET 1 of



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Fri

DATE

1/2/2009

REPORT #

35

Project #

W912LD-08-C-0037

Title and Location

RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

CONTRACTOR

The Nutmeg Companies, Inc.

SUPERINTENDENT

Pete Wagner

NCI Job Number

0811-00

AM WEATHER

PM WEATHER

MAX TEMP

MIN TEMP

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - ON SITE SUPERVISION, ENFORCE	NCI	1	SUPER	8
SAFETY + WORK REGULATIONS. CUT FOR TREE PROTECTION				
Colucci - INSTANT TREE PROTECTION AT	Colucci	3	Site Laborers	24
Cleaning Limits along Flagged Area on site.				
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(If YES attach a copy of the meeting minutes)

YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

(If YES attach a copy of the OSHA report)

YES ☐ NO ☒

WAS TRECHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

(If Yes attach statement or checklist showing inspection performed)

YES ☐ NO ☒

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

(If Yes attach description of incident and proposed action)

YES ☐ NO ☒

Total work Hours on Job Site This Date

32

Cumulative Total of Work Hours From Previous Report

332

Total Work Hours From Start Of Construction

364

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Remove Trip Hazards out on site, Tree Hazards Taken Down, Limbs widow makers

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

Net - trailer, and other equipment listed on previous reports

Job Box  
4 Garbage cans } on site outside trailer

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE 1/2/09

SHEET 1 of

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 132 of 480



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

MON

DATE

1/5/2009

Project #

W912LD-08-C-0037

Title and Location

RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

REPORT #

36

CONTRACTOR

The Nutmeg Companies, Inc.

SUPERINTENDENT

Pete Wagner

NCI Job Number

0811-00

AM WEATHER

OVERCAST

PM WEATHER

OVERCAST

MAX TEMP

40°

MIN TEMP

30°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision, SAFETY + ENFORCE work Regulations, CUT LIMIT LINE AHEAD of Tree Protection	NCI	1	Super	8
Colucci - continue + complete Tree Protection Along clearing limits.	Colucci	3	Site Laborers	24
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Della		Mech	
	Rossi		Elec	

JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(YES attach a copy of the meeting minutes)

YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

(YES attach a copy of the OSHA report)

YES ☐ NO ☒

WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

(YES attach statement or checklist showing inspection performed)

YES ☐ NO ☒

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

(YES attach description of incident and proposed action)

YES ☐ NO ☒

Total work Hours on Job Site This Date

32

Cumulative Total of Work Hours From Previous Report

364

Total Work Hours From Start Of Construction

396

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

NONE

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI - office trailer + Equipment (Fax machine, water cooler,

Job Box 4 Garbage cans

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Peter J. Wagner

DATE 1/5/09 SHEET 1 of

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		1/5/2009
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	36
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner

Are you held up for any of the following items? other If yes, give details:

Materials	Men
Plans	Details <u>notice to Proceed</u>
	<u>NOT issued</u>

2) Was the Job visited today? yes If yes by whom? (a) Steve Colucci  
 (b) Tom Colucci (c) Jimmy Colucci  
 (d)   (e)  

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: Picked up CPM schedule at NCE office.  
called James Silva - to get power hooked up in field trailer.  
NEED deposit, it was sent to National Grid already.

CONTRACTOR / SUPERINTENDENT Pete Wagner

DATE 1/5/09

SHEET 2 of

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Tues

1/6/2009

Project #

W912LD-08-C-0037

Title and Location

RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

REPORT #

37

CONTRACTOR

The Nutmeg Companies, Inc.

SUPERINTENDENT

Pete Wagner

NCI Job Number

0811-00

AM WEATHER

Overcast

PM WEATHER

Overcast

MAX TEMP

35°

MIN TEMP

30°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISE ALL WORK, ENFORCE SAFETY + WITH REGULATIONS, DROPPED OFF C.P.M. SCHEDULE TO MAY KENNEDY	NCI	1	SUPER	8
TALKED TO NATIONAL GRID RICHARD REP. JULIUS WHEN WE GET DEPOSIT YOU WILL GET ON LIST.	Colucci		Site	
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
Rossi - MET WITH ANDY + MARK TRIED TO PUSH HAWK	Rossi		Elec	

JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(If YES attach a copy of the meeting minutes)

YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

(If YES attach a copy of the OSHA report)

YES ☐ NO ☒

WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

(If Yes attach statement of checklist showing inspection performed)

YES ☐ NO ☒

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

(If Yes attach description of incident and proposed action)

YES ☐ NO ☒

Total work Hours on Job Site This Date

8

Cumulative Total of Work Hours From Previous Report

396

Total Work Hours From Start Of Construction

404

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

NONE

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

SAME AS LIST FROM PREVIOUS DAY

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Pete Wagner

DATE 1/6/09 SHEET 1 of



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <i>1/7/2009</i>
Project # <i>W912LD-08-C-0037</i>	Title and Location <i>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</i>			REPORT # <i>38</i>
CONTRACTOR <i>The Nutmeg Companies, Inc.</i>			SUPERINTENDENT <i>Pete Wagner</i>	
NCI Job Number <i>0811-00</i>	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
WORK PERFORMED TODAY				
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
<i>NCI - supervision, safety, work Regs</i>	<i>NCI</i>	<i>1</i>	<i>Super</i>	<i>8</i>
<i>Plans + specs, calls to Union Fence Co</i>				
<i>ABOUT Expanding Entrance. South Gate South 201</i>	<i>Colucci</i>		<i>Site</i>	
	<i>Union</i>		<i>Fencing</i>	
	<i>Steel Fab</i>		<i>Steel</i>	
	<i>Stanley</i>		<i>Roofing</i>	
	<i>Cheviot</i>		<i>Entrances</i>	
	<i>NE Drywall</i>		<i>Drywall</i>	
	<i>AAA Sprklr</i>		<i>Fire Prot</i>	
	<i>Delta</i>		<i>Mech</i>	
	<i>Rossi</i>		<i>Elec</i>	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Total work Hours on Job Site This Date <i>8</i>
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Cumulative Total of Work Hours From Previous Report <i>404</i>
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Total Work Hours From Start Of Construction <i>412</i>
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED <i>With site check for Tree Hazards.</i>				
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <i>NONE</i>				
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY <i>1 Trailer AND office Equipment</i> <i>1 Job Box,</i>				
reverse side for additional Remarks:				
CONTRACTOR / SUPERINTENDENT <i>Pete Wagner</i>				DATE <i>1/7/09</i> SHEET 1 of 1



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 7/11/09 1/8/2009	
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 39	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner.		
NCI Job Number 0811-00	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, SAFETY, WORK REGS PLANS SPECS, CALLS to subs on schedule + lack of notice to proceed.	NCI	1	SUPER	8	
	Colucci		Site		
	Unlon		Fencing		
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If Yes attach a copy of the meeting minutes)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Total work Hours on Job Site This Date	8
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If Yes attach a copy of the OSHA report)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Cumulative Total of Work Hours From Previous Report	412
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Total Work Hours From Start Of Construction	420
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED CUT DOWN ANY TREE HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB NONE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY Office Trailer & Equipment - Fax - cooler, Tables chairs,					
reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT Pete J. Wagner			DATE 1/8/09 SHEET 1 of		

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 140 of 480



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Primary

DATE

1/9/2009

Project # W912LD-08-G-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 40	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT Peter Wagner		
NCI Job Number 0811-00	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervise All work, ENFORCE SAFETY + Work Regulations, Plans SPECS,	NCI	1	SUPER	8
	Colucci		Site	
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Della		Mech	
	Ross		Elec	

### JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>

Total work Hours on Job Site This Date	8
Cumulative Total of Work Hours From Previous Report	420
Total Work Hours From Start Of Construction	428

### LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Remove any Fall Hazards.

### EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

### CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

Office Trailer, + Equipment + Fax + cooler  
Tables chairs,

Reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Peter J. Wagner

DATE 1/9/09 SHEET 1 of 1

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>Friday 1/9/2009</u>
Project # <u>W912LD-08-C-0037</u>	Title and Location <u>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</u>	REPORT # <u>40</u>
CONTRACTOR <u>The Nutmeg Companies, Inc.</u>	SUPERINTENDENT <u>Pete Wagner</u>	

Are you held up for any of the following items? None YES If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

4) Were there any meetings held at the Jobsite today? No If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Additional Information: NONE  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE 1/9/2009

SHEET 2 of \_\_\_\_\_

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 1/12/2009
Project # W012LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 41	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NGE on Site Planning For Access, AND	NCI	1	superintendent	8	
WAS NOTIFIED BY RM + E.G. to proceed with work	NCI	2	RM + owner	8	
Colucci - WAS NOTIFIED of notice to proceed	Colucci		Site		
	Union		Fencing		
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Rossi		Elec		
<b>JOB SAFETY</b> WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small> YES <input type="checkbox"/> NO <input type="checkbox"/> WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small> YES <input type="checkbox"/> NO <input type="checkbox"/> WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small> YES <input type="checkbox"/> NO <input type="checkbox"/> WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small> YES <input type="checkbox"/> NO <input type="checkbox"/>	Total Work Hours on Job Site This Date			16	
	Cumulative Total of Work Hours From Previous Report			428	
	Total Work Hours From Start Of Construction			444	
	LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED				
Plan Road For SAFE Access to site + Loop RD WESTSIDE, + SOUTH SIDE + ALONG EASTSIDE + INTERIOR RD.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
NINE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY					
1 Trailer 5 Trucks 3 BOTTLES of SPRING WATER 1 FAX 1 PLAN RACK 1 INTERCOM SYSTEM 1 NOISE 1 CREEP MACHINE					
reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT <i>Pete J. Wagner</i>				DATE 1/12/09 SHEET 1 of _____	

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		1/12/2009
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT
		Pete Wagner
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Rick Mangenill</u>		
(b) <u>EVERETT GAWENDO</u> (c) <u> </u>		
(d) <u> </u> (e) <u> </u>		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>yes</u> If Yes - What Type, and were minutes taken?:		
<u>MEETING AT CO. SITE TRAILER, EVERT, RICK, (b) (6), [REDACTED]</u>		
<u>DISCUSS - SUBMITTALS, + NOTICE TO PROCEED WAS ISSUED</u>		
Additional Information: <u>Steve Colucci was called to get TALL CUTTER mobilized</u>		
<u>GET Silt Fence installed, + 2 Diversion Dikes Done, + ENTRANCE Tracking PAD</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete S. Wagner</u>		DATE <u>1/12/2009</u> SHEET 2 of <u> </u>

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <i>1/13/2009</i>
Project # <i>W912LD-08-C-0037</i>	Title and Location <i>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</i>			Tues <i>1/13/2009</i>	
CONTRACTOR <i>The Nutmeg Companies, Inc.</i>			SUPERINTENDENT <i>Pete Wagner</i>		
NCI Job Number <i>0811-00</i>	AM WEATHER <i>OVERCAST</i>	PM WEATHER <i>OVERCAST</i>	MAX TEMP <i>30°</i>	MIN TEMP <i>20°</i>	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
<i>NCI - on site supervision</i>	<i>NCI</i>	<i>1</i>	<i>Supra</i>	<i>8</i>	
	<i>Colucci</i>		<i>Site</i>		
	<i>Union</i>		<i>Fencing</i>		
	<i>Steel Fab</i>		<i>Steel</i>		
	<i>Stanley</i>		<i>Roofing</i>		
	<i>Cheviot</i>		<i>Entrances</i>		
	<i>NE Drywall</i>		<i>Drywall</i>		
	<i>AAA Sprklr</i>		<i>Fire Prot</i>		
	<i>Della</i>		<i>Mech</i>		
	<i>Rossi</i>		<i>Elec</i>		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		<i>444</i>
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total Work Hours From Start Of Construction
<i>452</i>					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED <i>NONE</i>					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <i>NONE</i>					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY <i>Same as previous Report</i>					
Reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT <i>Pete Wagner</i>				DATE <i>1/13/09</i> SHEET 1 of <i>  </i>	

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>1/13/09</u>
Project # <u>W912LD-08-G-0037</u>	Title and Location <u>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</u>	REPORT # <u>42</u>
CONTRACTOR <u>The Nutmeg Companies, Inc.</u>	SUPERINTENDENT <u>Pete Wagner</u>	

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information:

CONTRACTOR / SUPERINTENDENT Pete Wagner DATE 1/13/09 SHEET 2 of

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 147 of 480

1/14/2009 Colucci - Pre construction meeting - I.D.<sup>s</sup> - Hazards Discussed

\* 1. SAFETY - orientation, all sub contractors

12:00 NOON A. HANT HATS, gloves, EAR PROTECTION, proper clothes for job.

12:30 PM B. EYE GLASSES - side shields, + goggles, FACE SHIELDS.

C. SEAT BELTS, MUST BE WORN IN ALL EQUIPMENT.

D. FACE SHIELDS - AS REQUIRED. TRUE CO.

E. FIRE EXTINGUISHERS OUT IN FIELD ON FENCE + IN EQUIPMENT.

F. NO BURNING of any kind. NO Explosives

G. NO OPEN FLAMES. NO FIRE ARMS. ON FIRE WORKS

H. BACK UP ALARMS IN ALL EQUIPMENT.

I. METAL SAFETY CANS, (NO PLASTIC CONTAINERS)

J. BACK UP ALARMS, NO BROKEN GLASS, Tires in good condition

\* 2. Housekeeping - 15yd. Dumpster AT NCI Trailer

A. Clean up as you go, Daily Cleanup.

B. Dumpster on site + TRASH CANS ON SITE

C. TRIP HAZARDS - BRUSH, LOGS, PILES OF UNSUITABLES, (keep organized)

D. HAZARDOUS WASTE, OILY RAGS, SPILL KIT ON SITE

SPILL KIT ON SITE FOR SMALL + LARGE SPILLS.

\* ENTRANCES - north + south.

A. 50' x 20' 2" stone. Filter FABRIC under stone. 4" in depth. 6"

B. Clean up Daily. AT Access Roads, Public RD. north + south.

C. Speed Limit 15 miles Per hr. IN BASE.

D. SILT FENCE Along EAST Property Fence Line. '15 '16 2009

E. SAFETY CONES + BARRICADES. AT ALL EXCAVATIONS

F. WASH RACK OR NO WASH RACK (CLAY/SILT) 100' min.

(See what Happens) if Problem Extend Tracking PAD

Colucci - Silt Fence Start Thru on Fri 1/15/16 2009

Tree cutting Tuesday 1/20/2009 or Thursday Late 1/14/09

\* true 14 Days Duration.

Monday 1/19/2009 is a Holiday for Base BUT AS LONG AS NCI STAFF IS HERE

Attendees; Peter Wagner, NCI GEN. STAFF Q & B.

Colucci Bros. Tom, Steve, +





ASPHALT • CONSTRUCTION DEBRIS • ROOFING MATERIALS • STUMPS & BRUSH  
WOOD DEMOLITION • TRUCKING & CONTAINERS AVAILABLE • PORTABLE GRINDING

669 Windrop Street  
Taunton, Massachusetts 02780  
Phone: (508) 822-4345 • (866) NER-CANS (837-2267)  
Fax: (508) 823-8838

DATE	TIME
01/15/09	10:37am

110KES187

**NEW ENGLAND RECYCLING**

SOLD TO:  
Nutmeg Companies  
31 New London Turnpike  
Norwich  
CT 06360-0000

SHIP TO:  
Camp Fogarty  
2041 South County Trail  
E. Greenwich, RI

CUST. ID. NO.	PURCHASE ORDER NO.	CONTRACT NO.	JOB NO.	TERMS	SWORN WEIGHTER	TICKET NO.
23700			012054000	NET 30	SCA	193262-0
GROSS WT. (TONS)	TARE WT. (TONS)	NET WT. (TONS)	PRODUCT CODE	DESCRIPTION		UNIT PRICE
0.00	0.00	0.00	15012	DROP 15YD DEBRIS LS		
				Recycling Percentage Wood _____ Steel _____ Debris _____ Plastic _____ Cardboard _____ Concrete _____		AMOUNT
TRUCK NO.	TRUCK NAME		DELIVERY TRUCK TYPE			TOTAL ➡
WAITING TIME	Received by signature hereby guarantees that all materials represented herein are free from hazardous and/or contaminated materials and will bear all responsibilities for removal and disposal of same. We assume no responsibility for damage to property when delivery is made inside curbing. If you fail to pay pursuant to terms above, purchaser, signatory and/or guarantor will also be responsible to pay all costs of collection, including attorney's fees and interest on any delinquent balance at a rate of 1.5% per month commencing with the period of default.			RECEIVED BY - signifies the acceptance of the quantity and quality of delivered load, and that the undersigned is authorized to purchase said load and guarantee the payment for the same. X <i>[Signature]</i>		

25M 807 NTP

**CUSTOMER COPY**

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 1/14/2009
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 43	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Peto Wagner		
NCI Job Number 0811-00	AM WEATHER clear cold	PM WEATHER clear cold	MAX TEMP 22°	MIN TEMP 10°	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - Supervision on site, photos	NCI	1	Supt	8	
PM con meeting in CO. office.					
Colucci - on site for Prep con meeting	Colucci	3	Site Contractors	1.5	
+ SAFETY meeting with C.O. + N.C.I.					
	Union		Fencing		
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mach		
	Ross		Elec		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			Cumulative Total of Work Hours From Previous Report	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			Total Work Hours From Start Of Construction	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				
<div style="display: flex; justify-content: space-between;"> <div> <p>YES <input checked="" type="checkbox"/> NO <input type="checkbox"/></p> <p>YES <input type="checkbox"/> NO <input checked="" type="checkbox"/></p> <p>YES <input type="checkbox"/> NO <input checked="" type="checkbox"/></p> <p>YES <input type="checkbox"/> NO <input checked="" type="checkbox"/></p> </div> <div> <p>9.5</p> <p>452</p> <p>461.5</p> </div> </div>					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY					
1 Trailer - 8 hrs. 1 cooler } Colucci - MOUSSEAU - ICAT SKIDDER 525B 1 Generator - 8 hrs. 1 FAX 3 Tables 14 chains } ICAT BOBCAT + TREE SHEARER } CHIPPER					
Reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT <i>Peto J. Wagner</i>				DATE 1/14/09 SHEET 1 of 1	

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 1/15/2009
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 44	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER OVERCAST SNOW, WINDY COLD	PM WEATHER SNOW OVERCAST COLD	MAX TEMP 20°	MIN TEMP 10°	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - ON SITE SUPERVISION, SAFETY ENFORCEMENT, PHOTOS	NCI	1	SUPER	8	
COLUCCI - IN STALL SIIT FENCE ALONG PROPERTY LINE EAST SIDE OF SITE PER PLANS	Colucci	3	Site Laborers, OP	24	
MOUSSEAU - LAND CLEARER SET UP EQUIPMENT ON SOUTH END OF SITE	Union	2	OPERATORS	16	
START CLEARING TREES SOUTH END AT CENTER ACCESS RD. MAKING CLEARING TO SET UP CHIPPER.	Steel Fab		Fencing		
	Stanley		Steel		
			Roofing		
	Cheviot		Entrances		
NER - DROP 1/1540. METAL CAN .25mm	NER	1	Driver		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Rossi		Elec		
<b>JOB SAFETY</b> WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			Total work Hours on Job Site This Date		48
			Cumulative Total of Work Hours From Previous Report		461.5
			Total Work Hours From Start Of Construction		509.5
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED SAFETY VEST WORN, + HARD HATS					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB SIIT FENCE 1000' INSTALL ALONG EAST PROPERTY LINE SNOW FENCE 1000' + INSTALLED + STORED					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY 1 TRAILER (OFFICE) + OFFICE EQUIPMENT - 8 HRS WATER COOLER 1 PLANT RACK 3 TABLES 14 CHAIRS FAX MACHINE - BROTHEN (Mousseau - 401-255-8751) LAND CLEARING 1 CAT SKIDDER 1 TREE SHEAR 1 CHIPPER 1 BOBCAT reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT Pete Wagner			DATE: SHEET 1 of 2		



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 1/16/2009
Project # W912LD-08-C-0037	Title and Location RI ANGE Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 45	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER Clear Cold Bitter	PM WEATHER Clear Cold	MAX TEMP 15°	MIN TEMP -10°	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISE ALL WORK, ENFORCE SAFETY	NCI	1	SUPER	8	
+ work Regulations, TAKE PHOTOS + MOVIES	NCI	1	PM	4	
of work	Colucci	3	Site LABORERS/10P	24	
Colucci - 10P, 2 Laborers, Remove Stud.	MOUSSEAU	2	OPERATORS	16	
Wire Fence From Center Access Rd.	Union		Fencing		
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			52	
	WAS TRECHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			Cumulative Total of Work Hours From Previous Report	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			509.5	
				Total Work Hours From Start Of Construction	
561.5					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED All personnel are wearing safety vests + HARD HATS + GLASSES					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB NONE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY					
<div style="display: flex; justify-content: space-between;"> <div> NCI 1 Trailer 1 PAX 3 Tables 1 collar 1 Generator 1 coffee 14 chains </div> <div> Colucci - 1 mini Excavator 1 Stake Body 1 Trailer </div> <div> MOUSSEAU - 1 skidder 1 Chippaw 1 Bush hammer 1 Bob cat / skidder </div> </div>					
reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT Pete D. Wagner				DATE 1/16/09 SHEET 1 of 1	

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>1/16/2009</u>
Project # <u>W912LD-08-C-0037</u>	Title and Location <u>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</u>	REPORT # <u>45</u>
CONTRACTOR <u>The Nutmeg Companies, Inc.</u>	SUPERINTENDENT <u>Pete Wagner</u>	

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? yes If yes by whom? (a) Steve Colucci  
 (b) Tom Colucci (c) Jimmy Colucci  
 (d) Rich Mangnelli NSI (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: Colucci Development Dropped off spill kit on site.  
Colucci - will bring equipment in on Tuesday 1/20/2009  
Union - Fence notified again to expand entrance at South Gate  
Mousseau - CAT skid/Bobcat combo, being worked on by CAT mech  
Did not bring parts to fix is still not working, must had to order parts

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE

1/16/2009

SHEET 2 of \_\_\_\_\_

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 1/19/2009
Project # W912LD-08-C-0037	Title and Location RI ANGE Greenwich Roadness Ctr @ Camp Fogarty			REPORT # 46	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER Clear	PM WEATHER Overcast	MAX TEMP 30°	MIN TEMP 20°	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI on site to supervise operations	NCI	1	Superv	8	
Safety walk thru, Paper work, coordination,					
Colucci - sub on site to remove logs from site.	Colucci		Site		
Sub Mousseau on site to pick up logs	Mousseau	1	Foreman Tree clomr	8	
For Firewood, Kendall (milk man)	Union		Fencing		
Remove (2 loads of logs on 8 cords of	Kendall	1	Driver, logging	4	
Firewood	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Della		Mech		
	Rossel		Elec		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			20	
	WAS TRENCHING / SCAFFOLD / HIGH ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			Cumulative Total of Work Hours From Previous Report	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			561.5	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
Plow Road For safe Access Around Perimeter					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
NONE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY					
1 Trailer 1 Fax 1 cooler					
1 Job Box 1 Generator					
reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT <i>Pete Wagner</i>				DATE 1/19/09 SHEET 1 of 1	

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>1/19/2009</u>
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <u>46</u>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>	
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details <u>today is a Holiday</u> <u>Jan 60UT. BUT subs on site.</u>	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Jimmy Colucci</u> (b) _____ (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: _____ _____ _____ _____ _____		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?: _____ _____ _____ _____		
Additional Information: <u>I opened south gate + plowed outside gate to</u> <u>South Road so logging Truck could enter site. off South Rd.</u> _____ _____ _____ _____ _____		
CONTRACTOR / SUPERINTENDENT <u>Pete Wagner</u>		DATE <u>1/19/2009</u> SHEET 2 of ____



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <i>Tuesday</i> 1/20/2009
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 47	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner		
NCF Job Number 0811-00	AM WEATHER OVERCAST	PM WEATHER OVERCAST-PC	MAX TEMP 33°	MIN TEMP 17°	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - ON SITE SUPERVISION, GATE ACCESS	NCI	1	SUPER	8	
to SOUTH RD, ENFORCE SAFETY + WORK REGS					
Colucci - SAND RD off SOUTH RD ENTRANCE	Colucci	3	Site Contractors (fencing)	1.5	
Mousseau - Clearing, Chipping Flaming wood	Mousseau	3	TREE CLEARING	24	
SMITHFIELD - PENT CO. LOAD OF WOOD CHIPS	Union		Fencing		
# 231-1111					
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Ross		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Cumulative Total of Work Hours From Previous Report
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total Work Hours From Start Of Construction
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED <i>ENFORCE SAFETY REGS / MAKE SURE WORK FORCE WEARS SAFETY EQUIPMENT,</i>					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <i>NONE</i>					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY <i>Mousseau - 1 Bobcat / shear 1 Skin Steer CAT Colucci - 1 First Aid / SNOW</i> <i>3 chain saws 1 chipper 2/18 wheelbar to transport wood chips</i>					
reverse side for additional Remarks:					
CONTRACTOR / SUPERINTENDENT <i>Pete Wagner</i>				DATE <i>1/20/09</i> SHEET 1 of <i>1</i>	

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 158 of 480

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 1/21/2009
Project # W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 48
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner				
NCI Job Number 0811-00		AM WEATHER CLEAR, COLD, STILL	PM WEATHER CLEAR, COLD	MAX TEMP	MIN TEMP 15°	
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCE - ON SITE SUPERVISION, ENFORCE SAFETY & WORK REGULATIONS, PULL		NCI	1	Supra	8	
Colucci - Mobilize Equipment To Site		Colucci	1	Site Driver/Operator	2	
Mousseau - LAND CLEARING CUT TREES DOWN BY MEANS OF CHAIN SAWS + SKIDDER ON BOBERT (ATTACHMENT) CHIP BRANCHES INTO BOX TRUCK 2 1/8 WHEELERS, SOUTH END OF SITE NEAR SOUTH RD ENTRANCE.		Mousseau	3	Foreman/Operator	24	
Work Southeast Side of Site Moving North Along Between Both Access Rds CUT BY MEANS OF BOBERT 6" & 8" TALL + SMALL CUT BY CHAINSAW LARGER THAN 8"		Union		Fencing		
		Steel Fab		Steel		
		Stanley		Roofing		
		Cheviot		Entrances		
		NE Drywall		Drywall		
		AAA Sprkr		Fire Prot		
		Della		Mech		
		Ross		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total Work Hours on Job Site This Date 34	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Cumulative Total of Work Hours From Previous Report 614	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total Work Hours From Start Of Construction 648	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED PUT SIGNS UP AROUND PERIMETER OF SITE ON TREE PROTECTION FENCE ON SITE TRAILER ON ENTRANCE GATE SOUTH END AT SOUTH RD.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB NONE						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY <div style="display: flex; justify-content: space-between;"> <div> NCE - 1 Trailer + office Equipment  1/1540 METAL DUMPER  8 hrs </div> <div> Colucci - 1 EXCAVATOR 330H  1 LOADER 966G </div> <div> Mousseau - 1 CAT'S KID SKIDDER 8HRS  1 BOBERT WITH SKIDDER ATTACHED  2 CHAINSAWS  1 CHIPPEN, 1 2 WHEELER BOX TRUCK </div> </div>						
reverse side for additional Remarks:						
CONTRACTOR / SUPERINTENDENT Pete J. Wagner				DATE 1/21/09 SHEET 1 of 1		

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 160 of 480

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

THUR

DATE

1/22/2009

Project # W912LD-08-G-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 49
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner
NCI Job Number 0811-00	AM WEATHER Clear, calm, cold	PM WEATHER Clear, Windy	MAX TEMP 32° MIN TEMP 15°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCE - ON SITE SUPERVISION, ENFORCE SAFETY & WASTE REGULATIONS, INSTALL SIGNS AT PERIMETER	NCI	1	SUPER	8
Colucci - Mobilizing Equipment to site, Pickups	Colucci	2	Site Laborer, operator	2
Mousseau - Clear site of trees brush & limbs	Mousseau	3	Land clearing owner operator	24
Chip Brush, Limbs, Branches & Load into (chipper)	Unlon		Fencing	
Box Truck with CANVAS TOP. 40'x8'x8' Box Chipper is out of service. fiber beam Broken AT Motor connection (Flywheel)	Steel Fab		Steel	
Mechanics on site to repair equipment	Stanley		Roofing	
Kendall - Log Trailer Picked up logs for Lumber Hauling to Sterling CT. to GORDAN SAW mill	Chevrolet		Entrances	
SAW mill RD. CT. 1 Load. LATE LAST NIGHT.	NE Drywall		Drywall	
	AAA Sprink		Fire Prot	
	Delta		Mech	
	Ross		Elec	
<b>JOB SAFETY</b> WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed) WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/>	Total work Hours on Job Site This Date Cumulative Total of Work Hours From Previous Report Total Work Hours From Start Of Construction		34 648 682

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED  
SIGNS PUT UP AT ENTRY POINTS (HARD HATS, GMS3) NO trespassing sign in AT office.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

1 Roll of Filter Fabric For Tracking PAD AT EXCH ENTRANCE.

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCE - Trailer & Equipment { Mousseau - 1 skid steer { Colucci - 1 excavator, 330DL CAT  
Job Box, 1 Porta lot { 1 Bobcat - tree shearer { 1 loader - CAT  
1 4540 Dumpster { 1 EMERGE 1 Ford F350 { 1 CAT UKE Dump, 6 wheel

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE 1/22/09 SHEET 1 of



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Friday

DATE 1/23/2009

Project # W912LD-08-C-0037	Title and Location RI ANGE Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 50
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner
NCI Job Number 0811-00	AM WEATHER Clear, calm, cold	PM WEATHER	MAX TEMP MIN TEMP 15°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISE ALL WORK, ENFORCE SAFETY & WORK REGULATIONS	NCI	1	SUPER	8
Colucci - START STUMPING SOUTH EAST OF SITE	Colucci	3	Site owner operator	18
1 Excavation IN USE 1 operator/owner Jimmy C	Colucci	1	Site Laborer FUEL	1
INSTALL Trenching PAD AT NORTHEAST	Union		Fencing	
AND Stock Pile. Store AT South End.				
	Steel Fab		Steel	
	Stanley		Roofing	
Mousseau - Tree Removal, log removal	Mousseau	3	Tree removal ops	24
to SAW mill, GORDAN SAW mill STEELING CR.	Cheviot		Entrances	
CHIP UP BRANCHES, Limbs, & Brush into wood				
chipper AND on to BORTROUX 4.5x8'x8'	NE Drywall		Drywall	
LAST 5' VOID SO APPROX 120 cu yds of chips				
IN ADDITION 2 loads of logs were picked	AAA Sprkr		Fire Prot	
up today. By Gendall log Hauler to be				
sorted into lumber	Delta		Mech	
	Ross		Elec	

### JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	Total work Hours on Job Site This Date 51
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
Cumulative Total of Work Hours From Previous Report 682	
Total Work Hours From Start Of Construction 733	

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED  
 More signs put up around perimeter on FENCE AT Access points  
 No trespassing, construction site, Hand that Area

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY.  
 NCI office trailer + office Equip, FAX cooler } Colucci - 1 Excavator  
 11000 }  
 Generator, Porta potty, Fax machine }  
 Mousseau - 1 skid steer 8 hrs  
 1 Bobcat with 5' boom attachment

reverse side for additional Remarks:  
 CONTRACTOR / SUPERINTENDENT Pete Wagner  
 DATE 1/23/09 SHEET 1 of 1

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 1/23/2009
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 50
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner	
Are you held up for any of the following items? _____ If yes, give details:		
Materials	Men UNION FENCE NO SHOW TO EXPAND SOUTH RD. ENTRANCE AS PROMISED TUESDAY 1/20/09	
Plans	Details Talk to RON FROM UNION FENCE ABOUT EXPANDING ENTRANCE. BUT NO SHOW NEXT DAY 1/21/2009	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) MARK (Rassi) ABOUT POWER WILL CHECK ON (b) _____ (c) _____ Delivery Date. (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
<p>Additional Information: MOUSSEAU - sub broadhog Hauler Removed 2 LOAD of logs to Be SAWN into Lumber AT GORDON SAW mill IN Sterling CT. ON SAW mill RD. TAK to STEVE COLVCCI about CENT payroll, Leads Paperwork needed today As required per contract, Rec to office Board payment reimbursement. ENTRANCES MUST Be done 1ST Before anymore truck leave site. Call UNION Fence again to Expand south ENTRANCE NOW!!! so COLVCCI CAN do the ENTRANCE. COLVCCI did North tracking PWD AT CO. Tangle Area. Smith Field PERT - on site with Box Truck being filled with wood chips to Be taken to yard to Be turned into mulch. 1/1000 cu yds of wood chips.</p>		
CONTRACTOR / SUPERINTENDENT <u>Pete J. Wagner</u>		DATE <u>1/23/2009</u> SHEET 2 of _____



## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE  
1/24/2009

Project # W812LD-08-C-0037	Title and Location RI ANG E Greenwich Roadless Ctr @ Camp Fogarty		REPORT # 51
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner
NCI Job Number 0811-00	AM WEATHER overcast	PM WEATHER overcast	MAX TEMP 38° MIN TEMP 20°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - on site SAT work to make up for Monday	NCI	1	Supt	8
Colucci - Jimmy on site check on subs	Colucci	1	Site operation owner	2
Mosses - Craig & crew on site to make chips & remove piles of limbs & brush so Colucci can get to south west corner of site to start stumping / grading south west corner	Mosses	3	Truck driving	15
	Union		Fencing	
	Kendall	1	Kendall 0% driven	6
	Steel Fab		Steel	
Kendall - Remove 24 Loads of Fine wood logs #138 2 loads on Sunday	Stanley		Roofing	
Smithfield Plant 1 loads of woodchips	Cheviot		Entrances	
Colucci - made new Road due to poor access at North end of site. Better access for logging trucks	NE Drywall		Drywall	
	AAA Sprink		Fire Prot	
	Delta		Mech	
	Ross		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  
(If YES attach a copy of the meeting minutes)  
YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If YES attach a copy of the OSHA report)  
YES ☐ NO ☒

WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?  
(If Yes attach statement or checklist showing inspection performed)  
YES ☐ NO ☒

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
(If Yes attach description of incident and proposed action)  
YES ☐ NO ☒

Total Work Hours on Job Site  
This Date

31

Cumulative Total of Work Hours  
From Previous Report

733

Total Work Hours From Start Of  
Construction

764

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI Job Trailer	{	Mosses - 1 chipper	{	Colucci - 1 Excavator	
Office Equipment		1 Skid Steer		1 chip box truck	1 Loader
		1 Bobcat		1 logging truck	1 yoke truck

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Pete J. Wagner

DATE 1/24/2009  
SHEET 1 of

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT #
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>
Are you held up for any of the following items? _____ If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? _____ If yes by whom? (a) _____ (b) _____ (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: _____ _____ _____ _____ _____		
4) Were there any meetings held at the Jobsite today? _____ If Yes - What Type, and were minutes taken?: _____ _____ _____ _____		
Additional Information: _____ _____ _____ _____ _____ _____ _____ _____		
CONTRACTOR / SUPERINTENDENT		DATE
		SHEET 2 of ____

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 1/26/2009  
REPORT # 52

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		SUPERINTENDENT Pete Wagner	
CONTRACTOR The Nutmeg Companies, Inc.	AM WEATHER Clear, cold, calm	PM WEATHER	MAX TEMP 25°	MIN TEMP -5°
NCI Job Number 0811-00				

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - ON site Supervision, Safety meeting, Photo's	NCI	1	Super	8
Colucci - Stump + Excavate Lamm from site	Colucci	8	Anticipated 7 Drives Site owned by R. Robbins	48
Back to Lamm to be processed for Reuse.	Mousseau	3	Land Clearing	24
3 Dump Trucks - Lamm to Colucci yard	Unon		Fencing	
Smith Field Port - Pick up + Drop off Boat Trailer	Smith Field	1	Chip Hauler	2
Mousseau - Continue Clearing Tree on Hill side west. Remove Trees to chipper, separate Trunk + Branches, logs to pile, + limbs to chipper into Boat Trunk as chips	Steel Fab		Steel	
more north with Bobcat + Skid Steer Down.	Stanley		Roofing	
Nathan Gird on site to check out what I need for Power, will check with office NGB. To see what they want to do.	Chevrolet		Entrances	
	Nathan Gird	2	Elec, 6 MH = 12 MH	
	NE Drywall		Drywall	
	AAA Sprinkler		Fire Prot	
	Delta		Mech	
Scituate - on site to clean portalet (bath) 401-946-0700 R.I. 586 10:53 AM	Scituate	1	Driver	
	Ross		Elec	

## JOBS SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  
(If Yes attach a copy of the meeting minutes)  
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If Yes attach a copy of the OSHA report)  
WAS TRENCING / SCAFFOLD / LIVE ELECTRIC / HIGH WORK DONE?  
(If Yes attach statement of checked & working inspection performed)  
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
(If Yes attach description of incident and proposed action)

YES ☒ NO ☐

YES ☐ NO ☒

YES ☐ NO ☒

YES ☐ NO ☒

Total work Hours on Job Site This Date

82

Cumulative Total of Work Hours From Previous Report

764

Total Work Hours From Start Of Construction

846

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Site inspection look for tree hazards,

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI Tammen - William Scottmen, Mousseau - CNT Skidder - Colucci - 3 Dump Trucks  
Fax, Phone internet, color 1 Box Chip Truck - 1 Chipper 1 CNT Excavator, 1 Oil Fuel Tank  
1500 Dumpster 1 CNT Bob - Skid attachment, 1 Unon on site, 10000 Dumps

See reverse side for additional Remarks.

CONTRACTOR / SUPERINTENDENT

Pete Wagner  
gsm

DATE 1/26/2009

SHEET 1 of



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE  
1/27/2009  
REPORT #  
53

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		SUPERINTENDENT Pete Wagner	
CONTRACTOR The Nutmeg Companies, Inc.	AM WEATHER Clear to P.C.	PM WEATHER Overcast	MAX TEMP 28°	MIN TEMP 15°
NCI Job Number 0811-00				

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - ON SITE SUPERVISION, ENFORCE	NCI	1	Super	8
SAFETY + Work Regulations, Photos, Record Keeping				
Colucci - CONTINUE EXCAVATING AT SOUTH EAST	Colucci	8	OWNER OPERATOR SITE WORKING	64
End of site, Stumping, Grinding, + topsoil removal	Mousseau	4	OWNER OPERATOR SITE WORKING	32
Mousseau - CONTINUE Tree removal,	Union		Fencing	
Chip Brush, Limbs, Make piles of smaller				
Broken pieces to be Brought to chipper	Steel Fab		Steel	
Mousseau HAS AN EXTEN Laborer to pick				
up Branches AND Place in Piles so SKIDDER	Stanley		Roofing	
CAN bring to chipper. Mousseau HAS				
moved his operation north to the stone	Cheviot		Entrances	
WALL intersection. Chipper + Torch Relocated				
north about 200'OS, of previous location to	NE Drywall		Drywall	
area THAT is NOT cleaned yet.				
	AAA Sprink		Fire Prot	
	Della		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date 104  Cumulative Total of Work Hours From Previous Report 846  Total Work Hours From Start Of Construction 950
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED  
 MORE signs put up around site to warn of construction operations.  
 Always looking for Hazards in Trees on ground around the site.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY  
 NCI - Office Trailer (max 24 hrs) } Colucci - 1 Excavator, 1 Long Bed Dump, 2 Short Bed Dump.  
 Job Box. } 1 Stake Bobb, 1 Torch, 1 Dozer, 1 Mousseau - 1 chipper  
 1 Pontiac 1/15yd Dumpster } 1 Double wall Fuel Tank, 1 Gordon cat, 1 skid steer, 1 Bobcat  
 reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT *Pete J Wagner* 1/27/2009 DATE SHEET 1 of 1  
*JAM*

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>1/27/2009</u>
Project # <u>W912LD-08-C-0037</u>	Title and Location <u>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</u>	REPORT # <u>53</u>
CONTRACTOR <u>The Nutmeg Companies, Inc.</u>	SUPERINTENDENT <u>Pete Wagner</u>	

Are you held up for any of the following items? \_\_\_\_\_ If yes, give details:

Materials	Men <u>UNION FENCE NO SHAW</u>
	<u>AGAIN</u>
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) Rick Mangarilli PM  
 (b) Ken (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NINE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: Colucci - Continue Excavation of topsoil, stumps, AND unsuitables off site to their yard for reprocessing, to be brought back as loam, at time needed.

Colucci - working on south entrance to site; Excavate 8" to 12" down lay filter fabric AND then stone 2" or greater over fabric 50' back from edge of road.

called Eric Seitz - gave Eric update on what is happening (stump grinding & removal) asked when he would be back; reply - early to middle of Feb will work this job + others at same time. Told him all work he did was off due to their cleaning.

CONTRACTOR / SUPERINTENDENT Pete J. Wagner DATE 1/27/2009 SHEET 2 of \_\_\_\_\_

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

1/28/2009

Project #	Title and Location		REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		54
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT
NCI Job Number	AM WEATHER	PM WEATHER	MIN TEMP
0811-00	SNOW, WINDY, SLUT + FRAIN →	RAIN ALL RAIN	28°
MAX TEMP 38°			

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISE, ENFORCE SAFETY AND WORK REGULATIONS ON SITE.	NCI	1	SUPER	8
Colucci - EXCAVATE TREE STUMPS AT SOUTH END	Colucci	6	owner operator 3 Site track Drivers 3	48
Bull DOZE Top Soil FROM SITE INTO Piles	Unlon		Fencing	
to BE LOADED INTO 3 Dump Trucks THAT				
ARE BEING DRIVEN BACK TO Colucci's YARD	Steel Fab		Steel	
FOR REPROCESSING BEFORE RETURNING AS LOAM.				
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprink		Fire Prot	
	Della		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	56
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	950
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input type="checkbox"/>	Total Work Hours From Start Of Construction	1006
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input type="checkbox"/>		

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Plowed All Roads in front of site  
Look for Hazards

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Tractor, office Equip.  
Trenching Machine  
Cooler, Fax - Phone - internet connection  
Colucci: 1 Excavator CAT  
1 Loader CAT  
1 Dozer CAT  
1/2540 Dump Trucks  
2/1840 Dump Trucks  
Mousse - 1 Bobcat skid steer  
NOT IN today  
1 skid steer  
1 chip truck  
1 chipper

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Peter J. Wagner

DATE 1/28/09 SHEET 1 of

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 1/28/2009
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner	REPORT #
Are you held up for any of the following items? _____ If yes, give details:		
Materials	Men UNION FENCE NO SHOW TO Expand South Gate for Access off South Rd.	
Plans	Details	

2) Was the Job visited today? \_\_\_\_\_ If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NO

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: May (b) (6) called this am to ask how things are going on site.  
 I told him everything is moving ahead on schedule, in spite of snow + freezing rain  
 Colucci full force with 3 pieces of equipment excavator, loader, Dozer  
 Stumping, Grubbing, + soil removal Back to Colucci yard for processing to be brought  
 back as soon as May (b) (6) said to call if I needed any answers, + make sure to call  
 Range Control. Before heading to Range.  
 National Grid - Put meter in low temp power  
 Pass - Just has to put fuses in switch gear box

CONTRACTOR / SUPERINTENDENT Pete V. Wagner DATE 1/28/2009 SHEET 2 of \_\_\_\_\_



## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

1/29/2009

Project #	Title and Location		REPORT #	
W012LD-08-G-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		55	
CONTRACTOR		SUPERINTENDENT		
The Nutmeg Companies, Inc.		Peto Wagner		
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00	Clear, mild, calm	Clear	38°	10°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - ON SITE SUPERVISION, ENFORCE SAFETY + work Regulations. Photos, south gate	NCI	1	Super	8
Colucci - Exonvate stump, Boulders, rocks	Colucci	3	owner operators Jimmy	24
Spoils Load Trucks 3 to yard to Reprocess	Colucci	5	4 Drivers Site / Laborer	40
For loam. Remove spoils to pile, range	Mousseau	4	operators / laborers	32
Area north of site. 1 yoke + Driver	Unlon		Fencing	
	Steel Fab		Steel	
(b) (6) - continue clearing trees beyond				
Stone wall 3/4 north on site. AND remove	Stanley		Roofing	
office Trailer. Also pick up small branches				
limbs, Broken tree parts into piles to be	Cheviot		Entrances	
Picked up By skid Steer machine.				
	NE Drywall		Drywall	
	AAA Sprkr		Fire Prot	
	Delta		Mech	

Rossi - powered up Trailer check everything

Rossi

1

Elec Foreman

2

**JOB SAFETY**

WAS A JOB SAFETY MEETING HELD THIS DATE?  
(If Yes attach a copy of the meeting minutes)

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If Yes attach a copy of the OSHA report)

WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?  
(If Yes attach statement or checklist showing inspection performed)

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
(If Yes attach description of incident and proposed action)

YES ☐ NO ☒YES ☐ NO ☒YES ☐ NO ☒YES ☐ NO ☒Total work Hours on Job Site  
This Date

106

Cumulative Total of Work Hours  
From Previous Report

1006

Total Work Hours From Start Of  
Construction

1112

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Expanded south gate for safety access to site.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Trailer + office Equip } Colucci - 1 Loader cat 2 18yd dumptr } mousseau - 1 chipper /  
 1 porta let, table + chains } 1 Exonvate cat 1 25yd dumptr } 1 skid steer / 1 chip Truck  
 1/15 yd dumptr. } 1 Dozer cat 1 yoke } 1 Bobcat with SAGAN + Bush hammer

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Peto Wagner

DATE 1/29/09 SHEET 1 of 1

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 1/29/2009
Project # W912LD-08-C-0037	Title and Location RI ANGE Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 55
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner	
Are you held up for any of the following items? <u>yes</u> If yes, give details:		
Materials	Men UNION Fence, called me said they would be here in 1/30/2009. I said I got 2 sec. of fence & I	
Plans	Details am making my own gates can't wait, said he would do gates for NGS.	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Tom - Nathan Bruno - photos</u>		
(b) _____ (c) _____		
(d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NONE</u> If Yes - What Type, and were minutes taken?:		
Additional Information: Rossi - installed Fuses in Elec Box (temp service at trailer)		
Musselwhite - Didn't pick up any logs or chips today, did't run chigger		
Just cut trees at North end past stone walls, & shear trees with Bobcat attachment.		
Union - said they will come by in am to adjust (doors/gates at south end)?		
Colucci - Started taking logs to Range north end of site at camp Fogarty.		
CONTRACTOR / SUPERINTENDENT <u>Pete Wagner</u>		DATE <u>1/29/2009</u> SHEET 2 of _____

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 1/30/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 56	
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner
NCI Job Number 0811-00	AM WEATHER Clear calm cold	PM WEATHER Overcast	MAX TEMP 38°	MIN TEMP 15°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision, Safety, Photos	NCI	1	SVRGR	8
COORDINATION,	Colucci	3	managers	24
Colucci - Continue Stumping + Stripping	Colucci	5	Site 4 Drive/Laborers	40
top Soil from south end of clearing limits				
Load 4 Trucks to be Taken to Rpt. Range	Unlon		Fencing	
+ To Colucci yard for Reprocessing, to be				
Returned as Top Soil.	Steel Fab		Steel	
Mousseau - continue tree removal AT	MOUSSEAU	4	Tree clearing ops	32
Stone walls near center of site moving	Stanley		Roofing	
north from west + east. continue chipping				
Branches limbs + large sections of trees.	Cheviot		Entrances	
into 45' Box Truck in site from chigger.				
	NE Drywall		Drywall	
	AAA Sprktr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
WAS TREKCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>

Total work Hours on Job Site This Date	104
Cumulative Total of Work Hours From Previous Report	1112
Total Work Hours From Start Of Construction	1216

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

NONE

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Trailer + office equipment } Colucci - 1 excavator } cats  
 1 Porta Cat - skid steer } 1 loader - 1 Dozer }  
 1/1540 Dumpster - New } 2 Dumpers 1890s 12540 + 14000 }  
 Mousseau - 1 skid steer }  
 1 Wood chigger 1 Bobcat with }  
 1 Box Truck }  
 Tree shear attached

## reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Pete J. Wagner

DATE 1/30/09 SHEET 1 of

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>1/30/2009</u>
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>56</b>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>	
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details <u>South RD Gate Dine By</u> <u>NCE-Supm</u>	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Tom / ANGELRC Photos</u>		
(b) _____ (c) _____		
(d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: <u>Colucci was notified NOT to bring any stumps to firing range</u> <u>Just excavated spoils that cannot be processed to loam. Talk to Steve Colucci 1235PM</u> <u>Mrssear - continued north along rd + west and back south along road removing</u> <u>trees.</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete J Wagner</u>		DATE <u>1/30/09</u> SHEET 2 of <u>    </u>

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

SAT

DATE 1/31/2009  
REPORT# 570

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		SUPERINTENDENT Pete Wagner	
CONTRACTOR The Nutmeg Companies, Inc.	AM WEATHER Clear	PM WEATHER Clear	MAX TEMP 32°	MIN TEMP 20°
NCI Job Number 0811-00				

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - ON site supervision, Photo's	NCI	1	Super	6
ENFORCE SAFETY + work regulations				
Colucci - Shrub, Grub, Remove Blockade	Colucci	2	Site Preparation	12
Mousseron - Tree Removal North East to West	Mousseron	3	Tree Jacks -	12
	Unlon		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Della		Mech	
	Rossi		Elec	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	30
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	1216
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	1246
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Trailer + office equip } Mousseron - skid steer } Colucci - / Excavation 330  
 Fax - phone - Job Box } Chipper - Bobcat skid } 1000L DGT / yoke Dump.  
 Porta LT - 1540 Dump Str }

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Pete Wagner

DATE 1/31/2009 SHEET 1 of 1



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

2/2/2009

REPORT #

58

Project #  
W912LD-08-C-0037

Title and Location  
RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

CONTRACTOR The Nutmeg Companies, Inc.

SUPERINTENDENT Pete Wagner

NCI Job Number  
0811-00

AM WEATHER  
Clear calm

PM WEATHER  
Clear

MAX TEMP  
45°

MIN TEMP  
28°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - ON SITE SUPERVISION, ENFORCE	NCI	1	SUPER	8
SAFETY + work Regulations. Photos	Colucci	3	operation owners	24
Coordination of Subcontractors	Colucci	5	Site Laborers Drivers	40
Colucci - continue on Stumping / grubbing	Mousseau	3	tree removal operation	24
Stripping top soil from south end of site working on west side to the north	Union		Fencing	
Along the protection fence.	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(If YES attach a copy of the meeting minutes)

YES ☒ NO ☐

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

(If YES attach a copy of the OSHA report)

YES ☐ NO ☐

WAS TRECHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

(If Yes attach statement or checklist showing inspection performed)

YES ☐ NO ☐

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

(If Yes attach description of incident and proposed action)

YES ☐ NO ☐

Total work Hours on Job Site This Date

96

Cumulative Total of Work Hours From Previous Report

1246

Total Work Hours From Start Of Construction

1342

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Trailer + Equipment Colucci - 1 Excavator ent

FAX Phone / cooler, coffee making 1 dozen 1 load

Job Box / Heater, Plan rock, 1 yoke 3 Dumps 2/18/1/25

Mousseau - 1 skid steer

1 chipper -

1 Bobcat - with chain attachment

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

DATE 2/2/2009

SHEET 1 of

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 2/2/2009
Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 58
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner	
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>VINCENT F. KEEBLE (organizer)</u> (b) <u>Rick Mangarilli - P.M.</u> (b) <u>Boalman</u> (c) <u> </u> (d) <u> </u> (e) <u> </u>		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: Colucci - Bring <sup>(11)</sup> loads of spoils to Range AT North End of Base 11 loads each day. 3 days of (33 loads of spoils to Range) Remove stumps to yard with loads of top soil to be brought back AT lawn. Moussere - Remove 1 loads of woodchips from site to be Recycled - 0 loads of logs for fire wood		
CONTRACTOR / SUPERINTENDENT <u>Pete J. Wagner</u>		DATE <u>2/2/2009</u> SHEET 2 of <u> </u>



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

2/3/2009

Project #	Title and Location			REPORT #
W912LD-08-C-0037	RI ANGE Greenwich Readiness Ctr @ Camp Fogarty			59
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00	OVERCAST SNOW	SNOW	25°	15°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervise all work, ENFORCE	NCI	1	SUPER	8
SAFETY + Work Regulations, call Range	Colucci	3	owner operation	24
HOT today no Dumping AT RANGE?	Colucci	5	Site Laborers Drivers	40
Colucci - continue stripping top soil, stumping	Mousseron	3	site operations	24
Mousseron - continue fuel removal north west side of site	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Eleo	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  
(If YES attach a copy of the meeting minutes)  
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If YES attach a copy of the OSHA report)  
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?  
(If Yes attach statement or checklist showing inspection performed)  
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
(If Yes attach description of incident and proposed action)

YES ☐ NO ☒

YES ☐ NO ☒

YES ☐ NO ☒

YES ☐ NO ☒

Total work Hours on Job Site This Date

96

Cumulative Total of Work Hours From Previous Report

1342

Total Work Hours From Start Of Construction

1438

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Went to Range. Drivern is concerned about safety, Range is HOT today. But we can still Dump just don't go as far in or mound to Dump. Drivern was shown place to Dump.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI IT trailer + office equip { Colucci - 1 CAT Excavator 1 CAT Dozer } Mousseron - 1 Cat Skid steer  
1 Fax 1 cooler { 1 yoke 2 Dumps 18 1/2590 Dump } Bobcat - with shear attachment  
1 Job Box 1 Dumpster 15 cu { 1 Fiat Bed - 1 Komatsu Excavator 300 } 1 chopper - 1 Box Truck  
1 reverse slide for additional Remarks: { 1 Brush H. Winder - N/A }

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

DATE 2/3/09 SHEET 1 of 1

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>2/3/2009</u>
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>59</b>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>	
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? _____ If yes by whom? (a) _____ (b) _____ (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: <u>colucci - continue Stumping + Removing loads to yard of topsoil AND loads of spoils to Range.</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete Wagner</u> <u>2/3/2009</u> DATE SHEET 2 of ____		

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>2/4/2009</b>
Project # <b>W812LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>60</b>	
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>Pete Wagner</b>			
NCI Job Number <b>0811-00</b>	AM WEATHER <b>Clear, mild, calm</b>	PM WEATHER <b>Clear, windy</b>	MAX TEMP <b>25°</b>	MIN TEMP <b>10°</b>	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
<b>NCI - Supervise All work ENFORCE SAFETY + work Regulations.</b>	<b>NCI</b>	<b>1</b>	<b>Super</b>	<b>8</b>	
<b>Colucci - continue Stumping Tree Trucks</b>	<b>Colucci</b>	<b>3</b>	<b>Site owner operator</b>	<b>16</b>	
<b>Along access rd on south east side of Project. Haul stumps + soil top - recycle</b>	<b>Colucci</b>	<b>3</b>	<b>Drivers</b>	<b>24</b>	
<b>Mousseau - continue Tree Removal</b>	<b>Unlon</b>		<b>Fencing</b>		
<b>Along rd. AT South Midway area</b>	<b>Mousseau</b>	<b>3</b>	<b>Tree Removal Operations</b>	<b>24</b>	
<b>complete in THAT area, Pick up Broken Limbs + Branches in north east area.</b>	<b>Steel Fab</b>		<b>Steel</b>		
<b>Make piles so skid can pick up to chipper</b>	<b>Stanley</b>		<b>Roofing</b>		
<b>chipper/operator filling a Box Trailer.</b>	<b>Cheviot</b>		<b>Entrances</b>		
<b>Kendall - Picking up loads of logs for Fire wood (3 loads)</b>	<b>NE Drywall</b>		<b>Drywall</b>		
	<b>AAA Sprklr</b>		<b>Fire Prot</b>		
	<b>Della</b>		<b>Mech</b>		
	<b>Rossi</b>		<b>Elec</b>		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total work Hours on Job Site This Date <b>76</b>		
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Cumulative Total of Work Hours From Previous Report <b>1438</b>		
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Total Work Hours From Start Of Construction <b>1514</b>		
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small> YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED <b>Pinw access rd around site 1. For safe access to + from site.</b>					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <b>none</b>					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY <div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <b>NCI - Trailer + office equipment } 8 hrs</b>  <b>1 Job Box, cooler, Pak } 8 hrs</b>  <b>1/1500 Dumpster 1 portable } 1 hr</b> </div> <div style="width: 45%;"> <b>Colucci - 1 CAT Excavator 8 hrs</b>  <b>3 Dump Trucks 2/18 1/25 cu yds</b>  <b>1 Komatsu Excavator 4 hrs</b> </div> <div style="width: 45%;"> <b>Mousseau - 1 chipper } 1 hr</b>  <b>1 Box Truck, Bobcat } 1 hr</b>  <b>1 CAT Skid steer } 1 hr</b> </div> </div>					
reverse side for additional Remarks: <div style="display: flex; justify-content: space-between;"> <div style="width: 60%;">CONTRACTOR / SUPERINTENDENT <b>Pete J. Wagner</b></div> <div style="width: 40%; text-align: right;"> <b>2/4/2009</b>            DATE SHEET 1 of _____         </div> </div>					

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		W90 2/4/2009
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	60
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT
		Pete Wagner
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Rick Mangiameli PM NGT</u>		
(b) _____ (c) _____		
(d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: Colucci - Stumping EAST SIDE SOUTH PLANT RD. Hauling stumps off site to yard to be Reconditioned for reuse as LOAM AT A LATER DATE.		
Musserra - continue cleaning EAST to NORTH + WEST to NORTH.		
3 loads of logs By Kendall		
1 load of chips By Smithfield PWT 10000 yds		
No loads to Romage		
CONTRACTOR / SUPERINTENDENT <u>Pete Wagner</u>		DATE <u>2/4/2009</u> SHEET 2 of _____

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE *Thurs* 2/5/2009  
REPORT # 61

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR The Nufneg Companies, Inc.	SUPERINTENDENT Pete Wagner	
NCI Job Number 0811-00	AM WEATHER CLEAR, COLD, CALM	PM WEATHER WIND 20' MIN TEMP 10°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
Supervise, ENFORCE SAFETY + work Regs	NCI	1	super	8
P.M. meeting with C.O. over	NCI	1	P.M.	2
Colucci - continue Stumping, Grubbing,	Colucci	8	Site Prep / Laborer	40
Mousseau - continue tree cleaning, removal	Mousseau	3	tree cleaning operations	24
+ chipping + Clean up Branches, Limbs	Unlon		Fencing	
Stack logs For Removal By Kendall				
+ chips removed By Smithfield Port	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprkr		Fire Prot	
	Della		Mech	
	Ross		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  
(If YES attach a copy of the meeting minutes)  
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If YES attach a copy of the OSHA report)  
WAS TRENCHING / SCAFFOLD / HIGH WORK DONE?  
(If YES attach statement or checklist showing inspection performed)  
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
(If YES attach description of incident and proposed action)

YES ☐ NO ☒  
YES ☐ NO ☒  
YES ☐ NO ☒  
YES ☐ NO ☒

Total work Hours on Job Site This Date 74  
Cumulative Total of Work Hours From Previous Report 1514  
Total Work Hours From Start Of Construction 1588

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

With site look for problems, mousseau is cleaning up trip Hazards sticks etc.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCE - Trailer + office Equip  
Colucci - 1 CAT 330DL Excavator 1 Komatsu - Excavator 300LC 8 hrs ea  
1 CAT Dozer D6TKL Kendall - Log Truck 15B  
Mousseau - 1 CAT Skid Steer 525 1 Chipper 1 Ont Bob Slinger Attachment

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT *Pete Wagner*

DATE 2/5/2009 SHEET 1 of

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT			DATE <u>2/5/2009</u>
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>61</b>	
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>		
Are you held up for any of the following items? <u>NO</u> If yes, give details:			
Materials		Men	
Plans		Details	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Arch Mangumelli PM</u> (b) <u>John R. Bellotti</u> (c) <u>Andrew Chesebro</u> (d) <u>Don Kirkconnell</u> (e) _____			
3) List any Inspections and/or Tests performed today: <u>NONE</u>			
4) Were there any meetings held at the Jobsite today? <u>yes</u> If Yes - What Type, and were minutes taken?:			
Additional Information: <u>Call Range Control talk to master sgt BARNON, we will</u> <u>be hauling today to Ranges (Ales in Back of Ranges) NOT HOT today</u> <u>Calucci - continue stumping along EAST access rd to north end of Property.</u> <u>MUSEUM - complete Removal of trees, all trees are down. continue chipping</u> <u>branches, Limbs, removing logs, + cleaning up wood materials from</u> <u>ground. Kendall + 3 loads of Fire wood logs</u> <u>Smithfield Plant 1 load of wood chips for mulch.</u> <u>Calucci - Haul loads to Range 11 loads only</u>			
CONTRACTOR / SUPERINTENDENT <u>Pete J. Wagner</u>		DATE <u>2/5/2009</u> SHEET 2 of _____	

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

FRIDAY

DATE 3/6/2009

Project #	Title and Location		REPORT #	
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		62	
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00	Clear to Partly Cloudy			8°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision, Enforce safety + work regulations. Photos, recordkeeping, plan checks	NCI	1	Super	8
Colucci - Continue Stumping Area North Working From East to West, Load up stumps + top soil	Colucci	9	Operations own 3 1/2 size log skidders, Drivers	50
Bring it to yard for grinding + reprocess into loam for reuse at a later date.	Moussere	3	Tree clearing, operations 2 J.	24
Strip top soil from East mid point working north along East Access Rd.	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
Readall - Remove logs for lumber to be brought to Sterling CT. sawmill.	Chevrolet		Entrances	
	NE Drywall		Drywall	
	AAA Sprkr		Fire Prot	
	Delta		Mech	
	Ross		Elec	

### JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	1582
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	1588
WAS TRECHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	1670
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

WALK SITE look & correct any Hazards produced By tree cutting operation.

Fill Holes in From stumping operation. Level Ground as Best we can for safe Access to and from area on a regular basis.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NINE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Office Equip must  
 Fax - Phone, 1 printer  
 1 Job Box, 1/1540 Dumpster

Colucci - 1 CAT Excavator  
 1 Komatsu Excavator  
 1 CAT Loader 966G 2/18 9000 lbs

Moussere - 1 CAT skidder, 1 chippin  
 1 Bobcat / skidder

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT Pete Wagner

DATE 2/6/2009

SHEET 1 of

(Continuation Sheet)			DATE
CONTRACTOR PRODUCTION REPORT			2/6/2009
Project #	Title and Location	REPORT #	
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	62	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT	Pete Wagner

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? yes If yes by whom? (a) Tom (Army National Guard Photographer)  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: None

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: Colucci - continue stumping area to the north moving from east to west. Limbora (Driver/Operator) loading rocks/stumps & spoils to Pistol Range. Called Master Sgt - Barron - Fire Range is HOT AT 11:30 AM will call when cold. Mussey - All trees are down just a matter of chipping the rest of branches. Brought, limbs, & clean up remainder of the debris AT North west end. Gary is going to leave the rest of chips on ground for erosion control. Mussey - skidder Broken Down, working on. Kendall - log trailer 1.5 cords of lumber. Colucci - replaced Komatsu 300 with Komatsu 400 - Bucket split open Replaced. NCE - Sign - secure site By locking Gates Each Night AT END of work day. Approx 400.

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE 2/6/2009

SHEET 2 of \_\_\_\_



## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

2/9/2009

Project# W912LD-08-C-0037	Title and Location RI ANGE Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 63	
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner
NCI Job Number 0811-00	AM WEATHER Mostly sunny, light winds	PM WEATHER Partly Cloudy	MAX TEMP 35°	MIN TEMP 25°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISE ALL WORK ENFORCE SAFETY + WORK Regulations. Sub contract + coordination	NCI	1	Super	8
Colucci - continue stumping WEST + EAST To the North of site. continue removal of stumps from site + spoils to Range.	Colucci	7	Downhill operation Site prep 3/4 acres	44
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprinkl		Fire Prot	
	Della		Mech	
	Rossi		Elec	
<b>JOB SAFETY</b> WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If YES attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>				Total work Hours on Job Site This Date 52 Cumulative Total of Work Hours From Previous Report 1670 Total Work Hours From Start Of Construction 1722

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

With site first thing each morning looking for Hazards.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

None

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Trailer + office equipment } Colucci - 1 CAT 330 Excavator 2/1800yo Dump Trucks  
 FaxPhone - Colucci } 1 Komatsu Excavator 1 CAT Loader  
 Coffee machine } 1 Dozer CAT 1yr old 1/25yo Dump Truck

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

2/9/2009

DATE

SHEET 1 of

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 190 of 480

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

2/10/2009

REPORT #  
64

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		SUPERINTENDENT Pete Wagner	
CONTRACTOR The Nutmeg Companies, Inc.	AM WEATHER OVERCAST	PM WEATHER OVERCAST	MAX TEMP 44°	MIN TEMP 25°
NCI Job Number 0811-00				

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI SUPER - ON SITE SUPERVISING	NCI	1	Super	8
ENFORCE SAFETY + WORK REGULATIONS	NCI	2	PM	8
Plans, specs, schedule updates, photo log updates, RFI UPDATE	Colucci	9	300000 operations Site 3 Driveways 2400/200	54
	Union		Fencing	
Colucci - continue on west side AND north end of site. Stump grinding + removal of wood waste, stumps + spoils.	Steel Fab		Steel	
INSTALL WOOD CHIP BEAM ALONG SILT FENCE EAST SIDE OF PROPERTY LINE	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec.	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  
(If YES attach a copy of the meeting minutes)  
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
(If YES attach a copy of the OSHA report)  
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?  
(If YES attach statement or checklist showing inspection performed)  
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
(If YES attach description of incident and proposed action)

YES ☐ NO ☒

YES ☐ NO ☒

YES ☐ NO ☒

YES ☐ NO ☒

Total work Hours on Job Site This Date

70

Cumulative Total of Work Hours From Previous Report

1722

Total Work Hours From Start Of Construction

1792

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

With auto each day check for hazards

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

on site material (wood chips) incorporated in with silt fence for sediment + erosion control along East Property line approx 1100' + (Disturbance Area)

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI - Office Trailer + Equipment } Colucci - 1 CAT EXCAVATOR 3300L 1 Komatsu Excavator  
Cooler - FAX - phone. } 1 Loader 2 / 1840 Dump Trucks 1 yoke  
1 DOZER 1 / 2540 Dump Trucks

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE

2/10/2009

SHEET 1 of

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>2/10/2009</u>
Project # <u>W912LD-08-C-0037</u>	Title and Location <u>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</u>	REPORT # <u>64</u>
CONTRACTOR <u>The Nutmeg Companies, Inc.</u>	SUPERINTENDENT <u>Pete Wagner</u>	
Are you held up for any of the following items? _____ If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <u>Rich Mangnelli</u> (b) <u>Kenney</u> (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NINE</u>		
4) Were there any meetings held at the Jobsite today? <u>yes</u> If Yes - What Type, and were minutes taken?: <u>NCE - IN HOUSE meeting AT Job, Maj Kenney cancelled Job meeting Due to illness, went over R.F.I. Addendums, sketches, schedules, photos, Documentation + material Deliveries of water piping by Colucci.</u>		
Additional Information: <u>Colucci - continues Stumping, Grubbing and Strip top soil from site West side of site Past stone wall moving north to fence (galv)</u> <u>12 loads to go of Stumps (3 Dumps Trucks)</u> <u>10 loads to Range (1 yoke)</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete Wagner</u>		DATE <u>2/10/2009</u> SHEET 2 of _____

## CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

2/11/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 65	
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner
NCI Job Number 0811-00	AM WEATHER Clear, Sunny	PM WEATHER Clear, Sunny	MAX TEMP 60°	MIN TEMP 32°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision on site, ENFORCE SAFETY + work Regulations, Plans, Specs photo logs, work into, wood chip burn	NCI	1	Super	8
Colucci - continue stumping, grubbing Remove stumps, spoils to Range Truck loads to Colucci yard for reprocessing to Comm. Strip Top Soil From surface WEST SIDE mid to NORTH AREA west of site	Colucci	6	Site 2 operators 1 lab 3 Drivers	42
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(If YES attach a copy of the meeting minutes)

YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

YES ☐ NO ☒

(If YES attach a copy of the OSHA report)

WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

YES ☐ NO ☒

(If Yes attach statement or checklist showing inspection performed)

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

YES ☐ NO ☒

(If Yes attach description of incident and proposed action)

Total work Hours on Job Site This Date

50

Cumulative Total of Work Hours From Previous Report

1792

Total Work Hours From Start Of Construction

1842

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Work site cleanup any mud pits that are too deep. Also blade mud by trailer on regular basis.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI - Office Trailer + Equip. 8ea.

1540 Dumpster - new.

1 Porta let - site.

Colucci - 1 CAT EXCAVATOR

1 Dozer CAT 1. LOMER CAT 2

1 yoke 2/1840 Dump Trucks 1/25 1/0 Dump 8ea.

Komatru EXCAVATOR 4

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

DATE

2/11/2009

SHEET 1 of

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		2/11/2009
Project #	Title and Location	REPORT #
W912LD-08-G-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	65
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>NO</u> If yes by whom? (a) _____ (b) _____ (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: <u>Talk to Rob - From JFJ NO VALVE ON WATER MAIN CRAPPED. AND UNDER ENTRANCE to Parking lot NORTH, <del>SO IS GAS RINNO</del> GAS IS TO THIS SIDE OF ENTRANCE (SOUTH) BUT WE MUST GO UNDER GAS + take, + CUT new Branch top OUT. ALSO problem AT South end will have to go thru concrete apron AT ENTRANCE to May - need to get submittals to Govt. Colucci - 12 loads of mixed Stumps + Topsoil 10 loads to Range Work on wood chip berm EAST side, BUT more in along Silt Fence. AS AN Addition to Help Filter Sediment Along EAST Property Line.</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete J Wagner</u>		DATE <u>2/11/2009</u> SHEET 2 of _____

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

2/12/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 66
CONTRACTOR	The Nufnag Companies, Inc.		SUPERINTENDENT Pete Wagner
NCI Job Number 0811-00	AM WEATHER overcast	PM WEATHER overcast to P.C.	MAX TEMP 44° MIN TEMP 32°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - supervision on site, photo's check	NCI	1	SVR	8
Elevations of Area Being Stripped of top soil				
Colucci - continue excavation of spoils	Colucci	8	owners 3 - Drivers 3 Site operator 2 / Drivers	43
to Dumpsters to be removed from site				
Load Buildings that are under 81 w'	Union		Fencing	
to Range north Base. Strip top soil				
Remove to Colucci yard for Reprocessing.	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Della		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(If YES attach a copy of the meeting minutes)

YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

YES ☐ NO ☒

(If YES attach a copy of the OSHA report)

WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

YES ☐ NO ☒

(If Yes attach statement or checklist showing inspection performed)

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT

YES ☐ NO ☒

(If Yes attach description of incident and proposed action)

Total work Hours on Job Site  
This Date

51

Cumulative Total of Work Hours  
From Previous Report

1842

Total Work Hours From Start Of  
Construction

1893

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

Walk Job site for pit Falls, Hazards, check Fencing + signage.

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

10" pipe (water main) on site. Colucci to cap ASAP.

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCE - office equipment + trailer

Colucci - 1 CAT Excavator

1 Komatsu Excavator

1 Pontiac 1/1540 Dumpster

1 Dozer - 1 yoke CAT

2/1840 Dumps

1 Longue CAT

1/2540 Dump Trucks

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

2/12/2009

DATE

SHEET 1 of

JKM

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 196 of 480



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE  
2/13/2009  
REPORT #  
67

Project # WB12LD-08-C-0037	Title and Location RI ANGE Greenwich Readiness Ctr @ Camp Fogarty		SUPERINTENDENT Pete Wagner	
CONTRACTOR The Nutmeg Companies, Inc.	AM WEATHER Mostly Cloudy Thin Clouds	PM WEATHER P.C.	MAX TEMP 39°	MIN TEMP 32°
NCI Job Number 0811-00				

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision, Photos, Elevations	NCI	1	Super	8
Mark Trees + Pole For Elevations.				
Colucci - Continue top soil removal	Colucci	6	Site op / 4 Drivers / Laborers / op	42
+ spoils to Colucci's yard + Rifle Range	Unlon		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

## JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	50
WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	1893
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	1943
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action) YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED:  
 Walk site check for pit falls + correct as needed, check fences + gates.  
 Clean up Ruts in Road + Flag Areas to set up survey points.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY  
 NCI - Trailer + office equipment  
 Computer laptop 1 portable  
 1/15yo Dumpster  
 Colucci 1 Komatsu Excavator  
 (Leat Excavator Picked up from off site) 1/25yo Dump 8ea  
 1 Dozer 1 loader 1 yoke 2/10 Dump 3 8ea

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT *Pete Wagner* DATE 2/13/09 SHEET 1 of 1

*John*

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANGE Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>NO</u> If yes by whom? (a) _____		
(b) _____ (c) _____		
(d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: <u>colucci - continue loading spoils, top soil + Boulder off site to Range + colucci's yard for reprocessing of top soil to loam. make runs to Firing Range of spoils + boulders under 8' cu'</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete J. Wagner</u> DATE <u>2/14/2009</u> SHEET 2 of _____		

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE  
2/14/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 68	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER clear, wld	PM WEATHER clear, 9/10	MAX TEMP 30°	MIN TEMP 20°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Super on site Photos + Layout	NCI	1	Super	4
SEITE - Survey crew establish Building Points on site, set B.M. (Bench marks) in various places, monuments. Top of Force main Tank Tops.	SEITE	2	Survey crew	8
	Colucci		Site	
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

### JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?  
 (If YES attach a copy of the meeting minutes) YES ☐ NO ☒  
 WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?  
 (If YES attach a copy of the OSHA report) YES ☐ NO ☒  
 WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?  
 (If Yes attach statement or check/rel showing inspection performed) YES ☐ NO ☒  
 WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?  
 (If Yes attach description of incident and proposed action) YES ☐ NO ☒

Total work Hours on Job Site This Date 12  
 Cumulative Total of Work Hours From Previous Report 1943  
 Total Work Hours From Start Of Construction 1955

### LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

NONE

### EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NONE

### CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI office Trailer & equipment } SEITE - Survey equipment

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE 2/14/2009 SHEET 1 of 1

JRM

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT
		Pete Wagner
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	
2) Was the Job visited today? <u>NO</u> If yes by whom? (a) _____		
(b) _____ (c) _____		
(d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: <u>SEITE Established Building CORNERS (All corners)</u>		
<u>+ some ELEVATIONS along property line on EAST SIDE -</u>		
CONTRACTOR / SUPERINTENDENT <u>Pete Wagner</u>		DATE <u>2/14/2009</u> SHEET 2 of <u>    </u>

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE

Monday 2/16/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 69	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER Clear Cold	PM WEATHER Clear Cold	MAX TEMP 35°	MIN TEMP 25°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision, ENFORCE SAFETY	NCI	1	Super	8
+ Work Regulations, Photo's logs,	SEITZ	2	Survey Team	12
	Colucci		Site	
SEITZ - LAND Survey Team in auto.				
Locate Building, Retaining Ponds	Union		Fencing	
Set up Elevations in 3 spots Transferred				
Firm. Force main sewer Tank Top.	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	20
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	1955
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	1975
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

None

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

None

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI - office Trailer + office equipment. } SEITZ - survey equipment  
Laptop computer - cooler Fax machine. }  
1 15' x 40' Dumpster, 1 Porta LT }

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

DATE

2/16/2009

SHEET 1 of

## (Continuation Sheet)

## CONTRACTOR PRODUCTION REPORT

DATE

2/16/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 69
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner	

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minules taken?:

Additional Information: SEITZ - is complete with Building canner stakes  
Elevations AT locations Requested and 2 Retention ponds north + south locations

CONTRACTOR / SUPERINTENDENT

Pete Wagner

DATE

2/16/2009

SHEET 2 of

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Tuesday

DATE 2/17/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 70	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner		
NCI Job Number 0811-00	AM WEATHER Clear Cold	PM WEATHER Clear Cold	MAX TEMP 35°	MIN TEMP 25°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - supervision, Plans specs, Coordination	NCI	1	SUPER	8
NCI - updates, meeting with subcontractors	NCI	2	PM's	8
Colucci - continue stripping top soil in Building Area, Stump Removal off site.	Colucci	7	2 operators 3100000 Site Driven 3400000	42
Spoils to Rifle Range in Back North of Base	Union		Fencing	
Blade site to get roots out, separate boulders into Piles for inspection.	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	58
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	1975
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	2033
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED  
Walk site look for Hazards, Pit Falls, Trip Hazards.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB  
None 450 Bands on site.

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY  
NCI - Site Trailer office Equipment } Colucci - 1 CAT Excavator 1 Komatsu Excavator  
1 Pay Brother 2750- } 1 Digger - 1 Loader 1 Yoke -  
1a 18yd Dump 1/25yd Dump -

reverse side for additional Remarks:  
CONTRACTOR / SUPERINTENDENT Pete Wagner DATE 2/17/2009 SHEET 1 of 1

jam

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <u>2/17/2009</u>
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>69</b>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>	
Are you held up for any of the following items? <u>Submittals</u> If yes, give details:		
Materials	Men	
Plans	Details <u>meeting with Mr. Kenny</u> <u>critical submittal being worked</u> <u>on by Jacobs.</u>	
2) Was the Job visited today? _____ If yes by whom? <u>(a) Rich Manganello</u> <u>(b) Ken Bousquet</u> <u>(c) Tom Colucci</u> <u>(d) Steve Colucci</u> <u>(e) Jim Colucci</u>		
3) List any Inspections and/or Tests performed today: <u>NONE</u>		
4) Were there any meetings held at the Jobsite today? <u>yes</u> If Yes - What Type, and were minutes taken?: <u>(2 meetings) 1. with Mr. (b) (6) Rich Ken + Pete, submittals needed Jacobs</u> <u>working on,</u> <u>2. Colucci - submittals worked on so they can order materials</u> <u>storm Drainage + work they can be doing right now, Plan of action</u>		
Additional Information: <u>calls to Kent County water Authority, talk to John Deshane</u> <u>about getting water started, need Plans (2 sets) + Specs (2 sets) 401-821-9300</u> <u>will review + set up meeting (reconstruction with KCWA) ASAP.</u> <u>Talk to Gary Glen - 401-639-5385 about existing water piping in ground</u> <u>(KCWA inspector) AND if we can get started, what do you need.</u> <u>so we can get going. plans + specs + okay from John Deshane to inspect</u> <u>Gary Glen - will call (b) (6) about existing piping in Gnd + some Test</u> <u>Reports + As Builts of new water main THAT ITS PUT IN LAST YEAR</u>		
CONTRACTOR / SUPERINTENDENT <u>Peter J. Wagner</u>		DATE <u>2/17/2009</u> SHEET 2 of <u>    </u>



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Wednesday

DATE 2/18/2009

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 71
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner
NCI Job Number 0811-00	AM WEATHER Clean Cold	PM WEATHER Overcast	MAX TEMP 39°	MIN TEMP 25°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision, Drop off Plans to Kent County Water Authority Notable to meet with John Deshane (in meeting)	NCI	1	Super	8
Colucci - continue stripping top soil from Building Foot Print. Remove soils to Range and Remove stump Piles to Colucci Y.O. for grinding separate top soil AT yard to be processed AND Brought Back as loam.	Colucci	8	2 operators 1 op driver 3 Drivers Laborer	48
	Unlon		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
NER - Empty + Return 1540. Dumpster mostly metal for Recycling.	NER	1	Driver	
	Rossi		Elec	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	56
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	2033
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	2089
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED **NONE**

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

4 Dm B4510D 10" Ductile mech JOINT C153 45 Deg Bend Domestic  
 18 / of 43 / 18 on site EBAA 1100 MGP 10" EBAA 1100 MEGA LUG with MGP  
 KIT comp - 1 EBAA 1100 10" EBAA DI MEGA LUG 1 MGP 10" M.J GASKET AND BOT LOC WFOO

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - Office Trailer + Equipment } Colucci - 1 CAT Excavator 1 Komatsu Excavator  
 1 Fax Brother 2950 / Sony Laptop } 1 Dozer CAT-D6T 330D  
 1 Porta Let - 1 1540 Dumpster } 1 yoke - 6 wheel Drive - 1 Loader CAT 966C

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT *Pete Wagner* DATE 2/18/2009 SHEET 1 of 1

JRM



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

THURSDAY 2/19/2009

DATE

REPORT #

72

Project #

W912LD-08-C-0037

Title and Location

RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

CONTRACTOR

The Nutmeg Companies, Inc.

SUPERINTENDENT

Pete Wagner

NCI Job Number

0811-00

AM WEATHER

RAIN Tapering off

PM WEATHER

Partly cloudy

MAX TEMP

45°

MIN TEMP

35°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervision - Plans, Specs, Coordination, calls to KCMG -	NCI	1	SUPER	8
Colucci - Continue stripping topsoil	Colucci	9	3 owners 4 owners Site prep 1 1 laborer	47
load 4 Trucks with topsoil Boulders				
Spoils to go off site to Colucci go for	Union		Fencing	
Re processing + to Range as fill for				
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

(If Yes attach a copy of the meeting minutes)

YES ☐ NO ☒

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

YES ☐ NO ☒

(If Yes attach a copy of the OSHA report)

WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

YES ☐ NO ☒

(If Yes attach statement or checklist showing inspection performed)

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

YES ☐ NO ☒

(If Yes attach description of incident and proposed action)

Total work Hours on Job Site This Date

55

Cumulative Total of Work Hours From Previous Report

2089

Total Work Hours From Start Of Construction

2144

## LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

clean up site of standing rain water from storm (check erosion control perimeter)

## EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

NCI

## CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI - Job Trailer + office Equipment

Colucci - 1 CAT Excavator 1 Komatsu Excavator

Fax Phone Copier 1/1540 Dumpster (over)

330

2/1840 Dumps 1/2540 Dump

1 Porta let (scissors) cooler

CAT Dozer D6T

1 yoke CAT 6 wheel Drive (Range)

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

DATE

2/19/2009

SHEET 1 of

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		THURSDAY 2/19/2009
Project #	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	72
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials	Men	
Plans	Details	

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: Colucci - continues stripping top soil from north end of site. Bring to Range spoils from site. Remove top soil to Colucci go. 12 loads to be reprocessed for loam. To be brought back to site at later date. Colucci Laborer - Corning ends of ductile iron pipe that is in site.

CONTRACTOR / SUPERINTENDENT Pete Wagner DATE 2/19/2009 SHEET 2 of \_\_\_\_\_

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Friday

DATE

2/20/2009

REPORT #

13

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT Pete Wagner
NCI Job Number 0811-00	AM WEATHER Clear cold, windy	PM WEATHER	MAX TEMP 32°	MIN TEMP 22°	

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervise, Photo log, Coordination with subs, calls to Colucci - Pipe Protection	NCI	1	Super	8
Colucci - continue stripping top soil + remove FASite	Colucci	6	1 OWNER'S DRIVERS Site OPS 2 / LABORERS	28
Briggs measure Boulders to determine if over 3 cyp (8 cu ft) mark + Catalog for future Reference	Briggs	1	Geotech	2
	Union		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Rossi		Elec	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	38
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	2144
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	2182
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY, INCLUDE NUMBER OF HOURS USED TODAY

NCI - site Trailer, written cooler } Colucci - 1 Komatsu Excavator 1 yoke 6 wheel Hauler  
Fax phone copier, Laptop computer } 2/1890. Dump Trucks  
1/1540 Dumpster 1 dental } 1 CAT Green 126T

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT *Pete J. Wagner* DATE 2/20/2009 SHEET 1 of 1

## (Continuation Sheet)

## CONTRACTOR PRODUCTION REPORT

DATE

2/20/2009

Friday

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 73
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner	

Are you held up for any of the following items? yes If yes, give details:

Materials

Men

Plans Jacob - needs to put package together for Readiness Center water service extension to file for application with K.C.W.A (W.W.)

Details

2) Was the Job visited today? yes If yes by whom? (a) Jim Colucci  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: Briggs -  
STANT Verification of Boulder's 81 cut on 30405 + Langue  
1-20 marked. + Photographed. continue on Farm

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: Colucci continue Hauling materials (top soil off site)  
AND to firing range. Strip top soil + stockpile AT NORTH WEST END  
of site.

Call to Eric Seite Colucci needs more grade stakes AT WEST  
shop + AT Ponds AND CUTS + Fills AT Building Stakes.  
ERIC SAID CUTS + Fills are done on Building Stakes.

Briggs will be in site in P.M. to measure Boulder's for  
second verification By independent agency. on size + Quantity.

CONTRACTOR / SUPERINTENDENT

Pete J. Wagner

DATE 2/20/2009

SHEET 2 of

(Continuation Sheet)		DATE <b>2/23/2009</b>
<b>CONTRACTOR PRODUCTION REPORT</b>		
Project # <b>440016</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>75</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Pete Wagner</b>

Are you held up for any of the following items? YES If yes, give details:

Materials	Men Colucci has all info requested. Manpower is now needed to get job up to speed.
Plans	Details Jacob plans and application to Kent County water Authority to get water line started.

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: PHONE CALLS TO SUBS COLUCCI ALL REQUEST FOR STAKE OUT AT WESTSIDE SLOPE ARE COMPLETE AS REQUESTED, ALL CORNER STAKES ARE SET AND MARKED WITH CUTS AND FILLS. PONDS ARE STAKED AT INSIDE BOTTOM OF BASIN WITH CUTS ON STAKES. BOULDERS ARE MEASURED RECORDED AND PHOTOGRAPHED TOTAL NUMBER SO FAR IS 17 STONES AT 72.5CY SO COLUCCI HAS NO EXCUSE NOT TO INCREASE EFFORTS AT THIS TIME.

CONTRACTOR / SUPERINTENDENT **PETER J WAGNER** DATE **2/23/2009**

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

Friday

DATE  
2/20/2009  
REPORT #  
73

Project # W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		SUPERINTENDENT Pete Wagner	
CONTRACTOR The Nutmeg Companies, Inc.				
NCI Job Number 0811-00	AM WEATHER Clear, cold, windy	PM WEATHER	MAX TEMP 32°	MIN TEMP 22°

## WORK PERFORMED TODAY

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - Supervise, Photo log, Coordination with subs, calls to Calucci - Pipe Protection	NCI	1	Super	8
Calucci - continue stripping top soil + remove FASite	Calucci	6	1 young, 2 drivers, 1 laborers	28
Briggs measure Boulders to determine if over 3 cys (8 cu ft) mark + catalog for future reference	Briggs	1	Geotech	2
	Unlon		Fencing	
	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
	Delta		Mech	
	Ross		Elec	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (YES attach a copy of the meeting minutes)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total work Hours on Job Site This Date	38
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (YES attach a copy of the OSHA report)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Cumulative Total of Work Hours From Previous Report	2144
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (YES attach statement or checklist showing inspection performed)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	Total Work Hours From Start Of Construction	2182
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (Yes attach description of incident and proposed action)	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INCLUDE NUMBER OF HOURS USED TODAY

NCI - site trailer, written cooler  
Fax phone copier, Laptop computer  
1/15 up Dumpster, 1 generator

Calucci - 1 Komatsu Excavator 1 yoke bucket handle  
2/1890 Dura Trench  
1 CRT Delta 126T

reverse side for additional Remarks:

CONTRACTOR / SUPERINTENDENT *Pete J. Wagner* DATE 2/20/2009 SHEET 1 of 1



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 2/24/2009		
Project # 440018		Title and Location RIFLE RANGE Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 76		
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT Pete Wagner			
NCI Job Number 0811-00		AM WEATHER CLEAR		PM WEATHER CLEAR		MAX TEMP 34	MIN TEMP 19	
WORK PERFORMED TODAY								
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, COORDINATION OF SUBCONTRACTORS				NCI	1	SUPERINTENDENT	8	
PHOTO LOGS, MEASURE AND LIST BOULDERS WITH				NCI	1	PROJECT MANAGERS	4	
BRIGGS INSPECTOR DAVE GEISSER.				Colucci	2	OPERATORS	8	
COLUCCI - CONTINUE STRIPPING TOP SOIL AND REMOVAL				Colucci	1	DRIVER	8	
OF SPOILS, STONES AND VEGETATION TO RIFLE RANGE.				Union		Fencing		
				Steel Fab		Steel		
				Stanley		Roofing		
				Cheviot		Entrances		
				NE Drywall		Drywall		
				AAA Sprklr		Fire Prot		
				Della		Mech		
				Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)				no	Total work Hours on Job Site This Date		28
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)				no	Cumulative Total of Work Hours From Previous Report		2226
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)				no	Total Work Hours From Start Of Construction		2254
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				no			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED WALK SITE LOOK FOR HAZARDS AND CORRECT								
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB NONE								
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI - OFFICE TRAILER, AND OFFICE EQUIPMENT, FAX, PHONE, COPIER, LAPTOP AND WIRELESS CARD, ROUTER, COFFEE MAKER, 15 YD DUMPSTER, PORTA LET, WATER COOLER, PLAN RACK, COLUCCI 1 CAT 330DL EXCAVATOR, 1 CAT D6T DOZER, 1 KUMATSU EXCAVATOR, 1 AW YUKE,								
SEE REVERSE SIDE FOR ADDITIONAL REMARKS								
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER								

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 2/23/2009		
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 75	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	Pete Wagner	
NCI Job Number 0811-00		AM WEATHER OVERCAST	PM WEATHER CLEAR	MAX TEMP 34	MIN TEMP 19	
WORK PERFORMED TODAY						
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, COORDINATION OF SUBCONTRACTORS		NCI	1	SUPERINTENDENT	8	
PHOTO LOGS, MEASURE AND LIST BOULDERS WITH		BRIGGS	1	GEOTECH	4	
BRIGGS INSPECTOR DAVE GEISSER.		Colucci	1	OPERATORS	8	
COLUCCI - CONTINUE STRIPPING TOP SOIL AND REMOVAL		Colucci	1	DRIVER	8	
OF SPOILS, STONES TO RIFLE RANGE.		Union		Fencing		
		Steel Fab		Steel		
		Stanley		Roofing		
		Cheviot		Entrances		
		NE Drywall		Drywall		
		AAA Sprink		Fire Prot		
		Delta		Mech		
		Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		yes		Total work Hours on Job Site This Date	28
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		no		Cumulative Total of Work Hours From Previous Report	2198
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		no		Total Work Hours From Start Of Construction	2226
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		no			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED WALK SITE LOOK FOR HAZARDS AND CORRECT						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB NONE						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI - OFFICE TRAILER, AND OFFICE EQUIPMENT, FAX, PHONE, COPIER, LAPTOP AND WIRELESS CARD, ROUTER, COFFEE MAKER, 15 YD DUMPSTER, PORTA LET, WATER COOLER, PLAN RACK, COLUCCI - 1CAT EXCAVATOR 330DL,(OFF SITE) 1 CAT DOZER D6T, 1 CAT LOADER, 1 KUMATSU EXCAVATOR PC 400 1 CAT YUKE ALL WHEEL DRIVE DUMP						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE 2/23/2009		

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 2/25/2009		
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 77		
CONTRACTOR		The Nutmeg Companies, Inc.				SUPERINTENDENT		
NCI Job Number 0811-00		AM WEATHER Thin overcast		PM WEATHER CLEAR		MAX TEMP 37	MIN TEMP 21	
WORK PERFORMED TODAY								
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours	
NCI -SUPERVISION, PLANS AND SPECS, ENFORCE SAFETY				NCI	1	Supervision	8	
AND WORK REGULATION, CHECK MATERIALS AGAINST				Colucci				
SUBMITTALS THAT ARE ON SITE TODAY.				Colucci	3	Site operators	20	
COLUCCI - CONTINUE EXCAVATION ALONG WEST SLOPED				Colucci	4	Drivers	32	
AREA OF SITE, EXCAVATE STUMPS FROM SITE, LOAD AND				Unlon		Fencing		
REMOVE FROM SITE, STRIP TOP SOIL AND ROUGH GRADE.								
				Steel Fab		Steel		
				Stanley		Roofing		
				Cheviot		Entrances		
				NE Drywall		Drywall		
				AAA Sprklr		Fire Prot		
				Delta		Mech		
				Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>				no		Total work Hours on Job Site This Date	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>				no		Cumulative Total of Work Hours From Previous Report	2226
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>				no		Total Work Hours From Start Of Construction	2286
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>				no			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED								
Walk site look for hazards and correct								
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB								
Colucci -16 concrete drainage pipes , 42/8"/ 20 ' Ductile Iron pipes								
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.								
NCI - 1 office traller, 1 porta let, 1/15 cy dumpster, 1fax ,phone,copler,printer 1 sony laptop computer/verizlon router								
'ucci - 1 Cat 330 DL Excavator, 1 Cat D6T Dozer, 1 Cat yuke awdump, 1 Kumatsu 400 excavator and 2/18cy dumps								
SEE REVERSE SIDE FOR ADDITIONAL REMARKS								
CONTRACTOR/SUPERINTENDENT PETER J. WARDNER								

(Continuation Sheet)		DATE 2/24/2009
CONTRACTOR PRODUCTION REPORT		
Project # 440016	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 76
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Pete Wagner

Are you held up for any of the following items? YES If yes, give details:

Materials	Men Colucci has all info requested. Manpower is now needed to get job up to speed.
Plans	Details Jacob - must get info, plans and application to Kent County water Authority to get water line started.

2) Was the Job visited today? YES If yes by whom? (a) Rick Mangarelli  
 (b) Ken Bousquet (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
JOB MEETING WITH MAJ. (b) (6) GOVT. YES NCI TOOK NOTES AND MINUTES  
SUBMITTALS, SCHEDULES AND WATER INSTALLATION JACOBS AND KENT COUNTY TO REVIEW

Additional Information: PHONE CALLS TO SUBS COLUCCI ALL REQUEST FOR STAKE OUT AT WESTSIDE SLOPE ARE COMPLETE AS REQUESTED, ALL CORNER STAKES ARE SET AND MARKED WITH CUTS AND FILLS. PONDS ARE STAKED AT INSIDE BOTTOM OF BASIN WITH CUTS ON STAKES. 4 BM ELEV HAVE BEEN SET BOULDERS ARE MEASURED RECORDED AND PHOTOGRAPHED TOTAL NUMBER SO FAR IS 17 STONES AT 72.5CY SO COLUCCI CAN HOE RAM AT ANY TIME.

CONTRACTOR / SUPERINTENDENT PETER J WAGNER	DATE 2/23/2009
--	----------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 2/26/2009
Project # 440016	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # 78	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	
Job Number 0811-00	AM WEATHER Overcast	PM WEATHER Mostly cloudy/Clear	MAX TEMP 47	MIN TEMP 34	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
		NCI	1	Supervision	8
		Colucci	2	Owner/pm	8
		Colucci	2	Site operators	16
		Colucci	2	Site drivers	16
		Union		Fencing	
		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
		Delta		Mech	
		Rossi		Elec	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		no	Total work Hours on Job Site This Date	48
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		no	Cumulative Total of Work Hours From Previous Report	2286
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		no	Total Work Hours From Start Of Construction	2334
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		no		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COL 27/15"X8' CONC. TYPE 4 STORM DRAINAGE PIPE 1 CONCRETE TYPE 4 FLARED END OUT FLOW DRAINAGE END.					
COL 21/18"X8' CONC. TYPE 4 STORM DRAINAGE PIPE 2/25/09					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.					
NCI - 1 OFFICE TRAILER, 1/15 CY DUMPSTER, 1 PORTA LET 1 FAX, PHONE, COPIER, PRINTER, SONY LAPTOP					
COLUCCI- 1 CAT EXCAVATOR 330DL, 1 KOMATSU 400 EXCAVATOR, 1 CAT LOADER, 1 CAT YUKE, 1 KOMATSU YUKE.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT			DATE		
PETER J. WAGNER			2/26/2009		

SHEET 1 of 0811

DJR

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 2/26/2009
Project # <b>440016</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>78</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETER J. WAGNER</b>
Are you held up for any of the following items? <u>no</u> If yes, give details:		
Materials		Men
Plans		Details
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) Maj <b>(b) (6)</b> (b) Brig Gen Jams D' Agostino (c) (d) (e)		
3) List any Inspections and/or Tests performed today: Maj <b>(b) (6)</b> And Gen D' Agostino inspected boulders. Colucci to hoe ram		
4) Were there any meetings held at the Jobsite today? <u>no</u> If Yes - What Type, and were minutes taken?:		
Additional Information:		
Colucci - Continues excavating and removing spoils from site to firing range. Stock piling bank run gravel found		
on southwest side of site. Excavate and rough grade along high west slope. Suppliers are delivering pipe to site		
on a dally bases concrete and ductile iron pipe.		
Action list was sent to Colucci , Repairs to snow tree protection and silt fence. Containment for fuel tank needed		
Colucci - WAS TOLD 3 TIMES TO SLOW DOWN SPEED LIMIT IS 15 MILES PER HR.		
CONTRACTOR / SUPERINTENDENT		DATE

SHEET 2 of \_\_\_\_

Continuation Sheet)		DATE	2/26/2009
CONTRACTOR PRODUCTION REPORT			
Project #	Title and Location		REPORT #
440016	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		78
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT	PETER J. WAGNER
Are you held up for any of the following items? <u>no</u> If yes, give details:			
Materials		Men	
Plans		Details	
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) Maj (b) (6)			
(b) Brig Gen Jams D' Agostino		(c)	
(d)		(e)	
3) List any Inspections and/or Tests performed today:			
Maj (b) (6) And Gen D' Agostino inspected boulders. Colucci to hoe ram			
Were there any meetings held at the Jobsite today? <u>no</u> If Yes - What Type, and were minutes taken?:			
Additional Information:			
Colucci - Continues excavating and removing spoils from site to firing range. Stock piling bank run gravel found on southwest side of site. Excavate and rough grade along high west slope. Suppliers are delivering pipe to site on a daily bases concrete and ductile iron pipe.			
Action list was sent to Colucci , Repairs to snow free protection and silt fence. Containment for fuel tank needed			
Colucci - WAS TOLD 3 TIMES TO SLOW DOWN SPEED LIMIT IS 15 MILES PER HR.			
CONTRACTOR / SUPERINTENDENT		DATE	

( Continuation Sheet )		DATE 2/25/2009
CONTRACTOR PRODUCTION REPORT		
Project # 440016	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 77
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETER J WAGNER

Are you held up for any of the following items? <u>YES</u>		If yes, give details:
Materials		Men
Plans JACOBS PLANS AND APPLICATION TO KCWA		Details CAN'T START WATER INSTALL TILL KCWA
		GIVES APPROVAL.

2) Was the Job visited today? <u>NO</u>	If yes by whom? (a) _____
(b) _____	(c) _____
(d) _____	(e) _____

3) List any Inspections and/or Tests performed today: NONE	

4) Were there any meetings held at the Jobsite today? <u>NO</u>	If Yes - What Type, and were minutes taken?:

Additional Information: BOULDERS ARE PHOTOGRAPHED AND READY FOR INSPECTION BY MAJ. (b) (6)	
CONCRETE PIPE, AND 8" DUCTILE IRON PIPE ARRIVED ON SITE TODAY. COLUCCI BROUGHT BACK LOADER	

CONTRACTOR / SUPERINTENDENT PETER J. WAGNER	DATE 2/25/2009
---	----------------



<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>2/27/2008</b>																																																																																																					
Project # 440016  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # <b>79</b>																																																																																																					
CONTRACTOR		<b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT																																																																																																					
Job Number <b>0811-00</b>		AM WEATHER <b>OVERCAST/ SUNNY MOSTLY WINDY</b>	PM WEATHER <b>SUNNY CLEARING</b>	MAX TEMP <b>47</b>	MIN TEMP <b>32</b>																																																																																																				
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:50%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:20%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI SUPERVISION, MET WITH RANGE CONTROL ABOUT DR</td> <td>NCI</td> <td>1</td> <td>Supervision</td> <td>8</td> </tr> <tr> <td>TO UPPER RANGE CONTRACTOR NEEDS TO ADDRESS</td> <td>Colucci</td> <td>2</td> <td>OWNER FOREMAN</td> <td>6</td> </tr> <tr> <td>DAILY ON SMOOTHING THE RUTS AND CLEANING RD.</td> <td>Colucci</td> <td>1</td> <td>OPERATOR</td> <td>8</td> </tr> <tr> <td>COLUCCI - WAS NOTIFIED ABOUT ACTION TO BE TAKEN</td> <td>Colucci</td> <td>4</td> <td>DRIVER</td> <td>32</td> </tr> <tr> <td>CONTINUE EXCAVATING AREA AT SOUTHWEST END OF SITE</td> <td>Union</td> <td></td> <td>Fencing</td> <td></td> </tr> <tr> <td>REMOVE UNSUITABLE TO RANGE. KNOCK PILES DOWN IN</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BACK OF DUMP AREA. PILE LOADS AT FRONT OF BERM PER</td> <td>Steel Fab</td> <td></td> <td>Steel</td> <td></td> </tr> <tr> <td>SGT (b) (6) TO INCREASE HEIGHT OF BERM. USE ONLY</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>CLEAN FILL IN THIS AREA ,DUE TO RICOCHET.</td> <td>Stanley</td> <td></td> <td>Roofing</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Cheviot</td> <td></td> <td>Entrances</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>NE Drywall</td> <td></td> <td>Drywall</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>AAA Sprklr</td> <td></td> <td>Fire Prot</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Delta</td> <td></td> <td>Mech</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Rossi</td> <td></td> <td>Elec</td> <td></td> </tr> </tbody> </table>						WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI SUPERVISION, MET WITH RANGE CONTROL ABOUT DR	NCI	1	Supervision	8	TO UPPER RANGE CONTRACTOR NEEDS TO ADDRESS	Colucci	2	OWNER FOREMAN	6	DAILY ON SMOOTHING THE RUTS AND CLEANING RD.	Colucci	1	OPERATOR	8	COLUCCI - WAS NOTIFIED ABOUT ACTION TO BE TAKEN	Colucci	4	DRIVER	32	CONTINUE EXCAVATING AREA AT SOUTHWEST END OF SITE	Union		Fencing		REMOVE UNSUITABLE TO RANGE. KNOCK PILES DOWN IN					BACK OF DUMP AREA. PILE LOADS AT FRONT OF BERM PER	Steel Fab		Steel		SGT (b) (6) TO INCREASE HEIGHT OF BERM. USE ONLY					CLEAN FILL IN THIS AREA ,DUE TO RICOCHET.	Stanley		Roofing								Cheviot		Entrances								NE Drywall		Drywall								AAA Sprklr		Fire Prot								Delta		Mech								Rossi		Elec	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																					
NCI SUPERVISION, MET WITH RANGE CONTROL ABOUT DR	NCI	1	Supervision	8																																																																																																					
TO UPPER RANGE CONTRACTOR NEEDS TO ADDRESS	Colucci	2	OWNER FOREMAN	6																																																																																																					
DAILY ON SMOOTHING THE RUTS AND CLEANING RD.	Colucci	1	OPERATOR	8																																																																																																					
COLUCCI - WAS NOTIFIED ABOUT ACTION TO BE TAKEN	Colucci	4	DRIVER	32																																																																																																					
CONTINUE EXCAVATING AREA AT SOUTHWEST END OF SITE	Union		Fencing																																																																																																						
REMOVE UNSUITABLE TO RANGE. KNOCK PILES DOWN IN																																																																																																									
BACK OF DUMP AREA. PILE LOADS AT FRONT OF BERM PER	Steel Fab		Steel																																																																																																						
SGT (b) (6) TO INCREASE HEIGHT OF BERM. USE ONLY																																																																																																									
CLEAN FILL IN THIS AREA ,DUE TO RICOCHET.	Stanley		Roofing																																																																																																						
	Cheviot		Entrances																																																																																																						
	NE Drywall		Drywall																																																																																																						
	AAA Sprklr		Fire Prot																																																																																																						
	Delta		Mech																																																																																																						
	Rossi		Elec																																																																																																						
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO	Total work Hours on Job Site This Date	54																																																																																																				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO	Cumulative Total of Work Hours From Previous Report	2334																																																																																																				
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO	Total Work Hours From Start Of Construction	2388																																																																																																				
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO																																																																																																						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED																																																																																																									
<b>WALK SITE CHECK SIGNS GATE FENCING AND HAZARDS CORRECT AS NEEDED</b>																																																																																																									
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																									
<b>CO LUCCI - 3 SECTION SEWER MANHOLE STRUCTURE 2 FIRE HYDRANTS, VALVES AND PIPING.</b>																																																																																																									
<b>COLUCCI - PLASTIC SEWER PIPE. 28/20'UNDER DRAIN. WATER</b>																																																																																																									
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.																																																																																																									
<b>NCI 1OFFICE TRAILER 1FAX,PHONE,COPIER,PRINTER 1/15 YD DUMPSTER,1 PORTA LET 1 JOB BOX .</b>																																																																																																									
<b>COLUCCI - 1 CAT EXCAVATOR 330DL,1KUMATSU EXCAVATOR 400, 1 KUMATSU YUKE AWDRIIVE</b>																																																																																																									
<b>1CAT YUKE AWDRIIVE, 1 CAT LOADER ON SITE 2/27/09 REMOVED AT 3 PM OFF SITE</b>																																																																																																									
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																									
CONTRACTOR/SUPERINTENDENT		<b>PETER J. WAGNER</b>		DATE	<b>2/27/2009</b>																																																																																																				
				SHEET	<b>1 of 1</b>																																																																																																				

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 2/26/2009
Project # <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>78</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETER J. WAGNER</b>
Are you held up for any of the following items? <u>no</u> If yes, give details:		
Materials		Men
Plans		Details
2) Was the Job visited today? <u>yes</u> If yes by whom? (a) <b>Maj (b) (6)</b> (b) <b>Brig Gen Jams D' Agostino</b> (c) (d) (e)		
3) List any Inspections and/or Tests performed today: <b>Maj (b) (6) and Gen D' Agostino inspected boulders. Colucci to hoe ram</b>		
4) Were there any meetings held at the Jobsite today? <u>no</u> If Yes - What Type, and were minutes taken?:		
Additional Information:		
<b>Colucci - Continues excavating and removing spoils from site to firing range. Stock piling bank run gravel found on southwest side of site. Excavate and rough grade along high west slope. Suppliers are delivering pipe to site on a daily bases concrete and ductile iron pipe.</b>		
<b>Action list was sent to Colucci , Repairs to snow tree protection and silt fence. Containment for fuel tank needed</b>		
<b>Colucci - WAS TOLD 3 TIMES TO SLOW DOWN SPEED LIMIT IS 15 MILES PER HR.</b>		
CONTRACTOR / SUPERINTENDENT		DATE



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 2/26/2009
Project # 440016	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 78	
CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT		
NCI Job Number 0811-00	AM WEATHER Overcast	PM WEATHER Mostly cloudy/Clear	MAX TEMP 47	MIN TEMP 34	
WORK PERFORMED TODAY					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
	NCI	1	Supervision	8	
	Colucci	2	Owner/pm	8	
	Colucci	2	Site operators	16	
	Colucci	2	Site drivers	16	
	Unlon		Fencing		
	Steel Fab		Steel		
	Stanley		Roofing		
	Cheviot		Entrances		
	NE Drywall		Drywall		
	AAA Sprklr		Fire Prot		
	Delta		Mech		
	Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		no	Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		no	Cumulative Total of Work Hours From Previous Report	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or check(s) showing inspection performed)</small>		no	Total Work Hours From Start Of Construction	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		no	2334	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COL 27/15"X8' CONC. TYPE 4 STORM DRAINAGE PIPE 1 CONCRETE TYPE 4 FLARED END OUT FLOW DRAINAGE END.					
COL 21/18"X8' CONC. TYPE 4 STORM DRAINAGE PIPE 2/25/09					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.					
NCI - 1 OFFICE TRAILER, 1/15 CY DUMPSTER, 1 PORTA LET 1 FAX, PHONE, COPIER, PRINTER, SONY LAPTOP					
COLUCCI- 1 CAT EXCAVATOR 330DL, 1 KOMATSU 400 EXCAVATOR, 1 CAT LOADER, 1 CAT YUKE, 1 KOMATSU YUKE.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER			DATE 2/26/2009		

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>2/28/2009 SATURDAY</b>	
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # <b>80</b>	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT <b>PETE WAGNER</b>	
Job Number <b>0811-00</b>		AM WEATHER <b>CLEAR</b>		PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>39</b> MIN TEMP <b>24</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, ENFORCE SAFETY AND WORK REGS.		NCI	1	Supervision	4
COLUCCI - REMOVE PILE OF STUMPS AND LOADS TO RANGE		Colucci	1	Operator	6
		Colucci	1	Driver	6
SEITZ - SITE SURVEY AND LAYOUT TOP OF RETENSION		Seitz	2	survey	12
PONDS AND OUTLET STRUCTURE LOCATIONS		Union		Fencing	
STAKE MORE GRADES WEST SIDE SLOPE.					
		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
		Delta		Mech	
		Rossi		Elec	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO		Total Work Hours From Start Of Construction
<b>28</b>					
<b>2388</b>					
<b>2416</b>					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
WALK SITE CHECK FOR HAZARDS AND CORRECT					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
<u>NONE</u>					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.					
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1 /15 YD DUMPSTER 1 FAX,PHONE,COPIER,PRINTER					
COLUCCI - 1 EXCAVATOR CAT 330DL, 1KUMATSU YUKE,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT <b>PETER J. WAGNER</b> DATE <b>2/28/2009</b> SHEET <b>1 of</b>					



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>3/2/2009 MONDAY</b>	
Project # 440016  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>81</b>	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT <b>PETE WAGNER</b>	
Job Number <b>0811-00</b>		AM WEATHER <b>SNOW</b>		PM WEATHER <b>OVERCAST FLURRIES</b>	MAX TEMP <b>28</b>	MIN TEMP <b>15</b>
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE
NCI - SUPERVISION, ENFORCE SAFETY AND WORK REGS				NCI	1	SUPER
COLUCCI - NOT ON SITE DUE TO SNOW FALL EVENT.						
				Union		Fencing
				Steel Fab		Steel
				Stanley		Roofing
				Cheviot		Entrances
				NE Drywall		Drywall
				AAA Sprklr		Fire Prot
				Delta		Mech
				Rossi		Elec
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO		
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			NO	Cumulative Total of Work Hours From Previous Report	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO	Total Work Hours From Start Of Construction	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
PLOW IN TO TRAILER AS BEST I CAN UNDER CIRCUMSTANCES						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
NONE						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1 SONY LAPTOP, 1FAX, PHONE,COPIER,PRINTER. 1/15 YD DUMPSTER.						
COLUCCI - NO EQUIPMENT USED TODAY DELAY DUE TO SNOW EVENT 6" TO 8"						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						

CONTRACTOR/SUPERINTENDENT **PETER J. WAGNER**

Record Posted to NGB Reading Room  
13 June 12

DATE **3/2/2009**

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 227 of 480

SHEET 1 of 1  
 13 June 12







CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/3/2009 TUESDAY																																																																																																					
Project # 440016 W912LD-08-Q-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 82																																																																																																					
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																																				
NCI Job Number 0811-00		AM WEATHER Clear		PM WEATHER Clear		MAX TEMP 30	MIN TEMP 10																																																																																																				
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:50%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:20%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PLANS, SPECS, PHOTO LOG, SPEACIAL</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>8</td> </tr> <tr> <td>EVENT REPORT SNOW FALL OF 6" - 8" PLOW ACCESS RDS</td> <td>Colucci</td> <td>2</td> <td>OPERATORS</td> <td>8</td> </tr> <tr> <td>COLUCCI - CLEAR ROAD FOR ACCESS AND DELIVERIES.</td> <td>Colucci</td> <td></td> <td></td> <td></td> </tr> <tr> <td>RECEIVED CONCRETE PIPE AND CATCH BASINS.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Union</td> <td></td> <td>Fencing</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Steel Fab</td> <td></td> <td>Steel</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Stanley</td> <td></td> <td>Roofing</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Cheviot</td> <td></td> <td>Entrances</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>NE Drywall</td> <td></td> <td>Drywall</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>AAA Sprklr</td> <td></td> <td>Fire Prot</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Delta</td> <td></td> <td>Mech</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Rossi</td> <td></td> <td>Elec</td> <td></td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PLANS, SPECS, PHOTO LOG, SPEACIAL	NCI	1	SUPER	8	EVENT REPORT SNOW FALL OF 6" - 8" PLOW ACCESS RDS	Colucci	2	OPERATORS	8	COLUCCI - CLEAR ROAD FOR ACCESS AND DELIVERIES.	Colucci				RECEIVED CONCRETE PIPE AND CATCH BASINS.						Union		Fencing								Steel Fab		Steel								Stanley		Roofing								Cheviot		Entrances								NE Drywall		Drywall								AAA Sprklr		Fire Prot								Delta		Mech								Rossi		Elec	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																							
NCI - SUPERVISION, PLANS, SPECS, PHOTO LOG, SPEACIAL	NCI	1	SUPER	8																																																																																																							
EVENT REPORT SNOW FALL OF 6" - 8" PLOW ACCESS RDS	Colucci	2	OPERATORS	8																																																																																																							
COLUCCI - CLEAR ROAD FOR ACCESS AND DELIVERIES.	Colucci																																																																																																										
RECEIVED CONCRETE PIPE AND CATCH BASINS.																																																																																																											
	Union		Fencing																																																																																																								
	Steel Fab		Steel																																																																																																								
	Stanley		Roofing																																																																																																								
	Cheviot		Entrances																																																																																																								
	NE Drywall		Drywall																																																																																																								
	AAA Sprklr		Fire Prot																																																																																																								
	Delta		Mech																																																																																																								
	Rossi		Elec																																																																																																								
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO	Total work Hours on Job Site This Date		16																																																																																																				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO	Cumulative Total of Work Hours From Previous Report		2424																																																																																																				
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO	Total Work Hours From Start Of Construction		2440																																																																																																				
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO																																																																																																							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED																																																																																																											
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																											
COLUCCI - SITUATE BROUGHT THE REMAINDER OF MANHOLE STRUCTURES AND CATCH BASINS FOR PARKING LOT																																																																																																											
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.																																																																																																											
NCI - 1 OFFICE TRAILER, 1 /16 YD DUMPSTER, 1 PORTALET, 1 FAX,PHONE,COPIER, PRINTER.																																																																																																											
COLUCCI - 1 CAT 330DL EXCAVATOR, CLEARING ROAD OF SNOW																																																																																																											
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																											
CONTRACTOR/SUPERINTENDENT <i>PETER J. WAGNER</i>				DATE		3/3/2009																																																																																																					
						SHEET 1 of																																																																																																					

(Continuation Sheet)		DATE	3/3/2009
CONTRACTOR PRODUCTION REPORT			
Project # 440016	Title and Location	REPORT #	
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	82	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT	Peter J. Wagner
Are you held up for any of the following items? <u>WEATHER</u> If yes, give details:			
Materials		Men	
Plans		Details WEATHER DELAY SNOW HAMPERING	
		EFFORTS	
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) JIM COLUCCI			
(b) TOM COLUCCI		(c)	
(d)		(e)	
3) List any Inspections and/or Tests performed today: NONE			
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:			
Additional Information: COLUCCI - 2 DELIVERIES CONCRETE PIPE AND CATCH BASIN STRUCTURES.			
CONTRACTOR / SUPERINTENDENT <u>PETER J. WAGNER</u>		DATE	3/3/2009

SHEET 2 of \_\_\_\_

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/4/2009
Project # 440016 W912LD-08-G-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 83	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00		AM WEATHER CLEAR AND COLD	PM WEATHER CLEAR SUNNY	MAX TEMP	MIN TEMP 10
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOGS, ENFORCE SAFETY AND		NCI	1	SUPER	8
WORK REGULATIONS. DELIVER SUBMITALS TO MA. (b) (6)		Colucci	1	OPERATORS	8
COLUCCI - CONTINUE ON MASS CUT AT SOUTH WEST AREA		Colucci	3	DRIVERS	24
OF SITE. MAKE RUNS TO RANGE AND DUMP LOADS OF					
UNSUITABLES.		Union		Fencing	
		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
		Della		Mech	
		Rossi		Elec	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI - 1 OFFICE TRAILER, 1 PORTALET, 1 1/15 YD DUMPSTER, 1 FAX PHONE, COPIER, PRINTER. COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 YUKE AWDRIIVE DUMP					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER DATE 3/4/2009 SHEET 1 of					

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>3/4/2009</b> <b>WED</b>
Project # 440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>83</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - <b>COLUCCI NEEDS TO HAVE MORE</b>
	<b>OPERATORS AND DRIVERS ON SITE AT THIS</b>
	<b>TIME.</b>
Plans	Details <b>MATERIALS IS ON SITE TO START</b>
	<b>DRAINAGE TIME TO INCREASE EFFORTS</b>

2) Was the Job visited today? \_\_\_\_\_ If yes by whom? (a) TOM COLUCCI  
(b) JIM COLUCCI (c)  
(d) (e)

3) List any Inspections and/or Tests performed today: **NONE**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - CONTINUES EXCAVATION ALONG SOUTHWEST SLOPE. REMOVING SPOILS TO RANGE AND HAUL LOADS OFF SITE TO COLUCCI YARD FOR REPROCESSING TO LOAM TO BE BROUGHT BACK AT TIME NEEDED.**

CONTRACTOR / SUPERINTENDENT <b>PETER J. WAGNER</b>	DATE <b>3/4/2009</b>
--	----------------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/5/2009		
Project # 440018 W912LD-08-C-0037		Title and Location RIFLE RANGE Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 84		
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER			
NCI Job Number 0811-00		AM WEATHER CLEAR, COLD		PM WEATHER CLEAR, COLD		MAX TEMP 35	MIN TEMP 10	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS				NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG				Colucci	2	OPERATORS	16	
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE				Colucci	4	DRIVERS	32	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.								
				Union		Fencing		
				Steel Fab		Steel		
				Stanley		Roofing		
				Cheviot		Entrances		
				NE Drywall		Drywall		
				AAA Sprklr		Fire Prot		
				Della		Mech		
				Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO		Total work Hours on Job Site This Date		56
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO		Cumulative Total of Work Hours From Previous Report		2480
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO		Total Work Hours From Start Of Construction		2536
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED								
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.								
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB								
COLUCCI - 21 CONCRETE PIPE AND 2 FLARED ENDS.								
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.								
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER.								
COLUCCI - 1 CAT EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS.								
KOMATSU EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER								
SEE REVERSE SIDE FOR ADDITIONAL REMARKS								
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER								

( Continuation Sheet)		DATE <b>3/5/2009</b>
CONTRACTOR PRODUCTION REPORT		THURSDAY
Project # 440016	Title and Location	REPORT # 84
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) STEVE COLUCCI

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NO

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - CONTINUE EXCAVATION OF SOUTHWEST SLOPE. REMOVE UNSUITABLES TO RANGE AND COLUCCI'S YARD. BUILD UP FRONT AREA OF BERM AT DUMP SITE TO INCREASE HEIGHT OF PROTECTION AREA AS REQUESTED.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		3/5/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>3/6/2009</b> <b>FRIDAY</b>	
Project # 440016		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>85</b>	
W912LD-08-C-0037		CONTRACTOR <b>The Nutmeg Companies, Inc.</b>			SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number <b>0811-00</b>		AM WEATHER <b>CLEAR TO</b>	PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>50</b>	MIN TEMP <b>39</b>	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	2	OPERATORS	16	
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS	32	
AND TO RIFLE RANGE NORTH OF SITE ON BASE. LOAD RD		Colucci	1	PM	2	
TRUCKS WITH TOP SOIL FROM PILE AT SOUTHEAST END OF		Union		Fencing		
SITE THAT WAS STOCK PILED WEEKS EARLIER. TAKE TOP-						
SOIL OFF SITE TO COLUCCI YARD FOR REPROCESSING TO		Steel Fab		Steel		
LOAM.						
		Stanley		Roofing		
		Cheviot		Entrances		
		NE Drywall		Drywall		
		AAA Sprklr		Fire Prot		
		Delta		Mech		
		Rossi		Elec		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO			
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Cumulative Total of Work Hours From Previous Report	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO		Total Work Hours From Start Of Construction	
					<b>58</b>	
					<b>2536</b>	
					<b>2594</b>	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
<u>COLUCCI - NONE</u>						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER And SONY LAPTOP						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS.						
KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT <b>PETER J. WAGNER</b> DATE <b>3/6/2009</b> Requested Report # <b>J-12-0043</b>						



( Continuation Sheet)		DATE 3/6/2009
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #	Title and Location	REPORT # 85
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? NO If yes, give details:

Materials	Men
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) STEVE COLUCCI

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NO

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?

Additional Information: COLUCCI - CONTINUE EXCAVATION OF SOUTHWEST SLOPE. REMOVE UNSUITABLES TO RANGE AND COLUCCI'S YARD. BUILD UP FRONT AREA OF BERM AT DUMP SITE TO INCREASE HEIGHT OF PROTECTION AREA AS REQUESTED.

ACTION LIST SENT TO COLUCCI ON CRITICAL ITEMS THAT THEY NEED TO ADDRESS.

CONTRACTOR / SUPERINTENDENT PETER J WAGNER DATE 3/6/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/9/2009 MONDAY
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 87
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00	OVERCAST/RAIN	OVERCAST/SNOW	40	35	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	16
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32
AND TO RIFLE RANGE NORTH OF SITE ON BASE. LOAD RD	Colucci	3	PM/FORE OWNERS	3
TRUCKS WITH TOP SOIL FROM PILE AT SOUTHEAST END OF	Union		Fencing	
SITE THAT WAS STOCK PILED WEEKS EARLIER. TAKE TOP-				
SOIL OFF SITE TO COLUCCI YARD FOR REPROCESSING TO	Steel Fab		Steel	
LOAM. COLUCCI HAS STARTED HOE RAMMING BOULDERS.				
	Stanley		Roofing	
	Cheviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prol	
	Della		Mech	
SCITUATE- SANITARY SERVICES EACH MONDAY CLEANS				
1 PORTALET SITE BATHROOM.	Rossi		Elec	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>	YES	Total work Hours on Job Site This Date	59
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO	Cumulative Total of Work Hours From Previous Report	2610
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>	NO	Total Work Hours From Start Of Construction	2669
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED

WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

COLUCCI - SCITUATE PRECAST- DELIVERIED REMAINDER OF DROP INLETS DI 8, DI 9, & DI 10. TICKET # 40174

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.

NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER.

COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS.

KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER

HOE RAM ATTACHED TO CAT 330DL

SEE REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT	PETER J. WAGNER
Record Posted to NGB	DATE 3/9/2009
Requested	Sheet # 1 of 4

13 June 14

Released by the National Guard Bureau  
Page 238 of 480



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>3/10/2009 TUESDAY</b>	
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>87</b>	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT <b>PETE WAGNER</b>	
CI Job Number <b>0811-00</b>	AM WEATHER <b>CLEAR</b>	PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>60</b>	MIN TEMP <b>40</b>		
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	3	SUPER/2 P.M.	16	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	2	OPERATORS	16	
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS	32	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	2	FOREMAN/ PM	12	
START STORM DRAINAGE FROM BASIN #2 GOING UP TO DI#3		Colucci	1	LABORER	8	
LAY FLARE END AND 4 SEC OF 15" X 8' PIPE.						
SOIL OFF SITE TO COLUCCI YARD FOR REPROCESSING TO		Steel Fab		Steel		
LOAM.						
		Stanley		Roofing		
BRIGGS - GEOTECH INSPECTOR SOILS ANALYZE SUBASE .		Briggs		Geo tech	4	
TAKE SAMPLE AND DO PROCTOR FOR USE AS BEDDING		Cheviot		Enlrances		
FOR PIPING. MEASURE STONES AND NUMBER EACH ONE						
CHECK SOILS UNDER FOUNDATION FOR SUITABILITY.OK		NE Drywall		Drywall		
		AAA Sprklr		Fire Prot		
		Della		Mech		
		Rossi		Elec		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If Yes attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date	84
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If Yes attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report	2669
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction	2753
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI - 25cyd bedding sand and 16cyds of 1/2 stone.						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.						
KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT <b>PETER J WAGNER</b> DATE <b>2/10/2009</b> SHEET <b>1 of 1</b>						

Continuation Sheet)		DATE 3/10/2009
CONTRACTOR PRODUCTION REPORT		TUESDAY
Project #440016	Title and Location	REPORT # 88
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials	Men - COLUCCI NEEDS MORE PERSONNEL
	ON SITE.
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI  
 (b) KENNY BOUSQUET © STEVE COLUCCI  
 (d) (e)

3) List any Inspections and/or Tests performed today: NO  
BRIGGS -ON SITE INSPECTOR CHECKING AT DI# 7 WATER IS COMING IN AT BOTTOM OF STRUCTURE.  
AND MEASURING BOULDERS, NUMBERING AND PHOTOGRAPH EACH ONE. CHECK SOILS UNDER FOUNDATION  
FOOTINGS. SOILS ARE FOUND TO BE SUITABLE FOR UNDER FOOTINGS.

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
JOB MEETING WITH CONTRACTING OFFICERS, PROGRESS SCHEDULE, RFI AND SUBMITTALS WERE DISCUSSED  
MEETING WITH COLUCCI ON SITE, DISCUSSED ANY ISSUES THEY MY HAVE.

Additional Information: COLUCCI - CONTINUE EXCAVATION OF SOUTHWEST SLOPE. REMOVE UNSUITABLES TO  
RANGE AND COLUCCI'S YARD. BUILD UP FRONT AREA OF BERM AT DUMP SITE TO INCREASE HEIGHT OF  
PROTECTION AREA AS REQUESTED.  
COLUCCI - WHILE EXCAVATING FOR DI #7 FOUND WATER AT BOTTOM OF PIT CALLED BRIGGS TO COME AND  
LOOK AT 6" BED OF 3/4 TO 1 1/4 STONE IS RECOMMENDED.  
COLUCCI - INSTALLED 4 SEC AND A FLARED END STARTING AT WEST END OF SB #2 ACCORDING TO PROFILE  
PRINT CU 701(4STORM PROFILE) WHICH CALLED FOR 15 ". ACCORDING TO THE CG 101 PLAN IT SHOULD BE 18"  
COLUCCI - CLAIMING ITS NOT THEIR MISTAKE, CLAIMING PRINT NOT THE SAME, MAJOR DISCREPANCY

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 3/10/2009
-----------------------------	----------------	----------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/11/2009 WED																																																																																																					
Project # 440016		Title and Location				REPORT # 89																																																																																																					
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty																																																																																																									
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																																				
NCI Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP																																																																																																				
0811-00		OVERCAST/LIGHT RAIN		OVERCAST RAIN		45	40																																																																																																				
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:50%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:20%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS</td> <td>NCI</td> <td>1</td> <td>SUPERINTENDENT</td> <td>8</td> </tr> <tr> <td>COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG</td> <td>Colucci</td> <td>2</td> <td>OPERATORS</td> <td>17</td> </tr> <tr> <td>SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE</td> <td>Colucci</td> <td>2</td> <td>DRIVERS</td> <td>16</td> </tr> <tr> <td>AND TO RIFLE RANGE NORTH OF SITE ON BASE.</td> <td>Colucci</td> <td>2</td> <td>FORE OWNERS</td> <td>8</td> </tr> <tr> <td>RESTART STORM DRAINAGE FROM BASIN # 2 FES # 1</td> <td>Colucci</td> <td>2</td> <td>LABORER</td> <td>18</td> </tr> <tr> <td>LAY FLARE END AND 10 SEC OF 18" X 8' CRP to DI #3</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Steel Fab</td> <td></td> <td>Steel</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Stanley</td> <td></td> <td>Roofing</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Cheviot</td> <td></td> <td>Entrances</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>NE Drywall</td> <td></td> <td>Drywall</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>AAA Sprklr</td> <td></td> <td>Fire Prot</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Delta</td> <td></td> <td>Mech</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Rossi</td> <td></td> <td>Elec</td> <td></td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8	COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	17	SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	2	DRIVERS	16	AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	2	FORE OWNERS	8	RESTART STORM DRAINAGE FROM BASIN # 2 FES # 1	Colucci	2	LABORER	18	LAY FLARE END AND 10 SEC OF 18" X 8' CRP to DI #3						Steel Fab		Steel								Stanley		Roofing								Cheviot		Entrances								NE Drywall		Drywall								AAA Sprklr		Fire Prot								Delta		Mech								Rossi		Elec	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																							
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8																																																																																																							
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	17																																																																																																							
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	2	DRIVERS	16																																																																																																							
AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	2	FORE OWNERS	8																																																																																																							
RESTART STORM DRAINAGE FROM BASIN # 2 FES # 1	Colucci	2	LABORER	18																																																																																																							
LAY FLARE END AND 10 SEC OF 18" X 8' CRP to DI #3																																																																																																											
	Steel Fab		Steel																																																																																																								
	Stanley		Roofing																																																																																																								
	Cheviot		Entrances																																																																																																								
	NE Drywall		Drywall																																																																																																								
	AAA Sprklr		Fire Prot																																																																																																								
	Delta		Mech																																																																																																								
	Rossi		Elec																																																																																																								
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date		67																																																																																																				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO	Cumulative Total of Work Hours From Previous Report		2753																																																																																																				
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			NO	Total Work Hours From Start Of Construction		2820																																																																																																				
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO																																																																																																							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED																																																																																																											
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.																																																																																																											
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																											
COLUCCI -																																																																																																											
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.																																																																																																											
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.																																																																																																											
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.																																																																																																											
KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER																																																																																																											
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																											
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER																																																																																																											

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 3/11/2009 WED
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 89
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - COLUCCI NEEDS MORE PERSONNEL
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF SOUTHWEST SLOPE. 2 YUKES REMOVE  
 UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL.  
 COLUCCI - CREW 2 STORM DRAIN INSTALL START 3/10/09 FROM FES #1 TO DI #3 PIPE WRONG SIZE REMOVE  
 AND START OVER INSTALL 18 " CONCRETE PIPE FROM ELEV. 96 GOING UP TO DI #3 INVERT 101.82  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	3/11/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/12/2009 THURSDAY
Project # 440016		Title and Location			REPORT # 90
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00		CLEAR/SUNNY	CLEAR	35	31
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	3	OPERATORS	24
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	2	DRIVERS	16
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	3	OWNER/FORE	24
MOVE TOP SOIL PILE FROM NORTHWEST LOCATION TO		Colucci	1	LABORER	8
SOUTHEAST LOCATION. THEN HAUL OFF SITE TO YARD.					
SITE. CONTINUE ON SITE STORM DRAINAGE CUT DI#3		Steel Fab		Steel	
18" OPENING TO FIT PIPE AT 45% STRUCTURE IS					
COMPROMISED IN STRUCTURAL INTEGRITY CAN'T BE USED		Stanley		Roofing	
COLUCCI TO ORDER ROUND CATCH BASIN INSTEAD PER					
INSPECTION BY C.O. DIFFERENT STRUCTURE ORDERED.		Cheviot		Entrances	
		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
		Della		Mech	
		Rossi		Elec	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	2820
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO		Total Work Hours From Start Of Construction	2900
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.					
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.					
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.					
KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER					
BOBCAT HEAVY DUTY COMPACTOR, 1 PLATE COMPACTOR,LAZER LEVEL, DUMPY LEVEL					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER					



Continuation Sheet)		DATE 3/12/2009
CONTRACTOR PRODUCTION REPORT		THUR
Project #440016	Title and Location	REPORT # 90
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - COLUCCI - NEEDS MORE PERSONNEL
	ON SITE.
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF SOUTHWEST SLOPE. 2 YUKES REMOVE UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL.

COLUCCI - CREW 2 STORM DRAIN INSTALL START 3/10/09; DI #3 HAS BEEN REORDERED TO ACCOMMODATE 2/15" AND 1/18"

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		3/12/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/13/2009 FRIDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 91	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER	
NCI Job Number 0811-00	AM WEATHER CLEAR/SUNNY	PM WEATHER OVERCAST	MAX TEMP 35	MIN TEMP 31		
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	3	OPERATORS	24	
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	2	DRIVERS	16	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	3	OWNER/FORE	24	
MOVE TOP SOIL PILE FROM NORTHWEST LOCATION TO		Colucci	1	LABORER	8	
SOUTHEAST LOCATION. THEN HAUL OFF SITE TO YARD.						
SITE. CONTINUE ON SITE STORM DRAINAGE		Steel Fab		Steel		
		Stanley		Roofing		
SEITZ - SURVEY/LOCATE AND 5' & 10' OFF SET DI #4		SEITZ	2	SURVEY	8	
		Cheviot		Entrances		
		NE Drywall		Drywall		
		AAA Sprklr		Fire Prot		
		Della		Mech		
		Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date	88
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report	2900
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction	2988
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI - RECEIVED NEW REPLACEMENT CATCH BASIN TO REPLACE DI #3 (SCITUATE PRECAST) 12NOON						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER,SONY LAPTOP/ ROUTER						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.						
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER						
1 BOBCAT HEAVY DUTY COMPACTOR. 1 PLATE COMPACTOR,LAZER LEVEL, DUMPY LEVEL						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE 3/13/2009		

( Continuation Sheet)		DATE 3/13/2009
CONTRACTOR PRODUCTION REPORT		Friday
Project #440016	Title and Location	REPORT # 91
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - COLUCCI NEEDS MORE PERSONNEL
	ON SITE
Plans	Details

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI NCI PM  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: PICK UP BY BRIGGS  
2 SAMPLES PICKED UP BY BRIGGS BEDDING & GRANULAR/ BANK RUN FILL

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
COLUCCI - ON SITE MEETING WITH NCI PM & SUPT AND 3 COLUCCI BROS. CONCERNS OVER  
RIFLE RANGE DUMPING, EXTRAS, COMMUNICATION, AND MATERIAL CLARIFICATION.

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF WEST SLOPE. 2 YUKES REMOVE  
UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL.  
COLUCCI - CREW 2 STORM DRAIN INSTALL START 3/10/09 EXCAVATE FOR DI #4 UPPER NORTH WEST CORNER  
TRANSFER SUITABLES FROM SOUTHWEST AREA TO NORTHEAST FILL AREA OF SITE. COMPACT WITH BOBCAT  
A HEAVY DUTY ROLLER 12000 LB. FILL AREA IS LOCATION BETWEEN DI# 1 AND DI #2 WHICH NEEDS TO BE  
RAISED APPROX 4' SO BOTH DI CAN BE INSTALLED ALONG WITH PIPE.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		3/13/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/14/2009 SAT	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 92	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
NCI Job Number 0811-00		AM WEATHER MOSTLY SUNNY		PM WEATHER THIN CLOUDS		MAX TEMP 35	MIN TEMP 20
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE		Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT		8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	3	SUPT/OWNER/OPER		24	
WEST SLOPE OF SITE, REPAIR ROAD AT NORTH END OF SITE		Colucci	0	OPERATOR			
REMOVE BOULDER BOTH MARKED AND UNMARKED LESS		Colucci	0	DRIVERS			
THEN 81CF/3CYS		Colucci	1	LABORER		6	
		Steel Fab		Steel			
		Stanley		Roofing			
		Cheviot		Entrances			
		NE Drywall		Drywall			
		AAA Sprklr		Fire Prot			
		Delta		Mech			
		Rossi		Elec			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date		38
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report		2988
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction		3026
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
COLUCCI -							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.							
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.							
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.							
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT    PETER J. WAGNER    Date 3/14/2009    Requested Report # J-12-0043 13 June 14    Released by the National Guard Bureau    Page 248 of 480							

( Continuation Sheet)		DATE <b>3/14/2009</b>
CONTRACTOR PRODUCTION REPORT		SAT
Project #440016	Title and Location	REPORT # 92
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - MORE PERSONNEL
Plans	Details

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Additional Information:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	3/14/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>3/16/2009</b> <b>Monday</b>	
Project # 440016  W012LD-08-C-0037		Title and Location <b>RI. ANGE Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>93</b>	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number <b>0811-00</b>		AM WEATHER <b>Mostly Cloudy</b>		PM WEATHER	MAX TEMP <b>50</b>	MIN TEMP <b>30</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	3	OPERATORS	24	
SOUTHWEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS	40	
TO RANGE AT NORTH END OF BASE. REMOVE TOP SOIL		Colucci	2	OWNER/FORE	16	
TO COLUCCI YARD FOR REPROCESSING TO LOAM		Colucci	1	LABORER	8	
EXCAVATE AREA AT FOUNDATION BOTTOM EAST OF SLOPE						
EXCAVATE PARKING LOT DOWN TO SUITABLE MATERIALS.		Steel Fab		Steel		
DRESS UP DUMP AREA OF RUTS DEEP GROOVES IN LOT						
AND UP TO DUMP SPOT BEHIND FIRING RANGE.		Stanley		Roofing		
		Cheviot		Entrances		
		NE Drywall		Drywall		
		AAA Sprklr		Fire Prot		
		Delta		Mech		
		Rossi		Elec		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		YES		Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO		<b>3122</b>	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI -						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.						
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER						
1 BOBCAT VIBRATORY ROLLER						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER <small>Report Posted to NGB Reading Room 3/16/2009</small> <small>13 June 14</small>				

Continuation Sheet)		DATE <b>3/16/2009</b>
CONTRACTOR PRODUCTION REPORT		Monday
Project #440018	Title and Location	REPORT # 93
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - COLUCCI NEEDS MORE PERSONNEL.
	ON SITE. SOME OF THE EQUIPMENT IS IDIOL
	DOZER SHOULD BE HERE ON SITE TO GRADE.
Plans	Details

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF SOUTHWEST SLOPE. 2 YUKES REMOVE UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL.

4 DUMP TRUCKS ARE REMOVING SPOILS TO COLUCCI'S YARD. 2/26 CYDS. AND 2 /18 CYDS.

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

CONTRACTOR / SUPERINTENDENT PETER J WAGNER DATE 3/16/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/17/2009 Tuesday	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANGE Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 94	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER	
NCI Job Number 0811-00	AM WEATHER CLEAR	PM WEATHER CLEAR	MAX TEMP 45	MIN TEMP 30		
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	3	OPERATORS	24	
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	5	DRIVERS	40	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	3	OWNER/FORE	16	
FLAG OFF OPEN PITS WITH CAUTION TAPE EACH NIGHT.		Colucci	1	LABORER	8	
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR						
REPROCESSING TO LOAM. SCREEN SOILS FOR BEDDING.		Steel Fab		Steel		
CLEAN ROADS WITH SWEEPSTER BOBCAT ATTACHMENT.						
		Stanley		Roofing		
		Cheviot		Entrances		
		NE Drywall		Drywall		
		AAA Sprklr		Flre Prot		
		Delta		Mech		
		Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date	96
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report	3122
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction	3218
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI -						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.						
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER						
1 BOBCAT SWEEPSTER SUB CONTRACTORS HAULING TOP SOIL TO COLUCCIS YARD 1/25 YD DUMP						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT		Record Posted to NGB Reading Room PETER J. WAGNER DATE 3/17/2009 FOIA Requested Record #J-12-0043 Released by the National Guard Bureau SHEET 1 of 1				



Continuation Sheet)		DATE 3/17/2009 Tuesday
CONTRACTOR PRODUCTION REPORT		
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 94
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials	Men - COLUCCI NEEDS MORE PERSONNEL
	ON SITE.
	IDIOL EQUIPMENT LOADER, BOBCAT, NO PIPING
Plans	Details

2) Was the Job visited today? yes If yes by whom? (a) RICK MANGARELLI NCI PM  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

4) Were there any meetings held at the Jobsite today? yes If Yes - What Type, and were minutes taken?:  
NCI PM AND COLUCCI SUBMITTALS, CLARIFICATIONS.

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF SOUTHWEST SLOPE. 2 YUKES REMOVE UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL. REMOVE TOP SOIL TO COLUCCI YD FOR REPROCESSING.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 3/17/2009
-----------------------------	----------------	----------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 3/18/2009 Wednesday		
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 95		
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER		
NCI Job Number 0811-00		AM WEATHER CLEAR	PM WEATHER CLEAR	MAX TEMP 50	MIN TEMP 30	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	3	OWNER/FORE/OPS	24	
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	3	DRIVERS	24	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	2	OPERATORS	16	
FLAG OFF OPEN PITS WITH CAUTION TAPE EACH NIGHT.		Colucci	1	LABORER	8	
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR						
REPROCESSING TO LOAM.		Steel Fab		Steel		
START UP DRAINAGE PIPING AGAIN INSTALL NEW CATCH						
BASIN AT DI #3 LOCATION AND INSTALL PIPE GOING WEST.		Stanley		Roofing		
BRIGGS - GEOTECH SOILS ANALYZE AND DETERMINATION						
ON SOILS BEING USE AS FILL AND BEDDING.		Cheviot		Entrances		
CALLS MADE TO ARCH ON SPEC CLARIFICATION (SUBGRADE)						
AND ON SITE BULK FILL.		NE Drywall		Drywall		
		AAA Sprklr		Fire Prot		
BRIGGS - GEOTECH - ON SITE OBSERVATIONS SOIL ANALYZE		BRIGGS	1	GEOTECH	8	
CALLS TO ARCH ON CLARIFICATION ON SITE SOILS.		Delta		Mech		
SEITZ- SURVEY CREW SET UP OTHER BM AND CHECK		SEITZ	2	SURVEY	12	
WORK INSTALLED BY COLUCCI DRAINAGE CREW		Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		YES		Total work Hours on Job Site This Date	100
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report	3218
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction	3318
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI - GRATES AND FILTER FABRIC						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.						
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER						
1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25&1/18 YD DUMP						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE 3/18/2009		

Continuation Sheet)		DATE <b>3/18/2009</b> <b>Wednesday</b>
CONTRACTOR PRODUCTION REPORT		
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>95</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials	Men -
Plans	Details <b>RFI ON SOILS ON SITE</b>

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: **YES BR BRIGGS IS ON SITE TO OBSERVE SITE SOILS & CONDITIONS. CLARIFY SOIL USE AND LATEST PROCTORS AND WHAT IT MEANS TO PROGRESS.**  
**ON SITE SOIL USES 1) PROCTOR ON BEDDING TOO HIGH ON SILTS AMOUNTS UNSUITABLE THAT IS SOIL JUST BELOW ORGANICS. 2) SOIL 4 TO 6' BELOW ORGANICS CAN AND WILL BE USED FOR BULK FILL PER SPEC. BRIGGS ASKED FOR RFI TO BE SENT TO ARCH ON HOW MUCH AND TO WHAT THICKNESS IN ALL LOCATIONS.**

4) Were there any meetings held at the Jobsite today? yes If Yes - What Type, and were minutes taken?:  
**COLUCCI SAFETY MEETING - WORK REGULATIONS, BASE SPEED LIMITS, HARD HATS, VESTS & GLASSES**  
**GEO TECH/SOILS MEETING WITH BRIGGS (DAVE GIESSER) & COLUCCI AND NCI**

Additional Information: **COLUCCI - CREW 1 CONTINUE EXCAVATION OF WEST SLOPE. 2 YUKES REMOVE UNSUITABLE TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL. CONTINUE INSTALLATION OF DRAINAGE FIRST REMOVE DI#3 THEN PLACE 6" OF 1/2 STONE PLACE NEW ROUND 4' DIA 3 PIECE BASIN CONTINUE WEST EXCAVATING AND BENCHING TRENCH TOWARD DI#4 REPLACEMENT ROUND BASIN SHOWED UP AND OFF LOADED. COLUCCI STARTED EXCAVATION BENCHING 2TO1 AS THEY MOVED TO THE WEST. CREW PLACED BEDDING AND 3 SECTIONS OF 15" RCP. THEN COVERED PIPE WITH 12" OF MATERIAL FROM SITE 3" MINUS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	3/18/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/19/2009 THURSDAY																																																																																																					
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 96																																																																																																					
W912LD-08-C-0037		CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																					
NCI Job Number 0811-00		AM WEATHER OVERCAST		PM WEATHER OVERCAST/RAIN	MAX TEMP 50	MIN TEMP 30																																																																																																				
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 50%;">WORK LOCATION AND DESCRIPTION</th> <th style="width: 10%;">EMPLOYER</th> <th style="width: 10%;">NO.</th> <th style="width: 20%;">TRADE</th> <th style="width: 10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS</td> <td>NCI</td> <td>1</td> <td>SUPERINTENDENT</td> <td>8</td> </tr> <tr> <td>COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG</td> <td>Colucci</td> <td>1</td> <td>OPERATOR</td> <td>8</td> </tr> <tr> <td>WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE</td> <td>Colucci</td> <td>4</td> <td>DRIVERS</td> <td>32</td> </tr> <tr> <td>AND TO RIFLE RANGE NORTH OF SITE ON BASE.</td> <td>Colucci</td> <td>3</td> <td>OWNER/FORE/OPS</td> <td>24</td> </tr> <tr> <td>HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR</td> <td>Colucci</td> <td>2</td> <td>LABORER</td> <td>16</td> </tr> <tr> <td>REPROCESSING TO LOAM.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>CONTINUE EXCAVATION AND INSTALL OF SITE STORM</td> <td>Steel Fab</td> <td></td> <td>Steel</td> <td></td> </tr> <tr> <td>DRAINAGE FROM DI #3 TO DI #4 INSTALL ROUND BASIN</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>INSTEAD OF DROP INLET #4 CHANGE DUE TO CONCERNS</td> <td>Stanley</td> <td></td> <td>Roofing</td> <td></td> </tr> <tr> <td colspan="5">WITH STRUCTURE SIZE AND NOT EXCEPTABLE OR APPROVED</td> </tr> <tr> <td>STARTED WORKING FROM CATCH #4 MOVING SOUTH TO #5</td> <td>Cheviot</td> <td></td> <td>Entrances</td> <td></td> </tr> <tr> <td>INSTALLED 2 SEC OF 15 RCP RESUME ON 3/20/09</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>NE Drywall</td> <td></td> <td>Drywall</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>AAA Sprklr</td> <td></td> <td>Fire Prot</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Della</td> <td></td> <td>Mech</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Rossi</td> <td></td> <td>Elec</td> <td></td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8	COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	1	OPERATOR	8	WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32	AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	3	OWNER/FORE/OPS	24	HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR	Colucci	2	LABORER	16	REPROCESSING TO LOAM.					CONTINUE EXCAVATION AND INSTALL OF SITE STORM	Steel Fab		Steel		DRAINAGE FROM DI #3 TO DI #4 INSTALL ROUND BASIN					INSTEAD OF DROP INLET #4 CHANGE DUE TO CONCERNS	Stanley		Roofing		WITH STRUCTURE SIZE AND NOT EXCEPTABLE OR APPROVED					STARTED WORKING FROM CATCH #4 MOVING SOUTH TO #5	Cheviot		Entrances		INSTALLED 2 SEC OF 15 RCP RESUME ON 3/20/09						NE Drywall		Drywall								AAA Sprklr		Fire Prot								Della		Mech								Rossi		Elec	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																						
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8																																																																																																						
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	1	OPERATOR	8																																																																																																						
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32																																																																																																						
AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	3	OWNER/FORE/OPS	24																																																																																																						
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR	Colucci	2	LABORER	16																																																																																																						
REPROCESSING TO LOAM.																																																																																																										
CONTINUE EXCAVATION AND INSTALL OF SITE STORM	Steel Fab		Steel																																																																																																							
DRAINAGE FROM DI #3 TO DI #4 INSTALL ROUND BASIN																																																																																																										
INSTEAD OF DROP INLET #4 CHANGE DUE TO CONCERNS	Stanley		Roofing																																																																																																							
WITH STRUCTURE SIZE AND NOT EXCEPTABLE OR APPROVED																																																																																																										
STARTED WORKING FROM CATCH #4 MOVING SOUTH TO #5	Cheviot		Entrances																																																																																																							
INSTALLED 2 SEC OF 15 RCP RESUME ON 3/20/09																																																																																																										
	NE Drywall		Drywall																																																																																																							
	AAA Sprklr		Fire Prot																																																																																																							
	Della		Mech																																																																																																							
	Rossi		Elec																																																																																																							
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO	Total work Hours on Job Site This Date	88																																																																																																				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO	Cumulative Total of Work Hours From Previous Report	3298																																																																																																				
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO	Total Work Hours From Start Of Construction	3386																																																																																																				
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO																																																																																																						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED																																																																																																										
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.																																																																																																										
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																										
COLUCCI - 43 CYDS OF BEDDING																																																																																																										
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.																																																																																																										
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.																																																																																																										
OLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.																																																																																																										
, KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER																																																																																																										
1 BOBCAT SWEEPSTER SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK																																																																																																										
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																										
<div style="display: flex; justify-content: space-between;"> <div>CONTRACTOR/SUPERINTENDENT PETER J. WAGNER</div> <div>Record Posted to NGB Reading Room 13 June 14</div> <div>DATE 3/19/2009</div> <div>FOIA Requested Record #J-12-0043 Released by the National Guard Bureau Page 256 of 480</div> </div>																																																																																																										

Continuation Sheet)		DATE	3/19/2009
CONTRACTOR PRODUCTION REPORT		THURSDAY	
Project #440016	Title and Location	REPORT #	96
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT	PETE WAGNER

Are you held up for any of the following items? NO	
Materials	Men -
Plans	Details

2)	Was the Job visited today? _____ If yes by whom?	(a) _____
	(b) _____	(c) _____
	(d) _____	(e) _____

3)	List any Inspections and/or Tests performed today: NONE _____

4)	Were there any meetings held at the Jobsite today? NO _____ If Yes - What Type, and were minutos taken?:

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF SOUTHWEST SLOPE. 2 YUKES REMOVE UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL.
CREW 2 INSTALL STORM DRAINAGE FROM CATCH BASIN #3 TO CATCH BASIN #4 AND 2 SECTION OF 15" RCP
2 INDEP TRUCKERS HAUL TOP SOIL AND UNSUITABLES OFF SITE TO COLUCCI YD FOR REPROCESSING TO LOAM.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	3/19/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/20/2009 FRIDAY		
Project # 440018		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 97		
W912LD-08-C-0037		CONTRACTOR The Nutmeg Companies, Inc.				SUPERINTENDENT PETE WAGNER		
NCI Job Number 0811-00		AM WEATHER OVERCAST		PM WEATHER PARTLY CLOUDY		MAX TEMP 42	MIN TEMP 30	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, SAFETY, COORDINATION, QC,				NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG				Colucci	1	OPERATORS	8	
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE				Colucci	4	DRIVERS	32	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.				Colucci	2	OWNER/FORE/OPS	16	
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR				Colucci	2	LABORER	16	
REPROCESSING TO LOAM.								
CONTINUE EXCAVATION AND INSTALL OF SITE STORM				Steel Fab		Steel		
DRAINAGE FROM DI #4 TO DI #5 INSTALL ROUND BASIN								
INSTEAD OF DI#4. PLACED 2/8' SECTIONS OF RCP AND RAN				Stanley		Roofing		
INTO LEDGE AS EXCAVATION WAS MOVING SOUTH TOWARD								
DI #5 COLUCCI TRIED TO REMOVE SOME OF THE LEDGE				Cheviot		Entrances		
BUT WAS ONLY ABLE TO GET SMALL PIECES OFF TOP								
STOPPED AND MOVED OPERATION TO DI#1 AND DI#2				NE Drywall		Drywall		
SEITZ - OFF SETS FOR DROP INLETS ON INSIDE CUT AREA				SEITZ	2		8	
				AAA Sprklr		Fire Prot		
BRIGGS - GEOTECH MEASURE AND DOCUMENT LEDGE 11.1 CYDS								
IN TRENCH FROM DI#4 TO DI#5 AND BOULDER # 48				Delta	1	Mech	3	
				Rossi		Elec		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)				NO	Total work Hours on Job Site This Date		91
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)				NO	Cumulative Total of Work Hours From Previous Report		3386
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)				NO	Total Work Hours From Start Of Construction		3477
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED								
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.								
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB								
COLUCCI - 25 CYDS BEDDING								
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.								
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER.								
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS.								
KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER								
1 BOBCAT SWEEPSTER SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD & 1/18 CYD DUMP TRUCK								
SEE REVERSE SIDE FOR ADDITIONAL REMARKS								
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER								

Continuation Sheet)		DATE <b>3/20/2009</b>
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location	REPORT # <b>97</b>
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials	Men -
Plans	Details <b>LEDGE ENCOUNTER AT TRENCH</b>
	<b>DI#4 TO DI#5</b>

2) Was the Job visited today? yes If yes by whom? (a) TOM ANGRI INSPECTOR

(b) (c)

(d) (e)

3) List any Inspections and/or Tests performed today: **YES**

**BRIGGS DAVE GEISSER INSPECT LEDGE AND VERIFY EXISTENCE IN TRENCH.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - CREW 1 CONTINUE EXCAVATION OF SOUTHWEST SLOPE. 2 YUKES REMOVE UNSUITABLES TO RANGE, 12 LOADS EACH, BUILD UP FRONT OF BERM FOR RANGE CONTROL.**

**CREW 2 IS INSTALLING STORM DRAINAGE FROM DI#4 TO DI#5, ENCOUNTERED LEDGE WORK WAS STOPPED SO NCI CAN DETERMINE AMOUNT OF LEDGE.**

**BRIGGS WAS CALLED TO VERIFY LEDGE WILL BE ON SITE AT 3:00PM**

**SEITZ WILL VERIFY LEDGE ELEVATION AND SIZE FOR BILLING EXTRA.**

CONTRACTOR / SUPERINTENDENT

PETER J WAGNER

DATE

3/20/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/23/2009 MONDAY	
Project # 440016		Title and Location				REPORT # 98	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty					
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER		
NCI Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		CLEAR		CLEAR/PCLDY		35	
						20	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS				NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG				Colucci	1	OPERATORS	8
WESTSIDE SLOPE OF SITE. HAUL UNSUITABLES OFF SITE				Colucci	4	DRIVERS	32
AND TO RIFLE RANGE NORTH OF SITE ON BASE.				Colucci	2	OWNER/FORE/OPS	16
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR				Colucci	2	LABORER	16
REPROCESSING TO LOAM. SUBMIT SAMPLES FOR USE.							
CONTINUE EXCAVATION AND INSTALL OF SITE STORM				Steel Fab		Steel	
DRAINAGE FROM DI #3 TO DI #2 INSTALL 84' OF 15" RCP TO #2							
				Stanley		Roofing	
				Chevlot		Entrances	
				NE Drywall		Drywall	
				AAA Sprklr		Fire Prot	
				Della		Mech	
BRIGGS ON SITE TO DO SOIL COMPACTION TESTS AND				BRIGGS	1	TECH	5
PICK UP SAMPLES OF MATERIALS BEING USED FOR SITE.				Rossi		Elec	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			YES		Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO		Cumulative Total of Work Hours From Previous Report	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO		Total Work Hours From Start Of Construction	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO		3551	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
COLUCCI -							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.							
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.							
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.							
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER							
1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				Record Posted to NGB Reading Room DATE 3/23/2009			



(Continuation Sheet)		DATE <b>3/23/2009</b>
CONTRACTOR PRODUCTION REPORT		MONDAY
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>98</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? **NO**

Materials	Men -
Plans	Details

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: **YES BRIGGS - COMPACTION TEST MOISTURE TEST**  
**PICK UP SAMPLES FROM JOB SITE THAT COLUCCI DROPPED OFF, BEDDING SAND, SAND, CRUSHED STONE.**  
**FROM RICHMOND SAND AND GRAVEL. BRIGGS INFORMED: PROCTOR 136.4 DENSITY / OPTIMUM MOISTURE 6.5 %**  
**VISUAL INSPECTION OF PROOF ROLLING BOTTOM OF TRENCH.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**SAFETY MEETING WITH COLUCCI PERSONNEL**

Additional Information: **COLUCCI - CREW 1 CONTINUE EXCAVATION OF WESTSIDE UNDER PARKING LOT.**  
**UNSUITABLE SOILS MOVED TO DUMP SITE BEHIND FIRING RANGE.**  
**CREW #2 WORK STORM DRAINAGE FROM #3 TO #2 INSTALL 84' OF 15" RCP AT 3% PITCH.**  
**CALLED MARGUERITE CONCRETE FOR AN ON SITE MEETING WITH FOREMAN /SUPT.**  
**INFORMED JIM OF AN ON SITE INSPECTION START UP MEETING/ SAFETY MEETING, SPECS, PLANS, POINTS**  
**BENCH MARKS, WORK REGULATIONS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	3/23/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/24/2009 TUESDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 99	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
NCI Job Number 0811-00		AM WEATHER CLEAR		PM WEATHER CLEAR/PCLDY		MAX TEMP 35	MIN TEMP 20
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE		Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT		8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	1	OPERATORS		8	
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS		32	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	2	OWNER/FORE/OPS		16	
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR		Colucci	2	LABORER		16	
REPROCESSING TO LOAM.							
CONTINUE EXCAVATION AND INSTALL OF SITE STORM		Steel Fab		Steel			
DRAINAGE FROM DI #5 TO DI #6 INSTALL OF RCP 15"							
		Stanley		Roofing			
		Cheviot		Entrances			
		NE Drywall		Drywall			
		AAA Sprklr		Fire Prot			
		Della		Mech			
BRIGGS - GEO TECH ON SITE CLARIFY SOILS IN USE OR TO		BRIGGS	1	GEO TECH		4	
BE USED ON SITE OR BORROW MATERIALS OFF SITE.		Rossi		Elec			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date		84
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report		3551
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction		3635
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
COLUCCI - 18CYD BEDDING							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS.							
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.							
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.							
. KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER							
1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
<div style="display: flex; justify-content: space-between;"> <span>CONTRACTOR/SUPERINTENDENT</span> <span>PETER J. WAGNER</span> <span>FOIA Requested Report # J-12-0043</span> </div> <div style="display: flex; justify-content: space-between; font-size: small;"> <span>19 June 14</span> <span>3/24/2009</span> <span>Page 262 of 480</span> </div>							

Continuation Sheet)		DATE 3/24/2009 TUESDAY
CONTRACTOR PRODUCTION REPORT		
Project #440018 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 99
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials- RFI 00026 ON SITE MATERIALS	Men -
Plans JACOBS - SUBMIT PLAN/SPECS AND APPLICATION TO KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS ON WATER DEMAND.	Details

2) Was the Job visited today? YES If yes by whom? (b) (6) PM  
(b) KEN BOUSQUET NCI PM ©    
(d) (e)

3) List any Inspections and/or Tests performed today:  
BRIGGS - DAVE GEISSER DID A VISUAL INSPECTION OF LEDGE REMOVAL FROM TRENCHES ON WEST SIDE OF SITE ALONG DI #5 TO DI #6 IN ADDITION TO LEDGE ALREADY RECORDED PREVIOUSLY.

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
SOILS MEETING WITH NCI, BRIGGS AND COLUCCI - DISCUSSED TRENCH LEDGE ALONG WEST SIDE OF SITE AND DUST CONTROL, SOILS AND LACK OF RESPONSE FROM JACOBS ON ISSUES NEEDING CLARIFICATION.

Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF WEST SLOPE. 2 YUKES REMOVE UNSUITABLES TO RANGE, 12 LOADS EACH  
CREW 2 WORK STORM DRAINAGE FROM #5 TO #6 ALONG WEST SIDE OF PARKING LOT  
HIT LEDGE IN SEVERAL LOCATIONS ALONG TRENCH AT ALL DI #4 TO DI#7 WILL HAVE BRIGGS VERIFY AMOUNT

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 3/24/2009
-----------------------------	----------------	----------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 3/25/2009 WEDNESDAY																																																																																																					
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 100																																																																																																					
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																					
NCI Job Number 0811-00		AM WEATHER CLEAR	PM WEATHER CLEAR	MAX TEMP 50	MIN TEMP 30																																																																																																					
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:50%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:20%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS</td> <td>NCI</td> <td>1</td> <td>SUPERINTENDENT</td> <td>8</td> </tr> <tr> <td>COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG</td> <td>Colucci</td> <td>2</td> <td>OPERATORS</td> <td>16</td> </tr> <tr> <td>WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE</td> <td>Colucci</td> <td>4</td> <td>DRIVERS</td> <td>32</td> </tr> <tr> <td>AND TO RIFLE RANGE NORTH OF SITE ON BASE.</td> <td>Colucci</td> <td>2</td> <td>OWNER/FORE/OPS</td> <td>16</td> </tr> <tr> <td>HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR</td> <td>Colucci</td> <td>1</td> <td>LABORER</td> <td>8</td> </tr> <tr> <td>REPROCESSING TO LOAM.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>CONTINUE EXCAVATION AND INSTALL OF SITE STORM</td> <td>Steel Fab</td> <td></td> <td>Steel</td> <td></td> </tr> <tr> <td>DRAINAGE FROM DI #6 TO DI#7 HIT LEDGE MOVED CREW</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>OFF DRAINAGE TO BASIN SWM POND #2 EXCAVATE SLOPE</td> <td>Stanley</td> <td></td> <td>Roofing</td> <td></td> </tr> <tr> <td>SIDES TO STAKED LAY OUT, REMOVE UNSUITABLES FROM</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>POND TO RANGE. EXCAVATE BUILDING FOOT PRINT TO</td> <td>Cheviot</td> <td></td> <td>Entrances</td> <td></td> </tr> <tr> <td>116 F.F. ELEVATION. REMOVE BOULDERS AND LEVEL AREA</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>AROUND BUILDING FOOTPRINT AS CONCRETE STAGING</td> <td>NE Drywall</td> <td></td> <td>Drywall</td> <td></td> </tr> <tr> <td>REA.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>AAA Sprklr</td> <td></td> <td>Fire Prot</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Delta</td> <td></td> <td>Mech</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Rossi</td> <td></td> <td>Elec</td> <td></td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8	COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	16	WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32	AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	2	OWNER/FORE/OPS	16	HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR	Colucci	1	LABORER	8	REPROCESSING TO LOAM.					CONTINUE EXCAVATION AND INSTALL OF SITE STORM	Steel Fab		Steel		DRAINAGE FROM DI #6 TO DI#7 HIT LEDGE MOVED CREW					OFF DRAINAGE TO BASIN SWM POND #2 EXCAVATE SLOPE	Stanley		Roofing		SIDES TO STAKED LAY OUT, REMOVE UNSUITABLES FROM					POND TO RANGE. EXCAVATE BUILDING FOOT PRINT TO	Cheviot		Entrances		116 F.F. ELEVATION. REMOVE BOULDERS AND LEVEL AREA					AROUND BUILDING FOOTPRINT AS CONCRETE STAGING	NE Drywall		Drywall		REA.						AAA Sprklr		Fire Prot								Delta		Mech								Rossi		Elec	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																						
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8																																																																																																						
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	16																																																																																																						
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32																																																																																																						
AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	2	OWNER/FORE/OPS	16																																																																																																						
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR	Colucci	1	LABORER	8																																																																																																						
REPROCESSING TO LOAM.																																																																																																										
CONTINUE EXCAVATION AND INSTALL OF SITE STORM	Steel Fab		Steel																																																																																																							
DRAINAGE FROM DI #6 TO DI#7 HIT LEDGE MOVED CREW																																																																																																										
OFF DRAINAGE TO BASIN SWM POND #2 EXCAVATE SLOPE	Stanley		Roofing																																																																																																							
SIDES TO STAKED LAY OUT, REMOVE UNSUITABLES FROM																																																																																																										
POND TO RANGE. EXCAVATE BUILDING FOOT PRINT TO	Cheviot		Entrances																																																																																																							
116 F.F. ELEVATION. REMOVE BOULDERS AND LEVEL AREA																																																																																																										
AROUND BUILDING FOOTPRINT AS CONCRETE STAGING	NE Drywall		Drywall																																																																																																							
REA.																																																																																																										
	AAA Sprklr		Fire Prot																																																																																																							
	Delta		Mech																																																																																																							
	Rossi		Elec																																																																																																							
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date																																																																																																					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO																																																																																																						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			YES	Cumulative Total of Work Hours From Previous Report																																																																																																					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO	Total Work Hours From Start Of Construction																																																																																																					
					80	3635																																																																																																				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.REMOVE ROOTS AND STONE TRIP HAZARDS. EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - 18CYD 1/2 STONE TO MIX WITH BEDDING SAND 2/3 RATIO 2 SAND 3 1/2" STONE																																																																																																										
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																										
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER <div style="display: flex; justify-content: space-between;"> <span>FOIA Requested Record # J-12-0043</span> <span>3/25/2009</span> </div>																																																																																																										

Continuation Sheet)		DATE <b>3/25/2009</b>
CONTRACTOR PRODUCTION REPORT		WED
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>100</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? , YES

Materials- RFI 00026 ON SITE MATERIALS	Men -
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	
ON WATER DEMANDS.	

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
**BRIGGS - DAVE GEISSER WAS CALLED TO DO VISUAL INSPECTION OF LEDGE REMOVAL FROM TRENCHES**  
**ON WEST SIDE OF SITE ALONG DI #4 TO DI #7 IN ADDITION TO LEDGE ALREADY RECORDED PREVIOUSLY.**  
**ON SITE IN AM 3/26/2009.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**STARTED PREPARATORY CONCRETE PHASE CHECKLIST WITH ALL PARTIES INVOLVE**  
**WITH THE FOUNDATION INSTALLATION. NCI, MARGUERITE AND COLUCCI DEVELOPMENT**

Additional Information: **COLUCCI - CREW 1 CONTINUE EXCAVATION OF WEST SLOPE. 2 YUKES REMOVE**  
**UNSUITABLES TO RANGE, 12 LOADS EACH**  
**CREW 2 WORK STORM DRAINAGE FROM #6 TO #7 ALONG WEST SIDE OF PARKING LOT HIT LEDGE RFI TO BE**  
**GENERATED ON COST TO REMOVE LEDGE IN TRENCHS.**

**PRE START UP MEETING WITH NELL FROM MARGUERITE INC - MOBILIZE AND ON SITE MONDAY WITH FORMS**  
**AND MANPOWER, AND EQUIPMENT. WENT OVER BM LOCATIONS, WHERE POINTS ARE LOCATED AND OFFSETS**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	3/25/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 3/26/2009 THURSDAY																																																																																																					
Project # 440016		Title and Location				REPORT # 101																																																																																																					
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty																																																																																																									
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																																				
Job Number		AM WEATHER		PM WEATHER		MAX TEMP																																																																																																					
0811-00		CLEAR		OVERCAST		50 30																																																																																																					
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>WORK LOCATION AND DESCRIPTION</th> <th>EMPLOYER</th> <th>NO.</th> <th>TRADE</th> <th>Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS</td> <td>NCI</td> <td>1</td> <td>SUPERINTENDENT</td> <td>8</td> </tr> <tr> <td>COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG</td> <td>Colucci</td> <td>2</td> <td>OPERATORS</td> <td>16</td> </tr> <tr> <td>WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE</td> <td>Colucci</td> <td>4</td> <td>DRIVERS</td> <td>32</td> </tr> <tr> <td>AND TO RIFLE RANGE NORTH OF SITE ON BASE.</td> <td>Colucci</td> <td>3</td> <td>OWNER/FORE/OPS</td> <td>24</td> </tr> <tr> <td>HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR</td> <td>Colucci</td> <td>1</td> <td>LABORER</td> <td>8</td> </tr> <tr> <td>REPROCESSING TO LOAM.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>CONTINUE EXCAVATION AND INSTALL OF SITE STORM</td> <td>Steel Fab</td> <td></td> <td>Steel</td> <td></td> </tr> <tr> <td>DRAINAGE FROM DI #4 TO DI#5 REMOVE LEDGE FROM</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BOTTOM OF TRENCH WITH HOE RAM LAY BEDDING G.FILL</td> <td>Stanley</td> <td></td> <td>Roofing</td> <td></td> </tr> <tr> <td>LAY RCP FROM WHERE CREW HIT LEDGE TO DI #5 FROM #4</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>CONTINUE EXCAVATION OF POND IN AM, SHAPE SIDES</td> <td>Cheviot</td> <td></td> <td>Entrances</td> <td></td> </tr> <tr> <td>AND STOCK PILE SUITABLE FROM POND OK BY BRIGGS(DG)</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>SAMPLE SENT TO TEST LAB TO VERIFY MATERIALS.</td> <td>NE Drywall</td> <td></td> <td>Drywall</td> <td></td> </tr> <tr> <td>BRIGGS - DAVE GEISSER ON SITE GEOTECH VERIFY LEDGE</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>MEASURE BOULDER #49 AND FILL OUT REPORTS. SAMPLES</td> <td>AAA Sprklr</td> <td></td> <td>Fire Prot</td> <td></td> </tr> <tr> <td>MARGUERITE - MOBILIZE MATERIALS FORMS, MANPOWER</td> <td>MARG</td> <td>2</td> <td>LABORERS</td> <td>8</td> </tr> <tr> <td>24TON OF STEEL ON SITE MONDAY CONC CREW TO UNLOAD</td> <td>Delta</td> <td></td> <td>Mech</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>Rossi</td> <td></td> <td>Elec</td> <td></td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8	COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	16	WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32	AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	3	OWNER/FORE/OPS	24	HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR	Colucci	1	LABORER	8	REPROCESSING TO LOAM.					CONTINUE EXCAVATION AND INSTALL OF SITE STORM	Steel Fab		Steel		DRAINAGE FROM DI #4 TO DI#5 REMOVE LEDGE FROM					BOTTOM OF TRENCH WITH HOE RAM LAY BEDDING G.FILL	Stanley		Roofing		LAY RCP FROM WHERE CREW HIT LEDGE TO DI #5 FROM #4					CONTINUE EXCAVATION OF POND IN AM, SHAPE SIDES	Cheviot		Entrances		AND STOCK PILE SUITABLE FROM POND OK BY BRIGGS(DG)					SAMPLE SENT TO TEST LAB TO VERIFY MATERIALS.	NE Drywall		Drywall		BRIGGS - DAVE GEISSER ON SITE GEOTECH VERIFY LEDGE					MEASURE BOULDER #49 AND FILL OUT REPORTS. SAMPLES	AAA Sprklr		Fire Prot		MARGUERITE - MOBILIZE MATERIALS FORMS, MANPOWER	MARG	2	LABORERS	8	24TON OF STEEL ON SITE MONDAY CONC CREW TO UNLOAD	Delta		Mech								Rossi		Elec	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																							
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8																																																																																																							
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG	Colucci	2	OPERATORS	16																																																																																																							
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE	Colucci	4	DRIVERS	32																																																																																																							
AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	3	OWNER/FORE/OPS	24																																																																																																							
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR	Colucci	1	LABORER	8																																																																																																							
REPROCESSING TO LOAM.																																																																																																											
CONTINUE EXCAVATION AND INSTALL OF SITE STORM	Steel Fab		Steel																																																																																																								
DRAINAGE FROM DI #4 TO DI#5 REMOVE LEDGE FROM																																																																																																											
BOTTOM OF TRENCH WITH HOE RAM LAY BEDDING G.FILL	Stanley		Roofing																																																																																																								
LAY RCP FROM WHERE CREW HIT LEDGE TO DI #5 FROM #4																																																																																																											
CONTINUE EXCAVATION OF POND IN AM, SHAPE SIDES	Cheviot		Entrances																																																																																																								
AND STOCK PILE SUITABLE FROM POND OK BY BRIGGS(DG)																																																																																																											
SAMPLE SENT TO TEST LAB TO VERIFY MATERIALS.	NE Drywall		Drywall																																																																																																								
BRIGGS - DAVE GEISSER ON SITE GEOTECH VERIFY LEDGE																																																																																																											
MEASURE BOULDER #49 AND FILL OUT REPORTS. SAMPLES	AAA Sprklr		Fire Prot																																																																																																								
MARGUERITE - MOBILIZE MATERIALS FORMS, MANPOWER	MARG	2	LABORERS	8																																																																																																							
24TON OF STEEL ON SITE MONDAY CONC CREW TO UNLOAD	Delta		Mech																																																																																																								
	Rossi		Elec																																																																																																								
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO	Total work Hours on Job Site This Date		96																																																																																																				
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO	Cumulative Total of Work Hours From Previous Report		3715																																																																																																				
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			YES	Total Work Hours From Start Of Construction		3811																																																																																																				
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO																																																																																																							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKERS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.																																																																																																											
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																											
COLUCCI -																																																																																																											
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 2/25 CYD & 1/18 CYD DUMP TRUCK																																																																																																											
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																											
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 3/26/2009		SHEET 1 of 1																																																																																																					

( Continuation Sheet)		DATE 3/26/2009
CONTRACTOR PRODUCTION REPORT		
Project #440016	Title and Location	REPORT # 101
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? YES		
Materials- RFI 00026 ON SITE MATERIALS		Men -
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO		Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS		CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS		
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) MANUEL MARQUES FR LABORERS		
(b) _____		© _____
(d) _____		(e) _____
3) List any Inspections and/or Tests performed today:		
BRIGGS - DAVE GEISSER IS ON SITE TO DO INSPECTION OF LEDGE REMOVAL FROM TRENCHES		
ON WEST SIDE OF SITE ALONG DI #4 TO DI #7 IN ADDITION TO LEDGE ALREADY RECORDED PREVIOUSLY.		
TOTAL LEDGE MEASURE AND OR REMOVED 54.1 CYDS. ALSO BOULDER # 49 MEASURED TOTAL TO DATE 94.8CY		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: COLUCCI - CREW 1 CONTINUE EXCAVATION OF SWM POND #2 . 1 YUKES REMOVE		
UNSUITABLES TO RANGE 12 LOADS. SUITABLES STOCK PILE ON EAST PARKING AREA.		
CREW 2 WORK STORM DRAINAGE EXPOSE LEDGE SO BRIGGS( DAVE GEISSER) CAN MEASURE AND LOG		
QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS		
MARGUERITE CONCRETE ON SITE WITH FORMS AND 2x4 MOBILIZING MATERIALS,EQUIPMENT AND MANPOWER		
CONTRACTOR / SUPERINTENDENT PETER J WAGNER		DATE 3/26/2009

<b>CONTRACTOR PRODUCTION REPORT</b> (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>3/27/2009</b> <b>FRIDAY</b>	
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>102</b>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>			
Job Number <b>0811-00</b>	AM WEATHER <b>OVERCAST</b>	PM WEATHER <b>CLEAR</b>	MAX TEMP <b>50</b>	MIN TEMP <b>30</b>	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE AND TO RIFLE RANGE NORTH OF SITE ON BASE.	Colucci	2	OPERATORS	16
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR REPROCESSING TO LOAM.	Colucci	4	DRIVERS	32
CONTINUE EXCAVATION AND INSTALL OF SITE STORM DRAINAGE FROM DI #4 TO DI#5 REMOVE LEDGE FROM BOTTOM OF TRENCH WITH HOE RAM LAY BEDDING (G.FILL) LAY RCP FROM WHERE CREW HIT LEDGE TO DI #5 FROM #4	Colucci	3	OWNER/FORE/OPS	24
	Colucci	1	LABORER	8
	Steel Fab		Steel	
	Stanley		Roofing	
	Choviot		Entrances	
	NE Drywall		Drywall	
	AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT PERSONNEL ON MONDAY.	MARG	2	LABORERS	8
	Della		Mech	
	Rossi		Elec	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting min/ass)</small>	NO	Total work Hours on Job Site This Date	96
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO	Cumulative Total of Work Hours From Previous Report	3811
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>	YES	Total Work Hours From Start Of Construction	3907
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES  
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

COLUCCI -

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM  
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION  
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.  
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER  
1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK  
SEE REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER	DATE	3/28/2009
---	------	-----------



Continuation Sheet)		DATE 3/27/2009
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location	REPORT # 102
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials- RFI 00026 ON SITE MATERIALS	Men - NO SUPERVISION ON SITE FOR COLUCCI
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS	

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Additional Information: COLUCCI - CREW 1 CONTINUE HOERAMMING LEDGE EXTREMMLY HARD SMALL PIECES  
 BREAKING OFF AND POWER BEING PRODUCED.

QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE ON SITE WITH FORMS AND 2x4 MOBILIZING MATERIALS,EQUIPMENT AND MANPOWER

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		3/27/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/1/2009 WED	
Project # 440018 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 106	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number 0811-00		AM WEATHER OVERCAST	PM WEATHER CLEAR	MAX TEMP 50	MIN TEMP 30
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	2	OPERATORS	16
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS	32
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	3	OWNER/FORE/OPS	24
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR		Colucci	1	LABORER	8
REPROCESSING TO LOAM.					
CONTINUE EXCAVATION OF FOOTINGS AT COL LINE I TO 7-3		Steel Fab		Steel	
DEEP SPOT HIT WATER AT BOTTOM OF PIT INSTALL STONE					
1 FOOT BELOW FOOTING AND PUMP OUT WATER		Stanley		Roofing	
COMPACT BOTTOM OF FOOTINGS AND STONE AT BOTTOM					
CONTINUE SOUTH ALONG I LINE HIT UNSUITABLES CALLED		Cheviot		Entrances	
DAVE GEISSER TO LOOK AT AREA UNDER FOOTINGS.					
FILL WITH STONE OR G.F. AS APPROVED BY BRIGGS.		NE Drywall		Drywall	
BRIGGS DAVE GEISER ON SITE GEOTECH CHECK OUT SOILS		BRIGGS		INSPECTORS	14
BRIGGS INSPECTOR DENNIS VERIFY INSTALLATION.		AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT		MARG	2	SUPT	8
SITE BUT PROBLEM WITH SOILS CAN FORM FOOTINGS.		MARG	1	CARPS	8
		MARG	1	LABORERS	4
		MARG	1	IRONWORKER	6
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	128
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	3907
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES		Total Work Hours From Start Of Construction	4035
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15'YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/1/2009					

(Continuation Sheet)		DATE 4/1/2009
CONTRACTOR PRODUCTION REPORT		
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 106
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials- RFI 00026 ON SITE MATERIALS	Men - MARGUERITE - PERSONNEL ON SITE BUT
ANCHOR BOLTS FOR CONCRETE FOOTINGS AND WALLS	GONE AT 8 AM AS NCI AND COLUCCI WENT TO
	HELP UNLOAD REBAR.
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS	

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
 BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM  
 TEST BOTTOM OF FOUNDATION EXCAVATION.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - CREW 1 CONTINUE HOE RAMMING LEDGE EXTREMELY HARD SMALL PIECES  
 BREAKING OFF AND POWER BEING PRODUCED.  
 COLUCCI CREW STARTED EXCAVATION OF FOOTING WESTSIDE CORNER  
 QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE - ON SITE WITH FORMS, MOBILIZING MATERIALS, EQUIPMENT AND MANPOWER  
 ON SITE BUT CONTRARY TO WHAT WE AGREED, NELL SAID HE WOULD ONLY SEND TO LABORERS TO UNLOAD  
 STEEL FROM FLATBED TRUCK. DONE AT 9:00 AM WITH STEEL AND TOOK OFF.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 4/1/2009
-----------------------------	----------------	---------------

CONTRACTOR . RODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/2/2009 Thursday	
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 107	
W812LD-08-C-0037		CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number 0811-00	AM WEATHER OVERCAST	PM WEATHER OVERCAST	MAX TEMP 50	MIN TEMP 30	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	2	OPERATORS	16
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS	32
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	3	OWNER/FORE/OPS	24
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR LOAM.		Colucci	1	LABORER	8
CONTINUE EXCAVATION AND INSTALL OF SITE STORM					
DRAINAGE FROM FES #1 TO DI#8 EASTSIDE PARKING LOT		Steel Fab		Steel	
COLUCCI - CONTINUE EXCAVATION OF FOUNDATION AND					
FOOTINGS		Stanley		Roofing	
		Cheviot		Entrances	
		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT		MARG	2	SUPT	12
PT ON SITE TO GET FAMILIAR WITH JOB SENDING FORE -		MARG	2	CARPS	4
D CARPS ON SITE IN AM TO FORM FOOTINGS.		MARG	2	LABORERS	4
		MARG	1	IRONWORKER	2
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	110
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	4146
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES		Total Work Hours From Start Of Construction	4255
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 4/2/2009					

Continuation Sheet)		DATE 4/2/2009
CONTRACTOR PRODUCTION REPORT		
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 107
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials- RFI 00026 ON SITE MATERIALS	Men - MARGUERITE - PERSONNEL ON SITE
ANCHOR BOLTS FOR CONCRETE FOOTINGS AND WALLS	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS ON WATER DEMANDS	CAN SIZE AND ORDER TRANSFORMER

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
 BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM AND VERIFY CU YDS.  
 COMPACTION TEST, BOTTOM OF FOOTING, FOUNDATION EXCAVATION.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - CREW 1 CONTINUE HOE RAMMING LEDGE EXTREMELY HARD SMALL PIECES  
 BREAKING OFF AND POWDER BEING PRODUCED.  
 COLUCCI CREW STARTED EXCAVATION OF FOOTING WESTSIDE CORNER WATER WAS ENCOUNTERED AT  
 BOTTOM OF 7I LINE REMOVE 12" AND PLACE 12" OF 3/4" STONE. CONTINUE TO NEXT COL 5I UNSUITABLES  
 ENCOUNTERED BRING TO PROPER ELEVATION AND CONTINUE ON TO END OF I LINE WITH MORE UNSUITABLES  
 UNDER FOOTINGS CALLS MADE TO DAVE GEISSER ON VERIFICATION OF CONDITIONS CONTINUE EXCAVATION  
 TO H3 AND H1 SAME CONDITIONS AND STOPPED DUE TO MUST NOTIFY C.O. AND HAVE THEM ACKNOWLEDGE  
 CONDITIONS SO WE CAN CONTINUE.  
 QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 4/2/2009
-----------------------------	----------------	---------------

Continuation Sheet)		DATE 4/6/2009
CONTRACTOR PRODUCTION REPORT		
Project #440016	Title and Location	REPORT # 110
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES	
Materials- RFI 00026 ON SITE MATERIALS	Men - COLUCCI LACK OF SUPERVISION ON SITE.
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS	
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS	

2) Was the Job visited today? <u>no</u> If yes by whom?	(a) _____
(b) _____	(c) _____
(d) _____	(e) _____

3) List any Inspections and/or Tests performed today:
BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM
COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION.

4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:

Additional Information: WILL SIGN T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER HR OR CUBIC YD.
COLUCCI - CREW CONTINUE EXCAVATION OF FOOTING ON 1&2 LINE, AND SITE DRAINAGE. AT POND #3 TO DI 10
QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS
MARGUERITE CONCRETE - ON SITE WITH FORMS, MOBILIZING MATERIALS, EQUIPMENT AND MANPOWER

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	4/6/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/3/2009 FRIDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 108	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00		AM WEATHER OVERCAST	PM WEATHER RAIN HEAVY	MAX TEMP 50	MIN TEMP 30
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	2	OPERATORS	16
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	4	DRIVERS	32
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	3	OWNER/FORE/OPS	24
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR		Colucci	1	LABORER	8
REPROCESSING TO LOAM.					
CONTINUE EXCAVATION OF FOOTINGS AT COL LINE E TO A		Steel Fab		Steel	
ON 2 LINE. UNSUITABLES FOUND 60' X 6' X 14" DEEP					
EXCAVATION STOPPED TILL ANSWER ON UNSUITABLES.		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS - INSPECTION AND TESTING		BRIGGS		TECH	8
		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT		MARG	2	SUPT	8
SETTING FORMS ALONG LINE 7 TO 3 ON 1 LINE.			2	CARPS	4
OFF SITE DUE TO HEAVY RAIN AT 10:30 AM			2	LABORERS	4
			1	IRONWORKER	3
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		115
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		4355
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES	Total Work Hours From Start Of Construction		4470
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/3/2009					

Continuation Sheet)		DATE 4/7/2009
CONTRACTOR PRODUCTION REPORT		
Project #440016	Title and Location	REPORT # 111
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials- RFI 00026 ON SITE MATERIALS	Men - COLUCCI LACK OF SUPERVISION
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS	
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS	

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI  
 (b) KEN BOUSQUET (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM  
COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION.  
VERIFY REMOVAL OF UNSUITABLES FROM FOOTING EXCAVATIONS.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

ADDITIONAL INFO - WILL SIGN T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER HR OR CU. YD.

COLUCCI - CREW STARTED EXCAVATION OF FOOTING WESTSIDE CORNER

QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE - ON SITE WITH FORMS, MOBILIZING MATERIALS, EQUIPMENT AND MANPOWER

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		4/7/2009



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/6/2009 MONDAY	
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # 110	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00	AM WEATHER OVERCAST	PM WEATHER RAIN HEAVY	MAX TEMP 50	MIN TEMP 30	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	2	OPERATORS	8
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	2	DRIVERS	16
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	1	OWNER/FORE/OPS	2
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR		Colucci	1	LABORER	8
REPROCESSING TO LOAM.					
CONTINUE EXCAVATION OF FOOTINGS AT COL LINE E TO A		Steel Fab		Steel	
ON 2 LINE. UNSUITABLES FOUND 60' X 6' X 14" DEEP					
PROCEED WITH STONE INSTALL AT BOTTOM OF FOOTINGS.		Stanley		Roofing	
POND INVERT #3 INSTALLED AND 80' OF RCP					
INSTALL SUMP TO TAKE WATER FROM LINE 7 I		Cheviot		Entrances	
STONE FOOTINGS AND SPREAD FOOTINGS COMPACTING					
EACH LIFT AS ELEVATION IS ACHIEVED		NE Drywall		Drywall	
BRIGGS - INSPECTION AND TESTING		BRIGGS		TECH	8
		AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT		MARG	2	SUPT	2
WEATHER AND UNSUITABLE DELAY.			2	CARPS	0
			2	LABORERS	4
			1	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		56
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		4470
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES	Total Work Hours From Start Of Construction		4526
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <u>COLUCCI -</u>					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/6/2009					

Continuation Sheet)		DATE 4/8/2009
CONTRACTOR PRODUCTION REPORT		
Project #440016	Title and Location	REPORT # 112
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? . YES

Materials- RFI 00026 ON SITE MATERIALS	Men - COLUCCI - LACK OF SUPERVISION
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS	
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS	

2) Was the Job visited today? \_\_no\_\_ If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM

COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION.

SLUMP TEST, SAMPLES TAKEN OF CONCRETE FOR TESTING.

4) Were there any meetings held at the Jobsite today? \_\_NO\_\_ If Yes - What Type, and were minutes taken?:

Additional Information: WILL SIGN T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER HR OR CUBIC YD.

COLUCCI - CREW STARTED EXCAVATION OF FOOTING WESTSIDE CORNER

QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE - ON SITE WITH FORMS, MOBILIZING MATERIALS, EQUIPMENT AND MANPOWER

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	4/8/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/7/2009 TUESDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 111	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00	AM WEATHER OVERCAST	PM WEATHER CLOUDY	MAX TEMP 50	MIN TEMP 30	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG		Colucci	1	OPERATORS	8
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE		Colucci	2	DRIVERS	16
AND TO RIFLE RANGE NORTH OF SITE ON BASE.		Colucci	1	OWNER/FORE/OPS	2
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR		Colucci	1	LABORER	8
REPROCESSING TO LOAM.					
CONTINUE EXCAVATION OF FOOTINGS		Steel Fab		Steel	
DEWATER AT LINE 7 I (NUTMEG PUMP) 2' OF WATER					
CONTINUE WITH EXCAVATION VERIFY WITH BRIGGS		Stanley		Roofing	
RE WORK AREA DUE TO RAIN SILT RUN OFF EXCAVATE OUT					
		Cheviot		Entrances	
BRIGGS - INSPECTION AND TESTING		BRIGGS		TECH	8
RELEASE TO FORM FOOTINGS FROM 7I TO 2A		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT		MARG	2	SUP	2
WILL BE BACK IN AM ALL ISSUES RESOLVED.		MARG	2	CARPS	0
		MARG	2	LABORERS	4
		MARG	1	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		YES		4526
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		Total Work Hours From Start Of Construction
4582					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/7/2009					



CONTRACTOR . RODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/8/2009		
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # 112		
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER		
NCI Job Number 0811-00		AM WEATHER OVERCAST	PM WEATHER CLEAR	MAX TEMP 60	MIN TEMP 40	
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS			NCI	1	SUPERINTENDENT 8	
COLUCCI - CONTINUE EXCAVATION OF MASS CUT ALONG			Colucci	2	OPERATORS 8	
WEST SLOPE OF SITE. HAUL UNSUITABLES OFF SITE			Colucci	2	DRIVERS 16	
AND TO RIFLE RANGE NORTH OF SITE ON BASE.			Colucci	1	OWNER/FORE/OPS 2	
HAUL TOP SOIL OFF SITE TO COLUCCI'S YARD FOR			Colucci	1	LABORER 8	
REPROCESSING TO LOAM.						
CONTINUE EXCAVATION OF FOOTINGS			Steel Fab		Steel	
DEWATER AT LINE 7 I (NUTMEG PUMP) 2' OF WATER						
CONTINUE WITH EXCAVATION VERIFY WITH BRIGGS			Stanley		Roofing	
ON UNSUITABLES AS WE GO CALL IN GEOTECK AS NEEDED						
			Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING			BRIGGS		TECH 8	
RELEASE TO FORM FOOTINGS FROM 7I TO 2A			NE Drywall		Drywall	
			AAA Sprklr		Fire Prot	
MARGUERITE - MOBILIZE MATERIALS, FORMS, EQUIPMENT			MARG	2	FOREMAN 16	
FORM AND POUR SECTIONS OF FOOTINGS FROM BETWEEN				4	CARPS 32	
6 & 7 ON I LINE TO BETWEEN D & C ON 2 LINE				2	LABORERS 16	
				1	IRONWORKER 8	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date	122
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report	4582
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or check list showing inspection performed)		YES		Total Work Hours From Start Of Construction	4704
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB BACCALA CONCRETE 44 CUYDS 3000PSI 3/4 STONE						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/8/2009						

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>4/14/2009</b> <b>Tuesday</b>	
Project # 440016 <b>W912LD-08-C-0037</b>		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>116</b>	
CONTRACTOR		<b>The Nutmeg Companies, Inc.</b>			SUPERINTENDENT <b>Leo Daigneault</b>	
NCI Job Number <b>1811-00</b>		AM WEATHER <b>OVERCAST</b>	PM WEATHER <b>CLEAR</b>	MAX TEMP <b>50</b>	MIN TEMP <b>30</b>	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	Hours
NCI - SUPERVISION, PLANS AND SPECS				NCI	1	8
COLUCCI - Excavating for footings column line 17GG to 8GG.				Colucci	1	8
Install 6" crushed stone sub base for bottom of footing column				Colucci	2	16
lines BB17 to GG17				Colucci	2	12
driver haul materials off site				Colucci	1	8
				Steel Fab		
BRIGGS - TESTING AND INSPECTIONS				BRIGGS	1	8
				Stanley		
				Cheviot		
				NE Drywall		
				AAA Sprklr		
MARGUERITE - Forming footings column lines A7 to BB11 to				MARG	2	16
BB17, install rebar and pour 48 cubic yards for footings.				MARG	3	24
Muerite rebar install in ftngs. A7 to bb11				MARG	1	8
Electric- Installing conduct banks inside building				Rossi	1	8
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO	116	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			YES	Cumulative Total of Work Hours From Previous Report	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of Incident and proposed action)</small>			NO	5070	
						Total Work Hours From Start Of Construction
						5186
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI - 3/4 STONE BOTTOM OF FOOTING						
BACCALA CONCRETE - SEE TICKETS						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION						
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.						
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER						
1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT		Leo Daigneault		DATE		4/14/2009

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		4/15/2009 Wednesday
Project #440016	Title and Location	REPORT # 117
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT Leo Daigneault
<p>you held up for any of the following items? YES</p> <p>Materials- RFI 00026 ON SITE MATERIALS</p> <p>Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS ON WATER DEMANDS</p> <p>2) Was the Job visited today? _yes_____ If yes by whom? (a) _____  (b) _____ © _____  (d) _____ (e) _____</p> <p>3) List any Inspections and/or Tests performed today:</p> <p>TEST BOTTOM OF FOUNDATION EXCAVATION along line gg see briggs reports</p> <p>6 inches stone placed over geotek cloth on gg line</p> <p>Were there any meetings held at the Jobsite today? __NO_____ If Yes - What Type, and were minutes taken?:</p> <p>Leo checked w/ General for the ok of taking waater for dust control from water station at area near the main gate as fire hydrant cannot be used. General said go ahead.</p> <p>peir footings were layed out incorrectly remedial work on going.</p> <p>ftng. 12 on gg was not deep enough 13 and 14 were 2.5 feet</p> <p>too far west fix completed</p>		
<p>TRACTOR / SUPERINTENDENT Leo Daigneault DATE 4/15/2009</p>		

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>4/16/2009</b> <b>Thursday</b>		
Project # 440016  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>				REPORT # <b>118</b>		
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT <b>Leo Daigneault</b>			
NCI Job Number <b>1811-00</b>		AM WEATHER <b>Partly Cloudy/Breezy</b>		PM WEATHER <b>CLEAR</b>		MAX TEMP <b>51</b>	MIN TEMP <b>37</b>	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PLANS AND SPECS				NCI	1	SUPERINTENDENT	8	
COLUCCI -				Colucci	1	OPERATORS	8	
excavate and place stone for footings gg line and 17 line to EE				Colucci	2	DRIVERS	16	
mechanic worked on screener				Colucci	1	mech	3	
				Colucci	1	LABORER	8	
				Steel Fab		Steel		
				Stanley		Roofing		
				Cheviot		Entrances		
				NE Drywall		Drywall		
				AAA Sprklr		Fire Prot		
MARGUERITE - tie rebar set and pour forms				MARG	1	FOREMAN/ENG	10	
engr set bolts and lines				marg	4	CARPS	32	
rebar from 15-gg to 11-gg					1	LABORER	8	
- ELEC CONDUIT AND GRD SYSTEM SLEEVES				Rossi	1	Elec	4	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)				NO	Total work Hours on Job Site This Date		97
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)				NO	Cumulative Total of Work Hours From Previous Report		5302
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)				trenching YES	Total Work Hours From Start Of Construction		5399
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.								
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -								
BACCALA CONCRETE SEE TICKETS FOR TOTALS								
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER								
SEE REVERSE SIDE FOR ADDITIONAL REMARKS								
CONTRACTOR/SUPERINTENDENT    Leo Daigneault				DATE                    4/16/2009				



(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>4/17/2009</b> Friday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>119</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>Leo Daigneault</b>

you held up for any of the following items? **YES**

Materials- ON SITE MATERIALS CAN BE USED BUT SCREENED 3" AND MINUS

Plans **JACOBS - PLAN SUBMISSION AND APPLICATION TO**

Details

**KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS**

**ON WATER DEMANDS**

2) Was the Job visited today? yes If yes by whom? (a) Rick Mangarelli  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - WATCH EXCAVATING MAKE TEST CYLINDERS 32 YARDS IN FTNG. Gg LINE 15-11**

Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI -**

**DUST CONTROL EXECUTED TWICE**

**MARGUERITE CONCRETE - SET AND POURED FTNGS. ENG SHOT IN BOLTS FOR COLS.**

TRACTOR / SUPERINTENDENT

**Leo Daigneault**

DATE

**4/17/2009**

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		4/20/2009
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	120
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
you held up for any of the following items? YES		
Materials- RFI 00026 ON SITE MATERIALS		Men - COLUCCI MUST SUPT OWN CREW
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS		AND ADD MORE MANPOWER
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?		
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO		Details RFI ON TRANSFORMER LOADS SO N.G.
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS		CAN SIZE AND ORDER TRANSFORMER
ON WATER DEMANDS		
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) <u>RICK MANGARELLI</u> (b) <u>KEN BOUSQUET</u> (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <b>BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM</b> <b>COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION.</b> <b>TEST CONCRETE FOR SLUMP TEMP AND AIR</b>		
Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: WILL SIGN T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER HR OR CUBIC YD.		
COLUCCI - CONTINUE EXCAVATION OF TRENCH BOTTOM FOR FOOTINGS AND PIER FOOTINGS AT 7 - 8 GG		
QUANTITIES OF LEDGE TOTAL SO FAR 54.1CYDS. TOTAL BOULDERS 94.8CYDS		
MARGUERITE CONCRETE - FORM FOOTINGS ON 17 LINE FROM BB TO EE POUR WALL FROM 13 TO 16 ON BB		
11.5 CUYDS OF 3000 PSI		
TRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 4/20/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 4/21/2009 TUESDAY
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 121
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
811-00	OVERCAST and raining	RAIN HEAVY	50	52	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	2	SUPERINTENDENT	16
COLUCCI - EXCAVATE AND BREAK TRENCH LEDGE AT		Colucci	1	OPERATORS	8
BOTTOM OF LINE 7 AND 8 AT GG EXCAVATE WEST TO 7 I		Colucci	2	DRIVERS	16
HOE RAM TRENCH LEDGE AT BOTTOM OF EXCAVATION.		Colucci	2	OWNER/FORE/OPS	8
REMOVE UNSUITABLES FROM SITE.		Colucci	1	LABORER	8
		Steel Fab		Steel	
DEWATER AT LINE 7 I (NUTMEG PUMP) 2' OF WATER					
CONTINUE WITH EXCAVATION VERIFY WITH BRIGGS		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING OF CONCRETE		BRIGGS		TECH	8
TEST CONCRETE AND TAKE SAMPLES FOR LATER TESTS		NE Drywall		Drywall	
		AAA Sprklr		Fire Prot	
MARGUERITE - CONTINUE FORMING FOOTINGS AND WALLS		MARG	2	FOREMAN/ENG	16
WALLS ON BB & GG LINE. FOOTINGS ON 17 & GG LINE COL			3	CARPS	24
END 16 PLACE 20 yds 3000 PSI FOOTINGS ON 17 LINE			1	LABORERS	8
GG				IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		YES		5623
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		Total Work Hours From Start Of Construction
					5735
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COLUCCI -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT		PETER J.WAGNER		DATE 4/21/2009	

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>4/22/2009</b> <b>Wednesday</b>	
Project # 440016 <b>W912LD-08-C-0037</b>		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>122</b>	
CONTRACTOR		<b>The Nutmeg Companies, Inc.</b>			SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number <b>811-00</b>		AM WEATHER <b>OVERCAST</b>	PM WEATHER <b>RAIN HEAVY</b>	MAX TEMP <b>50</b>	MIN TEMP <b>42</b>	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - CONTINUE EXCAVATION OF FOOTINGS AND		Colucci	3	OPERATORS	10	
PIER SPREAD FOOTINGS. ALONG GG LINE STONE BOTTOM		Colucci	2	DRIVERS	16	
CONTINUE WITH EXCAVATION VERIFY WITH BRIGGS		Colucci	3	OWNER/FORE/OPS	12	
ON UNSUITABLE MATERIALS. AND PLACEMENT OF 3/4 STONE		Colucci	1	LABORER	7	
INSTALL RAMP OVER WALL AT PRE AGREED LOCATION						
BENCH BACK EXCAVATION FOR SAFE ACCESS TO PIT 7-8GG		Steel Fab		Steel		
		Stanley		Roofing		
ROSSI - GROUNDING SLEEVES TO COLS GRD BONDING ON		ROSSI	1		8	
17 LINE REBAR		Cheviot		Entrances		
BRIGGS- INSPECTION AND TESTING		BRIGGS		TECH	8	
CONCRETE TESTING SLUMPS AIR AND TEMP.		NE Drywall		Drywall		
VERIFY EXCAVATION OF UNSUITABLES						
		AAA Sprklr		Fire Prot		
MARGUERITE - FORM AND POUR WALLS AND FOOTINGS		MARG	2	FOREMAN/ENG	14	
FOOTNGS EE-BB WALLS 15 - 16 BBLINE AND 15-17GG-EE		MARG	4	CARPS	32	
TESTS 3000 PSI		MARG	1	LABORERS	8	
FORM FROM LAST POUR AND COLUMN BLOCK OUTS.		MARG	1	IRONWORKER	8	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO	Total work Hours on Job Site This Date		131
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO	Cumulative Total of Work Hours From Previous Report		5735
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		YES	Total Work Hours From Start Of Construction		5866
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI -						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP 2 YELLOW CAUTION COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER, SUB CONTRACTORS HAULING TOP SOIL TO COLUCCI'S YARD 1/25 CYD& 1/18 CYD DUMP TRUCK						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER                      DATE                      4/22/2009						

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/27/2009 MONDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 128	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number 0811-00		AM WEATHER CLEAR	PM WEATHER SUNNY	MAX TEMP 80	MIN TEMP 60
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT ENTRY LOCATION AA TO BB COL. LINE 9 TO 11		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
DUST CONTROL SITE WITH HYDRO SEEDER ON TRUCK BODY					
CONTINUE AT NORTH END WORKING SOUTH TO 7LINE		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING, COMPACTION TEST		BRIGGS	1	TECH	8
CONCRETE TESTING SLUMPS AIR AND TEMP.					
VERIFY EXCAVATION OF UNSUITABLES FROM INTERIOR					
COMPACTION TEST INTERIOR OF BUILDING.					
MARGUERITE - FORM AND POUR WALLS AND FOOTINGS		MARG	1	FOREMAN/ENG	8
FORM WALLS ON I7 TO 8GG FORM 8GG TO 9 GG		MARG	2	CARPS	16
FORM WINDOW WALLS ON BB LINE		MARG	2	LABORERS	16
		MARG		IRONWORKER	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO	Total work Hours on Job Site This Date	104
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO	Cumulative Total of Work Hours From Previous Report	8116
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO	Total Work Hours From Start Of Construction	6220
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE 1CY STEEL FAB 5/ 8" X 11.5 /16' 1/ 4' 2" 1/ 2' 10" 1/ 8' 7" 1/ 14' 3" 1/ 13' 4" NO HOLES AS REQUESTED					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/27/2009					

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>4/27/2009</b> <b>MONDAY</b>
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>126</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? , YES

Materials- RFI 00026 ON SITE MATERIALS	Men - COLUCCI NEEDS TO BE ON SITE TO
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS	INSTRUCT MANPOWER.
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details TRANSFORMER LOADS NEED TO COME
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	FROM OWNER TO NATIONAL GRID BY WAY OF
ON WATER DEMANDS	JACOBS

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
**BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM**  
**COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION. CHECK REINFORCING FOR PROPER PLACEMENT**  
**AND SIZE. CONCRETE TEST SLUMP AIR AND TEMP TAKE SAMPLE FOR LATER TESTING.**  
**INTERIOR FILL VERIFY AND TEST EACH LIFT .**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING**  
**PER CYD. OR OTHER**  
**COLUCCI - COMPLETE WITH EXTERIOR EXCAVATION OF FOOTING BOTTOMS AND PIER FOOTINGS.**  
**QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS**  
 \_\_\_\_\_  
**MARGUERITE CONCRETE - FORM AND WALLS AND FOOTINGS AND PIER FOOTINGS**  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	4/27/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>4/28/2009</b> Tuesday	
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # <b>127</b>	
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>			
Job Number <b>0811-00</b>		AM WEATHER <b>CLEAR</b>	PM WEATHER <b>SUNNY</b>	MAX TEMP <b>85</b>	MIN TEMP <b>55</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	1	OPERATORS	8
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT ENTRY LOCATION AA TO BB COL LINE 9 TO 11		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
DEWATER LOW ELEVATION 24 HRS A DAY TILL FILLED WITH					
3 AND MINUS.		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING		BRIGGS	1	TECH	8
CONCRETE TESTING SLUMPS AIR AND TEMP.					
VERIFY EXCAVATION OF UNSUITABLES OUT AND 3MINUS					
DAVE GEISSER ON SITE INSPECT OF SOILS IN AND OUT		BRIGGS	1	GEO TECH	4
MARGUERITE - FORM AND POUR WALLS AND FOOTINGS		MARG	1	FOREMAN/ENG	8
RM WALLS ON GG LINE FROM 8 TO 9 AND I TO F ON 7 LINE.		MARG	2	CARPS	16
UR WALLS ON GG LINE FROM 9 TO 8 THEN TO 7 LINE I		MARG	2	LABORERS	16
		MARG		IRONWORKER	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		100
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		6220
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or check list showing inspection performed)	NO	Total Work Hours From Start Of Construction		6320
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE 30 CY 3000PSI 3/4 MIX					
CONSTRUCTION AND PLANTY EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE, 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/28/2009					

Continuation Sheet)		DATE 4/28/2009 Tuesday
CONTRACTOR PRODUCTION REPORT		
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 127
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? , YES

Materials- RFI 00026 ON SITE MATERIALS	Men - COLUCCI NEEDS TO BE ON SITE TO
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS	INSTRUCT MANPOWER.
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details TRANSFORMER LOADS NEED TO COME
KENT COUNTY WATER AUTHORITY,INCLUDING CALCULATIONS	FROM OWNER TO NATIONAL GRID BY WAY OF
ON WATER DEMANDS	JACOBS

2) Was the Job visited today? \_\_no\_\_ If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
 BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM  
 COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION. CHECK REINFORCING FOR PROPER PLACEMENT  
 AND SIZE. CONCRETE TEST SLUMP AIR AND TEMP TAKE SAMPLE FOR LATER TESTING.  
 INTERIOR FILL VERIFY AND TEST EACH LIFT .

4) Were there any meetings held at the Jobsite today? \_\_NO\_\_ If Yes - What Type, and were minutes taken?:

Additional Information: WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING  
 PER CYD. OR OTHER  
 COLUCCI - COMPLETE WITH EXTERIOR EXCAVATION OF FOOTING BOTTOMS AND PIER FOOTINGS.  
 QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS  
 MARGUERITE CONCRETE - FORM AND WALLS AND FOOTINGS AND PIER FOOTINGS

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	4/23/2009
-----------------------------	----------------	------	-----------



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 4/29/2009 WEDNESDAY		
Project # 440018 W812LD-08-C-0037		Title and Location RI ANG E Greenwlch Readiness Ctr @ Camp Fogarty		REPORT # 128		
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER		
Job Number 0811-00		AM WEATHER OVERCAST IN AM TO CLEARING	PM WEATHER SUNNY	MAX TEMP 70	MIN TEMP 45	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	2	OPERATORS	16	
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16	
95% AT ENTRY LOCATION AA TO BB COL LINE 9 TO 11		Colucci	3	OWNER/FORE/OPS	8	
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8	
FILL AREA 9 TO 15 LINE CC TO FF						
		Steel Fab		Steel		
		Stanley		Roofing		
		Cheviot		Entrances		
BRIGGS- INSPECTION AND COMPACTION TESTING		BRIGGS	1	TECH	8	
CONCRETE TESTING SLUMPS AIR AND TEMP.						
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 20 LOADS						
DAVE GEISSER ON SITE INSPECT OF SOILS IN AND OUT		BRIGGS	1	GEO TECH	4	
MARGUERITE - FORM AND POUR WALLS AND FOOTINGS		MARG	2	FOREMAN/ENG	10	
TRIP FOOTINGS LINE 7 I TO F AND 8 TO 9 ON GG AND COLS		MARG	3	CARPS	24	
FORM WALLS ON BB LINE FROM 9 TO 17 LINE AA TO BB		MARG	2	LABORERS	16	
POUR 20CY WITH PUMP TRUCK		MARG	0	IRONWORKER	0	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date	118
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report	6320
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction	6438
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE 20CY 3000 3/4 STONE MIX						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER MARG - PUMP TRUCK 28 SCHWING						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 4/29/2009						

Continuation Sheet)		DATE 4/29/2009 Wednesday
CONTRACTOR PRODUCTION REPORT		
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 128
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES

Materials- RFI 00026 ON SITE MATERIALS	Men - COLUCCI NEEDS TO BE ON SITE TO
USE ON SITE MATERIALS SCREEN FIRST TO 3 + MINUS	INSTRUCT MANPOWER.
UNSUITABLES FOUND HOW WILL EXTRA BE HANDLED. T&M ?	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details TRANSFORMER LOADS NEED TO COME
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	FROM OWNER TO NATIONAL GRID BY WAY OF
ON WATER DEMANDS	JACOBS

2) Was the Job visited today? YES If yes by whom? (A) NATIONAL GUARD OFFICIALS

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM

COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION. CHECK REINFORCING FOR PROPER PLACEMENT AND SIZE. CONCRETE TEST SLUMP AIR AND TEMP TAKE SAMPLE FOR LATER TESTING.

INTERIOR FILL VERIFY AND TEST EACH 12" LIFT .

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Additional Information: WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER CYD. OR OTHER

COLUCCI - COMPLETE WITH EXTERIOR EXCAVATION OF FOOTING BOTTOMS AND PIER FOOTINGS.

QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE - FORM, ABOVE SLAB 6' 8" & 3'4" WALLS ALONG BB LINE

AT FRONT ENTRY ON 7 LINE A TO AA TO 10 TO 11AA FROM 11AA TO 11BB TO 17BB

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	4/29/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 4/30/2009 THURSDAY
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 129
W912LD-08-C-0037		CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER
Job Number 0811-00		AM WEATHER CLEAR	PM WEATHER SUNNY	MAX TEMP 65	MIN TEMP 45
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT ENTRY LOCATION AA TO BB COL LINE 9 TO 11		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS - INSPECTION AND TESTING SOILS AND CONCRETE		BRIGGS	1	TECH	8
COMPACTION TESTS AT 7-I & 8 GG INTERIOR AND EXTERIOR					
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS					
PER DAY REMOVED FROM INTERIOR OF FOUNDATION.		BRIGGS	0	GEO TECH	0
MARGUERITE - FORM AND POUR WALLS AND FOOTINGS		MARG	1	FOREMAN/ENG	2
IP FOOTINGS LINE 7 I TO F AND 8 TO 9 ON GG AND COLS		MARG	0	CARPS	0
RIP HIGH WALLS ALONG BB LINE.		MARG	2	LABORERS	16
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		82
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		6438
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checksl showing inspection performed)	NO	Total Work Hours From Start Of Construction		6520
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS. EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COLUCCI - BACCALA CONCRETE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLING COMPACTOR					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 4/30/2009					

Continuation Sheet)		DATE	4/30/2009
CONTRACTOR PRODUCTION REPORT		THURSDAY	
Project #440016	Title and Location	REPORT #	129
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT	PETE WAGNER
Are you held up for any of the following items? . YES			
Materials-		Men - COLUCCI NEEDS TO BE ON SITE TO	
		INSTRUCT MANPOWER.	
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO		Details TRANSFORMER LOADS NEED TO COME	
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS		FROM OWNER TO NATIONAL GRID BY WAY OF	
ON WATER DEMANDS		JACOBS	
2) Was the Job visited today? __no__ If yes by whom?		(a) MAJ. (b) (6)	
(b)		(c)	
(d)		(e)	
3) List any Inspections and/or Tests performed today:			
BRIGGS - LEDGE INSPECTION AND REMOVAL FROM TRENCH BOTTOM			
COMPACTION TEST BOTTOM OF FOUNDATION EXCAVATION. CHECK REINFORCING FOR PROPER PLACEMENT			
AND SIZE. CONCRETE TEST SLUMP AIR AND TEMP TAKE SAMPLE FOR LATER TESTING.			
INTERIOR FILL VERIFY AND TEST EACH LIFT .			
4) Were there any meetings held at the Jobsite today? __NO__ If Yes - What Type, and were minutes taken?:			
Additional Information: WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING			
PER CYD. OR OTHER			
COLUCCI - COMPLETE WITH EXTERIOR EXCAVATION OF FOOTING BOTTOMS AND PIER FOOTINGS.			
QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS			
MARGUERITE CONCRETE - STRIP WALLS ON BB LINE HIGH AND LOW WALLS.			
CONTRACTOR / SUPERINTENDENT		PETER J WAGNER	
DATE		4/23/2009	

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/11/2009 Friday	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 130	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER			
Job Number 0811-00		AM WEATHER RAIN HEAVY AT TIMES	PM WEATHER OVERCAST/RAIN	MAX TEMP 55	MIN TEMP 45
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	2	OPERATORS	16
UNSUITABLES, REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT A THRU 1 COL LINE 1 THRU 7 AND 8 THRU 11 AA - GG		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH					
WEST END OF SITE.		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING		BRIGGS	1	TECH	8
COMPACTION TEST OF INTERIOR FILL NORTH SECTION					
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS					
OUT OF INTERIOR OF FOUNDATION.		BRIGGS	0	GEO TECH	0
MARGUERITE - ALL EXTERIOR WALLS COMPLETE AND		MARG	0	FOREMAN/ENG	0
STRIPPED OF ALL FORMS CLEAN UP AND LOADING FORMS		MARG	0	CARPS	0
10 TRUCKS TO BE REMOVED FROM SITE.		MARG	2	LABORERS	12
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		76
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		6520
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction		6596
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/16 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 KOMATSU EXCAVATOR, 1 CAT YUKE , 2/18 CY DUMPS. 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER COMPACTOR.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 5/11/2009					

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>5/1/2009</b> <b>FRIDAY</b>
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>130</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men - COLUCCI NEEDS TO BE ON SITE TO
	INSTRUCT MANPOWER.
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO	Details TRANSFORMER LOADS NEED TO COME
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS	FROM OWNER TO NATIONAL GRID BY WAY OF
ON WATER DEMANDS	JACOBS

2) Was the Job visited today? YES If yes by whom? (a) STEVE WISEMAN DELTA MECH

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**TEST 12" LIFTS**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING**

**PER CYD. OR OTHER**

**COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION**

**QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS**

**MARGUERITE CONCRETE - STRIP AND CLEAN UP OF FORMS AND DEBRIS. ALONG BB LINE**

**AND INTERIOR OF FOUNDATION SO COLUCCI CAN CONTINUE WITH FILLING OPERATION.**

\_\_\_\_\_

\_\_\_\_\_

CONTRACTOR / SUPERINTENDENT

PETER J WAGNER

DATE

5/1/2009

CONTRACTOR INTRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/2/2009	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # SAT 131	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number 0811-00		AM WEATHER	PM WEATHER	MAX TEMP 55	MIN TEMP 45
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	4
COLUCCI -		Colucci	2	OPERATORS	0
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH		Colucci	2	DRIVERS	0
WEST END OF SITE.		Colucci	1	OWNER/FORE/OPS	24
		Colucci	1	LABORER	0
		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING		BRIGGS	0	TECH	0
		BRIGGS	0	GEO TECH	0
MARGUERITE - ALL EXTERIOR WALLS COMPLETE AND		MARG	0	FOREMAN/ENG	0
STRIPPED OF ALL FORMS CLEAN UP AND LOADING FORMS		MARG	0	CARPS	0
NO TRUCKS TO BE REMOVED FROM SITE.		MARG	1	LABORERS	2
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	30
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	6596
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO		Total Work Hours From Start Of Construction	6626
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS. 1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT SWEEPSTER,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 5/2/2009					

(Continuation Sheet)		DATE <b>5/2/2009</b>
CONTRACTOR PRODUCTION REPORT		
Project #440018 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>131</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men -

Plans <b>JACOBS - PLAN SUBMISSION AND APPLICATION TO</b>	Details <b>TRANSFORMER LOADS NEED TO COME</b>
<b>KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS</b>	<b>FROM OWNER TO NATIONAL GRID BY WAY OF</b>
<b>ON WATER DEMANDS</b>	<b>JACOBS</b>

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER CYD. OR OTHER**

**COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION**

**QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	5/2/2009
-----------------------------	----------------	------	----------



CONTRACTOR PRODUCTION REPORT				DATE <b>5/4/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				Monday	
Project # 440016		Title and Location		REPORT # 132	
W012LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00		OVERCAST RAIN	RAIN	55	45
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT A THRU 1 COL LINE 1 THRU 7 AND 8 THRU 11 AA - GG		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH					
WEST END OF SITE.		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviol		Entrances	
BRIGGS-INSPECTION AND TESTING		BRIGGS	1	TECH	8
COMPACTION TEST OF INTERIOR FILL NORTH SECTION					
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS					
		BRIGGS	0	GEO TECH	0
MARGUERITE - ALL EXTERIOR WALLS COMPLETE AND		MARG	0	FOREMAN/ENG	0
10 TRUCK OF ALL FORMS, PLANK AND PARTS AND LOAD		MARG	0	CARPS	0
10 TRUCKS TO BE REMOVED FROM SITE.		MARG	1	LABORERS	6
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	70
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	6626
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO		Total Work Hours From Start Of Construction	6696
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COLUCCI -					
BACCALA CONCRETE 1CY					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN					
COLUCCI - 1 CAT 330 DL EXCAVATOR, 1 CAT YUKE , 1 KOMATSU YUKE, 2/18 CY DUMPS.					
1 KOMATSU 400 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER					
1 BOBCAT SWEEPSTER,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT		PETER J.WAGNER		DATE 5/4/2009	

Continuation Sheet)		DATE <b>5/4/2009</b>
CONTRACTOR PRODUCTION REPORT		MONDAY
Project #440016	Title and Location	REPORT # 132
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <u>NO</u> If yes, give details:		
Materials-		Men - COLUCCI NEEDS TO BE ON SITE TO
		INSTRUCT MANPOWER.
Plans JACOBS - PLAN SUBMISSION AND APPLICATION TO		Details TRANSFORMER LOADS NEED TO COME
KENT COUNTY WATER AUTHORITY, INCLUDING CALCULATIONS		FROM OWNER TO NATIONAL GRID BY WAY OF
ON WATER DEMANDS		JACOBS
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) STEVE WISEMAN DELTA MECH		
(b) _____		(c) _____
(d) _____		(e) _____
3) List any Inspections and/or Tests performed today:		
BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT I FROM ON SITE MATERIAL		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING		
PER CYD. OR OTHER		
COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION		
QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS		
MARGUERITE CONCRETE - STRIP AND CLEAN UP OF FORMS AND DEBRIS. ALONG BB LINE		
CONTRACTOR / SUPERINTENDENT PETER J WAGNER		DATE 5/4/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE <b>5/5/2009</b> <b>Tuesday</b>	
Project # 440016		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # <b>133</b>	
W912LD-08-C-0037		CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>	
Job Number <b>0811-00</b>		AM WEATHER <b>RAIN HEAVY AT TIMES</b>	PM WEATHER <b>RAIN OVERCAST</b>	MAX TEMP <b>55</b>	MIN TEMP <b>45</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT A THRU 1 COL LINE 1 THRU 7 AND 8 THRU 11 AA - GG		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH					
WEST END OF SITE.		Steel Fab		Steel	
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS - INSPECTION AND TESTING		BRIGGS	1	TECH	4
COMPACTION TEST OF INTERIOR FILL NORTH SECTION					
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS					
TO FIRING RANGE.		BRIGGS	0	GEO TECH	0
MARGUERITE - ALL EXTERIOR WALLS COMPLETE		MARG	0	FOREMAN/ENG	0
T ON SITE		MARG	0	CARPS	0
		MARG	0	LABORERS	0
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If Yes attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	60
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If Yes attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	6696
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO		Total Work Hours From Start Of Construction	6756
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <b>COLUCCI - SCITUATE - 2 HIGH OUTLET CONTROL STRUCTURE 4'X4' X 5'10" AND 4'X4' X 4'9"</b> <b>BACCALA CONCRETE</b>					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT <b>PETER J.WAGNER</b> DATE <b>5/5/2009</b>					

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 304 of 480

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 5/6/2009 WED	
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 134	
W912LD-08-C-0037		CONTRACTOR The Nutmeg Companies, Inc.				SUPERINTENDENT PETE WAGNER	
Job Number 0811-00		AM WEATHER OVERCAST		PM WEATHER SUNNY CLEARING		MAX TEMP 75 MIN TEMP 51	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS				NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL				Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO				Colucci	2	DRIVERS	16
95% AT A THRU 1 COL LINE 1 THRU 7 AND 8 THRU 11 AA - GG				Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.				Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH							
WEST END OF SITE.				Steel Fab		Steel	
ROSSI - INSTALL OF PRIMER CONDUIT RUNS TO ELEC AND				ROSSI	2	ELEC	8
MECH ROOM UNDER GROUND INSTALL.				Stanley		Roofing	
ERIC SIETZ - ON SITE VERIFICATION OF ANCHOR RODS AND				SIETZ	2		8
LOCATIONS				Cheviot		Entrances	
BRIGGS - INSPECTION AND TESTING				BRIGGS	1	TECH	8
COMPACTION TEST OF INTERIOR FILL IN ALL SECTION							
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS							
				BRIGGS	0	GEO TECH	0
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
				MARG	0	CARPS	0
				MARG	0	LABORERS	0
				MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO		Total work Hours on Job Site This Date	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO		Cumulative Total of Work Hours From Previous Report	6756
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO		Total Work Hours From Start Of Construction	6836
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS. EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - SCITUATE - 2 HIGH OUTLET CONTROL STRUCTURE 4'X4' X 5'10" AND 4'X4' X 4'9" BACCALA CONCRETE							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/1/2009							

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 306 of 480

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>5/7/2009</b> <b>THURSDAY</b>	
Project # 440016		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT # <b>133</b>		
W912LD-08-C-0037		CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>		
Job Number <b>0811-00</b>		AM WEATHER <b>RAIN &amp; OVERCAST</b>	PM WEATHER <b>RAIN</b>	MAX TEMP <b>55</b>	MIN TEMP <b>45</b>	
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS			NCI	1	SUPERINTENDENT 8	
INSTALLED 60 SHEETS(2" X 2' X 8") SHEETS OF DOW FOAM			Colucci	2	OPERATORS 2	
COLUCCI - STOPPED WORKING AND DROVE OFF JOB			Colucci	2	DRIVERS 2	
Due to Change Order resolutions.			Colucci	1	OWNER/FORE/OPS 1	
			Colucci	1	LABORER 1	
			Steel Fab		Steel	
			Stanley		Roofing	
			Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING			BRIGGS	1	TECH 4	
NO TESTING TODAY						
			BRIGGS	0	GEO TECH 0	
MARGUERITE - REMOVE WOOD BLOCK OUTS FOR BEAM			MARG	0	FOREMAN/ENG 0	
M BASE POCKETS			MARG	0	CARPS 0	
			MARG	1	LABORERS 4	
			MARG	0	IRONWORKER 0	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date	22
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO	Cumulative Total of Work Hours From Previous Report	6836
	WAS TREXCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or check list showing inspection performed)</small>			NO	Total Work Hours From Start Of Construction	6858
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB <b>COLUCCI -SCITUATE - 2 HIGH OUTLET CONTROL STRUCTURE 4'X4' X 5'10" AND 4'X4' X 4'9"</b> <b>BACCALA CONCRETE</b>						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER                      DATE                      5/7/2009						

(Continuation Sheet)		DATE <b>5/7/2009</b>
CONTRACTOR PRODUCTION REPORT		Thursday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>135</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men -
Plans	Details

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**3" AND MINUS SCREENED AT SOUTHWEST CORNER OF SITE BY COLUCCI**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER CYD. OR OTHER**

**COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION WITH SCREENED ON SITE MATERIAL**

**QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS**

**MARGUERITE CONCRETE - NOT ON SITE. STRIPING OF POCKETS NOT COMPLETE.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	5/7/2009
-----------------------------	----------------	------	----------



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/8/2009 FRIDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 136	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER			
Job Number 0811-00		AM WEATHER CLEAR SUNNY	PM WEATHER MOSTLY SUNNY	MAX TEMP 75	MIN TEMP 55
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL		Colucci	1	OPERATORS	8
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO		Colucci	2	DRIVERS	16
95% AT A THRU 1 COL LINE 1 THRU 7 AND 8 THRU 11 AA - GG		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH					
WEST END OF SITE.BEDDING ELEC CONDUIT INSIDE TRENCH		Steel Fab		Steel	
INSIDE FOUNDATION.					
		Stanley		Roofing	
		Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING		BRIGGS	0	TECH	0
		BRIGGS	0	GEO TECH	0
MARGUERITE - not on site		MARG	0	FOREMAN/ENG	0
		MARG	0	CARPS	0
		MARG	0	LABORERS	0
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO	Total work Hours on Job Site This Date	48
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO	Cumulative Total of Work Hours From Previous Report	6858
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO	Total Work Hours From Start Of Construction	6906
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI -SCITUATE - 2 HIGH OUTLET CONTROL STRUCTURE 4'X4' X 5'10" AND 4'X4' X 4'9" BACCALA CONCRETE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/8/2009					

Continuation Sheet)		DATE 5/8/2009
CONTRACTOR PRODUCTION REPORT		Friday
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	136
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men -
Plans	Details

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL  
 SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING  
 PER CYD. OR OTHER

COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION  
 QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE -

CONTRACTOR / SUPERINTENDENT PETER J WAGNER DATE 5/8/2009

<b>CONTRACTOR PRODUCTION REPORT</b>				DATE 5/11/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				MONDAY	
Project # 440018		Title and Location		REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		137	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER		MAX TEMP	
0811-00		PARTLY CLOUDY		61	
		PM WEATHER		MIN TEMP	
		PC		44	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL	Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO	Colucci	2	DRIVERS	16
95% AREA A THRU E 1 TO 7 LINE BRING UP TO 6" BSOG	Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.	Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH				
WEST END OF SITE.	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING	BRIGGS	1	TECH	8
COMPACTION TEST OF INTERIOR FILL NORTH SECTION				
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS				
PER DAY	BRIGGS	0	GEO TECH	0
MARGUERITE - ALL EXTERIOR WALLS COMPLETE	MARG	0	FOREMAN/ENG	2
NELL ON SITE TO CHECK ON PEIR EXCAVATION	MARG	0	CARPS	0
	MARG	0	LABORERS	0
	MARG	0	IRONWORKER	0

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES	Total work Hours on Job Site This Date	66
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report	6906
	WAS TRENCING / SCAFFOLD / HYDROELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction	6972
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES  
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

COLUCCI -

BACCALA CONCRETE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN

COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS.

1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER

1 BOBCAT ROLLER. 1 RACK TRUCK.

SEE REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/11/2009

(Continuation Sheet)		DATE <b>5/11/2009</b>
CONTRACTOR PRODUCTION REPORT		Monday
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>137</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials-	Men -
Plans KENT COUNTY WATER AUTHORITY	Details

2) Was the Job visited today? no If yes by whom? (a) NELL (MARG)

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER CYD, OR OTHER**

**COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION**

**QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS**

**MARGUERITE CONCRETE - NELL ON SITE TO SEE IF PIERS WERE DUG AND HOW MANY ARE READY.**

**1 READY. WILL COME BACK IN PM 6 READY WILL SEND TRUCK WITH FORMS AND MAN POWER ON 5/12/2009**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	5/11/2009
-----------------------------	----------------	------	-----------

<b>CONTRACTOR PRODUCTION REPORT</b>				DATE <b>6/12/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				Tuesday	
Project # 440016	Title and Location			REPORT #	
W912LD-08-G-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			138	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00	OVERCAST RAIN	RAIN .01	62	47	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL	Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO	Colucci	2	DRIVERS	16
95%.EXCAVATE FOR FOOTING PIERS 6 READY EE16 TO EE11	Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.	Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH				
WEST END OF SITE.	Steel Fab		Steel	
	Stanley		Roofing	
	Cheviot		Entrances	
BRIGGS- INSPECTION AND TESTING CONCRETE AND SOILS.	BRIGGS	1	TECH	8
COMPACTION TEST OF INTERIOR FILL ALL AREAS & SECTION				
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS				
PER DAY REMOVED FROM INTERIOR.	BRIGGS	1	GEO TECH	0
MARGUERITE - ALL EXTERIOR WALLS COMPLETE	MARG	1	FOREMAN/ENG	2
LOAD OF FORMS ON SITE TO DO PIER FOOTINGS INTERIOR	MARG	0	CARPS	0
START WED 5/13/2009	MARG	1	LABORERS	2
	MARG	0	IRONWORKER	0

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date	68
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report	6972
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction	7040
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES  
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

COLUCCI - SCITUATE -

BACCALA CONCRETE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN

COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS.

1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER

1 BOBCAT ROLLER. 1 RACK TRUCK.

SEE REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 6/12/2009

(Continuation Sheet)		DATE <b>5/12/2009</b>
CONTRACTOR PRODUCTION REPORT		Tuesday
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>138</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? ☐ YES ☐ NO If yes, give details:

Materials-	Men -
Plans KENT COUNTY WATER AUTHORITY	Details APPLICATION TO INSTALL WATER LINE

2) Was the Job visited today? ☐ no ☐ If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL  
 SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.  
 TEST EACH AND EVERY PIER BOTTOM TO 95% COMPACTION.**

4) Were there any meetings held at the Jobsite today? ☐ YES ☐ If Yes - What Type, and were minutes taken?:  
**PRECONSTRUCTION WITH STEELFAB (CARL SMITH)**

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING  
 PER CYD. OR OTHER  
 COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION  
 QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS  
 MARGUERITE CONCRETE - NELL ON SITE TO SEE IF PIERS WERE DUG AND HOW MANY ARE READY.  
 1 READY. WILL COME BACK IN PM 6 READY WILL SEND TRUCK WITH FORMS AND MAN POWER ON WEDNESDAY  
 NO NEED THEM IN AM TUESDAY STEEL WILL BE ON SITE MONDAY.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	5/12/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT					DATE <b>5/13/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					WEDNESDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr. @ Camp Fogarty			139	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00		PC	PC TO SUNNY	63	42	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL	Colucci	2	OPERATORS	16
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO	Colucci	2	DRIVERS	16
95%. EXCAVATE FOR PIER FOOTINGS ON EE LINE AND 7 LINE	Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.	Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH				
WEST END OF SITE.	Steel Fab		Steel	
	Stanley		Roofing	
ROSSI INSTALL GROUND CABLE EXTERIOR OF BUILDING	ROSSI		ELEC	8
	Chevolot		Entrances	
BRIGGS- INSPECTION AND TESTING	BRIGGS	1	TECH	8
COMPACTION TEST OF INTERIOR PIER FOOTINGS EE AND 7				
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS				
	BRIGGS	1	GEO TECH	4
MARGUERITE - FORM PIERS 16EE TO 12EE AND POUR	MARG	2	FOREMAN/ENG	12
FOOTING PIERS AND SET ANCHOR RODS	MARG	2	CARPS	16
	MARG	1	LABORERS	8
	MARG	0	IRONWORKER	0

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO	Total work Hours on Job Site This Date	112
	(If YES attach a copy of the meeting minutes)			
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?	NO	Cumulative Total of Work Hours From Previous Report	7040
	(If YES attach a copy of the OSHA report)			
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?	NO	Total Work Hours From Start Of Construction	7152
(If Yes attach statement or checklist showing inspection performed)				
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?	NO			
(If Yes attach description of incident and proposed action)				

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES  
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

COLUCCI - SCITUATE

BACCALA CONCRETE 30CYDS 5000 PSI FOR FOOTINGS

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN

COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS.

1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER

1 BOBCAT ROLLER. 1 RACK TRUCK.

SEE REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT	PETER J.WAGNER	DATE	5/13/2009
---------------------------	----------------	------	-----------

(Continuation Sheet)		DATE 5/13/2009
CONTRACTOR PRODUCTION REPORT		WED
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	139
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men -
Plans	Details

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL  
 SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING  
 PER CYD. OR OTHER

**COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION**

**QUANTITIES OF LEDGE TOTAL SO FAR 62.1CYDS. TOTAL BOULDERS 94.8CYDS**

**MARGUERITE CONCRETE - NELL ON SITE TO SEE IF PIERS WERE DUG AND HOW MANY ARE READY.**

**1 READY. WILL COME BACK IN PM 6 READY WILL SEND TRUCK WITH FORMS AND MAN POWER ON WEDNESDAY**

**NO NEED THEM IN AM TUESDAY STEEL WILL BE ON SITE MONDAY.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		5/13/2009



CONTRACTOR PRODUCTION REPORT					DATE
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					5/14/2009
Project # 440016		Title and Location		THUR	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT #	
CONTRACTOR		The Nutmeg Companies, Inc.		140	
Job Number		AM WEATHER		SUPERINTENDENT	
0811-00		RAIN		PETE WAGNER	
		PM WEATHER		MAX TEMP	
		RAIN .24 IN		60	
				MIN TEMP	
				50	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION FOR PIERS		Colucci	2	OPERATORS	16
12EE 11EE 10.6 9 AND 7CB COMPACT AND MOVE TO		Colucci	2	DRIVERS	16
NEXT PIERS AT SOUTH END.		Colucci	1	OWNER/FORE/OPS	8
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH					
WEST END OF SITE.		Steel Fab		Steel	
		Stanley		Roofing	
		Chevlot		Entrances	
BRIGGS- INSPECTION AND TESTING SOILS AND CONCRETE		BRIGGS	1	TECH	8
COMPACTION TESTS UNDER PIERS TO 95%					
TEST CONCRETE FOR SLUMP, AIR AND TAKE SAMPLES.					
FOR LATER TESTING.		BRIGGS	0	GEO TECH	
MARGUERITE.- FORM INTERIOR PIERS 11EE,10EE,10.6,9		MARG	2	FOREMAN/ENG	12
AND 7CB		MARG	2	CARPS	16
		MARG	1	LABORERS	8
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO		Total work Hours on Job Site This Date
	(If YES attach a copy of the meeting minutes)				100
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO		Cumulative Total of Work Hours From Previous Report
	(If YES attach a copy of the OSHA report)				7144
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO		Total Work Hours From Start Of Construction	7244
(If YES attach statement or checklist showing inspection performed)					
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO			
(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COLUCCI					
BACCALA CONCRETE - 34.5CYDS. 5000PSI					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN					
COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS.					
1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER					
1 BOBCAT ROLLER. 1 RACK TRUCK.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/14/2009					

(Continuation Sheet)		DATE <b>5/14/2009</b>
CONTRACTOR PRODUCTION REPORT		THURSDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>140</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men -
Plans KENT COUNTY WATER AUTHORITY APPLICATION TO	Details
INSTALL NEW WATER LINE TO BUILDING.	

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING**

**PER CYD. OR OTHER**

**COLUCCI - CONTINUE SCREENING AND FILLING EXTERIOR OF FOUNDATION**

**QUANTITIES OF LEDGE TOTAL SO FAR 65.1CYDS. TOTAL BOULDERS 94.8CYDS**

**MARGUERITE CONCRETE - FORM AND POUR PIERS INTERIOR OF BUILDING.**

CONTRACTOR / SUPERINTENDENT **PETER J WAGNER** DATE **5/14/2009**

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/15/2009 FRIDAY	
Project # 440016 W812LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 141	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER			
Job Number 0811-00		AM WEATHER OVERCAST	PM WEATHER PC	MAX TEMP 68	MIN TEMP 52

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8	
COLUCCI - EXCAVATE INTERIOR OF FOUNDATION OF ALL	Colucci	2	OPERATORS	16	
UNSUITABLES. REFILL WITH PROPER FILL AND COMPACT TO	Colucci	2	DRIVERS	16	
95%. EXCAVATE INTERIOR PIERS FROM 7 LINE TO 1 LINE	Colucci	1	OWNER/FORE/OPS	8	
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.	Colucci	1	LABORER	8	
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH					
WEST END OF SITE. BACK FILL AT NORTHEAST AND SOUTH	Steel Fab		Steel		
WEST END OF FOUNDATION.					
	Stanley		Roofing		
SIETZ - ENGINEERING SITE LAYOUT AND SURVEY BOLTS	SIETZ	2	SURVEY TEAM	8	
	Cheviot		Entrances		
BRIGGS- INSPECTION AND TESTING	BRIGGS	1	TECH	8	
COMPACTION TEST OF INTERIOR FILL ALL SECTIONS					
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS					
TEST BOTTOM OF PIERS COMPACTION TEST	BRIGGS	1	GEO TECH	7	
MARGUERITE - ALL EXTERIOR WALLS COMPLETE AND	MARG	2	FOREMAN/ENG	12	
CONTINUE FORMING PIERS ON 7 LINE INTERIOR AND G LINE	MARG	2	CARPS	16	
G5 AND D7 POURED AT 1:30 PM	MARG	1	LABORERS	8	
	MARG	0	IRONWORKER	0	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO	Total work Hours on Job Site This Date	115
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO	Cumulative Total of Work Hours From Previous Report	7244
	WAS TRECHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO	Total Work Hours From Start Of Construction	7369
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED, REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE 20 CYDS 5000PSI MIX					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/15/2009					

SHEET 2 of 2

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 320 of 480

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/18/2009 MONDAY		
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 142		
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER				
Job Number 0811-00		AM WEATHER RAIN SHOWERS	PM WEATHER MOSTLY CLDY	MAX TEMP 56	MIN TEMP 45	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8	
COLUCCI - BACK FILL NORTH END OF BUILDING. EXCAVATE		Colucci	2	OPERATORS	16	
LAST INTERIOR PIER 7E AND 3 PIERS OUTSIDE 1J, 1I &		Colucci	2	DRIVERS	16	
95% AT A THRU 1 COL LINE 1 THRU 7 AND 8 THRU 11 AA - GG		Colucci	1	OWNER/FORE/OPS	8	
CONTINUE HAULING SPOILS OFF SITE AND TO STOCK PILES.		Colucci	1	LABORER	8	
SCREEN 3" AND MINUS FROM ON SITE MATERIALS AT SOUTH						
STEEL FAB - START ERECTION OF DERICK # 3 NORTH END		Steel Fab	1	FOREMAN	8	
OF BUILDING SEC NORTH STAND COLUMNS ON BB, GG & EE		Steel Fab	2	IRONWORKERS	16	
FROM 17 TO 10 LINE. BEAMS INSTALLED AT TOP TO BOX SEC		Steel Fab	1	CRANE OPERATOR	8	
		Cheviot		Entrances		
BRIGGS - INSPECTION AND TESTING		BRIGGS	1	TECH	8	
COMPACTION TEST OF INTERIOR FILL NORTH SECTION						
VERIFY EXCAVATION OF UNSUITABLES AVERAGE 10 LOADS						
		BRIGGS	0	GEO TECH	0	
MARGUERITE - ALL EXTERIOR WALLS COMPLETE AND		MARG	2	FOREMAN/ENG	12	
FORM PIER FOOTING E 4 TO 6 AND 7E PLACE 15 CYDS		MARG	2	CARPS	16	
		MARG	1	LABORERS	8	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If Yes attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date	132
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If Yes attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report	7369
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction	7491
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI BACCALA CONCRETE 15CY OF 5000 PSI MIX						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN STEEL FAB 1 TEREX CRANE AND WORK TRUCK COLUCCI - 1 CAT YUKE 2 1/8 CY DUMPS 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK. 1 CAT EXCAVATOR 330 DL						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER DATE 5/18/2009						

Continuation Sheet)		DATE <b>5/18/2009</b>
CONTRACTOR PRODUCTION REPORT		Monday
Project #440018	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>142</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	Men -
Plans	Details
KENT COUNTY WATER AUTHORITY APPLICATION	

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR AT PIER BOTTOMS**

**SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.**

**TEST EXTERIOR BACK FILL LIFTS.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING PER CYD. OR OTHER**

**COLUCCI - CONTINUE SCREENING AND FILLING INTERIOR OF FOUNDATION**

**QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS**

**MARGUERITE CONCRETE -**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	5/18/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 5/19/2009 TUESDAY	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 143	
CONTRACTOR Job Number 0811-00		The Nutmeg Companies, Inc. AM WEATHER OVERCAST		SUPERINTENDENT PETE WAGNER MAX TEMP 60	MIN TEMP 40	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS				NCI	1	SUPERINTENDENT 8
COLUCCI - EXCAVATE AND REMOVE HOE RAMMED LEDGE				Colucci	2	OPERATORS 16
FROM BOTTOM OF PIER J.2 / 3 AT SOUTH WEST EXTERIOR.				Colucci	2	DRIVERS 16
BACK FILL EXTERIOR OF FOUNDATION AT SOUTH END				Colucci	1	OWNER/FORE/OPS 8
WORKING EAST THEN NORTH ALONG BB LINE.				Colucci	1	LABORER 8
REMOVE TOP SOILS FROM SOUTH END.						
STEEL FAB ERECT STEEL FRAME OF BUILDING DERICK #3				Steel Fab		Steel
NORTH END FROM COL LINE						
				Stanley		Roofing
SIETZ - VERIFY ANCHOR RODS				SIETZ	2	SURVEY 8
				Cheviot		Entrances
BRIGGS- INSPECTION AND TESTING SOILS AND CONCRETE				BRIGGS	1	TECH 8
VERIFY ROCK LEDGE REMOVAL FROM FOOTING BOTTOM.						
GEO TECH - INSPECT PIER BOTTOMS, CHECK SOILS				BRIGGS	0	GEO TECH 4
MARGUERITE - FORM AND POUR EXTERIOR FOOTING PIERS				MARG	1	FOREMAN/ENG 8
J1 AND J.2/3 REMOVE WOOD FROM OUTSIDE CONCRETE				MARG	1	CARPS 8
ALLS CLEAN UP AND ORGANIZE MATERIALS.				MARG	1	LABORERS 8
				MARG	0	IRONWORKER 0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO	Total work Hours on Job Site This Date 100	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO	Cumulative Total of Work Hours From Previous Report 7491	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO	Total Work Hours From Start Of Construction 7591	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED, REMOVE ROOTS AND STONE TRIP HAZARDS.						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE 4.5 CYDS 5000PSI						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/19/2009						

Continuation Sheet)		DATE <b>5/19/2009</b>
CONTRACTOR PRODUCTION REPORT		Tuesday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>143</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? NO If yes, give details:

Materials-	Men -
Plans	Details

2) Was the Job visited today?    If yes by whom? (a)     
 (b)    (c)     
 (d)    (e)   

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST INTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER.**

**MONITOR STEEL ERECTION DERICK #3**

**TEST CONCRETE FOR SLUMP AIR SAMPLES TAKEN FOR 7 DAY AND 28 DAY BREAKS**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - DONE WITH SIGNED TICKETS FOR INTERIOR EXCAVATION AND FILLING**

**COLUCCI - CONTINUE EXCAVATION OF 3 EXTERIOR FOOTINGS LEDGE INCOUNTED**

**3 ADDITIONAL CYDS OF LEDGE ON 5/19/2009**

**3 ADDITIONAL CYDS OF LEDGE ON 5/15/2009**

**NEW TOTAL OF LEDGE 68.1 TOTAL OF BOULDERS 94.8**

**MARGUERITE CONCRETE - FORM LAST OF PIERS EXTERIOR/ SET ANCHOR ROD NUTS TO PROPER ELEVATION**

**POUR LAST PIERS AT 1:00PM. GROUT WAS ORDERED FOR BASE PLATES**

CONTRACTOR / SUPERINTENDENT **PETER J WAGNER** DATE **5/19/2009**



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/20/2009 WED	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 144	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER			
Job Number 0811-00	AM WEATHER CLEAR SUNNY	PM WEATHER PC	MAX TEMP 75	MIN TEMP 45	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - REMOVE TEMP RAMP TO EXPOSE 3 COLUMN		Colucci	2	OPERATORS	16
BASES. BACK FILL EAST SIDE OF FOUNDATION. HOG OUT		Colucci	2	DRIVERS	16
HILL SIDE ON WEST SIDE AND USE ON EAST BACK FILL		Colucci	1	OWNER/FORE/OPS	8
		Colucci	1	LABORER	8
STEEL FAB - ERECT DERICK #2 AND #3 COLUMNS AND BEAM		Steel Fab	1	Steel FORE	8
		Steel Fab	3	IRONWORKER	24
		Steel Fab	1	OPERATOR	8
		Cheviot		Entrances	
BRIGGS - INSPECTION AND TESTING		BRIGGS	1	TECH	8
COMPACTION TEST OF EXTERIOR EAST SIDE OF FOUNDATION					
		BRIGGS	0	GEO TECH	0
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL		MARG	1	FOREMAN/ENG	8
MASONRY BARS.EPOXY BARS TO WALLS AND AROUND		MARG	1	CARPS	8
COLUMNS. CLEAN UP HARDWARE AND MATERIALS.		MARG	1	LABORERS	8
		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach state work or checklist showing inspection performed)		NO		7591
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		Total Work Hours From Start Of Construction
7719					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
COLUCCI - BACCALA CONCRETE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER                      DATE            5/20/2009					

Continuation Sheet)		DATE <b>5/20/2009</b>
CONTRACTOR PRODUCTION REPORT		Wednesday
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>144</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- BAR JOISTS NOT ON SITE TILL WED 5/ 27/2009	Men -
DECKING AT SAME TIME	
Plans KENT COUNTY WATER AUTHORITY INSTALL APPLICATION	Details

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST EXTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL  
 SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER UNDER ROADS AND WALK WAYS  
 85% IN LANDSCAPED AREAS.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING  
 PER CYD. OR OTHER  
 COLUCCI - CONTINUE SCREENING AND BACK FILLING EXTERIOR OF FOUNDATION EAST SIDE.  
 QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS  
 MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS  
 REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. SET UP TO GROUT COLUMN BASES.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>5/20/2009</b>

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 5/21/2009
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 144	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 811-00	AM WEATHER CLEAR SUNNY	PM WEATHER CLEAR	MAX TEMP 85	MIN TEMP 45	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE BACK FILL ALONG EAST SIDE EXTERIOR		Colucci	2	OPERATORS	16
MASS EXCAVATION OF SOUTHWEST HILLSIDE UNSUITABLES		Colucci	3	DRIVERS	24
REMOVED FROM SITE AND ACCEPTABLE SOILS REUSED AS		Colucci	2	OWNER/FORE/OPS	16
BACK FILL ALONG EAST SIDE AND NORTH SIDE OF BUILDING.		Colucci	1	LABORER	8
DUST CONTROL PERFORMED TODAY 5/21/2009 START 12PM		Colucci	1	DRIVER	4
STEEL FAB - ERECT DERRICK #2 AND #3 COLUMNS AND BEAM		Steel Fab	1	STEEL FORE	8
DERRICK 1 ON SITE BEING OFF LOADED. DERRICK #1 IN		Steel Fab	3	ERECTOR	24
ERECTION MODE COLUMNS AND BEAMS CONNECTED.		Steel Fab	1	OPERATOR	8
STEEL FAB - DERRICK #1 ON SITE BEING OFF LOADED		Steel Fab	1	DRIVER	4
BRACE FRAMING INSTALLED AT ALL LOCATIONS.					
BRIGGS- INSPECTION AND TESTING, COMPACTION & SOILS		BRIGGS	1	TECH	8
COMPACTION TEST OF EXTERIOR EAST&NORTH LOCATIONS					
STRUCTURAL STEEL INSPECTOR ON SITE INSPECTION OF		BRIGGS	1	ST STEEL	4
BASE CONNECTIONS,STEEL AND BOLTS AND ANCHOR RODS		BRIGGS	0	GEO TECH	0
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL		MARG	1	FOREMAN/ENG	8
MASONRY BARS. EPOXY BARS TO WALLS AND AROUND		MARG	1	CARPS	8
IMNS. BUILD DIAMOND FOR COLUMNS.		MARG	1	LABORERS	8
VE LAST BOXES FROM COLUMN BASES AND CLEAN UP		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO	Total work Hours on Job Site This Date	156
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO	Cumulative Total of Work Hours From Previous Report	7591
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO	Total Work Hours From Start Of Construction	7747
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. PUT REBAR CAPS BACK ON BAR TOPS, CAUTION TAPE					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB COLUCCI - BACCALA CONCRETE					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER,1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS.CAT 330DL EXCAVATOR 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER, 1 RACK TRUCK.					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER                      DATE            5/21/2009					

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>5/21/2009</b> <b>Thursday</b>
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>148</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>
you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- <b>BAR JOISTS ON SITE FOR DERRICK #2 JUNE 2, 2009</b>		Men -
Plans		Details
<b>KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL</b>		
<b>LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA</b>		
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) <b>RICK MANGARELLI</b> (b) <b>KEN BOUSQUET</b> (c) _____ (d) _____ (e) _____		
3) List any Inspections and/or Tests performed today: <b>BRIGGS - COMPACTION TEST EXTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL</b> <b>SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER UNDER ROADS AND WALK WAYS</b> <b>85% IN LANDSCAPED AREAS.</b>		
Were there any meetings held at the Jobsite today? <u>YES</u> If Yes - What Type, and were minutes taken?: <b>WITH GOVT. QUANTITIES OF LEDGE, BOULDERS AND UNSUITABLES.</b>		
Additional Information: <b>COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;</b> <b>QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS</b> <b>TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.</b>		
<b>MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS</b> <b>REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. GROUT COL BASES DERRICK #3</b> <b>NESC - FAXED INSURANCE CERT TO JOB SITE. MUST BE CORRECTED NUTMEG AS ADDED INSURED RECEIVED</b>		
TRACTOR / SUPERINTENDENT <b>PETER J WAGNER</b> DATE <b>5/27/2009</b>		

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/22/2009 FRIDAY																																																																																																																																																																																
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 146																																																																																																																																																																																
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER																																																																																																																																																																																
CI Job Number 0811-00	AM WEATHER CLEAR SUNNY	PM WEATHER PC TO MS	MAX TEMP 91	MIN TEMP 50																																																																																																																																																																																
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>WORK LOCATION AND DESCRIPTION</th> <th>EMPLOYER</th> <th>NO.</th> <th>TRADE</th> <th>Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS</td> <td>NCI</td> <td>1</td> <td>SUPERINTENDENT</td> <td>8</td> </tr> <tr> <td>COLUCCI - INSTALL WELL POINT AT WEST DRAINAGE AREA</td> <td>Colucci</td> <td>2</td> <td>OPERATORS</td> <td>16</td> </tr> <tr> <td>SO WE CAN CONTINUE WITH BACKFILLING TRENCH.</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>24</td> </tr> <tr> <td>START BACK ON DRAINAGE AT NORTH PARKING LOT DI #1 TO</td> <td>Colucci</td> <td>1</td> <td>OWNER/FORE/OPS</td> <td>8</td> </tr> <tr> <td>DI #2 FILL PARKING LOT EAST WITH FILL FROM BANK ON</td> <td>Colucci</td> <td>1</td> <td>LABORER</td> <td>8</td> </tr> <tr> <td colspan="5">SITE MATERIALS. DUST CONTROL SITE OVER ALL ROADS.</td> </tr> <tr> <td>STEEL FAB - ERECT DERRICK #2 AND #3 COLUMNS AND BEAM</td> <td>Steel Fab</td> <td>1</td> <td>STEEL FORE</td> <td>8</td> </tr> <tr> <td>DERRICK 1 BEING ERECTED PLUMBED AND BRACED OFF</td> <td>Steel Fab</td> <td>3</td> <td>ERECTORS</td> <td>24</td> </tr> <tr> <td>COLUMNS AND BEAMS INSTALLED PER SHOP DRAWINGS.</td> <td>Steel Fab</td> <td>1</td> <td>OPERATOR</td> <td>8</td> </tr> <tr> <td colspan="5"> </td> </tr> <tr> <td colspan="5"> </td> </tr> <tr> <td>BRIGGS- INSPECTION AND TESTING, COMPACTION &amp; SOIL</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td colspan="5">COMPACTION TEST OF EXTERIOR EAST&amp;NORTH LOCATIONS</td> </tr> <tr> <td>PARKING LOT NORTH TESTING</td> <td>BRIGGS</td> <td></td> <td>ST STEEL</td> <td></td> </tr> <tr> <td></td> <td>BRIGGS</td> <td></td> <td>GEO TECH</td> <td></td> </tr> <tr> <td>MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL</td> <td>MARG</td> <td>1</td> <td>FOREMAN/ENG</td> <td>8</td> </tr> <tr> <td>MASONRY BARS. EPOXY BARS TO WALLS AND AROUND</td> <td>MARG</td> <td>1</td> <td>CARPS</td> <td>8</td> </tr> <tr> <td>COLUMNS. BUILD DIAMOND FORM FOR COLUMNS.FORM COL INCLOS</td> <td>MARG</td> <td>1</td> <td>LABORERS</td> <td>8</td> </tr> <tr> <td>DRILL WALLS ALONG BB LINE INTERIOR FOR CAGES AT COL</td> <td>MARG</td> <td>0</td> <td>IRONWORKER</td> <td>0</td> </tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;">JOB SAFETY</td> <td colspan="2">WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(if YES attach a copy of the meeting minutes)</small></td> <td colspan="2">NO</td> <td>Total work Hours on Job Site This Date</td> </tr> <tr> <td colspan="2">WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(if YES attach a copy of the OSHA report)</small></td> <td colspan="2">NO</td> <td>Cumulative Total of Work Hours From Previous Report</td> </tr> <tr> <td colspan="2">WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(if YES attach label/smart or check list showing inspection performed)</small></td> <td colspan="2">NO</td> <td></td> </tr> <tr> <td colspan="2">WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(if YES attach description of incident and proposed action)</small></td> <td colspan="2">NO</td> <td>Total Work Hours From Start Of Construction</td> </tr> <tr> <td colspan="5"></td> <td>136</td> </tr> <tr> <td colspan="5"></td> <td>7747</td> </tr> <tr> <td colspan="5"></td> <td>7883</td> </tr> <tr> <td colspan="6">LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS AND CAP BARS.</td> </tr> <tr> <td colspan="6">EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB</td> </tr> <tr> <td colspan="6">COLUCCI - BACCALA CONCRETE</td> </tr> <tr> <td colspan="6">CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 CAT 330 DL EXCAVATOR 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.AND HYDRO SEEDER FOR DUST CONTROL.</td> </tr> <tr> <td colspan="6">SEE REVERSE SIDE FOR ADDITIONAL REMARKS</td> </tr> <tr> <td colspan="6">CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 5/22/2009</td> </tr> </tbody> </table>						WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8	COLUCCI - INSTALL WELL POINT AT WEST DRAINAGE AREA	Colucci	2	OPERATORS	16	SO WE CAN CONTINUE WITH BACKFILLING TRENCH.	Colucci	3	DRIVERS	24	START BACK ON DRAINAGE AT NORTH PARKING LOT DI #1 TO	Colucci	1	OWNER/FORE/OPS	8	DI #2 FILL PARKING LOT EAST WITH FILL FROM BANK ON	Colucci	1	LABORER	8	SITE MATERIALS. DUST CONTROL SITE OVER ALL ROADS.					STEEL FAB - ERECT DERRICK #2 AND #3 COLUMNS AND BEAM	Steel Fab	1	STEEL FORE	8	DERRICK 1 BEING ERECTED PLUMBED AND BRACED OFF	Steel Fab	3	ERECTORS	24	COLUMNS AND BEAMS INSTALLED PER SHOP DRAWINGS.	Steel Fab	1	OPERATOR	8											BRIGGS- INSPECTION AND TESTING, COMPACTION & SOIL	BRIGGS	1	TECH	8	COMPACTION TEST OF EXTERIOR EAST&NORTH LOCATIONS					PARKING LOT NORTH TESTING	BRIGGS		ST STEEL			BRIGGS		GEO TECH		MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL	MARG	1	FOREMAN/ENG	8	MASONRY BARS. EPOXY BARS TO WALLS AND AROUND	MARG	1	CARPS	8	COLUMNS. BUILD DIAMOND FORM FOR COLUMNS.FORM COL INCLOS	MARG	1	LABORERS	8	DRILL WALLS ALONG BB LINE INTERIOR FOR CAGES AT COL	MARG	0	IRONWORKER	0	JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(if YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(if YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(if YES attach label/smart or check list showing inspection performed)</small>		NO			WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(if YES attach description of incident and proposed action)</small>		NO		Total Work Hours From Start Of Construction						136						7747						7883	LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS AND CAP BARS.						EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						COLUCCI - BACCALA CONCRETE						CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 CAT 330 DL EXCAVATOR 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.AND HYDRO SEEDER FOR DUST CONTROL.						SEE REVERSE SIDE FOR ADDITIONAL REMARKS						CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 5/22/2009					
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																																																																																																
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8																																																																																																																																																																																
COLUCCI - INSTALL WELL POINT AT WEST DRAINAGE AREA	Colucci	2	OPERATORS	16																																																																																																																																																																																
SO WE CAN CONTINUE WITH BACKFILLING TRENCH.	Colucci	3	DRIVERS	24																																																																																																																																																																																
START BACK ON DRAINAGE AT NORTH PARKING LOT DI #1 TO	Colucci	1	OWNER/FORE/OPS	8																																																																																																																																																																																
DI #2 FILL PARKING LOT EAST WITH FILL FROM BANK ON	Colucci	1	LABORER	8																																																																																																																																																																																
SITE MATERIALS. DUST CONTROL SITE OVER ALL ROADS.																																																																																																																																																																																				
STEEL FAB - ERECT DERRICK #2 AND #3 COLUMNS AND BEAM	Steel Fab	1	STEEL FORE	8																																																																																																																																																																																
DERRICK 1 BEING ERECTED PLUMBED AND BRACED OFF	Steel Fab	3	ERECTORS	24																																																																																																																																																																																
COLUMNS AND BEAMS INSTALLED PER SHOP DRAWINGS.	Steel Fab	1	OPERATOR	8																																																																																																																																																																																
BRIGGS- INSPECTION AND TESTING, COMPACTION & SOIL	BRIGGS	1	TECH	8																																																																																																																																																																																
COMPACTION TEST OF EXTERIOR EAST&NORTH LOCATIONS																																																																																																																																																																																				
PARKING LOT NORTH TESTING	BRIGGS		ST STEEL																																																																																																																																																																																	
	BRIGGS		GEO TECH																																																																																																																																																																																	
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL	MARG	1	FOREMAN/ENG	8																																																																																																																																																																																
MASONRY BARS. EPOXY BARS TO WALLS AND AROUND	MARG	1	CARPS	8																																																																																																																																																																																
COLUMNS. BUILD DIAMOND FORM FOR COLUMNS.FORM COL INCLOS	MARG	1	LABORERS	8																																																																																																																																																																																
DRILL WALLS ALONG BB LINE INTERIOR FOR CAGES AT COL	MARG	0	IRONWORKER	0																																																																																																																																																																																
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(if YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date																																																																																																																																																																															
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(if YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report																																																																																																																																																																															
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(if YES attach label/smart or check list showing inspection performed)</small>		NO																																																																																																																																																																																	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(if YES attach description of incident and proposed action)</small>		NO		Total Work Hours From Start Of Construction																																																																																																																																																																															
					136																																																																																																																																																																															
					7747																																																																																																																																																																															
					7883																																																																																																																																																																															
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS AND CAP BARS.																																																																																																																																																																																				
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																																																																																																				
COLUCCI - BACCALA CONCRETE																																																																																																																																																																																				
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 1 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN COLUCCI - 1 CAT YUKE , 2/18 CY DUMPS. 1 CAT 330 DL EXCAVATOR 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.AND HYDRO SEEDER FOR DUST CONTROL.																																																																																																																																																																																				
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																																																																																																				
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER      DATE 5/22/2009																																																																																																																																																																																				

(Continuation Sheet)		DATE <b>5/22/2009</b>
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>146</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- <b>BAR JOISTS NOT ON SITE TILL WED 5/ 27/2009</b>	Men -
<b>DECKING AT SAME TIME</b>	
Plans	Details
<b>KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL</b>	
<b>LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA</b>	

2) Was the Job visited today? no If yes by whom? (a) **MAJ (b) (6)**  
 (b) (ARCH) BRIAN MITAROTONDA (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST NORTH PARKING AREA. AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER UNDER ROADS AND WALK WAYS**

**85% IN LANDSCAPED AREAS.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

**NEXT WEEK LOOK AHEAD COLUCCI UNDERGROUND DRAINAGE INSIDE FILL AROUND PEIR FOOTINGS**

**BRING REST OF GRADE UP AROUND ELEC CONDUIT CONTINUE BRINGING GRADE DOWN AT NORTH PARK**

**SEWER TIE IN TO MAN HOLE. DELTA IN FOR LAYOUT**

**DELTA**

Additional Information: **WILL SIGN TIME VERIFICATION T.M. TICKETS TILL COLUCCI COMES UP WITH PRICING**

**PER CYD, OR OTHER**

**COLUCCI - CONTINUE SCREENING AND BACK FILLING EXTERIOR OF FOUNDATION EAST SIDE.**

**QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS**

**QUANTITIES TOTAL OF UNSUITABLES OUT AND IN 86 LOADS 30CYS PER LOAD = 2560CYS**

**QUANTITIES TOTAL OF UNSUITABLES UNDER FOUNDATION FOOTINGS 55 LOADS 30CYS PER LOAD =1650CYS**

**MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS**

**REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. SET UP TO GROUT COLUMN BASES.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>5/22/2009</b>

<b>CONTRACTOR PRODUCTION REPORT</b>				DATE <b>5/26/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				Tuesday	
Project # 440018		Title and Location		REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		147	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00		CLEAR SUNNY	PC TO OVERCAST	66	50

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPERINTENDENT	8
COLUCCI - CONTINUE FILLING NORTH END PARKING LOT	Colucci	1	OPERATORS	8
MASS EXCAVATION OF SOUTHWEST HILLSIDE UNSUITABLES	Colucci	2	DRIVERS	16
REMOVED FROM SITE AND ACCEPTABLE SOILS REUSED AS	Colucci	1	OWNER/FORE/OPS	8
BACK FILL ALONG EAST SIDE AND NORTH PARKING LOT.	Colucci	1	LABORER	8
PLACE 15" RCP FROM DI #2 TO DI #1. 12" LIFTS AT LOT				
STEEL FAB - ERECT FRONT ENTRANCE STEEL COLUMNS	Steel Fab	1	STEEL FORE	8
AND BEAMS ON DERRICK #1 INSTALL CANTILEVER STEEL		3	ERECTORS	24
OVER WINDOW AREAS AT 7 LINE 11 AA AND OVER 7A TO		1	OPERATOR	8
AA LINE.				
BRIGGS- INSPECTION AND TESTING, COMPACTION & SOILS	BRIGGS	1	TECH	8
COMPACTION TEST OF EXTERIOR EAST & NORTH LOCATIONS	BRIGGS	1	GEO TECH	4
NORTH PARKING LOT FILL AREAS EAST MOVING WEST	BRIGGS	0	ST STEEL	0
VERIFY UNSUITABLES REMOVED OFF TOP OF SURFACE				
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL	MARG	1	FOREMAN/ENG	8
MASONRY BARS. EPOXY BARS TO WALLS AND AROUND	MARG	2	CARPS	16
COLUMNS. FORM AROUND COLUMN BASES TO BE CAST IN	MARG	1	LABORERS	8
PLACE AS SOON AS IR COMPLETES D#3 PLUMBING COLS.	MARG	0	IRONWORKER	0

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	YES	Total work Hours on Job Site This Date	132
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report	7883
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction	8016
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES  
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. REMOVE ROOTS AND STONE TRIP HAZARDS.

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

COLUCCI -  
BACCALA CONCRETE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM  
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN  
2 PORTLETS SINCE 3/26/2009. 1 HILTI TE 75, 1 BOUCH DRILL AND (10 CONCRETE BLANKETS RETURNED).  
COLUCCI -1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 2/18 CY DUMP TRUCKS, 1 CAT 968G LOADER, 1 SCREENER  
1 BOBCAT ROLLER. 1 RACK TRUCK. CAT EXCAVATOR 330DL AND CAT MINI EXCAVATOR

SEE REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/26/2009

(Continuation Sheet)		DATE <b>5/26/2009</b>
CONTRACTOR PRODUCTION REPORT		TUESDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>147</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- BAR JOISTS DELIVERY IS CONFIRMED FOR WED 5/27/09 Men -

DECKING AT SAME TIME

Plans	Details
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA	

2) Was the Job visited today? no If yes by whom? (a) \_\_\_\_\_

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - COMPACTION TEST NORTH PARKING LOT AT EAST LOCATION

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information:

COLUCCI - CONTINUE SCREENING AND BACK FILLING EXTERIOR OF FOUNDATION EAST SIDE.

QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS

MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS

REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. SET UP TO GROUT COLUMN BASES.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>5/26/2009</b>



5/21  
See date page 2

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/27/2009 WEDNESDAY	
Project # 440016 WS12LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 148	
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER			
Job Number 0811-00	AM WEATHER OVERCAST RAIN	PM WEATHER OVERCAST//RAIN	MAX TEMP 62	MIN TEMP 45	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	3	PM/SUPER	16
COLUCCI - CONTINUE NORTH PARKING LOT FILL OPERATION		Colucci	1	OPERATORS	8
WITH ON SITE ACCEPTABLE SOILS FROM CUT AREAS.		Colucci	2	DRIVERS	16
REMOVED UNSUITABLES FROM SITE FROM CUT AREA AT		Colucci	1	OWNER/FOR/OPS	8
SOUTHWEST SIDE OF SITE. REUSE ACCEPTABLE SOILS		Colucci	1	LABORER	8
AT FILL AREA NORTH PARKING LOT AND COMPACT TO 95%>					
STEEL FAB - UNLOAD BAR JOIST FOR DERRICK #3		Steel Fab	SUBNESC1	STEEL FORE	8
PLACE JOIST AT PROPER LOCATIONS NEAR DERRICK #3		NESC	3	ERECTORS	24
HOIST AND SET JOISTS ON BEAMS DERRICK #3		NESC	1	OPERATOR	8
BOLT UP JOIST DERRICK# 3			1	DRIVER/CANAM	2
BRIGGS- INSPECTION AND TESTING, COMPACTION OF SOILS		BRIGGS	1	TECH	8
COMPACTION TEST OF NORTH PARKING LOT LOCATION					
TEST EACH 12 " LIFT FOR 95% COMPACTION					
BRIGGS- STRUCTURAL STEEL INSPECTION/ ACTION LIST.			1	TECH STEEL	6
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL		MARG	1	FOREMAN/ENG	8
MASONRY BARS. EPOXY BARS TO WALLS AND AROUND		MARG	2	CARPS	16
COLUMNS. BUILD DIAMOND FOR COLUMNS.		MARG	1	LABORERS	8
GROUT COLUMN BASES THAT WERE RELEASED FOR GROUT		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If Yes attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If Yes attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		8150
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - CANAM / BAR JOIST AND DECKING FOR DERRICK #3					
MARGUERITE - NONSHRINK GROUT AND PEA STONE AND HILT					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN					
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER					
COLUCCI - 1 CAT YUKE 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER					
1 BOBCAT ROLLER. 1 RACK TRUCK. 1 CAT EXCAVATOR MINI,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER DATE 5/27/2009					

Continuation Sheet)		DATE <b>5/21/2009</b> <b>Thursday</b>
CONTRACTOR PRODUCTION REPORT		
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>148</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- BAR JOISTS ON SITE FOR DERRICK #2 JUNE 2,2009	Men -
Plans	Details
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA	

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI  
 (b) KEN BOUSQUET (c)    
 (d)   (e)  

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST EXTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER UNDER ROADS AND WALK WAYS 85% IN LANDSCAPED AREAS.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**WITH GOVT. QUANTITIES OF LEDGE, BOULDERS AND UNSUITABLES.**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE; QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. GROUT COL BASES DERRICK #3**

**NESC - FAXED INSURANCE CERT TO JOB SITE. MUST BE CORRECTED NUTMEG AS ADDED INSURED RECEIVED**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	5/27/2009
-----------------------------	----------------	------	-----------

CONTRACTOR REDUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/27/2009 WEDNESDAY	
Project # 440018 W012LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 148	
CONTRACTOR CI Job Number 0811-00		The Nutmeg Companies, Inc. AM WEATHER OVERCAST RAIN		SUPERINTENDENT PETE WAGNER MAX TEMP 62 MIN TEMP 45	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	3	PM/SUPER	16
COLUCCI - CONTINUE NORTH PARKING LOT FILL OPERATION		Colucci	1	OPERATORS	8
WITH ON SITE ACCEPTABLE SOILS FROM CUT AREAS.		Colucci	2	DRIVERS	16
REMOVED UNSUITABLES FROM SITE FROM CUT AREA AT		Colucci	1	OWNER/FORE/OPS	8
SOUTHWEST SIDE OF SITE. REUSE ACCEPTABLE SOILS		Colucci	1	LABORER	8
AT FILL AREA NORTH PARKING LOT AND COMPACT TO 95%>					
STEEL FAB - UNLOAD BAR JOIST FOR DERRICK #3		Steel Fab	SUBNESC1	STEEL FORE	8
PLACE JOIST AT PROPER LOCATIONS NEAR DERRICK #3		NESC	3	ERECTORS	24
HOIST AND SET JOISTS ON BEAMS DERRICK #3		NESC	1	OPERATOR	8
BOLT UP JOIST DERRICK# 3			1	DRIVER/CANAM	2
BRIGGS- INSPECTION AND TESTING, COMPACTION OF SOILS		BRIGGS	1	TECH	8
COMPACTION TEST OF NORTH PARKING LOT LOCATION					
TEST EACH 12 " LIFT FOR 95% COMPACTION					
BRIGGS- STRUCTURAL STEEL INSPECTION/ ACTION LIST.			1	TECH STEEL	6
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL		MARG	1	FOREMAN/ENG	8
ASONRY BARS. EPOXY BARS TO WALLS AND AROUND		MARG	2	CARPS	16
COLUMNS, BUILD DIAMOND FOR COLUMNS.		MARG	1	LABORERS	8
GROUT COLUMN BASES THAT WERE RELEASED FOR GROUT		MARG	0	IRONWORKER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (if YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (if YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HVE ELECTRIC / HIGH WORK DONE? (if Yes attach statement or checklist showing inspection performed)		NO		8015
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (if Yes attach description of incident and proposed action)		NO		Total Work Hours From Start Of Construction
8159					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB STEEL FAB - CANAM /BAR JOIST AND DECKING FOR DERRICK #3 MARGUERITE - NONSHRINK GROUT AND PEA STONE AND HILT					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER COLUCCI- 1 CAT YUKE 1 KOMATSU 300 EXCAVATOR, 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.1 CAT EXCAVATOR MINI,					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/27/2009					

(Continuation Sheet)		DATE <b>5/27/2009</b>
CONTRACTOR PRODUCTION REPORT		Wednesday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>148</b>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>	

Are you held up for any of the following items? YES If yes, give details:

Materials- <b>BAR JOISTS ON SITE FOR DERRICK #2 JUNE 2,2009</b>	Men -
Plans	Details
<b>KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL</b>	
<b>LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA</b>	

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI  
 (b) KEN BOUSQUET (c)    
 (d)   (e)  

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST EXTERIOR OF FOUNDATION AS FILL IS BROUGHT IN FROM ON SITE MATERIAL  
 SCREENED TO 3" AND MINUS 12" LIFTS AND COMPACTED TO 95% OR BETTER UNDER ROADS AND WALK WAYS  
 85% IN LANDSCAPED AREAS.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**WITH GOVT. QUANTITIES OF LEDGE, BOULDERS AND UNSUITABLES.**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;  
 QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS  
 TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS  
 REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. GROUT COL BASES DERRICK #3  
 NESC - FAXED INSURANCE CERT TO JOB SITE. MUST BE CORRECTED NUTMEG AS ADDED INSURED RECEIVED**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>5/27/2009</b>

CONTRACTOR PRODUCTION REPORT				DATE 5/28/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)				THURSDAY	
Project # 440016 W312LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 148	
CONTRACTOR CI Job Number 0811-00		The Nutmeg Companies, Inc. AM WEATHER OVERCAST		SUPERINTENDENT PETE WAGNER MAX TEMP 62 MIN TEMP 52	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPER	8
COLUCCI - CONTINUE NORTH PARKING LOT FILL OPERATION		Colucci	1	OPERATORS	2
WITH ON SITE ACCEPTABLE SOILS FROM CUT AREAS.		Colucci	2	DRIVERS	16
REMOVED UNSUITABLES FROM SITE FROM CUT AREA AT		Colucci	1	OWNER/FORE/OPS	8
SOUTHWEST SIDE OF SITE. REUSE ACCEPTABLE SOILS		Colucci	1	LABORER	2
AT FILL AREA NORTH PARKING LOT AND COMPACT TO 95%>					
STEEL FAB - CHECK DERRICK #3 WITH NESC ON ATTENTION		Steel Fab	SUBNESC1	STEEL FORE	8
AREAS SET PLAN INTO ACTION LIST, ADD MORE CABLE		NESC	3	ERECTORS	24
BRACING AND PLUMB ALL COLUMNS DERRICK #3. WELD		NESC	0	OPERATOR	0
BAR JOIST IN PLACE SET UP BRIDGING AND WELD UP					
ACTION LIST ON GOING ANCHOR ROD WASHERS AND NUTS					
BRIGGS- INSPECTION AND TESTING, COMPACTION OF SOILS		BRIGGS	1	TECH	8
COMPACTION TEST OF NORTH PARKING LOT LOCATION					
TEST EACH 12 " LIFT FOR 95% COMPACTION					
OBSERVE GROUTING COL BASES AND SAMPLES TAKEN					
MARGUERITE - DRILL CONCRETE WALL TOP TO INSTALL		MARG	1	FOREMAN/ENG	8
MASONRY BARS, EPOXY BARS TO WALLS AND AROUND		MARG	2	CARPS	16
COLUMNS. FORM UP COLUMNS TO BE INCASED WITH CONC.		MARG	2	LABORERS	16
GROUT COLUMN BASES THAT WERE RELEASED FOR GROUT		MARG			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		116
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		8161
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction		8277
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB STEEL FAB - CANAM / BAR JOIST AND DECKING FOR DERRICK #3 MARGUERITE - HARRIS DELIVERED PALLET OF NONSHRINK GROUT					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER COLUCCI - 1/25 CY DUMP, 1 CAT 966G LOADER, 1 SCREENER 1 BOBCAT ROLLER. 1 RACK TRUCK.(1 CAT EXCAVATOR MINI, ON SITE NOT USED)					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER DATE 5/28/2009					

( Continuation Sheet)		DATE <b>5/28/2009</b>
CONTRACTOR PRODUCTION REPORT		Thursday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>149</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? ☐ YES ☐ NO If yes, give details:

Materials- BAR JOISTS ON SITE FOR DERRICK #2 JUNE 2, 2009	Men - COLUCCI - NEEDS MANPOWER ON SITE.
Plans	Details
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA	

2) Was the Job visited today? ☐ YES ☐ NO If yes by whom?

(a) MAJ <b>(b) (6)</b> RIANG	(a) MAJ <b>(b) (6)</b> RIANG
(b) BRIG GEN JAMES D' AGOSTINO RIANG	©BRIAN Frigon JACOBS
(d)	(e)

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST NORTH PARKING AS FILL IS BROUGHT IN FROM ON SITE MATERIAL**

**GROUT SAMPLES TAKEN OF GROUT PACKED UNDER COLUMNS.**

4) Were there any meetings held at the Jobsite today? ☐ NO ☐ YES If Yes - What Type, and were minutes taken?:

ON SITE MEETING WITH MAJ **(b) (6)**, GEN D' AGOSTINO AND BRAIN Frigon ANCOR ROD SHORT

BY 1/4" TO 1/2" IN 12 ANCHOR RODS FIX EXAMPLE DONE ACCORDING TO AISC LITERATURE. ARCH WILL

CHECK TOMORROW TAKE PICTURES OF BEFORE AND AFTER REPAIR. AND COMPLETE ACTION LIST OF

ARCH AND BRIGGS STEEL INSPECTOR. SAME ITEMS OBSERVED ACCEPT SOME NUTS NOT SUNG UNDER.

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;**

**QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS**

**TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS**

**REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. GROUT COL BASES DERRICK #3**

**NESC - FAXED INSURANCE CERT TO JOB SITE. MUST BE CORRECTED NUTMEG AS ADDED INSURED RECIEVED**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE <b>5/28/2009</b>
-----------------------------	----------------	-----------------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)				DATE 5/29/2009 Friday		
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		REPORT # 150		
CONTRACTOR The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER				
CI Job Number 0811-00	AM WEATHER OVERCAST / FOG	PM WEATHER RAIN / STEADY	MAX TEMP 62	MIN TEMP 52		
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPER	8	
COLUCCI - CONTINUE ON MASS CUT ALONG SOUTHWEST		Colucci	0	OPERATORS	0	
SLOPE OF SITE EXCAVATE UNSUITABLES AND TRUCK OUT		Colucci	3	DRIVERS	18	
REMOVE EQUIPMENT FROM SITE.		Colucci	1	OWNER/FORE/OPS	6	
		Colucci	0	LABORER	0	
STEEL FAB/ NESC - SUB WELDING AND FINAL ADJUSTMENT		Steel Fab	SUBNESC1	STEEL FORE	4	
TO DERRICK #3 READY FOR DECK INSTALL.. RAINED OUT		NESC	3	ERECTORS	12	
TO DANGEROUS UP ON JOIST. 11:00 AM DONE		NESC	1	OPERATOR	4	
BRIGGS- INSPECTION AND TESTING, COMPACTION OF SOILS		BRIGGS	1	TECH	4	
OBSERVE GROUTING OF COLUMN BASES.						
DELTA MECH- STORAGE TRAILER DELIVERY		DELTA	1	PM	1	
AND OFFICE TRAILER.						
MARGUERITE - FORM COLUMNS DERRICK #2 & #3		MARG	1	FOREMAN/ENG	4	
ROUT COLUMN BASES. OFF SITE AT 11:00 AM (RAIN OUT)		MARG	2	CARPS	8	
		MARG	1	LABORERS	4	
		MARG				
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date	73
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report	8277
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction	8350
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB STEEL FAB - CANAM / BAR JOIST AND DECKING FOR DERRICK #3 MARGUERITE - NONSHRINK GROUT AND PEA STONE AND HILT						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER COLUCCI - 1/25 CY DUMP, 1 CAT 986G LOADER, 1 SCREENER NOT IN USE 1 CAT YUKE, 1						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT    PETER J. WAGNER                      DATE                      5/29/2009						

( Continuation Sheet)		DATE <b>5/29/2009</b>
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>150</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- <b>BAR JOISTS ON SITE FOR DERRICK #2 JUNE 2,2009</b>	Men - <b>COLUCCI - NEEDS MANPOWER ON SITE.</b>
	<b>MANPOWER HAS GONE DOWN SINCE TUESDAY</b>
	<b>5/26/2009</b>
Plans	Details
<b>KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL</b>	
<b>LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA</b>	

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ ©BRIAN FRIGON JACOBS  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
**BRIGGS - OBSERVE GROUTING COLUMN BASES**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;**  
**QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS**  
**TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS**  
**REINFORCE AS REQUIRED AT ALL INTERIOR PERIMETER COLUMNS. GROUT COL BASES DERRICK # 1**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>5/29/2009</b>



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/1/2009 Monday
Project # 440018	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 151	
W812LD-08-C-0087	CONTRACTOR The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00	AM WEATHER CLEAR SUNNY	PM WEATHER TO PC	MAX TEMP 62	MIN TEMP 52	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS		NCI	1	SUPER	10
COLUCCI - CONTINUE ON MASS CUT ALONG SOUTHWEST		Colucci	0	OPERATORS	0
SLOPE OF SITE EXCAVATE UNSUITABLES AND TRUCK OUT		Colucci	3	DRIVERS	8
REMOVE EQUIPMENT FROM SITE.		Colucci	1	OWNER/FORE/OPS	0
		Colucci	0	LABORER	0
STEEL FAB / NESC - SUB WELDING AND FINAL ADJUSTMENT		Steel Fab	SUBNESC1	STEEL FORE	10
TO DERRICK #3 SET DECKING ON BAR JOIST DERRICK #3		NESC	3	ERECTORS	30
WELD AND SPACE BAR JOIST BRIDGING CONNECTIONS.		NESC	1	OPERATOR	8
BRIGGS - INSPECTION AND TESTING, COMPACTION OF SOILS		BRIGGS	1	TECH	8
OBSERVE GROUTING OF COLUMN BASES.					
BRIGGS - STRUCTURAL STEEL INSPECTOR OBSERVE FIX ON		DELTA			
ANCHOR RODS THAT ARE SHORT. INSPECT STEEL IN PLACE.					
MARQUERITE - FORM COLUMNS DERRICK #1 and #2		MARG	1	FOREMAN/ENG	8
		MARG	3	CARPS	18
		MARG	1	LABORERS	6
		MARG			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO	Total work Hours on Job Site This Date		97
	WAS THERE ANY LOST TIME ACCIDENTS THIS DATE?	NO	Cumulative Total of Work Hours From Previous Report		8360
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?	NO	Total Work Hours From Start Of Construction		8447
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKERS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - BOLTS FOR BAR JOISTS					
MARQUERITE -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN					
(SECOND PORTALET ON SITE 3/28/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP, 2 1/10 CY DUMPS, 1 SCREENER					
NOT IN USE 1 CAT YUKE, 1 CAT EXCAVATOR					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT			DATE		
PETER P. WAGNER			06/1/2009		

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		06/1/2009
Project #440018	Title and Location	REPORT #
W912LD-08-G-0037	RIANG E Greenwich Readiness Ctr @ Camp Fogarty	151
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- BAR JOISTS ON SITE FOR DERRICK #2 JUNE 2, 2009		Men - COLUCCI - NEEDS MANPOWER ON SITE.
		MANPOWER HAS GONE DOWN SINCE TUESDAY
		5/28/2009
Plans	Details AGAIN NO MANPOWER ON SITE AND	
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	MINI TAKEN OUT, TO FINISH WHAT WAS STARTED	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA	DI #1 AND CONTINUE CUT WEST SIDE OF SITE.	
2) Was the Job visited today? <u>YES</u> If yes by whom?		
(a) MAJ (b) (6) RIANG		
(b) RET BRIG GEN JAMES D AGOSTINO RIANG		@BRIAN FRIGON JACOBS
(d) NEIL GINGERELLO MAR		(a) CARL SMITH SF
3) List any inspections and/or Tests performed today:		
BRIGGS - OBSERVE GROUTING COLUMN BASES		
STOPPED AT 1200 DUE TO ISSUE WITH BASE OF COLUMNS		
BRIGGS - STRUCTURAL INSPECTION DERRICK #1, #2, & #3		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;		
QUANTITIES OF LEDGE TOTAL SO FAR 88.1CYDS. TOTAL BOULDERS 94.8CYDS		
TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
MARGUERITE CONCRETE - FORM COLUMNS ON TOP OF PIERS SET REBAR AND ANCHOR TO WALLS		
FIX SHORT ANCHOR BOLTS WITH THICK WALL COUPLINGS. DRAWING NOT APPROVED YET WORKING WITH		
P. E. BRUCE DAVEY RESOLVE ISSUES. INFO TRANSFERRED TO BRUCE AND HISTORY FOR REVIEW.		
STEEL FAB - TO SUPPLY MISSING PLATE WASHERS EACH COLUMN EACH BOLT NEEDS PLATE WASHERS		
MARGUERITE CONCRETE - WAS TOLD TO STOP GROUTING ISSUE WITH WASHERS AT BASE OF COL.		
NELL WAS SHOWN FIX AND WHAT BACK CHARGE WILL BE COMING ALSO WAS GIVEN ALL INFO RELATED TO IT.		
CONTRACTOR / SUPERINTENDENT		DATE
PETER J WAGNER		06/1/2009

SHEET 2 of \_\_\_\_

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 8/2/2009 TUESDAY
Project # 440018 W012LD-08-G-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 152	
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER				
NCI Job Number 0011-00	AM WEATHER OVERCAST/SHOWERS	PM WEATHER MOSTLY CLOY	MAX TEMP 75	MIN TEMP 62	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	3	PM/SUPER	20	
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILL SIDE	Colucci	0	OPERATORS	0	
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6	
SITE LOCATION TO REUSE .8 LOADS REMOVED	Colucci	0	OWNER/FORE/OPS	0	
	Colucci	0	LABORER	0	
STEEL FAB / NESC - SUB UNLOAD, SET AND WELD BAR JOIST	Steel Fab	SUBNESCO1	STEEL FORE	10	
TO BEAMS ON DERRICK #2 PLUMB AND BRACE COLUMNS	NESC	3	ERECTOR	30	
DERRICK #2	NESC	1	OPERATOR	8	
	Steel fab	1	PM	4	
BRIGGS - NOT ON SITE	BRIGGS	0	TECH	0	
BRIGGS - NOT ON SITE					
MARGUERITE - NOT ON SITE	MARG	0	FOREMAN/ENG	0	
	MARG	0	CARPS	0	
	MARG	0	LABORERS	0	
	MARG				
JOB SAFETY WAS A JOB SAFETY MEETING HELD THIS DATE? (YES attach a copy of the meeting minutes) WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (YES attach a copy of the OSHA report) WERE TRENCHES / SOFT FOLD / HV ELECTRO / HIGH VOLTAGE DONE? (YES attach electrical or electrical working permits as appropriate) WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (YES attach description of incident and corrected action)	NO		Total work Hours on Job Site This Date	78	
	NO		Cumulative Total of Work Hours From Previous Report	8447	
	NO		Total Work Hours From Start Of Construction	8526	
	NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKERS ARE TO WEAR SAFETY VESTS, HARD HATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB STEEL FAB - BOLTS FOR BAR JOISTS MARGUERITE - CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 6HRS EACH ITEM COLUCCI 0 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/20/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER COLUCCI - 1/26 CY DUMP, 2 /18 CY DUMPS, 1 SCREENER NOT IN USE 1 CAT YUKE, 1 CAT EXCAVATOR SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT <u>PETER J. WAGNER</u> DATE <u>8/2/2009</u>					

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		6/2/2009
Project #440016	Title and Location	REPORT #
W812LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	162
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- STEEL FAB BAR JOIST ON SITE AT 6:00 AM	Men - COLUCCI - NEEDS MANPOWER ON SITE.	
PLATE WASHERS NOT ON SITE AS PROMISED BY CARL SMITH	AND BRING EQUIPMENT BACK TO FINISH D#1	
Plans	Details ALL INFO GIVEN TO BRUCE DAVEY FOR	
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	REVIEW ON ANCHOR BOLT EXTENSION	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA		
2) Was the Job visited today? <u>YES</u> If yes by whom?		
(a) RICK MANGARELLI NUTMEG PM		
(b) KEN BOUSQUET NUTMEG PM		(c) BRIAN FRIGON JACOBS
(d) BRUCE DAVEY ANCHOR RODS		(e) CARL SMITH SF( WASHERS)
3) List any Inspections and/or Tests performed today:		
BRIGGS - NOT ON SITE		
BRIGGS - NOT ON SITE		
4) Were there any meetings held at the Jobsite today? <u>YES</u> If Yes - What Type, and were minutes taken?:		
JOB / OWNERS MEETING 1:00 PM CO OFFICE TRAILER MAJ (b) (6) JAMES D' AGOSTINO		
CO OFFICE (b) (6) ARCH - JACOBS - BRIAN FRIGON		
NUTMEG RICK MANGARELLI, KEN BOUSQUET AND PETER J WAGNER (WASHERS DISCUSSED) PE ON IT B.D		
ISSUES ADDRESSED SAFETY SCHEDULE SUBMITTALS RFIS EXTRAS PCOS WATER LINE KCWA AND RODS.		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;		
QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS		
TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
MARGUERITE CONCRETE - NOT ON SITE.		
P. E. BRUCE DAVEY RESOLVE ISSUES. INFO TRANSFERRED TO BRUCE AND HISTORY FOR REVIEW.		
STEEL FAB - MISSING PLATE WASHERS EACH COLUMN ARE NOW ON SITE AND WILL BE INSTALLED WED 6/3/09		
MARGUERITE CONCRETE - SHALL REIMBURSE NUTMEG FOR ANY EXPENSES INCURRED ON REPAIRS.		
NELL WAS SHOWN FIX AND WHAT BACK CHARGE WILL BE COMING ALSO WAS GIVEN ALL INFO RELATED TO IT.		
CONTRACTOR / SUPERINTENDENT		DATE
PETER J WAGNER		6/2/2009

SHEET 2 of

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/3/2009 Wednesday
Project # 440016 W812LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 163	
CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER				
NCI Job Number 0811-00	AM WEATHER OVERCAST/SHOWERS	PM WEATHER OVERCAST FEW SHOW	MAX TEMP 73	MIN TEMP 53	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPER	10	
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	0	OPERATORS	0	
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6	
SITE LOCATION TO REUSE, 6 LOADS TOTAL	Colucci	0	OWNER/FORE/OPS	0	
	Colucci	0	LABORER	0	
STEEL FAB / NESC - DERRICK #3 WORKING STARTING DECK	Steel Fab	SUBNESC1	STEEL FORE	10	
SITUATIONS BEING LOOKED AT OR ADDRESSED BEFORE	NESC	3	ERECTOR	30	
START OF DECK, INSTALL WT4X16.5 ALONG EAST SECTION	NESC	1	OPERATOR	8	
ALONG BB LINE 5' OFF CL BB					
BRIGGS - NOT ON SITE	BRIGGS	0	TECH	0	
BRIGGS - NOT ON SITE		0	STEEL	0	
MARGUERITE - NOT ON SITE	MARG	0	FOREMAN/ENG	0	
	MARG	0	CARP	0	
	MARG	0	LABORERS	0	
	MARG				
JOB SAFETY	WAS A JOB SAFETY / ETC TWO HELD THIS DATE? (YES LEAVE A COPY AT THE WORKING AREA)	NO	Total work Hours on Job Site This Date		64
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (YES LEAVE A COPY AT THE WORKING AREA)	NO	Cumulative Total of Work Hours From Previous Report		8626
	WAS TREKKING / SCAFFOLD / HV ELECTRIC / HOT WORK DONE? (YES LEAVE A COPY AT THE WORKING AREA)	NO	Total Work Hours From Start Of Construction		8609
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (YES LEAVE A COPY AT THE WORKING AREA)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 MARGUERITE -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 0 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/16 YD DUMPSYTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/20/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER. COLUCCI - 1/25 CY DUMP, 2 1/16 CY DUMPS, 1 CAT EXCAVATOR NOT IN USE 1 CAT YUKE AND 1 SCREENER BUT ON SITE SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT <i>PETER J. WAGNER</i> DATE 6/3/2009					

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		6/3/2009
Project #440018	Title and Location	REPORT #
W912LD-08-C-0037	RI ANGE Greenwich Readiness Ctr @ Camp Fogarty	163
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT
		PETE WAGNER
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- PLATE WASHERS ARE ON SITE AT 1:30 PM TUESDAY	Men - GOLUCCI - WATER TRUCK AND DRIVER	
	NEEDED ON SITE DUST CONTROL TOM NOTIFIED	
	CAN START SEWER TIE IN TOM NOTIFIED	
Plans	Details ALL INFO GIVEN TO BRUCE DAVEY FOR	
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	REVIEW ON ANCHOR BOLT EXTENSION	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA		
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) PAUL SCIOTTI OLD CASTLE PRECAST		
(b) 508 336 7600 CELL 608 526 6728		
(d) ELEC VAULT MANUFACTURE/SUPPLIER		
3) List any Inspections and/or Tests performed today:		
BRIGGS - NOT ON SITE		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;		
QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 84.8CYDS		
TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
BACALA CONCRETE TOTALS 3000 PSI 375.8 CYDS. AND 6000 PSI 104 CYDS.		
CONTRACTOR / SUPERINTENDENT		
PETER J WAGNER		DATE
		6/3/2009

SHEET 2 of

CONTRACTOR PRODUCTION REPORT					DATE
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					01/4/2009
Project #	Title and Location	REPORT #			
440018	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	151			
W912LD-08-C-0037	CONTRACTOR The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER			
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00	OVERCAST/SHOWERS	PG	75	53	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPER	10	
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	0	OPERATORS	0	
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	0	
SITE LOCATION TO REUSE. 6 LOADS TOTAL EACH DAY	Colucci	0	OWNER/FORE/OPS	0	
	Colucci	0	LABORER	0	
STEEL FAB / NESC - DERRICK #3 WORKING ON STARTING DECK	Steel Fab	SUBNESC	STEEL FORE	10	
BRIDGING, KICKERS ALONG BB LINE ABOVE WINDOWS, X BRACING	NESC	5	ERECTORS	80	
AND UP RACK ON 17 LINE BUT OUT 5' ON OVERHANG.	NESC	0	OPERATOR	0	
BRIGGS - NOT ON SITE	BRIGGS	0	TECH	0	
BRIGGS - NOT ON SITE		0	STEEL	0	
MARGUERITE - NOT ON SITE	MARG	0	FOREMAN/ENG	0	
	MARG	0	CARPS	0	
	MARG	0	LABORERS	0	
	MARG				
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO	Total Work Hours on Job Site This Date	70	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?	NO	Cumulative Total of Work Hours From Previous Report	8689	
	WAS TRENCHING / DCA/TOLD / HV ELECTRIC / HIGH WORK DONE?	NO	Total Work Hours From Start Of Construction	8686	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009					
MARGUERITE -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN					
(SECOND PORTALET ON SITE 3/28/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP, 2/18 CY DUMPS, 1 CAT EXCAVATOR					
NOT IN USE ON SITE 1 CAT YUKE, AND 1 SCREENER					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE	
				01/4/2009	

SHEET 1 of \_\_\_\_\_

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		THUR
Project #440018	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	154
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials-	Men - COLUCCI	
Plans	Details	
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA		
2) Was the Job visited today? <u>YES</u> If yes by whom? (a)NELL GINGERELLO MAR		
(b) ©		
(d)		
3) List any Inspections and/or Tests performed today:		
BRIGGS - NOT ON SITE		
4) Were there any meetings held at the Jobsite today? <u>YES</u> If Yes - What Type, and were minutes taken?:		
YES PRECON MASON FAXED TO OFFICE.		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;		
QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS		
TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
BACCALA CONCRETE TOTALS 3000 PSI 375.5 CYDS. AND 5000 PSI 104 CYDS.		
NOTIFIED CO ON 6/3/2009 AT RIANGEG OF STEEL PROBLEMS: CLIPS DRILLED INCORRECTLY BEAMS NEED TO BE BROUGHT UP ON 12 EE LINE.		
CONTRACTOR / SUPERINTENDENT <u>PETER J WAGNER</u> DATE <u>6/4/2009</u>		

SHEET 2 of \_\_\_\_



CONTRACTOR PRODUCTION REPORT					DATE
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					06/08/2009
Project #	Title and Location	REPORT #			
W812LD-08-0-0037	RI ANG E Greenwich Roadlinea Ctr @ Camp Fogarty				1611
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00	OVERCAST/RAIN	RAIN	65	63	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS AND SPECS	NCI	1	SUPER	8	
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	0	OPERATORS	0	
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6	
SITE LOCATION TO REUSE, 6 LOADS TOTAL EACH DAY	Colucci	0	OWNER/FORE/OPS	0	
	Colucci	0	LABORER	0	
STEEL FAB / NESC - DERRICK #3 CORRECTIVE WORK RAISE BEAMS AT	Steel Fab	SUBNE9C1	STEEL FORE	11	
COLUMN 12 EE AND START ROOF DECKING	NESC	4	ERECTOR	32	
	NESC	0	OPERATOR	8	
BRIGGS - NOT ON SITE	BRIGGS	0	TECH	0	
BRIGGS - NOT ON SITE	BRIGGS	0	STEEL	0	
MARGUERITE - REMOVE FORMS FOR ACCESS TO BOLT PROBLEMS	MARG	1	FOREMAN/ENG	4	
	MARG	2	CARPS	8	
	MARG	0	LABORERS	0	
	MARG				
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO	Total Work Hours on Job Site This Date	74	
	WAS THERE ANY LOST TIME ACCIDENTS THIS DATE?	NO	Cumulative Total of Work Hours From Previous Report	8060	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?	NO	Total Work Hours From Start Of Construction	8738	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED, CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009					
MARGUERITE -					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 0 HRS EACH ITEM COLUCCI 18 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/16 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN					
(SECOND PORTALET ON SITE 3/20/2009) HILTI TE 76, BOUSCH HAMMER DRILL, 1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP, 2 1/8 CY DUMPS, 1 CAT EXCAVATOR					
NOT IN USE ON SITE 1 CAT YUKE, AND 1 SCREENER					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE 06/08/2009	

(Continuation Sheet)		DATE
CONTRACTOR PRODUCTION REPORT		8/6/2009
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	156
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials-	Men - COLUCCI -	
Plans	Details	
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL		
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA		
2) Was the Job visited today? <u>NO</u> If yes by whom? (a) _____		
(b) _____ © _____		
(d) _____		
3) List any Inspections and/or Tests performed today:		
BRIGGS - NOT ON SITE		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;		
QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS		
TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
BAGGALA CONCRETE TOTALS 3000 PSI 375.8 CYDS, AND 5000 PSI 104 CYDS.		
NOTIFIED CO ON 8/3/2009 AT RIANGEG OF STEEL PROBLEMS: LIST GENERATED AND SENT TO STEEL FAB.		
CONTRACTOR / SUPERINTENDENT <u>PETER J WAGNER</u> DATE <u>8/6/2009</u>		

SHEET 2 of \_\_\_\_\_

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/8/2009 MONDAY	
Project # 440018		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANGE Greenwlch Readiness Ctr @ Camp Fogarty			156	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00		AM WEATHER MOSTLY SUNNY	PM WEATHER CLEAR	MAX TEMP 80	MIN TEMP 53	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	10	
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	2	OPERATORS	12	
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6	
SITE LOCATION TO REUSE. 6 LOADS TOTAL EACH DAY		Colucci	0	OWNER/FORE/OPS	0	
TOM AND JIM COLUCCI ON SITE REMOVE STONES AND UNSUITABLES		Colucci	0	LABORER	0	
FROM SUOTH WEST AREA OF SITE BRING TO RANGE.						
STEEL FAB / NESC - DERRICK #3 CONTINUE LAYING DECK AND WELDING		Steel Fab	SUBNESC1	STEEL FORE	8	
MAKING CORRECTIONS AS WORK PROCEEDS. SET AND WELD OVERHANG		NESC	4	ERECTORS	32	
ON WEST AND NORTH LOCATIONS.		NESC	0	OPERATOR	0	
BRIGGS- NOT ON SITE		BRIGGS	0	TECH	0	
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0	
MARGUERITE - REMOVE FORMS FOR ACCESS TO BOLT PROBLEMS		MARG	0	FOREMAN/ENG	0	
		MARG	0	CARPS	0	
		MARG	0	LABORERS	0	
		MARG				
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date 68	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report 8736	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		Total Work Hours From Start Of Construction 8804	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009						
MARGUERITE -						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER						
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR						
1 CAT YUKE, ( NOT USED SCREENER)						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE 6/8/2009			



CONTINUED PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>6/9/2009</b> <b>TUESDAY</b>
Project # 440016		Title and Location			REPORT #
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			157
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
0811-00		OVERCAST, RAIN AND HEAVY DOWN POURS	RAIN HEAVY DPS	60	54
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	4	OWNER/PM/SUPER	20
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	0	OPERATORS	0
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6
SITE LOCATION TO REUSE. 6 LOADS TOTAL EACH DAY		Colucci	2	OWNER/FORE/OPS	4
		Colucci	0	LABORER	0
STEEL FAB / NESC - DERRICK #1 ON SITE CRANE OP NOT ON SITE		Steel Fab	SUBNESC1	STEEL FORE	5
CALLS MADE . ON SITE BY 8:30 AM OFF LOAD JOIST AND DECKING		NESC	5	ERECTORS	25
REPLACE PLATE WASHERS IN DERRICK # 3. 1/2" 1 PIECE WASHERS		NESC	1	OPERATOR	4
USED AT EE LINE FROM 17 TO 12 LINE.					
BRIGGS- NOT ON SITE		BRIGGS	0	TECH	0
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0
MARGUERITE - NOT ON SITE		MARG	0	FOREMAN/ENG	0
		MARG	0	CARPS	0
		MARG	0	LABORERS	0
		MARG			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		64
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		8804
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction		8868
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
STEEL FAB SUPPLIER CANAM ON SITE WITH DERRICK #1 BAR JOIST AND DECKING ON SITE AND OFF LOADED BY 10:30 AM					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP, 2 1/18 CY DUMPS, 1 CAT EXCAVATOR 1 CAT YUKE, ( NOT USED SCREENER)					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE	6/9/2009

Continuation Sheet)		DATE <b>6/9/2009</b> <b>TUESDAY</b>
CONTRACTOR PRODUCTION REPORT		
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>157</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- WASHER REPLACEMENT /COLUMN BASES	Men - COLUCCI
1/2" 1 PIECE ON SITE PICKED UP ON WAY TO SITE. BY NUTMEG	
SUPER	
Plans	Details STEEL FAB DIDN'T SUPPLY PLATE WASHER
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	AS REQUESTED AND REQUIRED DURING
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA	ERECTION PROCESS.

2) Was the Job visited today? YES If yes by whom? (a) EVERET GAWENDO NUTMEG  
 (b) KEN BOUSQUET PM © RICK MANGARELLI PM  
 (d)

3) List any Inspections and/or Tests performed today: NONE

BRIGGS - NOT ON SITE

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
 JOB MEETING WITH OWNERS REP MINUTES TAKEN. 2 WEEK LOOK AHEAD,

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;  
 QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS  
 TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS 3000 PSI 375.5 CYDS. AND 5000 PSI 104 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	6/9/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/10/2009
Project # 440016		Title and Location			REPORT #
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			158
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00		AM WEATHER OVERCAST,RAIN	PM WEATHER OVERCAST	MAX TEMP 60	MIN TEMP 54
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	10
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	0	OPERATORS	0
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY		Colucci	0	OWNER/FORE/OPS	0
		Colucci	0	LABORER	0
STEEL FAB / NESC - DERRICK #1 SET LONG BAR JOIST AND BOLT UP.		Steel Fab	SUBNESC1	STEEL FORE	10
DERRICK #1 START PLUMB PROCESS AND INSTALL ANGLE BRACES.		NESC	5	ERECTORS	50
REPLACE PLATE WASHERS IN DERRICK #3&#12 1/2" 1 PIECE WASHERS		NESC	1	OPERATOR	8
DERRICK #3 IS COMPLETE WITH 3 EXCEPTIONS 17BB,16GG & 10GG					
BRIGGS- NOT ON SITE		BRIGGS	0	TECH	0
BRIGGS - CHECK OUT STEEL ERECTION AND MAKE ACTION LIST		BRIGGS	1	STEEL	4
WENT OVER ISSUES WITH DAVE SO HE CAN DO REPORT.					
MARGUERITE - TIM ON SITE TO SEE WHEN CREW CAN COME BACK.		MARG	1	FOREMAN/ENG	1
		MARG	0	CARPS	0
		MARG	0	LABORERS	0
		MARG			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)		NO		Total work Hours on Job Site This Date
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)		NO		Cumulative Total of Work Hours From Previous Report
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)		NO		8868
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)		NO		Total Work Hours From Start Of Construction
					8957
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER					
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)					
E REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE 6/10/2009		

( Continuation Sheet)		DATE 6/10/2009
CONTRACTOR PRODUCTION REPORT		WED
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT # 158
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	Men -
Plans	Details
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	
LETTER SENT TO JACOBS ON 7 ISSUES FROM KCWA	

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

**BRIGGS - NOT ON SITE**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;  
 QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS  
 TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS 3000 PSI 375.5 CYDS. AND 5000 PSI 104 CYDS.

CONTRACTOR / SUPERINTENDENT PETER J WAGNER DATE 6/10/2009



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/11/2009 Thursday	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			159	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
NCI Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00		OVERCAST,RAIN SPOTTY	OVERCAST	60	54	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	10	
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	0	OPERATORS	0	
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6	
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY		Colucci	3	OWNER/FORE/OPS	3	
COLUCCI - ON SITE TOLD THEM I NEED INSIDE PIERS BACK FILLED.		Colucci	0	LABORER	0	
AND WATER TRUCK ON SITE OR HOOK UP 1000 GAL TANK ON TRAILER.						
STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD		Steel Fab	SUBNESC1	STEEL FORE	10	
AFTER DERRICK #1 WAS PLUMBED UP. START BOLTING UP ALL		NESC	5	ERECTORS	50	
CONNECTIONS DERRICK #2 MOVING NORTH TO DERRICK #3		NESC	0	OPERATOR	0	
REPLACE PLATE WASHERS IN DERRICK #3&#2 1/2" 1 PIECE WASHERS						
DERRICK #3 IS COMPLETE WITH 3 EXCEPTIONS 17BB,16GG & 10GG						
BRIGGS- NOT ON SITE		BRIGGS	0	TECH	0	
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0	
MARGUERITE - NOT ON SITE		MARG	1	FOREMAN/ENG	1	
		MARG	0	CARPS	0	
		MARG	0	LABORERS	0	
		MARG				
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO		Total work Hours on Job Site This Date	80	
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?	NO		Cumulative Total of Work Hours From Previous Report	8957	
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?	NO		Total Work Hours From Start Of Construction	9037	
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?	NO				
	(If Yes attach description of incident and proposed action)					
NO LOST TIME ACCIDENTS IN 9037 MANHOURS AS OF THIS DATE.						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER						
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER						
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE		6/11/2009	

(Continuation Sheet)		DATE <b>6/11/2009</b>
CONTRACTOR PRODUCTION REPORT		Thursday
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	150
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- BLOCK FROM JOLLEY TO START 1ST COURSE	Men - COLUCCI - WATER TRUCK NOT READY FOR
IMPERIAL GAVE THEM A SITE NUMBER. FRI DELIVERY 6/12/09	USE. NEEDS TO START INSIDE FOUNDATION
	UNDER DRAIN AND BACK FILL BETWEEN 17BB
Plans	TO 17 GG FROM 17 LINE TO 15 LINE AND AT ALL
KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL	PIERS
SHOULD GET INFO ANSWER BY FRIDAY 6/12/2009	

2) Was the Job visited today? YES If yes by whom? (a) BRIAN FRIGON JACOBS (STEEL ISSUES)

(b) \_\_\_\_\_ © \_\_\_\_\_

(d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: NONE

BRIGGS - NOT ON SITE

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;

QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS

TOTAL UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS 3000 PSI 375.5 CYDS. AND 5000 PSI 104 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		6/11/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>6/12/2009</b> <b>FRIDAY</b>
Project # 440016 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>160</b>
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number <b>0811-00</b>		AM WEATHER <b>OVERCAST,RAIN</b>	PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>60</b>	MIN TEMP <b>54</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	'NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	8
COLUCCI - NOT ON SITE CALL MADE BACK ON MONDAY 6/15/2009		Colucci	0	OPERATORS	0
		Colucci	0	DRIVERS	0
		Colucci	0	OWNER/FORE/OPS	0
		Colucci	0	LABORER	0
STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD		Steel Fab	SUBNESC1	STEEL FORE	8
AFTER DERRICK #1 WAS PLUMBED UP. SET DECKING ON BARJOIST		NESC	2	ERECTORS	16
DERRICK #1 HOIST ALL OVERHANG ANGLES TO ROOF DECK EDGE.		NESC	1	OPERATOR	8
REPLACE PLATE WASHERS IN DERRICK #1 1/2" 1 PIECE WASHERS					
DERRICK #2 & #3 ARE COMPLETE EXCEPT AT SHORT BOLTS. MON 6/15/09					
BRIGGS - NOT ON SITE		BRIGGS	0	TECH	0
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0
MARGUERITE - NOT ON SITE		MARG	0	FOREMAN/ENG	0
		MARG	0	CARPS	0
		MARG	0	LABORERS	0
		MARG			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>	NO		Total work Hours on Job Site This Date	40
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO		Cumulative Total of Work Hours From Previous Report	9037
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or check list showing inspection performed)</small>	NO		Total Work Hours From Start Of Construction	9077
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/20/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)					
E REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER			DATE    6/12/2009		

( Continuation Sheet )		DATE <b>6/12/2009</b>
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>160</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- <b>BLOCK FROM JOLLEY TO START 1ST COURSE</b>	Men - <b>COLUCCI - WATER TRUCK NOT READY FOR</b>
<b>IMPERIAL GAVE THEM A SITE NUMBER. FRI DELIVERY 6/12/09</b>	<b>USE. NEEDS TO START INSIDE FOUNDATION</b>
	<b>UNDER DRAIN AND BACK FILL BETWEEN 17BB</b>
Plans	<b>TO 17 GG FROM 17 LINE TO 15 LINE AND AT ALL</b>
<b>KENT COUNTY WATER AUTHORITY APPLICATION TO INSTALL</b>	<b>PIERS</b>
<b>SHOULD GET INFO ANSWER BY FRIDAY 6/12/2009</b>	

2) Was the Job visited today? NO If yes by whom? (a) CARL SMITH STEEL FAB

(b) \_\_\_\_\_ © \_\_\_\_\_

(d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: **NONE**

**BRIGGS - NOT ON SITE**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES FROM SITE ARE;**

**QUANTITIES OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL BOULDERS 94.8CYDS**

**TOTALS TO DATE FOR REMOVED UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS 3000 PSI 375.5 CYDS. AND 5000 PSI 104 CYDS.**

**MONDAY 6/15/09 BRIGGS ,MAGEURITE, COLUCCI, ELOCONE NUTS WILL BE ON SITE.**

**TALK TO BRIAN FRIGON- 1 " WELD ON SIDES ON BASE PLATE EMAIL TO FOLLOW**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>6/12/2009</b>

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>0/15/2009</b> <b>Monday</b>
Project # 440018  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>		REPORT #  <b>161</b>	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number <b>0811-00</b>		AM WEATHER <b>OVERCAST,</b>	PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>70</b>	MIN TEMP <b>56</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	8
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	1	OPERATORS	8
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY		Colucci	2	OWNER/FORE/OPS	8
COLUCCI - FILL AREA AT 17BB TO 17EE TO 15EE & 15BB		Colucci	3	LABORER	24
BACK FILL SOME FOOTINGS IN NORTH AREA.					
STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD		Steel Fab	SUBNESC1	STEEL FORE	8
AFTER DERRICK #1 WAS PLUMBED UP. SET DECKING ON BAR JOIST		NESC	5	ERECTORS	40
DERRICK #1 HOIST ALL OVERHANG ANGLES TO ROOF DECK EDGE.		NESC	1	OPERATOR	8
INSTALL PLATE WASHERS IN DERRICK #1 1/2" 1 PIECE WASHERS		STEEL Fab	1	PM CARL SMITH	8
DERRICK #2 & #3 ARE COMPLETE.					
BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT 15 TO		BRIGGS	1	TECH	8
17 LINE EE TO BB.					
BRIGGS - STEEL INSPECTOR CHECK PLATE WASHERS AND WELDING		BRIGGS	1	STEEL	4
DERRICK #3. DECK INSTALL DERRICK #1 WELD AND SNAP NUTS.					
MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.		MARG	1	FOREMAN/ENG	8
DERRICK #2 FORM COL BLOCK OUTS		MARG	3	CARPS	24
DERRICK #3 REFORM AREAS AT COLUMNS DUE TO ACCESSING NUTS.		MARG	0	LABORERS	0
		MARG			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?		YES		Total work Hours on Job Site This Date
	(If YES attach a copy of the meeting minutes)				<b>162</b>
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO		Cumulative Total of Work Hours From Previous Report
	(If YES attach a copy of the OSHA report)				<b>9077</b>
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO		Total Work Hours From Start Of Construction
	(If Yes attach statement or checklist showing inspection performed)				<b>9239</b>
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO		
	(If Yes attach description of incident and proposed action)				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)					
E REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER			DATE    6/15/2009		



CONT. CTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>6/16/2009</b> <b>Tuesday</b>
Project # 440018  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT #  <b>163</b>
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number <b>0811-00</b>	AM WEATHER <b>SUNNY</b>	PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>75</b>	MIN TEMP <b>50</b>	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	20
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	1	OPERATORS	8
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY		Colucci	2	OWNER/FORE/OPS	16
COLUCCI - FILL AREA AT 17BB TO 17EE TO 15EE & 15BB		Colucci	3	LABORER	24
AND WATER TRUCK ON SITE OR HOOK UP 1000 GAL TANK ON TRAILER.					
STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD		Steel Fab	SUBNESC1	STEEL FORE	8
AFTER DERRICK #1 WAS PLUMBED UP. SET DECKING ON BAR JOIST		NESC	5	ERECTORS	40
DERRICK #1 HOIST ALL OVERHANG ANGLES TO ROOF DECK EDGE.		NESC	1	OPERATOR	8
INSTALL PLATE WASHERS IN DERRICK #1 1/2" 1 PIECE WASHERS		STEEL Fab	1	PM	8
DERRICK #2 & #3 ARE COMPLETE. BRIDGING DERRICK #1					
BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT 15 TO		BRIGGS	1	TECH	8
17 LINE EE TO BB. CONCRETE TESTING AND SAMPLES COL ENCASEMENT					
BRIGGS - STEEL INSPECTOR CHECK PLATE WASHERS AND WELDING		BRIGGS	1	STEEL	4
DERRICK #3. DECK INSTALL DERRICK #1 WELD AND SNAP NUTS.					
MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.		MARG	1	FOREMAN/ENG	8
DERRICK #2 FORM COL BLOCK OUTS, GROUT BASES, POUR COLUMNS		MARG	2	CARPS	16
11 TOTAL AT 5CYS 3000PSI.		MARG	0	LABORERS	0
		MARG			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>	NO		Total work Hours on Job Site This Date	174
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO		Cumulative Total of Work Hours From Previous Report	9239
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>	NO		Total Work Hours From Start Of Construction	9413
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER			DATE    6/16/2009		

( Continuation Sheet )		DATE <b>6/16/2009</b>
CONTRACTOR PRODUCTION REPORT		Tuesday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>162</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? ☐ YES ☐ NO If yes, give details:

Materials- SUBMITTALS HOLDING UP JOB ELEC TUB PANELS	Men - COLUCCI - WATER TRUCK NOT READY FOR
	USE. UNDER DRAIN MUST START 6/17/2009
	SEWER CAN START AND TIME NOW
Plans	DETAILS

2) Was the Job visited today? ☐ YES ☐ NO If yes by whom?

(a) BRIAN FRIGON JACOBS (STEEL ISSUES)	(a) BRIAN FRIGON JACOBS (STEEL ISSUES)
(b) MAJ (b) (6)	@RAFBG JAMES DIAGOSTINO
(d) KEN BOUSQUET EVERET GEWANDO	RICK MANGARELLI SPM

3) List any Inspections and/or Tests performed today: NONE

**BRIGGS - ON SITE STEEL AND SOILS AND CONCRETE INSPECTIONS TEST GROUT USED FOR COLUMN BASES.**

**CHECK NUTS THAT ARE BEING USED FOR BOTTOM OF COLUMNS. CHECK STEEL AGAINST DRAWINGS.**

4) Were there any meetings held at the Jobsite today? ☐ YES ☐ NO If Yes - What Type, and were minutes taken?:

**NUTMEG-RICK MANGARELLI - SPM EVERT GAWENDO - OWNER KEN BOUSQUET PM**

**(b) (6) MAJ (b) (6) JAMES D'AGOSTINO COS COLUCCI CHANGE ORDER AND**

**BRIAN FRIGON -JACOBS ARCH TO WORK ON ELEC TUB PANELS FOR ELEC ROOM TIGHT AREA.**

**DISCUSSED CHANGE ORDERS, SUBSTITUTIONS VERSES EQUALS, PAVING ROAD AND 2 WEEK LOOK AHEAD**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE.**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 381.5 CYDS. AND 5000 PSI 104 CYDS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>6/16/2009</b>



CONT. CTOR PRODUCTION REPORT					DATE 6/17/2009																																																																																																																																																																																																																								
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					WED																																																																																																																																																																																																																								
Project # 440016		Title and Location			REPORT #																																																																																																																																																																																																																								
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			163																																																																																																																																																																																																																								
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																																																																																																																																								
NCI Job Number 0811-00		AM WEATHER CLEARING SUNNY		PM WEATHER MOSTLY SUNNY	MAX TEMP 75	MIN TEMP 50																																																																																																																																																																																																																							
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 55%;">WORK LOCATION AND DESCRIPTION</th> <th style="width: 10%;">EMPLOYER</th> <th style="width: 10%;">NO.</th> <th style="width: 15%;">TRADE</th> <th style="width: 10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>8</td> </tr> <tr> <td>COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE</td> <td>Colucci</td> <td>1</td> <td>OPERATORS</td> <td>8</td> </tr> <tr> <td>WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>6</td> </tr> <tr> <td>SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY</td> <td>Colucci</td> <td>2</td> <td>OWNER/FORE/OPS</td> <td>6</td> </tr> <tr> <td>COLUCCI - FILL AREA AT 17BB TO 11 BB AT ALL COL ENCLOSURES.</td> <td>Colucci</td> <td>3</td> <td>LABORER</td> <td>24</td> </tr> <tr> <td>FILL AND COMPACT AT ALL COL PIERS AREA #3 MOVING SOUTH.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST &amp; WELD</td> <td>Steel Fab</td> <td>SUBNESC1</td> <td>STEEL FORE</td> <td>8</td> </tr> <tr> <td>SET EDGE ANGLES AND WELD AND INSTALL ANGLE STIFFNERS</td> <td>NESC</td> <td>5</td> <td>ERECTORs</td> <td>40</td> </tr> <tr> <td>CONTINUE DECKING AND WELDING DECK</td> <td>NESC</td> <td>0</td> <td>OPERATOR</td> <td>0</td> </tr> <tr> <td></td> <td>STEEL Fab</td> <td>1</td> <td>PM</td> <td>8</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT ALL</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>COL PIERS. AND ALONG BB LINE FROM 11 TO 17 LINE.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BRIGGS - STEEL INSPECTOR CHECK PLATE WASHERS AND WELDING</td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>DERRICK #3. DECK INSTALL DERRICK #1 WELD AND SNAP NUTS.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.</td> <td>MARG</td> <td>1</td> <td>FOREMAN/ENG</td> <td>8</td> </tr> <tr> <td>TRIP FORMS FROM 11 COLUMN ENCASEMENTS. CONTINUE FORMING.</td> <td>MARG</td> <td>1</td> <td>CARPS</td> <td>8</td> </tr> <tr> <td>COLUMN ENCASEMENTS. INSTALL ELOCONES ON SHORT BOLTS THAT</td> <td>MARG</td> <td>0</td> <td>LABORERS</td> <td>0</td> </tr> <tr> <td>NUTMEG PROVIDED PER MAR VERBAL APPROVAL.</td> <td>MARG</td> <td></td> <td></td> <td></td> </tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;">JOB SAFETY</td> <td colspan="2">WAS A JOB SAFETY MEETING HELD THIS DATE?</td> <td>NO</td> <td>Total work Hours on Job Site This Date</td> <td>132</td> </tr> <tr> <td colspan="2">(If Yes attach a copy of the meeting minutes)</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="2">WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?</td> <td>NO</td> <td>Cumulative Total of Work Hours From Previous Report</td> <td>9551</td> </tr> <tr> <td colspan="2">(If Yes attach a copy of the OSHA report)</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td colspan="2">WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?</td> <td>NO</td> <td>Total Work Hours From Start Of Construction</td> <td>9683</td> </tr> <tr> <td></td> <td colspan="2">(If Yes attach statement or checklist showing inspection performed)</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td colspan="2">WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?</td> <td>NO</td> <td></td> <td></td> </tr> <tr> <td></td> <td colspan="2">(If Yes attach description of incident and proposed action)</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="7">LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES</td> </tr> <tr> <td colspan="7">WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION</td> </tr> <tr> <td colspan="7">EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB</td> </tr> <tr> <td colspan="7">STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009</td> </tr> <tr> <td colspan="7">CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM</td> </tr> <tr> <td colspan="7">NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER</td> </tr> <tr> <td colspan="7">COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER</td> </tr> <tr> <td colspan="7">(NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)</td> </tr> <tr> <td colspan="7">SEE REVERSE SIDE FOR ADDITIONAL REMARKS</td> </tr> <tr> <td colspan="4">CONTRACTOR/SUPERINTENDENT PETER J.WAGNER</td> <td colspan="3">DATE 6/17/2009</td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8	COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	1	OPERATORS	8	WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6	SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY	Colucci	2	OWNER/FORE/OPS	6	COLUCCI - FILL AREA AT 17BB TO 11 BB AT ALL COL ENCLOSURES.	Colucci	3	LABORER	24	FILL AND COMPACT AT ALL COL PIERS AREA #3 MOVING SOUTH.					STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD	Steel Fab	SUBNESC1	STEEL FORE	8	SET EDGE ANGLES AND WELD AND INSTALL ANGLE STIFFNERS	NESC	5	ERECTORs	40	CONTINUE DECKING AND WELDING DECK	NESC	0	OPERATOR	0		STEEL Fab	1	PM	8						BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT ALL	BRIGGS	1	TECH	8	COL PIERS. AND ALONG BB LINE FROM 11 TO 17 LINE.					BRIGGS - STEEL INSPECTOR CHECK PLATE WASHERS AND WELDING	BRIGGS	0	STEEL	0	DERRICK #3. DECK INSTALL DERRICK #1 WELD AND SNAP NUTS.					MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.	MARG	1	FOREMAN/ENG	8	TRIP FORMS FROM 11 COLUMN ENCASEMENTS. CONTINUE FORMING.	MARG	1	CARPS	8	COLUMN ENCASEMENTS. INSTALL ELOCONES ON SHORT BOLTS THAT	MARG	0	LABORERS	0	NUTMEG PROVIDED PER MAR VERBAL APPROVAL.	MARG				JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO	Total work Hours on Job Site This Date	132	(If Yes attach a copy of the meeting minutes)					WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO	Cumulative Total of Work Hours From Previous Report	9551	(If Yes attach a copy of the OSHA report)						WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO	Total Work Hours From Start Of Construction	9683		(If Yes attach statement or checklist showing inspection performed)						WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO				(If Yes attach description of incident and proposed action)					LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION							EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009							CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER							(NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)							SEE REVERSE SIDE FOR ADDITIONAL REMARKS							CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 6/17/2009		
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																																																																																																																																									
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8																																																																																																																																																																																																																									
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	1	OPERATORS	8																																																																																																																																																																																																																									
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6																																																																																																																																																																																																																									
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY	Colucci	2	OWNER/FORE/OPS	6																																																																																																																																																																																																																									
COLUCCI - FILL AREA AT 17BB TO 11 BB AT ALL COL ENCLOSURES.	Colucci	3	LABORER	24																																																																																																																																																																																																																									
FILL AND COMPACT AT ALL COL PIERS AREA #3 MOVING SOUTH.																																																																																																																																																																																																																													
STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD	Steel Fab	SUBNESC1	STEEL FORE	8																																																																																																																																																																																																																									
SET EDGE ANGLES AND WELD AND INSTALL ANGLE STIFFNERS	NESC	5	ERECTORs	40																																																																																																																																																																																																																									
CONTINUE DECKING AND WELDING DECK	NESC	0	OPERATOR	0																																																																																																																																																																																																																									
	STEEL Fab	1	PM	8																																																																																																																																																																																																																									
BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT ALL	BRIGGS	1	TECH	8																																																																																																																																																																																																																									
COL PIERS. AND ALONG BB LINE FROM 11 TO 17 LINE.																																																																																																																																																																																																																													
BRIGGS - STEEL INSPECTOR CHECK PLATE WASHERS AND WELDING	BRIGGS	0	STEEL	0																																																																																																																																																																																																																									
DERRICK #3. DECK INSTALL DERRICK #1 WELD AND SNAP NUTS.																																																																																																																																																																																																																													
MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.	MARG	1	FOREMAN/ENG	8																																																																																																																																																																																																																									
TRIP FORMS FROM 11 COLUMN ENCASEMENTS. CONTINUE FORMING.	MARG	1	CARPS	8																																																																																																																																																																																																																									
COLUMN ENCASEMENTS. INSTALL ELOCONES ON SHORT BOLTS THAT	MARG	0	LABORERS	0																																																																																																																																																																																																																									
NUTMEG PROVIDED PER MAR VERBAL APPROVAL.	MARG																																																																																																																																																																																																																												
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO	Total work Hours on Job Site This Date	132																																																																																																																																																																																																																								
	(If Yes attach a copy of the meeting minutes)																																																																																																																																																																																																																												
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO	Cumulative Total of Work Hours From Previous Report	9551																																																																																																																																																																																																																								
	(If Yes attach a copy of the OSHA report)																																																																																																																																																																																																																												
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO	Total Work Hours From Start Of Construction	9683																																																																																																																																																																																																																								
	(If Yes attach statement or checklist showing inspection performed)																																																																																																																																																																																																																												
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO																																																																																																																																																																																																																										
	(If Yes attach description of incident and proposed action)																																																																																																																																																																																																																												
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																																																																																																																																													
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION																																																																																																																																																																																																																													
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																																																																																																																																													
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009																																																																																																																																																																																																																													
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																																																																																																																																													
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER																																																																																																																																																																																																																													
COLUCCI - 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER																																																																																																																																																																																																																													
(NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)																																																																																																																																																																																																																													
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																																																																																																																																													
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 6/17/2009																																																																																																																																																																																																																									

Continuation Sheet)		DATE. 6/17/2009
CONTRACTOR PRODUCTION REPORT		WED
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	162
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- SUBMITTALS HOLDING UP JOB ELEC TUB PANELS	Men - COLUCCI - WATER TRUCK NOT READY FOR
	USE. UNDER DRAIN MUST START 6/17/2009
	SEWER CAN START ANY TIME NOW.
Plans	DETAILS
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - ON SITE STEEL AND SOILS AND CONCRETE INSPECTIONS TEST GROUT USED FOR COLUMN BASES.  
 CHECK NUTS THAT ARE BEING USED FOR BOLT EXTENSIONS, AND WASHERS THAT ARE AT COLUMN BASES  
 COMPACTION TEST AT COLUMN BACK FILL AND ALONG BB LINE FROM 11 TO 17 LINE.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
 QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS  
 TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS TO DATE 3000 PSI 381.5 CYDS. AND 5000 PSI 104 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		6/17/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/18/2009 THURSDAY																																																																																																																																																																															
Project # 440016		Title and Location			REPORT #																																																																																																																																																																															
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			164																																																																																																																																																																															
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																																																																																															
NCI Job Number 0811-00		AM WEATHER OVERCAST RAIN	PM WEATHER STEADY RAIN	MAX TEMP 70	MIN TEMP 65																																																																																																																																																																															
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:55%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:15%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>8</td> </tr> <tr> <td>COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE</td> <td>Colucci</td> <td>1</td> <td>OPERATORS</td> <td>8</td> </tr> <tr> <td>WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>6</td> </tr> <tr> <td>SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY</td> <td>Colucci</td> <td>2</td> <td>OWNER/FORE/OPS</td> <td>4</td> </tr> <tr> <td>COLUCCI - FILL AREA AT 17BB TO 11 BB AT ALL COL ENCLOSURES.</td> <td>Colucci</td> <td>3</td> <td>LABORER</td> <td>24</td> </tr> <tr> <td>FILL AND COMPACT AT ALL COL PIERS AREA #3 MOVING SOUTH.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST &amp; WELD</td> <td>Steel Fab</td> <td>SUBNESC1</td> <td>STEEL FORE</td> <td>8</td> </tr> <tr> <td>SET EDGE ANGLES AND WELD AND INSTALL ANGLE STIFFNERS</td> <td>NESC</td> <td>5</td> <td>ERECTOR</td> <td>40</td> </tr> <tr> <td>CONTINUE DECKING AND WELDING DECK . WELD PLATE WASHERS.</td> <td>NESC</td> <td>0</td> <td>OPERATOR</td> <td>0</td> </tr> <tr> <td>DERRICK #1&amp;# 2&amp;# 3 ON ALL BOLTS THAT WERE FIXED AND INSPECTED.</td> <td>STEEL Fab</td> <td>0</td> <td>PM</td> <td>0</td> </tr> <tr> <td>BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT ALL</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>COL PIERS. AND ALONG BB LINE FROM 11 TO 17 LINE.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BRIGGS -</td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.</td> <td>MARG</td> <td>1</td> <td>FOREMAN/ENG</td> <td>8</td> </tr> <tr> <td>COLUMN ENCASEMENTS. INSTALL ELOCONES ON SHORT BOLTS THAT</td> <td>MARG</td> <td>1</td> <td>CARPS</td> <td>8</td> </tr> <tr> <td></td> <td>MARG</td> <td>0</td> <td>LABORERS</td> <td>0</td> </tr> <tr> <td></td> <td>MARG</td> <td></td> <td></td> <td></td> </tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;">JOB SAFETY</td> <td colspan="2">WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small></td> <td>NO</td> <td>Total work Hours on Job Site This Date</td> <td>122</td> </tr> <tr> <td colspan="2">WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small></td> <td>NO</td> <td>Cumulative Total of Work Hours From Previous Report</td> <td>9551</td> </tr> <tr> <td colspan="2">WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small></td> <td>NO</td> <td>Total Work Hours From Start Of Construction</td> <td>9673</td> </tr> <tr> <td colspan="2">WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small></td> <td>NO</td> <td></td> <td></td> </tr> <tr> <td colspan="7">LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES</td> </tr> <tr> <td colspan="7">WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION</td> </tr> <tr> <td colspan="7">EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB</td> </tr> <tr> <td colspan="7">STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009</td> </tr> <tr> <td colspan="7">CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM</td> </tr> <tr> <td colspan="7">NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER</td> </tr> <tr> <td colspan="7">COLUCCI- 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER (NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)</td> </tr> <tr> <td colspan="7">: REVERSE SIDE FOR ADDITIONAL REMARKS</td> </tr> <tr> <td colspan="3">CONTRACTOR/SUPERINTENDENT PETER J.WAGNER</td> <td colspan="4">DATE 6/18/2009</td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8	COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	1	OPERATORS	8	WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6	SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY	Colucci	2	OWNER/FORE/OPS	4	COLUCCI - FILL AREA AT 17BB TO 11 BB AT ALL COL ENCLOSURES.	Colucci	3	LABORER	24	FILL AND COMPACT AT ALL COL PIERS AREA #3 MOVING SOUTH.					STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD	Steel Fab	SUBNESC1	STEEL FORE	8	SET EDGE ANGLES AND WELD AND INSTALL ANGLE STIFFNERS	NESC	5	ERECTOR	40	CONTINUE DECKING AND WELDING DECK . WELD PLATE WASHERS.	NESC	0	OPERATOR	0	DERRICK #1&# 2&# 3 ON ALL BOLTS THAT WERE FIXED AND INSPECTED.	STEEL Fab	0	PM	0	BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT ALL	BRIGGS	1	TECH	8	COL PIERS. AND ALONG BB LINE FROM 11 TO 17 LINE.					BRIGGS -	BRIGGS	0	STEEL	0	MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.	MARG	1	FOREMAN/ENG	8	COLUMN ENCASEMENTS. INSTALL ELOCONES ON SHORT BOLTS THAT	MARG	1	CARPS	8		MARG	0	LABORERS	0		MARG				JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO	Total work Hours on Job Site This Date	122	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO	Cumulative Total of Work Hours From Previous Report	9551	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO	Total Work Hours From Start Of Construction	9673	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO			LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION							EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009							CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							COLUCCI- 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER (NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)							: REVERSE SIDE FOR ADDITIONAL REMARKS							CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE 6/18/2009			
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																																																																																																
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8																																																																																																																																																																																
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE	Colucci	1	OPERATORS	8																																																																																																																																																																																
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF	Colucci	3	DRIVERS	6																																																																																																																																																																																
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY	Colucci	2	OWNER/FORE/OPS	4																																																																																																																																																																																
COLUCCI - FILL AREA AT 17BB TO 11 BB AT ALL COL ENCLOSURES.	Colucci	3	LABORER	24																																																																																																																																																																																
FILL AND COMPACT AT ALL COL PIERS AREA #3 MOVING SOUTH.																																																																																																																																																																																				
STEEL FAB / NESC - DERRICK #1 SET BRIDGING ON LONG JOIST & WELD	Steel Fab	SUBNESC1	STEEL FORE	8																																																																																																																																																																																
SET EDGE ANGLES AND WELD AND INSTALL ANGLE STIFFNERS	NESC	5	ERECTOR	40																																																																																																																																																																																
CONTINUE DECKING AND WELDING DECK . WELD PLATE WASHERS.	NESC	0	OPERATOR	0																																																																																																																																																																																
DERRICK #1&# 2&# 3 ON ALL BOLTS THAT WERE FIXED AND INSPECTED.	STEEL Fab	0	PM	0																																																																																																																																																																																
BRIGGS- TEST SOILS, GROUT SAMPLES, COMPACTION TEST AT ALL	BRIGGS	1	TECH	8																																																																																																																																																																																
COL PIERS. AND ALONG BB LINE FROM 11 TO 17 LINE.																																																																																																																																																																																				
BRIGGS -	BRIGGS	0	STEEL	0																																																																																																																																																																																
MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.	MARG	1	FOREMAN/ENG	8																																																																																																																																																																																
COLUMN ENCASEMENTS. INSTALL ELOCONES ON SHORT BOLTS THAT	MARG	1	CARPS	8																																																																																																																																																																																
	MARG	0	LABORERS	0																																																																																																																																																																																
	MARG																																																																																																																																																																																			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO	Total work Hours on Job Site This Date	122																																																																																																																																																																															
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO	Cumulative Total of Work Hours From Previous Report	9551																																																																																																																																																																															
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO	Total Work Hours From Start Of Construction	9673																																																																																																																																																																															
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO																																																																																																																																																																																	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																																																																																																				
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.CAUTION OFF AREAS DURING STEEL ERECTION																																																																																																																																																																																				
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																																																																																																				
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009																																																																																																																																																																																				
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																																																																																																				
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER																																																																																																																																																																																				
COLUCCI- 1/25 CY DUMP,2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER (NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)																																																																																																																																																																																				
: REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																																																																																																				
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE 6/18/2009																																																																																																																																																																																	

Continuation Sheet)		DATE 6/18/2009 THURSDAY
CONTRACTOR PRODUCTION REPORT		
Project #440016 W912LD-08-C-0037	Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	REPORT #
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? ☐ YES ☐ NO If yes, give details:

Materials- SUBMITTALS HOLDING UP JOB ELEC TUB PANELS	Men - COLUCCI - WATER TRUCK NOT READY FOR
	USE, UNDER DRAIN MUST START 6/17/2009
	SEWER CAN START ANY TIME NOW.
Plans	DETAILS
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	

2) Was the Job visited today? ☐ NO ☐ YES If yes by whom? (a) RICK MANGARELLI NUTMEG  
(b) DAVE GIESSER BRIGGS © BRIAN FRIGON JACOBS  
(d)

3) List any Inspections and/or Tests performed today:

BRIGGS - ON SITE STEEL AND SOILS AND CONCRETE INSPECTIONS TEST GROUT USED FOR COLUMN BASES.  
CHECK NUTS THAT ARE BEING USED FOR BOLT EXTENSIONS, AND WASHERS THAT ARE AT COLUMN BASES  
COMPACTION TEST AT COLUMN BACK FILL AND ALONG BB LINE FROM 11 TO 17 LINE.

4) Were there any meetings held at the Jobsite today? ☐ NO ☐ YES If Yes - What Type, and were minutes taken?:  
MEETING WITH BRIGGS AND GOVT. COS

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS  
TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
BACCALA CONCRETE TOTALS TO DATE 3000 PSI 381.5 CYDS. AND 5000 PSI 104 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 6/18/2009
-----------------------------	----------------	----------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 6/19/2009 Friday
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 165
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number 0811-00		AM WEATHER OVERCAST RAIN HEAVY AT TIMES STEADY	PM WEATHER OVERCAST RAIN	MAX TEMP 75	MIN TEMP 65
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	8
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	0	OPERATORS	0
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	3	DRIVERS	6
SITE LOCATION TO REUSE. 9 LOADS TOTAL EACH DAY		Colucci	0	OWNER/FORE/OPS	0
COLUCCI - NOT ON SITE BUT WERE TOLD TO PROCEED ON INTERIOR		Colucci	0	LABORER	0
UNDERDRAIN BUT SAID MANPOWER IS GOING ELSEWHERE.					
STEEL FAB / NESC - DERRICK #3 ACTION LIST X BRACING AT GG LINE		Steel Fab	SUBNESC1	STEEL FORE	8
BETWEEN 14 AND 13 COLS. REDRILL TOP OF COLUMN 12EE BOTH BEAMS		NESC	5	ERECTORS	40
REDRILL TOP OF COL 17GG WRONG CLIP HOLES FROM CANAM		NESC	0	OPERATOR	0
INSTALL ROOF TOP FRAMES TO STEEL BAR JOIST.		STEEL Fab	1	PM	8
BRIGGS- RAIN OUT		BRIGGS	1	TECH	2
BRIGGS - NOT ON SITE RAIN NO WORK		BRIGGS	0	STEEL	0
MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.		MARG	1	FOREMAN/ENG	2
RAIN OUT OFF SITE.		MARG	1	CARPS	2
		MARG	0	LABORERS	0
		MARG			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO		Total work Hours on Job Site This Date	76
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO		Cumulative Total of Work Hours From Previous Report	9673
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO		Total Work Hours From Start Of Construction	9749
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
REMAINDER OF PLATE WASHERS ON SITE 6/19/2009 40 1/2 " PIECES					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN					
(SECOND PORTALET ON SITE 3/26/2009) HILTITE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER					
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER			DATE    6/19/2009		

( Continuation Sheet )		DATE <b>6/19/2009</b>
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>165</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- SUBMITTALS HOLDING UP JOB ELEC TUB PANELS	Men - COLUCCI - WATER TRUCK NOT READY FOR
	USE. UNDER DRAIN MUST START 6/17/2009
	SEWER CAN START ANY TIME NOW.
Plans	DELAYS - RAIN IS DELAYING JOB PROGRESS
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	SEVERAL RAIN DAYS HAVE PUSHED PRODUCTION
	BACK.

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
**BRIGGS - RAIN DELAY AGAIN CAN' T PERFORM TESTING. LEFT SITE BACK ON MONDAY.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 381.5 CYDS. AND 5000 PSI 104 CYDS.**  
**STEEL FAB - CARL SMITH TOLD BRIAN FROM NESC TO BURN HOLES IN COLUMN 12EE AT TOP THAT CARL WAS**  
**TOLD NOT TO BURN. CARL SMITH TOLD ME THAT HAS DRILL AND HE WILL DRILL THE HOLES PER SPEC.**

CONTRACTOR / SUPERINTENDENT <b>PETER J WAGNER</b>	DATE <b>6/19/2009</b>
---	-----------------------

CONT RACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>6/22/2009</b> <b>Monday</b>
Project # 440018  W912LD-08-C-0037	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT #  <b>166</b>	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number <b>0811-00</b>	AM WEATHER <b>OVERCAST RAIN HEAVY AT TIMES STEADY</b>	PM WEATHER <b>OVERCAST RAIN</b>	MAX TEMP <b>70</b>	MIN TEMP <b>55</b>	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	8
COLUCCI - TRUCK DRIVERS/ OPERATORS CUT HILLSIDE		Colucci	0	OPERATORS	0
WEST AND LOAD THE TRUCKS THEY ARE DRIVING TO OFF		Colucci	2	DRIVERS	1
SITE LOCATION TO REUSE.		Colucci	0	OWNER/FORE/OPS	0
		Colucci	0	LABORER	0
STEEL FAB / NESC - DERRICK #2 INSTALL. UNIT OPENING SUPPORT STL		Steel Fab	SUBNESC1	STEEL FORE	8
AT LOW ROOF 7/8 GG TO 12 GG		NESC	5	ERECTORS	40
		NESC	0	OPERATOR	0
		STEEL Fab	1	PM	8
BRIGGS- ON SITE FOR 4HRS COLUCCI DIDN'T SHOW TO DO UNDER DRAIN		BRIGGS	1	TECH	4
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0
MARGUERITE - FORM COLUMNS AND GROUT COL BASE PLATES.		MARG	0	FOREMAN/ENG	0
		MARG	0	CARPS	0
		MARG	0	LABORERS	0
		MARG			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date  <b>69</b>
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report  <b>9749</b>
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction  <b>9818</b>
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009					
REMAINDER OF PLATE WASHERS ON SITE 6/19/2009 40 1/2 " PIECES					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN					
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER					
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER					
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)					
REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER			DATE    6/22/2009		

(Continuation Sheet)		DATE <b>6/22/2009</b>
CONTRACTOR PRODUCTION REPORT		MONDAY
Project #440018 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>166</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- SUBMITTALS HOLDING UP JOB ELEC TUB PANELS	Men - COLUCCI - WATER TRUCK NOT READY FOR USE. UNDER DRAIN MUST START 6/17/2009
	SEWER CAN START ANY TIME NOW.
Plans	DETAILS UNION CARPS ON STRIKE FORMING OF
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	COLUMNS HAS STOPPED

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today: RAIN OUT NO TESTS

BRIGGS - ON SITE STEEL AND SOILS AND CONCRETE INSPECTIONS TEST GROUT USED FOR COLUMN BASES.  
 CHECK NUTS THAT ARE BEING USED FOR BOLT EXTENSIONS, AND WASHERS THAT ARE AT COLUMN BASES  
 COMPACTION TEST AT COLUMN BACK FILL

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
 QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS  
 TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS TO DATE 3000 PSI 381.5 CYDS. AND 5000 PSI 104 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>6/22/2009</b>



CONTRACTOR PRODUCTION REPORT						DATE <b>6/23/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						TUESDAY	
Project # 440018		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				167	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP MIN TEMP	
311-00		OVERCAST RAIN STEADY MIST		OVERCAST RAIN		70 55	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C				NCI	1	SUPER	8
INSTALL REMAINDER OF PLATE WASHERS AND ELOCONES COMPLETE				Colucci	0	OPERATORS	0
COLUCCI - NOT ON SITE				Colucci	0	DRIVERS	0
				Colucci	0	OWNER/FORE/OPS	0
				Colucci	0	LABORER	0
STEEL FAB / NESC - DERRICK #2 BRIDGING AND DECKING. DERRICK #3				Steel Fab	SUBNESC1	STEEL FORE	8
OVERHANG AND SUPPORTS AND DECKING NORTHWEST CORNER.				NESC	5	ERECTORS	40
REMOVE TEMP CABLE BRACING FROM DERRICK #1 AND #2				NESC	0	OPERATOR	0
				Steel Fab	1	PM	8
BRIGGS- ON SITE FOR 4HRS COLUCCI DIDN'T SHOW TO DO UNDER				BRIGGS	1	TECH	4
DRAIN. HAD BRIGGS TECH ON SITE STAND BY DUE TO COLUCCI WORK.							
BRIGGS - STRUCTURAL STEEL INSPECTION. CHECK PLATE WASHERS				BRIGGS	1	STEEL	4
AND INSPECT ERECTION IN PROGRESS, BRIDGING, STIFFNERS & DECK							
MARGUERITE - NOT ON SITE CARPS ON STRIKE NOT MANNING PROJECT				MARG	0	FOREMAN/ENG	0
T TO NELL JINGRILLO MUST SIGN AGREEMENT TO GET CARPS BACK				MARG	0	CARPS	0
				MARG	0	LABORERS	0
				MARG			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO		Total work Hours on Job Site This Date	72
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO		Cumulative Total of Work Hours From Previous Report	9818
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO		Total Work Hours From Start Of Construction	9890
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO			
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009							
REMAINDER OF PLATE WASHERS ON SITE 6/19/2009 40 1/2 " PIECES							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER							
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)							
EVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 6/23/2009			

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>6/24/2009 Wednesday</b>
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT #. <b>168</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>
you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- IMPERIAL SAND RESUBMITT & BLOCK NOT ON SITE.		personnel - COLUCCI - WATER TRUCK NOT READY
		FOR USE. UNDER DRAIN MUST START 6/17/2009
		SEWER CAN START ANY TIME NOW.
Plans		NUTMEG WAS INFORMED THUR 6/18/2009
NO ANSWER ON WATER PERMIT FROM KENT COUNTY		THAT COLUCCI CREW WILL BE LEAVING JOB
		THUR 6/18/09 AND BACK ON MON 6/22/0009
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) MAJ <b>(b) (6)</b> RIANG (b) BRIAN FRIGON (JACOBS) © (d)		
3) List any Inspections and/or Tests performed today: <b>BRIGGS - ON SITE STEEL INSPECTION CHECK PLATE WASHERS AND WELDING OF WASHERS.</b> <b>CHECK FOR SNAPPED BOLTS AND DECKING INSTALL AT DERRICK #3</b> <b>INSPECT ELOCONES THAT ARE INSTALLED.</b>		
Were there any meetings held at the Jobsite today? <u>no</u> If Yes - What Type, and were minutes taken?:		
Additional Information: <b>COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;</b> <b>QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS</b> <b>TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.</b> <b>BACCALA CONCRETE TOTALS TO DATE 3000 PSI 381.5 CYDS. AND 5000 PSI 104 CYDS.</b>		
<b>MAJ <b>(b) (6)</b> LOOKED AT REPLACEMENT OF PLATE WASHERS.</b> <b>BRIAN FRIGON - LOOKED AT PROGRESS OF ITEMS ON SITE. PLATE WASHERS, STEEL PROGRESS.</b> <b>NELL JINERELLO - MAR WILL HAVE PERSONNEL ON SITE TO POUR FORMED COLS.</b>		
TRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE <b>6/24/2009</b>

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 6/25/2009

THUR

Project # 440016

Title and Location

REPORT #

W912LD-08-C-0037

RI ANG E Greenwich Readiness Ctr @ Camp Fogarty

169

CONTRACTOR

The Nutmeg Companies, Inc.

SUPERINTENDENT

PETE WAGNER

Job Number

AM WEATHER

PM WEATHER

MAX TEMP

MIN TEMP

311-00

OVERCAST

OVERCAST TO PC

70

55

WORK LOCATION AND DESCRIPTION

EMPLOYER

NO.

TRADE

Hours

NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C

NCI

1

SUPER

8

COLUCCI - TRUCK DRIVERS ON SITE LOAD TRUCKS WITH STONES MIX

Colucci

0

OPERATORS

0

REMOVE FROM SITE.

Colucci

3

DRIVERS

3

Colucci

0

OWNER/FORE/OPS

0

Colucci

0

LABORER

0

STEEL FAB / NESC - DERRICK #3 INSTALL X BRACING AT BETWEEN COL

Steel Fab

SUBNESC1

STEEL FORE

8

BETWEEN 13 & 14 GG, CUT LONG TAILS AT NORTH END OF ROOF LINE

NESC

4

ERECTORS

32

ALONG 17 LINE. WELD X TUBE BRACES AT 12 EE LINE TO 12 GG LINE.

NESC

0

OPERATOR

0

START ON WINDOW R.O.S STEEL NEEDS TO BE RAISED TO GET

STEEL Fab

0

PM

0

PROPER OPENING.

BRIGGS- ON SITE INSPECTOR FOR COLUCCI TO DO TESTING

BRIGGS

1

TECH

8

BRIGGS - STRUCTURAL STEEL INSPECTION. CHECK PLATE WASHERS

BRIGGS

1

STEEL

4

AND INSPECT ERECTION IN PROGRESS, BRIDGING, STIFFNERS & DECK

MARGUERITE - NOT ON SITE, CARPS ON STRIKE NOT MANNING PROJECT

MARG

0

FOREMAN/ENG

0

INFORMED BY NELL JINGARRELLO THAT MANPOWER WILL BE ON

MARG

0

CARPS

0

PO FORM AND POUR COLUMN ENCLOSURES. FRI 6/26/2009

MARG

0

LABORERS

0

MARG

JOB SAFETY

WAS A JOB SAFETY MEETING HELD THIS DATE?

NO

(If YES attach a copy of the meeting minutes)

WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?

NO

(If YES attach a copy of the OSHA report)

WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?

NO

(If Yes attach statement or checklist showing inspection performed)

WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?

NO

(If Yes attach description of incident and proposed action)

Total work Hours on Job Site This Date

63

Cumulative Total of Work Hours From Previous Report

9948

Total Work Hours From Start Of Construction

10011

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES

WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

STEEL FAB - PLATE WASHERS ON SITE TUESDAY 6/2/2009 2 PIECES 1/4" PLATE WASHERS 1 PIECE 1/2" ON SITE 6/9/2009

REMAINDER OF PLATE WASHERS ON SITE 6/19/2009 40 1/2 " PIECES

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN

(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER

COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER

IN USE BUT ON SITE 1 CAT YUKE, SCREENER)

EVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER

DATE 6/25/2009

CONTRACTOR PRODUCTION REPORT						DATE 6/29/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						MONDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				171	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		OVERCAST		OVERCAST RAIN		80 65	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE		Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER		8	
COLUCCI - NO OPERATORS ON SITE NO SUPERVISION AND NO LABOR		Colucci		OPERATORS		0	
DRIVERS ON SITE SCREENING TOP SOIL TO LOAM AND REMOVING		Colucci	3	DRIVERS		3	
FROM SITE.TOLD DRIVERS TO STOP TAKING SCREENED MATERIAL FROM		Colucci	0	OWNER/FORE/OPS		0	
SITE 3 TIMES DURING DAY AND HAVE ONE OF COLUCCI BROTHERS CALL.		Colucci	0	LABORER		0	
ROSSI - MOBILIZE AND ORGANIZE ON SITE.		ROSSI	3	ELEC		24	
STEEL FAB / NESC - DERRICK #2 FRONT ENTRANCE STEEL CORRECTION		Steel Fab	SUBNESC1	STEEL FORE		8	
WELD BAR JOIST EAST SECTION OF DERRICK #2 WELD STIFFNERS IN		NESC	4	ERECTOR		32	
PLACE SAME LOCATION. WORK ON ACTION LIST DERRICK #1 KIT AREA.		NESC	0	OPERATOR		0	
INSTALL FRONT FASCIA STEEL ALONG 11 LINE. WELD BAR JOIST ON 7		STEEL Fab	1	PM		8	
LINE FRONT ENTRANCE AND 11 LINE. SLOT WASHERS AND PLACE ENT.							
BRIGGS- ON SITE FOR COLUCCI DIDN'T SHOW TO DO UNDER DRAIN.		BRIGGS	1	TECH		8	
CHECK REBAR PLACEMENT AT COL ENCASEMENTS DERRICK #1							
BRIGGS -		BRIGGS	0	STEEL		0	
MARGUERITE - FORM COLUMNS DERRICK #1		MARG	1	FOREMAN/ENG		8	
			1	LABORERS		8	
		NED		FORE/SUPT			
		AAA		FORE/SUPT			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO		Total work Hours on Job Site This Date		107
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO		Cumulative Total of Work Hours From Previous Report		10109
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO					
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO		Total Work Hours From Start Of Construction		10216	
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/26 CY DUMP, 2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER							
T IN USE BUT ON SITE 1 CAT YUKE, SCREENER)							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 6/29/2009			

(Continuation Sheet)		DATE <b>6/29/2009</b>
CONTRACTOR PRODUCTION REPORT		MONDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>171</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- IMPERIAL SAND RESUBMITT & BLOCK NOT ON SITE.	personnel - COLUCCI - NOT ON SITE TO CONTINUE
	SITE WORK AS INDICATED ON FRIDAY 6/26/2009
	BY TOM COLUCCI CALLS MADE TO ALL 3 BROS.
Plans	NO ANSWER NO RESPONSE BACK. EMAILS
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	SENT TO COLUCCI'S NO RESPONSE BACK.

2) Was the Job visited today? no If yes by whom? (a) MAJ **(b) (6)** (HELP WITH COLUCCI  
**(b) RET BRIG GEN JAMES D'AGOSTINO (COLUCCI ISSUE) PROBLEM )**  
 (d)

3) List any Inspections and/or Tests performed today:

**BRIGGS - NO STEEL INSPECTION.**

**BRIGGS - CHECK STEEL REBAR AT COL ENCASEMENTS DERRICK #1**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**  
**COLUCCI DRIVERS WERE TOLD TO STOP REMOVING SCREENED TOP SOIL( LOAM) FROM SITE COLUCCI'S TOLD**  
**DRIVERS TO CONTINUE. DROVE OFF SITE WITH 6 LOADS. AGAIN WENT OVER AND TOLD COLUCCI DRIVERS TO**  
**STOP AGAIN REFUSED TO STOP 3 MORE LOADS OUT FINAL PICK AT 3:00 TOLD THEM TO STOP OR THEY**  
**WILL BE REMOVED BY NATIONAL GUARD AND OR ARRESTED. ALL 3 DRIVERS COMPLIED WITH REQUEST.**  
**COLUCCI ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	6/29/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 6/30/2009 TUESDAY																																																																																																
Project # 440016		Title and Location				REPORT #																																																																																																
W012LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				172																																																																																																
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																															
Job Number		AM WEATHER		PM WEATHER		MAX TEMP																																																																																																
0811-00		OVERCAST		OVERCAST RAIN		80 65																																																																																																
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:55%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:15%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>8</td> </tr> <tr> <td>COLUCCI - NO OPERATORS ON SITE NO SUPERVISION AND NO LABOR</td> <td>Colucci</td> <td>0</td> <td>OPERATORS</td> <td>0</td> </tr> <tr> <td>MEETING WITH ALL 3 COLUCCI BROS.WALK SITE WENT THRU LIST STEP</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>3</td> </tr> <tr> <td>BY STEP WILL BE BACK IN AM WITH EQUIPMENT. AND MANPOWER.</td> <td>Colucci</td> <td>3</td> <td>OWNER/FORE/OPS</td> <td>6</td> </tr> <tr> <td></td> <td>Colucci</td> <td>0</td> <td>LABORER</td> <td>0</td> </tr> <tr> <td>ROSSI - LAYOUT FOR ELEC ROOM AND START PIPING TO ELEC. RM.</td> <td>ROSSI</td> <td>3</td> <td>ELEC</td> <td>24</td> </tr> <tr> <td>STEEL FAB / NESC - DERRICK #2 WORKING ON VALLEY FRAMING</td> <td>Steel Fab</td> <td>SUBNESC1</td> <td>STEEL FORE</td> <td>8</td> </tr> <tr> <td>START LAYING DECK INTO VALLEY OF DERRICK #2 AT VALLEY FROM</td> <td>NESC</td> <td>4</td> <td>ERECTORS</td> <td>32</td> </tr> <tr> <td>EAST DERRICK #3.</td> <td>NESC</td> <td>0</td> <td>OPERATOR</td> <td>0</td> </tr> <tr> <td></td> <td>STEEL Fab</td> <td>1</td> <td>PM</td> <td>8</td> </tr> <tr> <td>BRIGGS- CHECK REBAR PLACEMENT ALONG 11 LINE AND 2 LINE</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>TEST CONCRETE DURING PLACEMENT OF ALL ENCASEMENTS.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BRIGGS - STEEL INSPECTOR ON SITE TO CHECK LAST OF BOLTS ALL</td> <td>BRIGGS</td> <td>1</td> <td>STEEL</td> <td>2</td> </tr> <tr> <td>ACCEPTABLE INSTALLTION GO AHEAD AND POUR.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>MARGUERITE - FORM COLUMNS DERRICK #1 AND POUR ALL FORMED</td> <td>MARG</td> <td>1</td> <td>FOREMAN/ENG</td> <td>8</td> </tr> <tr> <td>JMN ENCASEMENTS 8 CYDS NUTMEG ASSISTED MAR WITH</td> <td></td> <td>0</td> <td>LABORERS</td> <td>0</td> </tr> <tr> <td>PLACEMENT AND VIBRATING CONCRETE</td> <td>NED</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> <tr> <td></td> <td>AAA</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8	COLUCCI - NO OPERATORS ON SITE NO SUPERVISION AND NO LABOR	Colucci	0	OPERATORS	0	MEETING WITH ALL 3 COLUCCI BROS.WALK SITE WENT THRU LIST STEP	Colucci	3	DRIVERS	3	BY STEP WILL BE BACK IN AM WITH EQUIPMENT. AND MANPOWER.	Colucci	3	OWNER/FORE/OPS	6		Colucci	0	LABORER	0	ROSSI - LAYOUT FOR ELEC ROOM AND START PIPING TO ELEC. RM.	ROSSI	3	ELEC	24	STEEL FAB / NESC - DERRICK #2 WORKING ON VALLEY FRAMING	Steel Fab	SUBNESC1	STEEL FORE	8	START LAYING DECK INTO VALLEY OF DERRICK #2 AT VALLEY FROM	NESC	4	ERECTORS	32	EAST DERRICK #3.	NESC	0	OPERATOR	0		STEEL Fab	1	PM	8	BRIGGS- CHECK REBAR PLACEMENT ALONG 11 LINE AND 2 LINE	BRIGGS	1	TECH	8	TEST CONCRETE DURING PLACEMENT OF ALL ENCASEMENTS.					BRIGGS - STEEL INSPECTOR ON SITE TO CHECK LAST OF BOLTS ALL	BRIGGS	1	STEEL	2	ACCEPTABLE INSTALLTION GO AHEAD AND POUR.					MARGUERITE - FORM COLUMNS DERRICK #1 AND POUR ALL FORMED	MARG	1	FOREMAN/ENG	8	JMN ENCASEMENTS 8 CYDS NUTMEG ASSISTED MAR WITH		0	LABORERS	0	PLACEMENT AND VIBRATING CONCRETE	NED		FORE/SUPT			AAA		FORE/SUPT	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																		
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8																																																																																																		
COLUCCI - NO OPERATORS ON SITE NO SUPERVISION AND NO LABOR	Colucci	0	OPERATORS	0																																																																																																		
MEETING WITH ALL 3 COLUCCI BROS.WALK SITE WENT THRU LIST STEP	Colucci	3	DRIVERS	3																																																																																																		
BY STEP WILL BE BACK IN AM WITH EQUIPMENT. AND MANPOWER.	Colucci	3	OWNER/FORE/OPS	6																																																																																																		
	Colucci	0	LABORER	0																																																																																																		
ROSSI - LAYOUT FOR ELEC ROOM AND START PIPING TO ELEC. RM.	ROSSI	3	ELEC	24																																																																																																		
STEEL FAB / NESC - DERRICK #2 WORKING ON VALLEY FRAMING	Steel Fab	SUBNESC1	STEEL FORE	8																																																																																																		
START LAYING DECK INTO VALLEY OF DERRICK #2 AT VALLEY FROM	NESC	4	ERECTORS	32																																																																																																		
EAST DERRICK #3.	NESC	0	OPERATOR	0																																																																																																		
	STEEL Fab	1	PM	8																																																																																																		
BRIGGS- CHECK REBAR PLACEMENT ALONG 11 LINE AND 2 LINE	BRIGGS	1	TECH	8																																																																																																		
TEST CONCRETE DURING PLACEMENT OF ALL ENCASEMENTS.																																																																																																						
BRIGGS - STEEL INSPECTOR ON SITE TO CHECK LAST OF BOLTS ALL	BRIGGS	1	STEEL	2																																																																																																		
ACCEPTABLE INSTALLTION GO AHEAD AND POUR.																																																																																																						
MARGUERITE - FORM COLUMNS DERRICK #1 AND POUR ALL FORMED	MARG	1	FOREMAN/ENG	8																																																																																																		
JMN ENCASEMENTS 8 CYDS NUTMEG ASSISTED MAR WITH		0	LABORERS	0																																																																																																		
PLACEMENT AND VIBRATING CONCRETE	NED		FORE/SUPT																																																																																																			
	AAA		FORE/SUPT																																																																																																			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	107																																																																																																
	(If YES attach a copy of the meeting minutes)																																																																																																					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	10216																																																																																																
	(If YES attach a copy of the OSHA report)																																																																																																					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO																																																																																																		
	(If Yes attach statement or checklist showing inspection performed)																																																																																																					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction	10323																																																																																																
	(If Yes attach description of incident and proposed action)																																																																																																					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC																																																																																																						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																						
BACALA CONCRETE 8 CYS 3000 PSI FOR COLUMN ENCASEMENTS.																																																																																																						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/15 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN																																																																																																						
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER																																																																																																						
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER																																																																																																						
(IN USE BUT ON SITE 1 CAT YUKE, SCREENER)																																																																																																						
REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 6/30/2009																																																																																																		

(Continuation Sheet)		DATE <b>6/30/2009</b>
CONTRACTOR PRODUCTION REPORT		TUESDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	172
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- IMPERIAL SAND RESUBMITT & BLOCK NOT ON SITE.	personnel - COLUCCI - NOT ON SITE TO CONTINUE
	SITE WORK MEETING AT 2:30 PM WITH ALL 3
	COLUCCI BROS.
Plans	
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	

2) Was the Job visited today? YES If yes by whom? (a) RICK MANRARELLI SPM NUTMEG  
(b) TOM COLUCCI STEVE COLUCCI  
(d) JIM COLUCCI

3) List any Inspections and/or Tests performed today:

**BRIGGS - ON SITE STEEL INSPECTION OF ANCHOR BOLTS PLATE WASHERS AND WELDING.**

**BRIGGS - CHECK STEEL REBAR AT COL ENCASEMENTS DERRICK #1**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
GOVT MEETING WITH MARCEL CARTIER CONTRACTING OFFICE MAJ **(b) (6)** AND BRIAN FRIGON  
NUTMEG RICK MANGARELLI AND PETER WAGNER ISSUES -SEE MINUTES FROM 1:PM MEETING 6/30/09

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**  
**COLUCCI- SCREENING TOP SOIL TO LOAM AND REMOVING FROM SITE. AGAIN IN DIRECT**  
**COLUCCI -ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	6/30/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>7/1/2009 WEDNESDAY</b>	
Project # 440016  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>				REPORT #  <b>173</b>	
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>					
Job Number <b>0811-00</b>		AM WEATHER <b>HEAVY DOWN POURS AND LIGHTNING</b>		PM WEATHER <b>RAIN &amp; LIGHTNING</b>		MAX TEMP <b>80</b> MIN TEMP <b>65</b>	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours		
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	8		
COLUCCI - AGAIN START BACK UP WORKING AFTER 2 WEEKS OUT		Colucci	1	OPERATORS	4		
FILL AROUND PIERS WITH BOBCAT LOADER USED TO BRING 3 MINUS		Colucci	3	DRIVERS	3		
INSIDE BUILDING COMPACT AS THEY FILL. 1 FT LIFTS AND TESTED.		Colucci	2	OWNER/FORE/OPS	4		
CREW PULLED OFF SITE DUE TO UNDERAGE WORKERS MUST LEAVE.		Colucci	2	LABORER	8		
ROSSI - LAYOUT FOR ELEC ROOM AND START PIPING TO ELEC. RM.		ROSSI	3	ELEC	24		
STEEL FAB / NESC - DERRICK #2 WORKING ON VALLEY FRAMING		Steel Fab	SUBNESC1	STEEL FORE	4		
START LAYING DECK INTO VALLEY OF DERRICK #2 SCREW SHEETS		NESC	2	ERECTORS	8		
AND START WELDING SHEETS TO BAR JOISTS. CREW GONE AT 11:00 AM		NESC	0	OPERATOR	0		
DUE TO HEAVY DOWN POURS AND DANGEROUS LIGHTNING.		STEEL Fab	1	PM	4		
PULLED CREW OFF ROOF.							
BRIGGS- CHECK AND TEST FOR PROPER LIFTS AND COMPACTION		BRIGGS	1	TECH	4		
ALONG GG LINE FROM 7/8 WORKING NORTH.							
BRIGGS - STEEL INSPECTOR NOT ON SITE.		BRIGGS	1	STEEL	0		
MARGUERITE - FOREMAN AND LABORERS SHOWED UP AT 12:00 NOON		MARG	1	FOREMAN/ENG	8		
STRIP FORMS, COULD NOT WORK DUE TO HEAVY RAIN AND			0	LABORERS	0		
DANGEROUS LIGHTNING.		NED		FORE/SUPT			
		AAA		FORE/SUPT			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date		79
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report		10216
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO		Total Work Hours From Start Of Construction		10295
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 1/8 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER							
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER				DATE    7/1/2009			



(Continuation Sheet)		DATE <b>7/1/2009</b>
CONT. TOR PRODUCTION REPORT		WEDNESDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>172</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- IMPERIAL SAND RESUBMITT & BLOCK NOT ON SITE.	personnel - COLUCCI - IS USING UNDERAGE
	WORKERS NUTMEG INFORMED COLUCCI THAT
	THEY THE 2 LABORERS WHO ADMITTED BEING
Plans	14 YEARS AND 17 YEARS OF AGE MUST BE 18 YRS
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	OF AGE. MUST LEAVE NOW STOP WHAT YOU
	ARE DOING AND LEAVE.

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) TOM COLUCCI \_\_\_\_\_  
 (d) JIM COLUCCI \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TESTS AT PIERS ALONG GG LINE. BRIGGS STILL NOT ACCEPTABLE TO USE SMALL COMPACTORS, INFORMED COLUCCI TO GET LARGER COMPACTOR.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**  
**COLUCCI- SCREENING TOP SOIL TO LOAM AND REMOVING FROM SITE. AGAIN IN DIRECT VIOLATION OF WHAT NUTMEG NEEDS AND WANTS DONE.**  
**COLUCCI -ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**  
**COLUCCI -AGAIN STARTED IN THE WRONG LOCATION JUST SO THEY COULD USE A NONSAFETY ISSUE TO THEIR ADVANTAGE WHEN THERE WAS NO SAFETY ISSUE. NUTMEG INFORMED COLUCCI TO FOLLOW THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>7/1/2009</b>

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 7/2/2009

THURSDAY

Project # 440016  W912LD-08-C-0037	Title and Location <b>RI ANG E GREENWICH READINESS CTR @ CAMP FOGARTY</b>	REPORT #  174
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>
Job Number <b>311-00</b>	AM WEATHER <b>HEAVY DOWN POURS AND LIGHTNING</b>	PM WEATHER <b>OVERCAST</b>
	MAX TEMP <b>80</b>	MIN TEMP <b>65</b>

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	8
COLUCCI - NO SHOW AGAIN AND NEEDED KNEW OF EROSION PROBLEM	Colucci	0	OPERATORS	0
MEMO SENT TO GET ON JOB TO FIX PIER THAT IS UNDERMINED DUE	Colucci	0	DRIVERS	0
TO WEATHER RELATED ISSUE. NO RESPONSE NUTMEG SUPT HAD TO	Colucci	3	OWNER/FORE/OPS	1
FIX PROBLEM BEFORE WE LOST PIER FOOTING.COLUCCI BROS. 2:30PM	Colucci	0	LABORER	0
ROSSI - PREP BOXES IN CONEX BOX FOR FLOOR AND WALLS.	ROSSI	3	FORE/ELEC	24
STEEL FAB / NESC - NOT ON SITE WEATHER RELATED.	Steel Fab	SUBNESCO	STEEL FORE	0
	NESC	0	ERECTORS	0
	NESC	0	OPERATOR	0
	STEEL Fab		PM	0
				1
BRIGGS- ON SITE CHECK EROSION INTERIOR OF BUILDING	BRIGGS	1	TECH	4
PIER 15 EE BEING UNDERMINED NEED TO FIX NOW !!!!				
BRIGGS - STEEL INSPECTOR NOT ON SITE.	BRIGGS	0	STEEL	0
MARGUERITE - NO SHOW WEATHER RELATED.	MARG	0	FOREMAN/ENG	0
		0	LABORERS	0
	NED		FORE/SUPT	
	AAA		FORE/SUPT	

<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>	NO	Total work Hours on Job Site This Date	38
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO		
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>	NO	Cumulative Total of Work Hours From Previous Report	10295
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO	Total Work Hours From Start Of Construction	10333

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES

WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER

COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 CAT EXCAVATOR 1 LOADER

IN USE BUT ON SITE 1 CAT YUKE, SCREENER)

REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER

DATE 7/2/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>7/6/2009</b> <b>MONDAY</b>																																																																																											
Project # 440016  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>				REPORT #  <b>176</b>																																																																																											
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																										
Job Number <b>0811-00</b>		AM WEATHER <b>HEAVY DOWN POURS AND LIGHTNING</b>		PM WEATHER <b>OVERCAST</b>		MAX TEMP <b>80</b>	MIN TEMP <b>65</b>																																																																																										
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:55%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:15%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>10</td> </tr> <tr> <td>COLUCCI - NO SHOW AGAIN AND NEEDED KNEW OF EROSION PROBLEM</td> <td>Colucci</td> <td>1</td> <td>OPERATORS</td> <td>8</td> </tr> <tr> <td>MEMO SENT TO GET ON JOB TO FIX PIER THAT IS UNDERMINED DUE TO WEATHER RELATED ISSUE. NO RESPONSE NUTMEG SUPT HAD TO FIX PROBLEM BEFORE WE LOST PIER FOOTING. COLUCCI BROS. 2:30PM</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>6</td> </tr> <tr> <td>ROSSI - 4 " GREY ELEC CONDUIT INSTALLATION AT AREA 16GG - 16GG</td> <td>ROSSI</td> <td>3</td> <td>OWNER/FORE/OPS</td> <td>0</td> </tr> <tr> <td>STEEL FAB / NESC - CUT BACK DECK ON THE 45 ANGLE AT VALLEY</td> <td>Colucci</td> <td>1</td> <td>LABORER</td> <td>8</td> </tr> <tr> <td>LAY DECKING FROM ENTRANCE TOWARD VALLEY DERRICK #2 CUT TO 45 DEG ANGLE. WELD DECKING, WELD EAST WINDOW STEEL SUPPORT</td> <td>ROSSI</td> <td>3</td> <td>FORE/ELEC</td> <td>24</td> </tr> <tr> <td></td> <td>Steel Fab</td> <td>SUBNESC1</td> <td>STEEL FORE</td> <td>10</td> </tr> <tr> <td></td> <td>NESC</td> <td>4</td> <td>ERECTOR</td> <td>40</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>0</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>0</td> </tr> <tr> <td>BRIGGS - ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS AT J, J2 AND I LINE AND ALONG GG LINE FROM 9 TO 17 LINE.</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&amp;3</td> <td>BRIGGS</td> <td>1</td> <td>STEEL</td> <td>4</td> </tr> <tr> <td colspan="5">ACTION LIST TO FOLLOW ACTION LIST WAS GIVEN VERBALLY TO SF/NESC</td> </tr> <tr> <td>MARGUERITE - ON SITE REMOVAL OF PANELS FORMS, AND DEBRIS</td> <td>MARG</td> <td>0</td> <td>FOREMAN/ENG</td> <td>0</td> </tr> <tr> <td>WALK IN AM TO CONTINUE REMOVAL AND CLEAN UP.</td> <td></td> <td>1</td> <td>LABORERS</td> <td>2</td> </tr> <tr> <td></td> <td>NED</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> <tr> <td></td> <td>AAA</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	10	COLUCCI - NO SHOW AGAIN AND NEEDED KNEW OF EROSION PROBLEM	Colucci	1	OPERATORS	8	MEMO SENT TO GET ON JOB TO FIX PIER THAT IS UNDERMINED DUE TO WEATHER RELATED ISSUE. NO RESPONSE NUTMEG SUPT HAD TO FIX PROBLEM BEFORE WE LOST PIER FOOTING. COLUCCI BROS. 2:30PM	Colucci	3	DRIVERS	6	ROSSI - 4 " GREY ELEC CONDUIT INSTALLATION AT AREA 16GG - 16GG	ROSSI	3	OWNER/FORE/OPS	0	STEEL FAB / NESC - CUT BACK DECK ON THE 45 ANGLE AT VALLEY	Colucci	1	LABORER	8	LAY DECKING FROM ENTRANCE TOWARD VALLEY DERRICK #2 CUT TO 45 DEG ANGLE. WELD DECKING, WELD EAST WINDOW STEEL SUPPORT	ROSSI	3	FORE/ELEC	24		Steel Fab	SUBNESC1	STEEL FORE	10		NESC	4	ERECTOR	40					0					0	BRIGGS - ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS AT J, J2 AND I LINE AND ALONG GG LINE FROM 9 TO 17 LINE.	BRIGGS	1	TECH	8	BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&3	BRIGGS	1	STEEL	4	ACTION LIST TO FOLLOW ACTION LIST WAS GIVEN VERBALLY TO SF/NESC					MARGUERITE - ON SITE REMOVAL OF PANELS FORMS, AND DEBRIS	MARG	0	FOREMAN/ENG	0	WALK IN AM TO CONTINUE REMOVAL AND CLEAN UP.		1	LABORERS	2		NED		FORE/SUPT			AAA		FORE/SUPT	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																													
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	10																																																																																													
COLUCCI - NO SHOW AGAIN AND NEEDED KNEW OF EROSION PROBLEM	Colucci	1	OPERATORS	8																																																																																													
MEMO SENT TO GET ON JOB TO FIX PIER THAT IS UNDERMINED DUE TO WEATHER RELATED ISSUE. NO RESPONSE NUTMEG SUPT HAD TO FIX PROBLEM BEFORE WE LOST PIER FOOTING. COLUCCI BROS. 2:30PM	Colucci	3	DRIVERS	6																																																																																													
ROSSI - 4 " GREY ELEC CONDUIT INSTALLATION AT AREA 16GG - 16GG	ROSSI	3	OWNER/FORE/OPS	0																																																																																													
STEEL FAB / NESC - CUT BACK DECK ON THE 45 ANGLE AT VALLEY	Colucci	1	LABORER	8																																																																																													
LAY DECKING FROM ENTRANCE TOWARD VALLEY DERRICK #2 CUT TO 45 DEG ANGLE. WELD DECKING, WELD EAST WINDOW STEEL SUPPORT	ROSSI	3	FORE/ELEC	24																																																																																													
	Steel Fab	SUBNESC1	STEEL FORE	10																																																																																													
	NESC	4	ERECTOR	40																																																																																													
				0																																																																																													
				0																																																																																													
BRIGGS - ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS AT J, J2 AND I LINE AND ALONG GG LINE FROM 9 TO 17 LINE.	BRIGGS	1	TECH	8																																																																																													
BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&3	BRIGGS	1	STEEL	4																																																																																													
ACTION LIST TO FOLLOW ACTION LIST WAS GIVEN VERBALLY TO SF/NESC																																																																																																	
MARGUERITE - ON SITE REMOVAL OF PANELS FORMS, AND DEBRIS	MARG	0	FOREMAN/ENG	0																																																																																													
WALK IN AM TO CONTINUE REMOVAL AND CLEAN UP.		1	LABORERS	2																																																																																													
	NED		FORE/SUPT																																																																																														
	AAA		FORE/SUPT																																																																																														
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date	120																																																																																											
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO	Cumulative Total of Work Hours From Previous Report	10333																																																																																											
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			NO	Total Work Hours From Start Of Construction	10453																																																																																											
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO																																																																																													
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																	
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC																																																																																																	
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																	
NEW ENGLAND DRYWALL 6" STEEL STUDS FOR EXTERIOR																																																																																																	
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																	
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER																																																																																																	
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER																																																																																																	
NOT IN USE BUT ON SITE 1 CAT YUKE, SCREENER)																																																																																																	
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																	
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER				DATE    7/6/2009																																																																																													

(Continuation Sheet)		DATE <b>7/6/2009</b>
CONT. FOR PRODUCTION REPORT		Monday
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>176</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 2ND SAMPLE FAILED SAMPLE FROM JOLLEY BLOCK	personnel - COLUCCI - limited site work, doesn't
	have proper equipment on site to do next item on
	list. UNDERDRAIN SYSTEM NORTH WING
Plans	NO MINI EXCAVATOR ON SITE NO MATERIALS.
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	ROSSI NEEDS COLUCCI TO DO EXCAVATION FOR
	ELEC INSTALLATION.

2) Was the Job visited today? YES If yes by whom? (a) MAJ (b) (6) - RIANGRCEG  
 (b) BRIAN FRIGON - JACOBS ARCH  
 (d)

3) List any Inspections and/or Tests performed today:

BRIGGS - COMPACTION TEST AT ALL 3 PIERS AT EXTERIOR SOUTHWEST END OF SITE.

BRIGGS - ON SITE STRUCTURAL STEEL INSPECTION DECKING, NUTS SNAPPED AND OR MISSING, BRACE WELDING.

LIST TO FOLLOW. INSPECTOR FOUND NO PROBLEMS.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

MAJ (b) (6) CAME BY AT 12NOON TO INFORM NUTMEG OF COLUCCI TRESPASSING ON GOVT

PROPERTY AND TAKING TOP SOIL FROM SITE AFTER SREENING IT TO LOAM. COLUCCI WAS INFORMED THAT

THE BASE WAS SHUT DOWN FOR THE HOLIDAY FRI 7/3/09 BOTH JIM AND TOM COLLUCI WERE INFORMED.

SEVERAL TIMES LAST MONDAY 6/29/2009.

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 6000 PSI 104 CYDS.

COLUCCI - SCREENING TOP SOIL TO LOAM AND REMOVING FROM SITE. TOLD TO STOP AGAIN NOT COLUCCI'S

COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/6/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>7/7/2009</b> <b>Tuesday</b>	
Project # 440016		Title and Location				REPORT #	
W012LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				177	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER		
Job Number		AM WEATHER		PM WEATHER		MAX TEMP MIN TEMP	
0811-00		OVERCAST HEAVY DOWNPOURS		RAIN HEAVY		80 65	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE		Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER		10	
COLUCCI - EXCAVATION FOR ELEC TRADES IN AREA 15GG /17GG TO		Colucci	2	OP /OWNER/ TOM		12	
15EE TO 17EE ALL CONTRACT WORK. NO EXTRA WORK AT THIS TIME		Colucci	3	DRIVERS		6	
BACK FILL PIERS ALONG GG LINE. MOVING SOUTH TO 7/8 LINE.		Colucci	1	LABORER		8	
ROSSI - GREY ELEC CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE		ROSSI	1	PM		2	
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.		ROSSI	3	FORE/ELEC		24	
STEEL FAB / NESC - INSTALL ANGLE AT ROOF LEVEL ALONG 7 LINE		Steel Fab	SUBNESC1	STEEL FORE		8	
LAY DECKING FROM ENTRANCE TOWARD VALLEY DERRICK #2 CUT TO		NESC	4	ERECTORS		32	
45 DEG ANGLE. WELD DECKING, WELD EAST WINDOW STEEL SUPPORT		NESC	1	PM		4	
SCREW DECKING DERRICK #2							
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS		BRIGGS	1	TECH		8	
COMPACTION OF SOILS AT MECH AREA 15GG /17GG TO 15EE TO 17EE							
BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&3		BRIGGS	1	STEEL		4	
REPORT TO FOLLOW. NO ISSUES.							
MARGUERITE - ON SITE REMOVAL OF PANELS FORMS, AND DEBRIS		MARG	1	FOREMAN/ENG		6	
PUMP FORMS IN DERRICK #1 COMPLETE WITH STRIPPING AND CLEAN UP			1	LABORERS		8	
		NED		FORE/SUPT			
		AAA		FORE/SUPT			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>	NO		Total work Hours on Job Site This Date		132	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO		Cumulative Total of Work Hours From Previous Report		10453	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>	NO		Total Work Hours From Start Of Construction		10585	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER							
1 SCREENER AND 1/30YD. YUKE.							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 7/7/2009			

(Continuation Sheet)		DATE <b>7/7/2009</b>
CONTRACTOR PRODUCTION REPORT		Tuesday
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>177</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- 2ND SAMPLE FAILED SAMPLE FROM JOLLEY BLOCK	personnel -COLUCCI ON SITE WITH MINI EXCAVATOR
RICK SOUSA NOTIFIED BY PHONE	FINALLY TRADE EXCAVATION CAN START AND
	BACK FILLING OF PIERS. UNDERDRAIN AND
Plans	LIST OF ITEMS IN DIRECTIVE LETTER
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	DETAILS

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI SPM  
(b) EVERT GWENDO OWNER NUTMEG (C)STEVE COLUCCI, JIM COLUCCI  
(d)

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC. TRENCH INTERIOR OF BUILDING.**

**BRIGGS - ON SITE STRUCTUAL STEEL INSPECTION DECKING, NUTS SNAPPED AND OR MISSING, BRACE WELDING.**

**LIST TO FOLLOW. INSPECTOR FOUND NO PROBLEMS.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
GOVT MEETING AT 1:00PM AGAIN REVISIT CHANGE ORDER SPOILS AND REMOVAL AND REPLACEMENT

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - SCREENING TOP SOIL TO LOAM AND REMOVING FROM SITE. TOLD TO STOP AGAIN NOT COLUCCI'S**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

**COLUCCI - INCIDENT ALL COLUCCI'S MET WITH RICK MANGARELLI ON BILLS, TOM COLUCCI BECAME**

**THREATENING TOWARD RICK AND VIOLENT TO MYSELF. I WAS INJURED ACCIDENT/ INCIDENT REPORT TO FOLLOW**

**TOM IS OFF THE SITE AND NOT ALLOWED ON GOVT. PROPERTY AGAIN.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE <b>7/7/2009</b>
-----------------------------	----------------	----------------------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>7/8/2009</b> <b>WEDNESDAY</b>		
Project # 440016		Title and Location			REPORT #		
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			178		
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER		
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		OVERCAST				80	
						65	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C				NCI	1	SUPER	10
COLUCCI - MOVE REBAR THAT WAS PUT IN PARKING LOT NORTH SO				Colucci	1	OP /OWNER/	8
COLUCCI CAN CONTINUE PARKING LOT FILL REMOVE PILES OF STONES				Colucci	3	DRIVERS	6
ROCKS BOULDERS FROM SOUTHWEST LOCATION. MUCK OUT TRENCHES				Colucci	1	LABORER	8
ROSSI - GREY ELEC CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE				ROSSI	1	PM	2
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.				ROSSI	3	FORE/ELEC	24
STEEL FAB / NESC - CONTINUE DECKING FROM 12 LINE TO 8 LINE.WELD				Steel Fab	SUBNESC1	STEEL FORE	8
DECKING AT EE LINE TO GG LINE AT FLAT ROOF SECTION LOWER ROOF				NESC	4	ERECTORS	32
ON SITE AISC CERT. REP FOR STEEL FAB (CARL SMITH)				NESC	1	PM	4
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS				BRIGGS	1	TECH	8
COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE							
BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&3				BRIGGS	1	STEEL	4
REPORT TO FOLLOW. NO ISSUES.							
MARGUERITE - NOT ON SITE				MARG		FOREMAN/ENG	
				MARG		LABORERS	
				NED		FORE/SUPT	
				AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	114
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	10585
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO			
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO		Total Work Hours From Start Of Construction	10699
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER							
1 SCREENER AND 1/30YD. YUKE.							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 7/8/2009			

(Continuation Sheet)		DATE <b>7/8/2009</b>
CONTINUED OR PRODUCTION REPORT		WEDNESDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>177</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <input type="checkbox"/> YES <input type="checkbox"/> NO If yes, give details:		
Materials- 2ND SAMPLE FAILED SAMPLE FROM JOLLEY BLOCK	personnel -COLUCCI ON SITE WITH MINI EXCAVATOR	
RICK SOUSA NOTIFIED	FINALLY TRADE EXCAVATION CAN START AND	
	BACK FILLING OF PIERS. UNDERDRAIN AND	
Plans	ELEC. TRENCHING.	
NO ANSWER ON WATER PERMIT FROM KENT COUNTY		
2) Was the Job visited today? <input type="checkbox"/> YES <input type="checkbox"/> NO If yes by whom? (a) JASON KIRKCONNELL (SUNBELT)		
(b) _____ © _____		
(d) _____		
3) List any Inspections and/or Tests performed today:		
BRIGGS - COMPACTION TEST ON ELEC. TRENCH INTERIOR OF BUILDING. ELEC ROOM COMPACTION AND SOILS.		
BRIGGS - ON SITE STRUCTURAL STEEL INSPECTION DECKING, NUTS SNAPPED AND OR MISSING, BRACE WELDING.		
LIST TO FOLLOW. INSPECTOR FOUND NO PROBLEMS.		
4) Were there any meetings held at the Jobsite today? <input type="checkbox"/> NO <input type="checkbox"/> YES If Yes - What Type, and were minutes taken?:		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;		
QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS		
TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.		
COLUCCI - SCREENING STRUCTURAL FILL FOR INTERIOR PIER FILL.		
COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.		
COLUCCI - GETTING BEHIND ONLY ONE OPERATOR ONE LABORER ON SITE TO DO EVERYTHING WE NEED DONE.		
CONTRACTOR / SUPERINTENDENT PETER J WAGNER DATE 7//08/2009		



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>7/9/2009</b> <b>THURSDAY</b>																																																																																																					
Project # 440016		Title and Location				REPORT #																																																																																																					
W912LD-08-G-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				179																																																																																																					
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																																				
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP																																																																																																				
0811-00		OVERCAST				70	60																																																																																																				
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:55%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:15%;">TRADE</th> <th style="width:10%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>10</td> </tr> <tr> <td>COLUCCI - BACK FILL AREA INSIDE ELEC. ROOM COL.15GG 17GG</td> <td>Colucci</td> <td>1</td> <td>OPERATOR</td> <td>8</td> </tr> <tr> <td>TO COL 15EE TO 17EE. CONTINUE SCREENING FILL FOR INTERIOR AND</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>6</td> </tr> <tr> <td>REMOVE FROM SITE.</td> <td>Colucci</td> <td>1</td> <td>LABORER</td> <td>8</td> </tr> <tr> <td>ROSSI - GREY ELEC CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE</td> <td>ROSSI</td> <td>1</td> <td>PM</td> <td>2</td> </tr> <tr> <td>ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.</td> <td>ROSSI</td> <td>3</td> <td>FORE/ELEC</td> <td>24</td> </tr> <tr> <td>STEEL FAB / NESC - CONTINUE DECKING FROM 12 LINE TO 8 LINE.WELD</td> <td>Steel Fab</td> <td>SUBNESC1</td> <td>STEEL FORE</td> <td>8</td> </tr> <tr> <td>DECKING AT EE LINE TO GG LINE AT FLAT ROOF SECTION LOWER ROOF</td> <td>NESC</td> <td>4</td> <td>ERECTORS</td> <td>32</td> </tr> <tr> <td>ON SITE AISC CERT. REP FOR STEEL FAB</td> <td>NESC</td> <td>1</td> <td>PM</td> <td>4</td> </tr> <tr><td colspan="5"> </td></tr> <tr><td colspan="5"> </td></tr> <tr> <td>BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&amp;3</td> <td>BRIGGS</td> <td>1</td> <td>STEEL</td> <td>4</td> </tr> <tr> <td>REPORT TO FOLLOW. NO ISSUES.</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>MARGUERITE - NOT ON SITE</td> <td>MARG</td> <td></td> <td>FOREMAN/ENG</td> <td></td> </tr> <tr> <td></td> <td>MARG</td> <td></td> <td>LABORERS</td> <td></td> </tr> <tr> <td></td> <td>NED</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> <tr> <td></td> <td>AAA</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	10	COLUCCI - BACK FILL AREA INSIDE ELEC. ROOM COL.15GG 17GG	Colucci	1	OPERATOR	8	TO COL 15EE TO 17EE. CONTINUE SCREENING FILL FOR INTERIOR AND	Colucci	3	DRIVERS	6	REMOVE FROM SITE.	Colucci	1	LABORER	8	ROSSI - GREY ELEC CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE	ROSSI	1	PM	2	ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.	ROSSI	3	FORE/ELEC	24	STEEL FAB / NESC - CONTINUE DECKING FROM 12 LINE TO 8 LINE.WELD	Steel Fab	SUBNESC1	STEEL FORE	8	DECKING AT EE LINE TO GG LINE AT FLAT ROOF SECTION LOWER ROOF	NESC	4	ERECTORS	32	ON SITE AISC CERT. REP FOR STEEL FAB	NESC	1	PM	4											BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS	BRIGGS	1	TECH	8	COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE					BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&3	BRIGGS	1	STEEL	4	REPORT TO FOLLOW. NO ISSUES.					MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG			MARG		LABORERS			NED		FORE/SUPT			AAA		FORE/SUPT	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																							
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C	NCI	1	SUPER	10																																																																																																							
COLUCCI - BACK FILL AREA INSIDE ELEC. ROOM COL.15GG 17GG	Colucci	1	OPERATOR	8																																																																																																							
TO COL 15EE TO 17EE. CONTINUE SCREENING FILL FOR INTERIOR AND	Colucci	3	DRIVERS	6																																																																																																							
REMOVE FROM SITE.	Colucci	1	LABORER	8																																																																																																							
ROSSI - GREY ELEC CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE	ROSSI	1	PM	2																																																																																																							
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.	ROSSI	3	FORE/ELEC	24																																																																																																							
STEEL FAB / NESC - CONTINUE DECKING FROM 12 LINE TO 8 LINE.WELD	Steel Fab	SUBNESC1	STEEL FORE	8																																																																																																							
DECKING AT EE LINE TO GG LINE AT FLAT ROOF SECTION LOWER ROOF	NESC	4	ERECTORS	32																																																																																																							
ON SITE AISC CERT. REP FOR STEEL FAB	NESC	1	PM	4																																																																																																							
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS	BRIGGS	1	TECH	8																																																																																																							
COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE																																																																																																											
BRIGGS - STEEL INSPECTOR INSPECTION OF DERRICK 1,2,&3	BRIGGS	1	STEEL	4																																																																																																							
REPORT TO FOLLOW. NO ISSUES.																																																																																																											
MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG																																																																																																								
	MARG		LABORERS																																																																																																								
	NED		FORE/SUPT																																																																																																								
	AAA		FORE/SUPT																																																																																																								
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	114																																																																																																					
	(If YES attach a copy of the meeting minutes)																																																																																																										
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	10699																																																																																																					
	(If YES attach a copy of the OSHA report)																																																																																																										
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO																																																																																																							
	(If Yes attach statement or checklist showing inspection performed)																																																																																																										
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction	10813																																																																																																					
	(If Yes attach description of incident and proposed action)																																																																																																										
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																											
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC																																																																																																											
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																											
COLUCCI BEDDING SAND 18CYDS																																																																																																											
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																											
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN																																																																																																											
(SECOND PORTALET ON SITE 3/28/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER																																																																																																											
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER																																																																																																											
1 SCREENER AND 1/30YD. YUKE.																																																																																																											
REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																											
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 7/9/2009																																																																																																							

(Continuation Sheet)		DATE 7/9/2009
CONTRACTOR PRODUCTION REPORT		THURSDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANGE Greenwich Readiness Ctr @ Camp Fogarty	179
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 2ND SAMPLE FAILED SAMPLE FROM JOLLEY BLOCK	personnel -COLUCCI ON SITE WITH MINI EXCAVATOR
RICK SOUSA NOTIFIED	FINALLY TRADE EXCAVATION CAN START AND
	BACK FILLING OF PIERS. UNDERDRAIN AND
Plans	ELEC TRENCHING 1 OPERATOR ALL DAY
MARCEL CARTIER GAVE NUTMEG LETTER TO PROCEED	DETAILS LACK OF MAN POWER
WITH INSTALLATION OF WATER LINE.	

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - COMPACTION TEST ON ELEC. TRENCH INTERIOR OF BUILDING. BETWEEN 16EE TO 17EE 16GG TO 17GG

BRIGGS - SS INSPECTOR NOT ON SITE.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.

COLUCCI - SCREENING TOP SOIL TO LOAM AND REMOVING FROM SITE. TOLD TO STOP AGAIN NOT COLUCCI'S

COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.

COLUCCI - AGAIN NOT FOLLOWING PROPER PROCEDURES FOR TRENCH EXCAVATION. IMPROPER BEDDING TOLD

ONLY WORKER TO GET MORE BEDDING. SCREENER WAS REMOVED FROM SITE. OUT OF FILL FOR INTERIOR

WILL HAVE TO CULL OUT ALL STONES LARGER THEN 3" MORE WORK FOR ONLY PERSON ON SITE.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE 7/9/2009
-----------------------------	----------------	---------------

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>7/10/2009</b> <b>FRIDAY</b>
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>180</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>
you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- 3 RD MASON SAMPLE IN FOR TESTING AT BRIGGS		personnel -COLUCCI ON SITE WITH MINI EXCAVATOR
		FINALLY TRADE EXCAVATION CAN START AND
		BACK FILLING OF PIERS. UNDERDRAIN AND
Plans		WATER CAN START ON 7/13/2009
WE ARE TOLD TO START WATER MAIN INSTALL		DETAILS
2) Was the Job visited today? <u>YES</u> If yes by whom? <u>(a) RICK MANGARELLI NUTMEG</u> <u>(b) EVERET GWENDO OWNER</u> <u>©</u> <u>(d)</u>		
3) List any Inspections and/or Tests performed today: <b>BRIGGS - COMPACTION TEST ON ELEC. TRENCH INTERIOR OF BUILDING.</b> <b>BRIGGS -</b>		
Were there any meetings held at the Jobsite today? <u>YES</u> If Yes - What Type, and were minutes taken?: <b>GOVT. CHANGE ORDER MEETING RING AND NUTMEG</b>		
Additional Information: <b>COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;</b> <b>QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS</b> <b>TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.</b> <b>BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.</b> <b>COLUCCI - SCREENING TOP SOIL TO LOAM AND REMOVING FROM SITE. TOLD TO STOP AGAIN NOT COLUCCI'S</b> <b>COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.</b> <b>TOM COLUCCI - HAS APPOLIGIZED TO NUTMEG EMPLOYEES AND IT WILL NOT HAPPEN AGAIN ACTION WILL BE</b> <b>SEVER ALL PARTIES AGREED TOM IS BACK ON SITE WATER TO START MONDAY AND UNDERDRAIN AT NORTH</b> <b>WING TO START MONDAY AS WELL.</b>		
CONTRACTOR / SUPERINTENDENT <b>PETER J WAGNER</b>		DATE <b>7/10/2009</b>

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>7/13/2009</b> <b>Monday</b>	
Project # 440016  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>				REPORT #  <b>181</b>	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number <b>0811-00</b>		AM WEATHER <b>SUNNY CLEAR</b>		PM WEATHER <b>MOSTLY SUNNY</b>		MAX TEMP <b>80</b>	MIN TEMP <b>60</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours		
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER	8		
COLUCCI - CONTINUE BACK FILLING ELEC MECH AREA AND COMPACTING		Colucci	1	OP /OWNER	8		
ON GOING OPERATION AT INTERIOR OF BUILDING. START UNDER DRAIN		Colucci	3	DRIVERS	3		
AT EXIT POINT BETWEEN 15 AND 14 ON BB LINE WORK WEST TO EE LINE		Colucci	1	LABORER	8		
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE		ROSSI	1	PM/FORE	1		
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.		ROSSI	2	ELEC	16		
STEEL FAB / NESC - COMPLETE DECK AT HIGH ROOF AND CONTINUE		Steel Fab	SUBNESC1	STEEL FORE	8		
WELDING TUBE STEEL AT HIGH NORTH FACE OF DERRICK #1. STICH		NESC	1	ERECTORS	8		
ROOF DECKING DERRICK #1.		NESC	0	PM	0		
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS		BRIGGS	1	TECH	8		
COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE							
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0		
MARGUERITE - NOT ON SITE		MARG		FOREMAN/ENG			
		MARG		LABORERS			
		NED		FORE/SUPT			
		AAA		FORE/SUPT			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO	Total work Hours on Job Site This Date		68
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO	Cumulative Total of Work Hours From Previous Report		10940
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			NO	Total Work Hours From Start Of Construction		11008
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, (1 LOADER BROUGHT BACK AT 8AM 7/13/2009)							
MINI EXCAVATOR, CAT BOBCAT (30 YD YUKE NOT IN USE)							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER				DATE                    7/13/2009			

(Continuation Sheet)		DATE <b>7/13/2009</b>
CONTRACTOR PRODUCTION REPORT		MONDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>181</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 3RD SAMPLE IN FOR TESTING ( MASON SAND )	personnel -COLUCCI ON SITE WITH MINI EXCAVATOR
NO BLOCK, HAREWARE OR EQUIPMENT ON SITE YET	FINALLY TRADE EXCAVATION CAN START AND
CREDIT APPS HOLDING IMPERIAL UP.	BACK FILLING OF PIERS. UNDERDRAIN AND
Plans	WATER CAN START ON 7/13/2009.
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	DETAILS COLUCCI'S NEEDS A CREW INSIDE ON
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED.	UNDER DRAIN AND CREW ON WATER OUTSIDE.

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING.**

**BRIGGS -**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.( UNDER REVIEW)**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.6 CYDS. AND 5000 PSI 104 CYDS.**  
**COLUCCI - TRUCKING UNSUITABLES FROM SITE.**  
**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/13/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 7/14/2009 Tuesday	
Project # 440016 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 182	
CONTRACTOR Job Number 0811-00		The Nutmeg Companies, Inc. AM WEATHER SUNNY CLEAR		SUPERINTENDENT PETE WAGNER PM WEATHER CLEAR		MAX TEMP 80 MIN TEMP 70	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C				NCI	1	SUPER	8
COLUCCI - CONTINUE BACK FILLING ELEC MECH AREA AND COMPACTING				Colucci	1	OP //(OWNERS NO)	8
ON GOING OPERATION AT INTERIOR OF BUILDING. START UNDER DRAIN				Colucci	3	DRIVERS	3
AT EXIT POINT BETWEEN 15 AND 14 ON BB LINE WORK WEST TO EE LINE				Colucci	1	LABORER	8
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 16GG/17GG TO EE				ROSSI	1	PM/FORE	1
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.				ROSSI	2	ELEC	16
STEEL FAB / NESC -ADJUST STEEL CHANNEL HEADERS AT EAST ELEV.				Steel Fab	SUBNESC1	STEEL FORE	8
ALONG BB LINE 17 TO 7 LINE,AND AT FRONT ENTRANCE. LOOSEN BOLTS				NESC	1	ERECTORS	8
JACK UP AND WELD. WORK ON OVERHANG AT FRONT ENTRANCE.				NESC	1	PM	8
UNION FENCE, INSTALL GATE NORTH ENTRANCE TO SITE.				UNION	2	FENCE	4
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS				BRIGGS	1	TECH	8
COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE							
BRIGGS - NOT ON SITE				BRIGGS	0	STEEL	0
MARGUERITE - NOT ON SITE				MARG		FOREMAN/ENG	
				MARG		LABORERS	
				NED		FORE/SUPT	
				AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>			NO		Total work Hours on Job Site This Date	80
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>			NO		Cumulative Total of Work Hours From Previous Report	11008
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>			NO		Total Work Hours From Start Of Construction	11088
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>			NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
(SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER							
MINI EXCAVATOR, (30 YD YUKE NOT IN USE)							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 7/14/2009			

(Continuation Sheet)		DATE <b>7/14/2009</b>
CONTINUED FOR PRODUCTION REPORT		TUESDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>182</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 3RD SAMPLE IN FOR TESTING NO BLOCK ON SITE	personnel -COLUCCI - NEEDS TO GET PROPER MAT
NO BLOCK, HAREWARE OR EQUIPMENT ON SITE YET	ON SITE TO DO UNDER DRAINS AT INTERIOR OF
	BUILDING. AND A LARGER COMPACTOR TO GET
Plans	COMPACTION TO 95 PLUS ON THE 1ST TEST.
NO ANSWER ON WATER PERMIT FROM KENT COUNTY	DETAILS COLUCCI'S NEEDS A CREW INSIDE ON
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED.	UNDER DRAIN AND CREW ON WATER OUTSIDE.

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING AND UNDER DRAIN AND AT PIERS**

**BRIGGS -**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - TRUCKING UNSUITABLES FROM SITE.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/14/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTN: ADDITIONAL SHEETS IF NECESSARY)					DATE <b>7/15/2009</b> <b>WEDNESDAY</b>	
Project # 440016  W812LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT #  <b>183</b>	
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>				
Job Number <b>0811-00</b>		AM WEATHER <b>SUNNY CLEAR</b>		PM WEATHER <b>CLEAR</b>	MAX TEMP <b>80</b>	MIN TEMP <b>70</b>
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	1	SUPER/PM	12	
COLUCCI - CONTINUE BACK FILLING ELEC MECH AREA AND COMPACTING		Colucci	1	OP /OWNER	8	
ON GOING OPERATION AT INTERIOR OF BUILDING. START UNDER DRAIN		Colucci	4	DRIVERS	5	
AT EXIT POINT BETWEEN 15 AND 14 ON BB LINE WORK WEST TO EE LINE		Colucci	1	LABORER	8	
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE		ROSSI	1	PM/FORE	2	
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.		ROSSI	2	ELEC	16	
STEEL FAB / NESC -ADJUST STEEL CHANNEL HEADERS AT EAST ELEV.		Steel Fab	SUBNESC1	STEEL FORE	8	
ALONG BB LINE 17 TO 7 LINE. AND AT FRONT ENTRANCE.		NESC	1	ERECTORS	8	
		NESC	1	PM	6	
STANLEY = ROOFING OFF LOAD TO ROOF 3 TRUCKS OF MATERIALS.						
INSULATION, FASTENERS, MEMBRANE ROOFING						
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS		BRIGGS	1	TECH	8	
COMPACTION OF SOILS AT MECH AREA 15GG/17GG TO 15EE/17EE						
BRIGGS - NOT ON SITE		BRIGGS	0	STEEL	0	
MARGUERITE - NOT ON SITE		MARG		FOREMAN/ENG		
		MARG		LABORERS		
		NED		FORE/SUPT		
		AAA		FORE/SUPT		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>	NO		Total work Hours on Job Site This Date	81	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>	NO		Cumulative Total of Work Hours From Previous Report	11088	
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>	NO		Total Work Hours From Start Of Construction	11169	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>	NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB  STANLEY- ROOF SYSTEM ON SITE DENSE DECK, INSULATION, MEMBRANE AND FASTENERS.						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER MINI EXCAVATOR, CAT BOBCAT (30 YD YUKE NOT IN USE)						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER				DATE            7/15/2009		



(Continuation Sheet)		DATE <b>7/15/2009</b>
CONT FOR PRODUCTION REPORT		WEDNESDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	183
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 3RD SAMPLE IN FOR TESTING NO BLOCK ON SITE	personnel -COLUCCI - NEEDS TO GET PROPER MAT
NO BLOCK, HAREWARE OR EQUIPMENT ON SITE YET	ON SITE TO DO UNDER DRAINS AT INTERIOR OF
	BUILDING. AND A LARGER COMPACTOR TO GET
Plans NO ANSWER ON WATER PERMIT FROM KENT COUNTY	COMPACTION TO 95 PLUS ON THE 1ST TEST.
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED.	DETAILS COLUCCI'S NEEDS A CREW INSIDE ON
ON WATER LINE INSTALLATION.	UNDER DRAIN AND CREW ON WATER OUTSIDE.

2) Was the Job visited today? NO If yes by whom? (a) Rick Mangarelli  
 (b) ©  
 (d)

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING AND UNDER DRAIN AND AT PIERS**

**BRIGGS -**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.

COLUCCI - TRUCKING UNSUITABLES FROM SITE.

COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		7/15/2009

CONTRACTOR PRODUCTION REPORT					DATE	7/16/2009
(ATTACH ADDITIONAL 3 IF NECESSARY)					REPL.	JRSDAY
Project # 410016	Title and Location				184	
W312LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty					
CONTRACTOR			The Nulmeg Companies, Inc.		SUPERINTENDENT PETE WAGNER	
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP		
0811-00	MOSTLY CLOUDY	OVERCAST RAIN	80	80		
LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, AND P.W.C		NCI	2	SUPER/PM	10	
COLUCCI - BACK FILL AND COMPACT AT PIER E 4-6 STOP AND GO ON TO		Colucci	2	OP /OWNER	2	16
EXCAVATING EXTERIOR TO GET PROPER DEPTH OF STOP BOTTOM IN		Colucci	3	DRIVERS	4	
ELEVATION. ESTABLISH ELEVATION VERIFY WITH JACOBS BF AND OTHERS		Colucci	1	LABORER	8	
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE		ROSSI	1	PM/FORE	2	
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.		ROSSI	2	ELEC	16	
STEEL FAB / NESC -ADJUST STEEL CHANNEL HEADERS AT EAST ELEV.		Steel Fab	SUBNESC1	STEEL FORE	8	
ALONG BB LINE 17 TO 7 LINE AND AT FRONT ENTRANCE. MISC BOLTS TO		NESC	1	ERECTORS	8	
SNAP AND AREAS STILL NEED WORK LIST TO BE GENERATED FOR NESC		NESC	0	PM	0	
AND STEEL FAB.						
BRIGGS - ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS		BRIGGS	1	TECH	8	
COMPACTION OF SOILS AT E4/6 OBSERVE TEST PITS AND ELEVATIONS.						
BRIGGS - ON SITE STEEL INSPECTION DECK WELDING COMPLETE ON		BRIGGS	1	STEEL	2	
NORTH WING DERRICK #3 DERRICK # 1 HIGH ROOF DECK COMPLETED						
MARGUERITE - NOT ON SITE		MARG		FOREMAN/ENG		
		MARG		LABORERS		
		NED		FORE/SUPT		
		AAA		FORE/SUPT		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO	Total work Hours on Job Site This Date	88	
	(YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO	Cumulative Total of Work Hours From Previous Report	11169	
	(YES attach a copy of the OSHA report)					
	WAS TREINCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO	Total Work Hours From Start Of Construction	11257	
	(YES attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO			
	(YES attach description of incident and proposed action)					
SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YO DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
(SECOND PORTALET ON SITE 3/28/2009) HILTI TE 76, BOUSCH HAMMER DRILL, 1 GROUT MIXER						
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER 1 CAT EXCAVATOR 1 STAKE BODY WITH 1000GAL WATER TANK DUST CON						
MINI EXCAVATOR, (30 YD YUKE NOT IN USE)						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE		7/16/2009	

(Continuation Sheet)		DATE <b>7/16/2009</b>
CONT FOR PRODUCTION REPORT		Thursday
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwlch Readlness Ctr @ Camp Fogarty</b>	<b>184</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 3RD SAMPLE PASSED TEST	personnel -COLUCCI - MORE PERSONELL REQUIRED
NO BLOCK, HAREWARE OR EQUIPMENT ON SITE YET	ONE CREW ON WATER MAIN AND ONE ON UNDER DRAIN
Plans	
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED.	

2) Was the Job visited today? YES If yes by whom? (a) RET GEN JAMES D' AGOSTINO  
(b) RICK MANGARELLI SPM NUTMEG © BRIAN FRIGON JACOBS  
(d)

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST AT PIERS E 4/5**

**BRIGGS - STEEL INSPECTION DECKS ARE DONE AND WELDED GO AHEAD AND PUT ROOF ON.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 6000 PSI 104 CYDS.**  
**COLUCCI - TRUCKING UNSUITABLES FROM SITE.**  
**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>7/16/2009</b>

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 7/17/2009 FRIDAY																																																																																																																									
Project # 440016		Title and Location			REPORT #																																																																																																																									
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			185																																																																																																																									
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																																									
NCI Job Number 0811-00		AM WEATHER SUNNY CLEAR	PM WEATHER CLEAR	MAX TEMP 80	MIN TEMP 70																																																																																																																									
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>WORK LOCATION AND DESCRIPTION</th> <th>EMPLOYER</th> <th>NO.</th> <th>TRADE</th> <th>Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, &amp; LAYOUT.</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>8</td> </tr> <tr> <td>COLUCCI - START EXCAVATION OF UNDER DRAIN INTERIOR OF BUILDING</td> <td>Colucci</td> <td>1</td> <td>OP /OWNER</td> <td>8</td> </tr> <tr> <td>START AT THE POINT IT EXITS BUILDING WORKING BACK TO HIGH POINTS</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>3</td> </tr> <tr> <td>CUT AND LAY FABRIC INSIDE TRENCH LAY 6" OF STONE DUST THEN PIPE.</td> <td>Colucci</td> <td>1</td> <td>LABORER</td> <td>8</td> </tr> <tr> <td>ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE</td> <td>ROSSI</td> <td>1</td> <td>PM/FORE</td> <td>8</td> </tr> <tr> <td>ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.</td> <td>ROSSI</td> <td>2</td> <td>ELEC</td> <td>16</td> </tr> <tr> <td>STEEL FAB / NESC NO SHOW</td> <td>Steel Fab</td> <td>NESC 0</td> <td>STEEL FORE</td> <td>0</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td>BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>COMPACTION OF SOILS AT UNDERDRAIN TRENCH AND MECH AREA</td> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td>MARGUERITE - NOT ON SITE</td> <td>MARG</td> <td> </td> <td>FOREMAN/ENG</td> <td> </td> </tr> <tr> <td> </td> <td>MARG</td> <td> </td> <td>LABORERS</td> <td> </td> </tr> <tr> <td> </td> <td>NED</td> <td> </td> <td>FORE/SUPT</td> <td> </td> </tr> <tr> <td> </td> <td>AAA</td> <td> </td> <td>FORE/SUPT</td> <td> </td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPER	8	COLUCCI - START EXCAVATION OF UNDER DRAIN INTERIOR OF BUILDING	Colucci	1	OP /OWNER	8	START AT THE POINT IT EXITS BUILDING WORKING BACK TO HIGH POINTS	Colucci	3	DRIVERS	3	CUT AND LAY FABRIC INSIDE TRENCH LAY 6" OF STONE DUST THEN PIPE.	Colucci	1	LABORER	8	ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE	ROSSI	1	PM/FORE	8	ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.	ROSSI	2	ELEC	16	STEEL FAB / NESC NO SHOW	Steel Fab	NESC 0	STEEL FORE	0																										BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS	BRIGGS	1	TECH	8	COMPACTION OF SOILS AT UNDERDRAIN TRENCH AND MECH AREA						BRIGGS	0	STEEL	0																					MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG			MARG		LABORERS			NED		FORE/SUPT			AAA		FORE/SUPT	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																																										
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPER	8																																																																																																																										
COLUCCI - START EXCAVATION OF UNDER DRAIN INTERIOR OF BUILDING	Colucci	1	OP /OWNER	8																																																																																																																										
START AT THE POINT IT EXITS BUILDING WORKING BACK TO HIGH POINTS	Colucci	3	DRIVERS	3																																																																																																																										
CUT AND LAY FABRIC INSIDE TRENCH LAY 6" OF STONE DUST THEN PIPE.	Colucci	1	LABORER	8																																																																																																																										
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE	ROSSI	1	PM/FORE	8																																																																																																																										
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.	ROSSI	2	ELEC	16																																																																																																																										
STEEL FAB / NESC NO SHOW	Steel Fab	NESC 0	STEEL FORE	0																																																																																																																										
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS	BRIGGS	1	TECH	8																																																																																																																										
COMPACTION OF SOILS AT UNDERDRAIN TRENCH AND MECH AREA																																																																																																																														
	BRIGGS	0	STEEL	0																																																																																																																										
MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG																																																																																																																											
	MARG		LABORERS																																																																																																																											
	NED		FORE/SUPT																																																																																																																											
	AAA		FORE/SUPT																																																																																																																											
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO	Total work Hours on Job Site This Date		59																																																																																																																								
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO	Cumulative Total of Work Hours From Previous Report		11257																																																																																																																								
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO	Total Work Hours From Start Of Construction		11316																																																																																																																								
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO																																																																																																																											
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																																														
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC																																																																																																																														
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																																														
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																																														
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER																																																																																																																														
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER OFF SITE 7/17/2009, 1 CAT EXCAVATOR OFF SITE 7/17/2009																																																																																																																														
ALL EQUIPMENT IS OFF SITE MINI EXCAVATOR, CAT BOBCAT (30 YD YUKE TAKEN OFF SITE.)																																																																																																																														
REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																																														
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE 7/17/2009																																																																																																																											

( Continuation Sheet )		DATE <b>7/17/2009</b>
CONTRACTOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	185
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- 3RD SAMPLE PASSED SAND ON SITE AND COVERED	personnel -COLUCCI - NEEDS TO HAVE MORE
BLOCK ARE ON SITE NEED MIXERS AND MANPOWER 7/20/09	OPS AND LABORERES ON SITE TO DO UNDER DRAIN
	AND WATER MAIN.
Plans	STEEL FAB - 1 COL OUT NEED TO FIX HOLDING UP.
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	DETAILS COLUCCI'S NEEDS A CREW INSIDE ON
ON INSTALLATION OF WATER LINE.	UNDER DRAIN AND CREW ON WATER OUTSIDE.

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING AND UNDER DRAIN AND AT PIERS

BRIGGS -

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.

COLUCCI - TRUCKING UNSUITABLES FROM SITE.

COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/17/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE <b>7/20/2009</b> <b>MONDAY</b>	
Project # 440018  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>				REPORT #  186	
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>		SUPERINTENDENT <b>PETE WAGNER</b>					
Job Number <b>0811-00</b>		AM WEATHER <b>SUNNY CLEAR</b>		PM WEATHER <b>OVERCAST</b>		MAX TEMP <b>80</b> MIN TEMP <b>60</b>	
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours		
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.		NCI	1	SUPER	8		
COLUCCI - START EXCAVATION OF UNDER DRAIN INTERIOR OF BUILDING		Colucci	1	OP /OWNER 3	8		
START AT THE POINT IT EXITS BUILDING WORKING BACK TO HIGH POINTS		Colucci	3	DRIVERS	3		
CUT AND LAY FABRIC INSIDE TRENCH LAY 6" OF STONE DUST THEN PIPE.		Colucci	2	LABORER	16		
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 16GG/17GG TO EE		ROSSI	1	PM/FORE	8		
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL. TEMP PW		ROSSI	2	ELEC	16		
STEEL FAB / NESC - ON SITE WORKING ON ACTION LIST ITEMS CORRECT		Steel Fab	SUBNESC1	STEEL FORE	8		
WINDOW CHANNELS GET STEEL UP TO PROPER ELEVATION 124/ 8' AFF							
IMPERIAL - ON SITE SET UP START BLOCK IN AM NORTH EAST START		IMPERIAL	3	MASONS	18		
RECEIVE BLOCK FROM WESTBROOK MOBILIZING EQUIPMENT, LAYOUT							
BRIGGS - ON SITE INSPECTION COMPACTION OF SOILS AROUND PIERS		BRIGGS	1	TECH	8		
COMPACTION OF SOILS AT UNDERDRAIN TRENCH AND MECH AREA		BRIGGS	0	STEEL	0		
DELTA - SET UP AND LAYOUT MECH AREA START EXCAVATION IN AM		DELTA	1	FORE	8		
MOBILIZING EQUIPMENT AND MATERIALS							
MARGUERITE - NOT ON SITE		MARG		FOREMAN/ENG			
		MARG		LABORERS			
		NED		FORE/SUPT			
AAA		AAA		FORE/SUPT			
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO		Total work Hours on Job Site This Date		101
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO		Cumulative Total of Work Hours From Previous Report		11316
	WAS TRENCHING / SCAFFOLD / LIVE ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		YES		Total Work Hours From Start Of Construction		11417
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO				
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
<u>DELTA CAST IRON PIPE FITTINGS, &amp; DRIANS</u>							
IMPERIAL - BLOCK FROM WESTBROOK SUPPLIER 8" /1000 MORE BLOCK							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN (SECOND PORTALET ON SITE 3/26/2009) HILTI TE 75, BOUSCH HAMMER DRILL,1 GROUT MIXER							
COLUCCI - 1/25 CY DUMP, 2 /18 CY DUMPS, 1 LOADER ON SITE 7/20/2009, 1 CAT EXCAVATOR OFF SITE 7/17/2009							
MINI EXCAVATOR ON SITE 7/20/2009							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER				DATE                    7/20/2009			

(Continuation Sheet)		DATE <b>7/20/2009</b>
CONTRACTOR PRODUCTION REPORT		MONDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>186</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- MASON AND MATERIALS ON SITE	personnel -COLUCCI - NEEDS TO HAVE MORE
	OPS AND LABORERES ON SITE TO DO UNDER DRAIN
	AND WATER MAIN.
Plans	STEEL FAB - 1 COL OUT NEED TO FIX HOLDING UP.
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	DETAILS COLUCCI'S NEEDS A CREW INSIDE ON
ON INSTALLATION OF WATER LINE.	UNDER DRAIN AND CREW ON WATER OUTSIDE.

2) Was the Job visited today? YES If yes by whom?

(a) MAJ (b) (6) RI ANG  
(b) RET BRIG GEN JAMES D'AGOSTINO  
(d) VINCENT KEEBLE (BRICK LAYERS) ORGANIZER  
© BRIAN FRIGON JACOBS

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING AND UNDER DRAIN AND AT PIERS**

**BRIGGS -**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

**Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.6 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - TRUCKING UNSUITABLES FROM SITE.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/20/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT					DATE <b>7/21/2009</b>	
(ATTACH ADDITIONAL <u>3</u> IF NECESSARY)					REPL. <b>56 DAY</b>	
Project # 410018		Title and Location			187	
W912LD-08-C-0037		RIANG E Greenwloch Readiness Ctr @ Camp Fogarty				
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT <b>PETE WAGNER</b>	
NCI Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00		MOSTLY CLOUDY RAIN STEADY	OVERCAST RAIN	70	60	
LOCATION AND DESCRIPTION						
LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, LAYOUT.			NCI	2	SUPER/PM/OWNER	18
COLUCCI - EXCAVATE FOR INTERIOR UNDERDRAIN ON EAST SIDE NORTH			Colucci	1	OP /OWNER	8
TO SOUTH ON EAST SIDE OF BUILDING COMPLETED AND BACK FILLED			Colucci	3	DRIVERS	3
START TRADE EXCAVATION STOPPED DUE TO WATER FILLING HOLE.			Colucci	2	LABORER	16
ROSSI - INSTALLATION OF CONDUITS ELEC. RM. AREA 15 TO 17 EE TO GG			ROSSI	1	PM/FORE	8
ELEC. RM. TEMP LIGHTS AND POWER ALL AREAS.			ROSSI	1	ELEC	8
STEEL FAB / NESC - NOT ON SITE RAIN OUT			Steel Fab	0	STEEL FORE	0
			NESC	0	ERECTORS	0
IMPERIAL - MASONRY NOT ON SITE RAIN OUT						
DELTA - LAYOUT AND COORDINATION WITH OTHER TRADES.				1	DELTA	2
BRIGGS- ON SITE INSPECTION COMPACTION OF SOILS AT TRENCH UD			BRIGGS	1	TECH	8
BRIGGS - NOT ON SITE			BRIGGS	0	STEEL	0
MARGUERITE - NOT ON SITE			MARG		FOREMAN/ENG	
			MARG		LABORERS	
NED			NED		FORE/SUPT	
AAA			AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	71
	(YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	11417
	(YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HYDRO PILING WORK DONE?			YES	Total Work Hours From Start Of Construction	11488
	(If yes attach statement or checked showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO		
	(If yes attach description of incident and proposed action)					
SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 6 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN						
(SECOND PORTALET ON SITE 3/28/2009) HILTI TE 75, BOUSCH HAMMER DRILL, 1 GROUT MIXER						
COLUCCI - 1/26 CY DUMP, 2 /18 CY DUMPS, 1 LOADER 1 MINI CAT EXCAVATOR 1 BOB CAT SKEED STEER						
SEE REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT <b>PETER J. WAGNER</b>				DATE <b>7/21/2009</b>		



(Continuation Sheet)		DATE <b>7/21/2009</b>
CONT. FOR PRODUCTION REPORT		Tuesday
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>187</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- EXTERIOR DOOR FRAMES BACK FROM SUBMITTALS	personnel -COLUCCI - MORE PERSONELL REQUIRED
	ONE CREW ON WATER MAIN AND ONE ON UNDER
	DRAIN AND TRADE EXCAVATION.
Plans MARCEL GAVE NUTMEG NOTICE TO PROCEED WITH	
INSTALL OF WATER LINE.	

2) Was the Job visited today? YES If yes by whom? (a) EVERT GWENDO  
(b) RICK MANGARELLI SPM NUTMEG © BRIAN FRIGON JACOBS  
(d)

3) List any Inspections and/or Tests performed today:  
**BRIGGS - COMPACTION TEST AT UNDERDRAIN WEST AND EAST SIDE OF NORTH WING WITNESS INSTALLATION.**  
**BRIGGS - NOT ON SITE**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**COLUCCI MEETING SITE CONTRACTORS EXTRAS, TIME SHEETS, WORK SHEETS AND VERIFICATION OF**  
**STONE PLACEMENT AT FOOTINGS AND 2 DEEP PIERS.**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**  
**COLUCCI - TRUCKING UNSUITABLES FROM SITE.**  
**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**  
**COLUCCI MOVED TO AREA 1 DUE TO ONLY PLACE DRY TO WORK. STARTED ON SOUTH UNDERDRAIN FROM**  
**INVERT 111.00 AT A LINE BETWEEN 2 AND 3 LINE.WORKED WEST TOWARD KIT APPROX 100 '**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/21/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 7/22/2009 Wednesday	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				186	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP		
0811-00		OVERCAST	CLEAR	78			65
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours		
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.		NCI	1	SUPER	8		
COLUCCI - START TRADE EXCAVATION AND UNDER DRAIN INTERIOR OF		Colucci	1	OP /OWNER	0	8	
WORK IN MECH ROOM AND OUT TO WALL BB LINE THEN TO SOUTH END.		Colucci	3	DRIVERS	3		
CUT AND LAY FABRIC INSIDE TRENCH LAY 6" OF STONE DUST THEN PIPE.		Colucci	2	LABORER	16		
ROSSI - GREY ELEC.CONDUIT INSTALLATION AT AREA 15GG/17GG TO EE		ROSSI	1	PM/FORE	8		
ELEC. RM. AREA STUB UP CONDUITS TO ABOVE FLOOR LEVEL.TEMP PW		ROSSI	1	ELEC	8		
STEEL FAB / NESC - ON SITE WORKING ON ACTION LIST. MEET WITH		Steel Fab	SUBNESC1	STEEL FORE	8		
NUTMEG SPM RM STEEL FAB REP CARL SMITH AND BRIAN RISK EXTRAS							
IMPERIAL - MASONS STARTED FIRST COURSE AT NORTH EAST CORNER		IMPERIAL	4	FORE/MASONS	29		
AT COLUMN LINE 17 BB LAY BLOCK WEST TO 17 GG THEN WORK SOUTH			3	LABORER	24		
TO 8 LINE THEN WEST TO 7LINE DOING 1 COURSE AT INTERIOR PERIMETER							
BRIGGS - BLOCK WORK INSPECTION, MORTAR SAMPLES AND COMPACTION		BRIGGS	1	TECH	8		
BRIGGS - INSPECT DECKING, ACTION LIST WORK ITEMS COMPLETED.		BRIGGS	1	STEEL	4		
DELTA - SET UP AND LAYOUT MAIN TRUNK LINE FOR SEWER LINES		DELTA	1	FORE	8		
INTERIOR OF BUILDING MECH AREA EXCAVATED SET EXIT ELEV EXTERIOR							
MARGUERITE - NOT ON SITE		MARG		FOREMAN/ENG			
STANLEY ROOF AREA #1 SOUTH HIGH ROOF SECTION AND WEATHER TIGH		STANLEY	7	FORE/ROOFERS	56		
		NED		FORE/SUPT			
AAA		AAA		FORE/SUPT			
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO		Total work Hours on Job Site This Date		188
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO		Cumulative Total of Work Hours From Previous Report		11488
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		YES		Total Work Hours From Start Of Construction		11676
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO				
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF DECKING STEEL FAB/SUB NESC							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER 6/30/2009, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 7/22/2009			

(Continuation Sheet)		DATE
CONT FOR PRODUCTION REPORT		7/22/2009 WEDNESDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	188
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- EXTERIOR DOOR FRAMES BACK FROM SUBMITTAL	personnel -COLUCCI - NEEDS TO HAVE MORE	
	OPS AND LABORERES ON SITE TO DO UNDER DRAIN	
	AND WATER MAIN & TRADE EXCAVATION	
Plans	STEEL FAB - 1 COL OUT NEED TO FIX HOLDING UP	
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	PROGRESS. DECK OVER KITCHEN, VALLEY AT SCUE	
ON INSTALLATION OF WATER LINE.	DECKING AND TUBE AT BOTTOM OF VALLEY.	
2) Was the Job visited today? <u>YES</u> If yes by whom? <u>(a) RICK MANGARELLI SPM NUTMEG</u> <u>(b) CARL SMITH STEEL FAB</u> © _____ <u>(d)</u>		
3) List any Inspections and/or Tests performed today: BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING. CHECK MASONS WORK TO SPECS. BRIGGS - STRUCTURAL STEEL INSPECTION DECKING , LIST OF ITEMS FROM LAST INSPECTION COMPLETED.		
4) Were there any meetings held at the Jobsite today? <u>YES</u> If Yes - What Type, and were minutes taken?: NUTMEG SPM RM STEEL FAB AND BRIAN RISK NESC RFI, CHANGE ORDERS AND EXTRAS.		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE: QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION. BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS. COLUCCI - TRUCKING UNSUITABLES FROM SITE, FROM SOUTH END BANK. COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.		
CONTRACTOR / SUPERINTENDENT PETER J WAGNER DATE 7/22/2009		

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE 7/23/2009 THURSDAY
Project # 440018 W912LD-08-C-0037		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			REPORT # 186
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER
NCI Job Number 0811-00		AM WEATHER THIN CLOUDS TO OVERCAST	PM WEATHER RAIN	MAX TEMP 80	MIN TEMP 60
WORK LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.		NCI	1	SUPER	10
COLUCCI - CONTINUE TRADE EXCAVATION AND UNDER DRAIN INTERIOR		Colucci	1	OP /OWNER	2 8
INSTALLATION. EXCAVATE FOR PLUMBER DELTA MECH AT 11 LINE WALL		Colucci	3	DRIVERS	3
BACK TOWARDS HALLWAY TO BATHROOMS.		Colucci	2	LABORER	16
ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE		ROSSI	1	PM/FORE	8
BUILDING LIGHTS AND TEMP OUTLETS.		ROSSI	1	ELEC	8
STEEL FAB / NESC - ADJUSTING C CHANNEL WINDOW HEADERS AT 11		Steel Fab	1	STEEL FORE	8
LINE. CARL SMITH ON SITE. WILL HAVE WORK DONE IN AM FRI 7/24/09			1	IRON WORKER	
IMPERIAL - CONTINUE FIRST COURSE AT SOUTHWEST CORNER		IMPERIAL	3	FORE/MASONS	24
WORKING EAST ALONG 1 AND 2 LINE THEN NORTH ALONG A LINE TO			1	LABORER	8
FRONT ENTRANCE AND STOP GO BACK TO NORTHEAST CORNER AND GROUT					
BRIGGS - BLOCK WORK INSPECTION, MORTAR SAMPLES AND COMPACTION TESTS		BRIGGS	1	TECH	8
		BRIGGS	0	STEEL	0
DELTA - INSTALL MAIN TRUNK LINE FROM MECH ROOM TO EXTERIOR		DELTA	1	FORE	8
SUB CORE DRILLED HOLE FOR DELTA TO EXTERIOR. LAYOUT MAINS					
MARGUERITE - NOT ON SITE		MARG		FOREMAN/ENG	
STANLEY ROOF AREA B NORTH MED HIGH ROOF SEC MAKE WATER TIGHT		STANLEY	9	FORE/ROOFERS	90
NED		NED		FORE/SUPT	
AAA		AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date		199
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report		11676
	WAS TRENCING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction		11875
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO (WARNING)					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN					
COLUCCI - 1 MINI EXCAVATOR, 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT					
STANLEY ROOFING - 1 BOOM LIFT					
IMPERIAL MASONRY - 1 FORK LIFT					
REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER					DATE 7/23/2009

( Continuation Sheet )		DATE <b>7/23/2009</b>
CONTRACTOR PRODUCTION REPORT		THURSDAY
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>189</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- EXTERIOR DOOR FRAMES BACK FROM SUBMITTAL	personnel -COLUCCI - NEEDS TO HAVE MORE
	OPS AND LABORERES ON SITE TO DO UNDER DRAIN
	AND WATER MAIN & TRADE EXCAVATION
Plans	STEEL FAB - 1 COL OUT NEED TO FIX HOLDING UP
<b>MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED</b>	<b>PROGRESS. DECK OVER KITCHEN, VALLEY AT SCUE</b>
<b>ON INSTALLATION OF WATER LINE.</b>	<b>DECKING AND TUBE AT BOTTOM OF VALLEY.</b>

2) Was the Job visited today? YES If yes by whom? (a) MA **(b) (6)**  
 (b) CARL SMITH STEEL FAB ©  
 (d)

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING. CHECK MASONS WORK TO SPECS.**

**BRIGGS - STRUCTURAL STEEL INSPECTION DECKING , LIST OF ITEMS FROM LAST INSPECTION COMPLETED.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

**NUTMEG SPM RM STEEL FAB AND BRIAN RISK NESC RFI, CHANGE ORDERS AND EXTRAS.**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - TRUCKING UNSUITABLES FROM SITE, FROM SOUTH END BANK.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	7/23/2009
-----------------------------	----------------	------	-----------

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 7/24/2009

Friday

Project # 440016	Title and Location				REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				190
CONTRACTOR	The Nutmeg Companies, Inc.			SUPERINTENDENT	PETE WAGNER
NCI Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
J11-00	OVERCAST RAIN	RAIN	80	60	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPER	8
COLUCCI - REMOVED TRAILER FROM SITE AND PULLED ALL EQUIPMENT OFF	Colucci	1	OP /OWNER	2
	Colucci	3	DRIVERS	3
	Colucci	2	LABORER	2
ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE	ROSSI	1	PM/FORE	8
BUILDING LIGHTS AND TEMP OUTLETS.KNOCK HOLES IN BLOCK FOR ELEC.	ROSSI	1	ELEC	8
STEEL FAB / NESC - ADJUSTING C CHANNEL WINDOW HEADERS AT 11	Steel Fab	1	STEEL FORE	8
LINE. AND TO SOUTH SIDE ALONG 7 LINE AND FRONT ENTRANCE.		1	IRON WORKER	8
IMPERIAL - NOT ON SITE	IMPERIAL	0	FORE/MASONS	0
		0	LABORER	0
BRIGGS - COMPACTION TEST AND PLUMBING TRENCHES	BRIGGS	1	TECH	2
	BRIGGS	0	STEEL	0
DELTA - ON SITE GONE DUE TRENCH FULL OF WATER	DELTA	1	FORE	1
	DELTA	1	APPRENTICE	1
MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG	
STANLEY NOT ON SITE RAIN OUT	STANLEY	0	FORE/ROOFERS	0
	NED		FORE/SUPT	
AAA	AAA		FORE/SUPT	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date	50
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report	11875
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction	11925
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES

WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN

COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT

STANLEY ROOFING - 1 BOOM LIFT

IMPERIAL MASONRY - 1 FORK LIFT

REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER

7/24/2009

CONTRACTOR PRODUCTION REPORT					DATE <b>7/27/2009</b>	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)					MONDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			191	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00		OVERCAST	CLEAR	80	60	
WORK LOCATION AND DESCRIPTION						
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			EMPLOYER	NO.	TRADE	Hours
			NCI	1	SUPER	10
COLUCCI - CONTINUE TRADE EXCAVATION AND UNDER DRAIN INTERIOR			Colucci	1	OP /OWNER	8
INSTALLATION. EXCAVATE FOR PLUMBER DELTA MECH AT 11 LINE WALL			Colucci	1	DRIVERS	1
BACK TOWARDS HALLWAY TO BATHROOMS.			Colucci	2	LABORER	16
ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE			ROSSI	1	PM/FORE	8
BUILDING LIGHTS AND TEMP OUTLETS.			ROSSI	1	ELEC	8
STEEL FAB / NESC - ADJUSTING C CHANNEL WINDOW HEADERS AT 11			Steel Fab	1	STEEL FORE	8
LINE. CALLED CARL SMITH ABOUT WORK TO BE CORRECTED DELAY OF JOB				0	IRON WORKER	0
IMPERIAL - CONTINUE FIRST COURSE AT SOUTHEAST AND GROUT CORES GG			IMPERIAL	2	FORE/MASONS	16
LAY BLOCK ALONG FRONT OF BUILDING ALONG BB LINE.			IMPERIAL	1	LABORER	8
BRIGGS - BLOCK WORK INSPECTION, MORTAR SAMPLES AND COMPACTION TES			BRIGGS	1	TECH	8
INSPECTION OF ROOF INSTALLATION RAY WEST ON SITE MONITOR OBSERVER			BRIGGS	1	ROOF	6
DELTA - CONTINUE UNDERGRD PIPING OF SAN SEWER LINES AT 7 LINE. FILL			DELTA	1	FORE	8
MECH RM PLUMBING FOR TESTING IN AM TUES INSPECTION.			DELTA	1	APPRENTICE	8
MARGUERITE - NOT ON SITE			MARG		FOREMAN/ENG	
STANLEY ROOF AREA B NORTH MED HIGH ROOF SEC MAKE WATER TIGHT			STANLEY	5	FORE/ROOFERS	50
			NED		FORE/SUPT	
AAA			AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			YES	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO		
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO	Cumulative Total of Work Hours From Previous Report	
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction	
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT( BACK ON SITE)						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
" REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER					DATE 7/27/2009	

(Continuation Sheet)		DATE <b>7/27/2009</b>
CONT FOR PRODUCTION REPORT		MONDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>191</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- EXTERIOR DOOR FRAMES BACK FROM SUBMITTAL	personnel -COLUCCI - NEEDS TO HAVE MORE
	OPS AND LABORERES ON SITE TO DO UNDER DRAIN
	AND WATER MAIN & TRADE EXCAVATION
Plans	STEEL FAB - 1 COL OUT NEED TO FIX HOLDING UP
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	PROGRESS. DECK OVER KITCHEN, VALLEY AT SCUE
ON INSTALLATION OF WATER LINE.	DECKING AND TUBE AT BOTTOM OF VALLEY.

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI SPM NUTMEG  
 (b) EVERT GAWENDO © STEVE COLUCCI  
 (d)

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST ON ELEC/MECH AREA INTERIOR OF BUILDING. CHECK MASONS WORK TO SPECS.**

**BRIGGS - ROOFING INSPECTOR CHECK DRAWINGS AND SPECS ON ROOF INSTALLATION OBSERVE WORK BEING**

**PERFORMED ACCORDING TO SPECS AND SHOP DRAWINGS.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**MEETING WITH GOVERNMENT ON EXTRA WORK WITH NUTMEG PERSONNEL AND STEVE COLUCCI**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - TRUCKING UNSUITABLES FROM SITE, FROM SOUTH END BANK.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

**COLUCCI - INFORMED ON SEVERAL POINT GET SCREENER BACK ON SITE, WHEN DOING WATER LINE FILL GOING**

**BACK WILL BE GRANULAR FILL. NOTHING ELSE.**

**STEEL FAB - NOTIFIED DELAYING JOB PROGRESS( VALLEY TUBE AND COL 3/I )**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>7/27/2009</b>



# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 7/28/2009

TUESDAY

Project # 440016 W912LD-08-C-0037	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT # <b>192</b>
CONTRACTOR	The Nutmeg Companies, Inc.			SUPERINTENDENT <b>PETE WAGNER</b>
Job Number <b>J11-00</b>	AM WEATHER <b>MOSTLY SUNNY</b>	PM WEATHER <b>MSUNNY</b>	MAX TEMP <b>80</b>	MIN TEMP <b>60</b>

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPER	10
COLUCCI - CONTINUE TRADE EXCAVATION FOR DELTA MECH ALONG 7 LINE	Colucci	1	OP /OWNER	2
BACK FILL ALONG 1 AND 2 LINE AND COMPACT START EXTERIOR SITE EXCAVATION	Colucci	1	DRIVERS	1
FOR ELEEC MANHOLE.	Colucci	2	LABORER	16
ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE	ROSSI	1	PM/FORE	8
BUILDING LIGHTS AND TEMP OUTLETS.INSTALL STUBS IN AND OUT OF BLOCK.	ROSSI	1	ELEC	8
STEEL FAB - INSTALL 2" TUBE AND 3 X 3 ANGLE AT VALLEY AND PLUMB COL I - 3	Steel Fab	2	STEEL FORE	16
SUB - NESC - INSTALL OUTRIGGERS AND KICKERS ALONG 1 LINE LOWER ROOF	NESC	2	IRON WORKER	16
IMPERIAL - CONTINUE FIRST COURSE AT EAST SIDE LINE BB TO CORNER 17BB	IMPERIAL	2	FORE/MASONS	16
GROUT ALL CORES OF FIRST COURSE AT PERIMETER.	IMPERIAL	1	LABORER	8
ERIC SIETZ - ON SITE LAYOUT OF GAS WATER AND SEWER AND ELEC MH	SIETZ	2	SURVEYERS	10
BRIGGS - BLOCK WORK INSPECTION, MORTAR SAMPLES AND COMPACTION TEST	BRIGGS	1	TECH	8
	BRIGGS	0	STEEL	0
DELTA - INSTALL MAIN TRUNK LINE ALONG 7 LINE WEST TO EE LINE THEN NORTH	DELTA	1	FORE	8
BRANCH UNDERGROUND PIPING OFF MAIN SEWER LINE TO BREAK ROOM & BATH	DELTA	1	APP	8
MARGUERITE - NOT ON SITE ( CALLED NELL COLUMNS ARE READY TO COMPLETE	MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0
	NED		FORE/SUPT	
AAA	AAA		FORE/SUPT	

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date	141
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report	12088
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	NO	Total Work Hours From Start Of Construction	12229
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES  
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF ALL TRADES AT ROOF AREA AND 6' AND ABOVE  
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM  
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN  
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT  
STANLEY ROOFING - 1 BOOM LIFT  
IMPERIAL MASONRY - 1 FORK LIFT

REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER

DATE 7/28/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>7/29/2009</b> <b>WEDNESDAY</b>																																																																																																
Project # 440018  W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>			REPORT #  <b>193</b>																																																																																																
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT <b>PETE WAGNER</b>																																																																																																
NCI Job Number <b>11-00</b>		AM WEATHER <b>OVERCAST</b>		PM WEATHER <b>OVERCAST</b>	MAX TEMP <b>80</b>	MIN TEMP <b>60</b>																																																																																															
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:60%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:5%;">NO.</th> <th style="width:20%;">TRADE</th> <th style="width:5%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, &amp; LAYOUT.</td> <td>NCI</td> <td>1</td> <td>SUPER</td> <td>10</td> </tr> <tr> <td>COLUCCI - CONTINUE TRADE EXCAVATION FOR DELTA MECH ALONG 7 LINE</td> <td>Colucci</td> <td>1</td> <td>OP /OWNER</td> <td>2</td> </tr> <tr> <td>BACK FILL TESTED PIPE ALONG 7 LINE 12 " OF BEDDING AND 12" SOIL</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>3</td> </tr> <tr> <td>EXCAVATE FOR ELEC MANHOLES AND TELEPHONE MANHOLE AND BACK FILL</td> <td>Colucci</td> <td>2</td> <td>LABORER</td> <td>16</td> </tr> <tr> <td>ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE</td> <td>ROSSI</td> <td>1</td> <td>PM/FORE</td> <td>8</td> </tr> <tr> <td>BUILDING LIGHTS AND TEMP OUTLETS. SET MANHOLES WITH ARROW PRECAST</td> <td>ROSSI</td> <td>1</td> <td>ELEC</td> <td>8</td> </tr> <tr> <td>STEEL FAB / NESC - INSTALL DECKING AT CORRECTED AREAS AT VALLEY AND</td> <td>Steel Fab</td> <td></td> <td>STEEL FORE</td> <td>0</td> </tr> <tr> <td>AT LOWER ROOF OVER KITCHEN SEC A</td> <td>NESC</td> <td>2</td> <td>IRON WORKER</td> <td>16</td> </tr> <tr> <td>IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS</td> <td>IMPERIAL</td> <td>0</td> <td>FORE/MASONS</td> <td>0</td> </tr> <tr> <td>BRIGGS SAID IT DOES MEET THE REQUIREMENTS</td> <td></td> <td>0</td> <td>LABORER</td> <td>0</td> </tr> <tr> <td>BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td></td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>DELTA - INSTALL MAIN TRUNK LINE ALONG 7 LINE WEST TO EE LINE THEN NORTH</td> <td>DELTA</td> <td>1</td> <td>FORE</td> <td>8</td> </tr> <tr> <td>TO BREAK ROOM FILL AND TEST AND BACK FILL AFTER TEST PASSED</td> <td>DELTA</td> <td>1</td> <td>APP</td> <td>8</td> </tr> <tr> <td>MARGUERITE - NOT ON SITE</td> <td>MARG</td> <td></td> <td>FOREMAN/ENG</td> <td></td> </tr> <tr> <td>STANLEY - NOT ON SITE CALLED ROOF IS READY TO COMPLETE SEC B</td> <td>STANLEY</td> <td>0</td> <td>FORE/ROOFERS</td> <td>0</td> </tr> <tr> <td></td> <td>NED</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> <tr> <td>AAA</td> <td>AAA</td> <td></td> <td>FORE/SUPT</td> <td></td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPER	10	COLUCCI - CONTINUE TRADE EXCAVATION FOR DELTA MECH ALONG 7 LINE	Colucci	1	OP /OWNER	2	BACK FILL TESTED PIPE ALONG 7 LINE 12 " OF BEDDING AND 12" SOIL	Colucci	3	DRIVERS	3	EXCAVATE FOR ELEC MANHOLES AND TELEPHONE MANHOLE AND BACK FILL	Colucci	2	LABORER	16	ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE	ROSSI	1	PM/FORE	8	BUILDING LIGHTS AND TEMP OUTLETS. SET MANHOLES WITH ARROW PRECAST	ROSSI	1	ELEC	8	STEEL FAB / NESC - INSTALL DECKING AT CORRECTED AREAS AT VALLEY AND	Steel Fab		STEEL FORE	0	AT LOWER ROOF OVER KITCHEN SEC A	NESC	2	IRON WORKER	16	IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS	IMPERIAL	0	FORE/MASONS	0	BRIGGS SAID IT DOES MEET THE REQUIREMENTS		0	LABORER	0	BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS	BRIGGS	1	TECH	8		BRIGGS	0	STEEL	0	DELTA - INSTALL MAIN TRUNK LINE ALONG 7 LINE WEST TO EE LINE THEN NORTH	DELTA	1	FORE	8	TO BREAK ROOM FILL AND TEST AND BACK FILL AFTER TEST PASSED	DELTA	1	APP	8	MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG		STANLEY - NOT ON SITE CALLED ROOF IS READY TO COMPLETE SEC B	STANLEY	0	FORE/ROOFERS	0		NED		FORE/SUPT		AAA	AAA		FORE/SUPT	
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPER	10																																																																																																	
COLUCCI - CONTINUE TRADE EXCAVATION FOR DELTA MECH ALONG 7 LINE	Colucci	1	OP /OWNER	2																																																																																																	
BACK FILL TESTED PIPE ALONG 7 LINE 12 " OF BEDDING AND 12" SOIL	Colucci	3	DRIVERS	3																																																																																																	
EXCAVATE FOR ELEC MANHOLES AND TELEPHONE MANHOLE AND BACK FILL	Colucci	2	LABORER	16																																																																																																	
ROSSI - LAYOUT FOR ELEC GOING UP AND INSIDE WALLS ON WEST SIDE	ROSSI	1	PM/FORE	8																																																																																																	
BUILDING LIGHTS AND TEMP OUTLETS. SET MANHOLES WITH ARROW PRECAST	ROSSI	1	ELEC	8																																																																																																	
STEEL FAB / NESC - INSTALL DECKING AT CORRECTED AREAS AT VALLEY AND	Steel Fab		STEEL FORE	0																																																																																																	
AT LOWER ROOF OVER KITCHEN SEC A	NESC	2	IRON WORKER	16																																																																																																	
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS	IMPERIAL	0	FORE/MASONS	0																																																																																																	
BRIGGS SAID IT DOES MEET THE REQUIREMENTS		0	LABORER	0																																																																																																	
BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS	BRIGGS	1	TECH	8																																																																																																	
	BRIGGS	0	STEEL	0																																																																																																	
DELTA - INSTALL MAIN TRUNK LINE ALONG 7 LINE WEST TO EE LINE THEN NORTH	DELTA	1	FORE	8																																																																																																	
TO BREAK ROOM FILL AND TEST AND BACK FILL AFTER TEST PASSED	DELTA	1	APP	8																																																																																																	
MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG																																																																																																		
STANLEY - NOT ON SITE CALLED ROOF IS READY TO COMPLETE SEC B	STANLEY	0	FORE/ROOFERS	0																																																																																																	
	NED		FORE/SUPT																																																																																																		
AAA	AAA		FORE/SUPT																																																																																																		
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO	Total work Hours on Job Site This Date	93																																																																																															
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO	Cumulative Total of Work Hours From Previous Report	12229																																																																																															
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO																																																																																																	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO	Total Work Hours From Start Of Construction	12322																																																																																															
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)																																																																																																					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																					
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER. 1 PUMP DEWATER PIT 1 GEN																																																																																																					
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT																																																																																																					
STANLEY ROOFING - 1 BOOM LIFT																																																																																																					
IMPERIAL MASONRY - 1 FORK LIFT																																																																																																					
REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																					
CONTRACTOR/SUPERINTENDENT    PETER J.WAGNER				DATE                      7/29/2009																																																																																																	

CONTRACTOR PRODUCTION REPORT					DATE <b>7/30/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					THURSDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			194	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER		PM WEATHER	MAX TEMP	MIN TEMP
311-00		OVERCAST		MOSTLY SUNNY	85	70
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	10
COLUCCI - CONTINUE TRADE EXCAVATION AND BACK FILL OF PLUMBING TRENCH				Colucci	1	8
EXCAVATE FOR ELEC FROM MECH RM ON 17 TO ELEC LINE 1. THEN CONTINUE				Colucci	3	3
EXCAVATION FOR PLUMBER INTO BATH ROOM AREA ON WEST SIDE GG & BB				Colucci	2	16
ROSSI - LAY PIPE IN TRENCH GOING FROM MAIN ELEC ROOM TO ELEC CLOSET				ROSSI	1	8
AT OTHER END OF BUILDING ON 1 LINE E BETWEEN 1 AND 2 LINE				ROSSI	1	8
STEEL FAB / NESC - INSTALL DECKING AT CORRECTED AREAS AT VALLEY AND				Steel Fab		0
AT LOWER ROOF OVER KITCHEN.				NESC	2	16
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS				IMPERIAL	0	0
BRIGGS SAID IT DOES MEET THE REQUIREMENTS					0	0
BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS				BRIGGS	1	8
BRIGGS - FIELD INSPECTION OF STRUCTURAL STEEL AND CORRECTED ITEMS				BRIGGS	1	4
DELTA - CONTINUE SANITARY SEWER TO MAIN BATH ROOMS AND BRANCH				DELTA	1	8
ROUTES OFF MAIN DRAIN.				DELTA	1	8
MARGUERITE - NOT ON SITE				MARG		
STANLEY - NOT ON SITE CALLED ROOF IS READY TO COMPLETE				STANLEY	0	0
				NED		
AAA				AAA		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO		
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO	Cumulative Total of Work Hours From Previous Report	
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction	
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO (WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 MINI EXCAVATOR, 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE 7/30/2009		

(Continuation Sheet)		DATE	7/31/2009
CONTRACTOR PRODUCTION REPORT		FRIDAY	
Project #440018	Title and Location	REPORT #	
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		195
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT	PETE WAGNER
You held up for any of the following items? <u>YES</u> If yes, give details:			
Materials- SAND THAT JACOBS REJECTED MEETS THE		personnel -COLUCCI - NEEDS TO HAVE MORE	
REQUIREMENTS OF THE SPEC SECTION FOR MASON		OPS AND LABORERS ON SITE TO DO WATER MAIN	
AGGREGATE FOR MORTAR AND GROUT( DELAYING JOB).		SEWER MAIN, SITE UNDER DRAIN, COMPLETE SITE	
Plans		DRAINAGE. COMPLETE DETENTION PONDS START	
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED		SHAPING SOUTHWEST END AND HYDRO SEED HIGH	
ON INSTALLATION OF WATER LINE. (COLUCCI NOTIFIED)		SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH	
2) Was the Job visited today? <u>YES</u> If yes by whom? <u>(a) BRIAN FRIGON JACOBS</u> <u>(b) MAJ JAMES KENNEY RIANG</u> <u>©</u> <u>(d)</u>			
3) List any Inspections and/or Tests performed today: <b>BRIGGS - COMPACTION TEST AT TRADE EXCAVATIONS AND BACK FILL ELEC AND PLUMBING INTERIOR OF BUILDING.</b>			
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:			
Additional Information: <b>COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;</b> <b>QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS</b> <b>TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.</b> <b>BACCALA - CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.</b> <b>COLUCCI - TRUCKING BANK RUN GRAVEL FROM SITE, AT THE SOUTHWEST END OF SITE.</b> <b>COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.</b>			
CONTRACTOR / SUPERINTENDENT      PETER J WAGNER      DATE      7/31/2009			

CONTRACTOR PRODUCTION REPORT						DATE 8/3/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						Monday	
Project # 440018		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				196	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP
0811-00		MOSTLY SUNNY HUMID		MSUNNY		85	65
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPER	10
COLUCCI - CONTINUE TRADE EXCAVATION FOR DELTA MECH BATHROOMS AND				Colucci	1	OP /OWNERS	2 8
KITCHEN AREA, SCRATCH OUT HAUNCHES FOR BLOCK WALLS.				Colucci	1	DRIVERS	1
				Colucci	2	LABORER	16
ROSSI - NOT ON SITE BACK ON THURSDAY 8/6/2009 TRAILER MOVE GOVT.				ROSSI	0	PM/FORE	0
				ROSSI	0	ELEC	0
STEEL FAB / NESC - ACTION LIST/ PUNCH OUT LIST BOLT X BRACES, WELD				Steel Fab		STEEL FORE	0
TUBES NORTH ELEVATION DERRICK #1, CLIPS ,ANGLES AND BRIDGING LIST.				NESC	1	IRON WORKER	8
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS				IMPERIAL	0	FORE/MASONS	0
BRIGGS SAID IT DOES MEET THE REQUIREMENTS LETTER COMING FROM BRIGGS					0	LABORER	0
BRIGGS - COMPACTION TESTS AT PITS AND TRENCHES TRADE AREAS				BRIGGS	1	TECH	8
				BRIGGS	0	STEEL	0
DELTA - UNDERGROUND CAST IRON PIPING TO BATHROOMS MAIN AND RUNS.				DELTA	1	FORE	8
LAYOUT KITCHEN AREA LAYOUT AND ORDER MATERIALS FOR 10" MAIN TO BUILD				DELTA	2	APP/JOURNEYMEN	16
MARGUERITE - GROUT REMAINING COL. FORM COLUMN BASES AND ENCASE				MARG	1	FOREMAN/ENG	8
FOUR 2CYDS 3000 PSI CONCRETE. COMPLETE ON GROUTING AND ENCASEMENTS							
- PRE CON MEETING WITH FORMAN AND CREW START TRACK AT NORTH				NED	3	FORE/SUPT	15
AAA - WATER SERVICE ENTRY TO BUILDING COORDINATE WITH DELTA MECH				AAA	2	FORE/SUPT	2
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	100
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	12352
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES			
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	12452	
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT NOT IN USE							
IMPERIAL MASONRY - 1 FORK LIFT NOT IN USE							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		8/3/2009	

(Continuation Sheet)		DATE <b>8/3/2009</b>
CONT FOR PRODUCTION REPORT		MONDAY
Project #440018	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	196
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND THAT JACOBS REJECTED MEETS THE REQUIREMENTS OF THE SPEC SECTION FOR MASON AGGREGATE.	personnel -COLUCCI - NEEDS TO HAVE MORE OPS AND LABORERS ON SITE TO DO WATER MAIN SEWER MAIN, SITE UNDER DRAIN, COMPLETE SITE DRAINAGE. COMPLETE DETENTION PONDS START SHAPING SOUTHWEST END AND HYDRO SEED HIGH SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH
--	---

Plans  
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED ON INSTALLATION OF WATER LINE.

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
(b) \_\_\_\_\_ © \_\_\_\_\_  
(d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - COMPACTION TEST AT TRADE EXCAVATIONS AND BACK FILL ELEC AND PLUMBING INTERIOR OF BUILDING.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

**PRECON MEETING WITH NEDRYWALL PLANS AND SPECS. ITEMS NOT ON PLANS ARE IN SPECS NED RESPONSIBLE FOR SUPPLYING SILL SEAL AND CLIPS METAL PLATES AND ALL ASSOCIATED HARDWARE AND ANCHORS. ITEMS ARE NOT ON SITE AT THIS TIME.**

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 88.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.6 CYDS. AND 5000 PSI 104 CYDS.

COLUCCI - HAS NOT STARTED WATER MAIN YET AS REQUESTED SEVERAL TIMES IN WRITING.

COLUCCI - SHALL FOLLOW LIST GENERATED BY RICK MANGARELLI SPM NUTMEG TO THE LETTER.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	8/3/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT						DATE <b>8/4/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						Tuesday	
Project # 440016		Title and Location				REPORT #	
W812LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				197	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP		
0811-00		HOT HAZY HUMID	SAME	85	65		
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			NCI	1	SUPER/SPM	12	
COLUCCI - CONTINUE TRADE EXCAVATION FOR DELTA MECH KITCHEN AREA			Colucci	1	OP /OWNER	2	8
COL LINE 1-7 & E-I EXCAVATE FOR 10" WATER LINE AT NORTH WEST CORNER			Colucci	1	DRIVERS		1
GG17 UNDER FOOTINGS TO INSIDE OF BUILDING THRU 12" GALV SLEEVE.			Colucci	2	LABORER		16
ROSSI - NOT ON SITE. (NEEDS WORK INSIDE BUILDING)			ROSSI	0	PM/FORE		0
			ROSSI	1	ELEC		0
STEEL FAB / NESC - ACTION /PUNCH LIST ITEMS			Steel Fab	1	IRONWORKER		8
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS			IMPERIAL	0	FORE/MASONS		0
BRIGGS SAID IT DOES MEET THE REQUIREMENTS. BRIGGS SENDING LETTER.				0	LABORER		0
BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS			BRIGGS	1	TECH		8
			BRIGGS	0	STEEL		0
DELTA - CONTINUE UNDERGROUND WASTE LINES IN BATHROOMS AND KITCHEN			DELTA	1	FORE		8
			DELTA	2	APP		16
MARGUERITE - NOT ON SITE NUTMEG STRIPED FORMS			MARG		FOREMAN/ENG		
STANLEY - NOT ON SITE. NEED GUTTER SUPPORTS INSTALLED BY STEEL FAB			STANLEY	0	FORE/ROOFERS		0
J - HAD TO ORDER 8" NP AND TRACK CALLED OUT IN SPEC			NED		FORE/SUPT		
AAA			AAA		FORE/SUPT		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date		77
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report		12452
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			YES	Total Work Hours From Start Of Construction		12529
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO				
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO (WARNING)							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
3 REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/4/2009			

(Continuation Sheet)		DATE <b>8/4/2009</b>
CONT FOR PRODUCTION REPORT		TUESDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>197</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND THAT JACOBS REJECTED MEETS THE REQUIREMENTS OF THE SPEC SECTION FOR MASON AGGREGATE. BRIGGS SENDING LETTER NUTMEG	personnel - COLUCCI - NEEDS TO HAVE MORE OPS AND LABORERS ON SITE TO DO WATER MAIN SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE DRAINAGE. COMPLETE DETENTION PONDS START
Plans	SHAPING SOUTHWEST END AND HYDROSEED HIGH SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED ON INSTALLATION OF WATER LINE.	

2) Was the Job visited today? YES If yes by whom? (a) Rick Mangarelli  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
**BRIGGS - COMPACTION TEST AT TRADE EXCAVATIONS.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:  
**YES MINUTES WERE TAKEN AND PROGRESS, LOOK AHEAD AND ISSUES DISCUSSED.**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**  
**COLUCCI - TRUCKING UNSUITABLES OFF SITE.**  
**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**  
**STEEL FAB WAITING FOR C.O. FOR GUTTER SUPPORT PLATE.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>8/4/2009</b>



CONTRACTOR PRODUCTION REPORT					DATE <b>8/5/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					WEDNESDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			198	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
811-00		HAZY HOT HUMID	SAME	85	65	
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			NCI	1	SUPER/SPM	14
COLUCCI - START SEWER MANHOLE INSTALL EXCAVATE AT ENG LOCATION			Colucci	1	OP /OWNER	8
BENCH BACK DUE TO DEPTH. SET MANHOLE BASE AND 2ND SECTION. FENCE			Colucci	1	DRIVERS	1
IN AREA OF EXCAVATION OPEN PIT PROTECTION SUPPLIED BY NUTMEG.			Colucci	2	LABORER	16
ROSSI - NOT ON SITE CAUGHT UPWAITING ON COLUCCI AND DELTA MECH			ROSSI		PM/FORE	
UNDERGROUND.			ROSSI		ELEC	
STEEL FAB / NESC -ACTION /PUNCH LIST BEING GENERATED BY BRIGGS & NUTMEG			NESC		STEEL FORE	
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS			IMPERIAL		FORE/MASONS	
BRIGGS SAID IT DOES MEET THE REQUIREMENTS, BRIGGS TO SEND LETTER TO NUTMEG WHICH WILL BE PASSED ON TO JACOBS.					LABORER	
BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS			BRIGGS	1	TECH	8
SEWER MANHOLE BASE OF 6" OF STONE BED AT BOTTOM OF PIT			BRIGGS		STEEL	
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND WOMENS ROOMS. AND MOVE INTO KITCHEN UNDERGROUND			DELTA	1	FORE	8
MARGUERITE - NOT ON SITE			MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE			STANLEY		FORE/ROOFERS	
NOT ON SITE MISSING SILL SEALER ON ORDER			NED		FORE/SUPT	
AAA			AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	71
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	12529
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			TRENCH YES		
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction	12600
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT			PETER J.WAGNER		DATE 8/5/2009	

CONTRACTOR PRODUCTION REPORT					DATE <b>8/6/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					THURSDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			199	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
811-00		OVERCAST	SAME	85	65	
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			NCI	1	SUPER	8
COLUCCI - CONTINUE SEWER MANHOLE INSTALL SET LAST 2 PIECES AT TOP			Colucci	1	OP /OWNER	2
START EXCAVATION FROM MANHOLE SOUTH TO BUILDING ON 11 LINE.			Colucci	2	DRIVERS	2
DUST CONTROL OF SITE 1 FLAT BED WITH 1000GAL TANK AND PIPING			Colucci	2	LABORER	16
ROSSI - MARK ON SITE TO PULL TEMP POWER FROM GOVT. TRAILER 9:00 DONE			ROSSI	1	PM/FORE	2
TEMP SERVICE IS ATTACHED TO TRAILER AND WAS MOVED WITH TRAILER			ROSSI	0	ELEC	0
STEEL FAB / NESC - LIST BEING GENERATED AND CLEAN UP REQUIRED.			NESC	0	STEEL FORE	0
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS			IMPERIAL	0	FORE/MASONS	0
BRIGGS SAID IT DOES MEET THE REQUIREMENTS BRIGGS GENERATED LETTER				0	LABORER	0
MOD SPACE - ON SITE MOVE GOVT. TRAILER TO PARKING LOT DONE BY 1:00						
BRIGGS - COMPACTION TEST AT PITS AND TRENCHES TRADE AREAS			BRIGGS	1	TECH	8
BRIGGS - STRUCTURAL STEEL INSPECTION OF ALL AREA AND OKAY TO ROOF			BRIGGS	1	STEEL	2
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND			DELTA	1	FORE	8
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON			DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE			MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE			STANLEY		FORE/ROOFERS	
NOT ON SITE MISSING SILL SEALER ON ORDER 8/12/2009 RESTART			NED		FORE/SUPT	
NATIONAL GRID PULL POWER REROUTE TO NEW LOCAL AND HOOK UP 1:30 PM			AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	62
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	12600
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			TRENCH YES	Total Work Hours From Start Of Construction	12662
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO		
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
DELTA - CAST IRON PIPING 10" WATER MAIN FOR RISER UP TO FLOOR LEVEL. STILL WAITING FOR MORE PARTS.						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
VERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/6/2009		

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE <b>8/7/2009</b> <b>FRIDAY</b>
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>200</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>
you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- SAND LETTER SENT TO JACOBS.		personnel -COLUCCI - NEEDS TO HAVE MORE
GUTTER SUPPORTS NEED C.O. FROM GOVT.		OPS AND LABORERS ON SITE TO DO WATER MAIN
		SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans		DRAINAGE. COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED		SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.		SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) MAJ (b) (6) AND I WENT TO RANGE DUMP PILE (b) MAJ TOLD ME WHAT COLUCCI NEEDS TO DO. AND (d) NO MORE REMOVAL OF MATERIALS FROM RANGE.		
3) List any Inspections and/or Tests performed today: <b>NONE COLUCCI NOT ON SITE</b>		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE; QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION. BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS. COLUCCI - TRUCKING UNSUITABLES FROM RANGE DUE TO NO PLACE TO DUMP AND CLEANING UP OTHER MESSSES. COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER. STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.		
CONTRACTOR / SUPERINTENDENT <b>PETER J WAGNER</b> DATE <b>8/7/2009</b>		

(Continuation Sheet) CONTRACTOR PRODUCTION REPORT		DATE 8/7/2009 FRIDAY
Project #440016 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>200</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>
Were you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials- SAND LETTER SENT TO JACOBS.		personnel -COLUCCI - NEEDS TO HAVE MORE
GUTTER SUPPORTS NEED C.O. FROM GOVT.		OPS AND LABORERS ON SITE TO DO WATER MAIN
		SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans		DRAINAGE. COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED		SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.		SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH
2) Was the Job visited today? <u>YES</u> If yes by whom? (a) MAJ (b) (6) AND I WENT TO RANGE DUMP PILE (b) MAJ TOLD ME WHAT COLUCCI NEEDS TO DO. AND (d) NO MORE REMOVAL OF MATERIALS FROM RANGE.		
3) List any Inspections and/or Tests performed today: NONE COLUCCI NOT ON SITE		
4) Were there any meetings held at the Jobsite today? <u>NO</u> If Yes - What Type, and were minutes taken?:		
Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE; QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION. BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS. COLUCCI - TRUCKING UNSUITABLES FROM RANGE DUE TO NO PLACE TO DUMP AND CLEANING UP OTHER MESSES. COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER. STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.		
CONTRACTOR / SUPERINTENDENT <b>PETER J WAGNER</b> DATE <b>8/7/2009</b>		

CONTRACTOR PRODUCTION REPORT					DATE <b>8/10/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					MONDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			201	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
811-00		MOSTLY SUNNY	SAME	98	75	
WORK LOCATION AND DESCRIPTION						
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			EMPLOYER	NO.	TRADE	Hours
			NCI	1	SPM	8
COLUCCI - NOT ON SITE AT 1:00 PM FLAT BED SHOWED TO DO DUST CONTROL			Colucci	0	OP /OWNER	0
2 DRIVERS SET UP TANK FILLED TANK AND DROVE AROUND SITE. WATERED			Colucci	0	DRIVERS	0
SITE BROKE DOWN TANK AND LEFT. SITE IS DRY BY 2:30 PM			Colucci	0	LABORER	0
ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI			ROSSI	2	PM/FORE	4
			ROSSI	0	ELEC	0
STEEL FAB / NESC - LIST BEING GENERATED			NESC	0	STEEL FORE	0
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS			IMPERIAL	0	FORE/MASONS	0
BRIGGS SAID IT DOES MEET THE REQUIREMENTS BRIGGS GENERATED LETTER				0	LABORER	0
BRIGGS -			BRIGGS	0	TECH	0
			BRIGGS	0	STEEL	0
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND			DELTA	0	FORE	0
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.			DELTA	0	APP/JOURNYMEN	0
MARGUERITE - NOT ON SITE			MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE			STANLEY	1	PM	2
NOT ON SITE MISSING SILL SEALER ON ORDER 8/12/2009 RESTART			NED	1	PM	2
AAA ON SITE SUB CONTRACTORS MEETING 2:PM			AAA	1	PM	2
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	18
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	12688
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO	Total Work Hours From Start Of Construction	12706
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO		
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - ON SITE BUT NOT USED (1 MINI EXCAVATOR ,1 LOADER CAT)						
STANLEY ROOFING - ON SITE NOT USED( 1 BOOM LIFT )						
IMPERIAL MASONRY - ON SITE NOT USED (1 FORK LIFT)						
VERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/10/2009		

CONTRACTOR PRODUCTION REPORT						DATE 8/11/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						TUESDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				202	
CONTRACTOR		The Nutmeg Companies, Inc.				SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER		PM WEATHER		MAX TEMP MIN TEMP	
811-00		MOSTLY SUNNY		SAME		75 65	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/SPM	12
COLUCCI - NOT ON SITE INDICATED THAT THEY WOULD BE BACK TO START				Colucci	0	OP /OWNER	0
INTERIOR BACK FILL				Colucci	0	DRIVERS	0
				Colucci	0	LABORER	0
ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI				ROSSI	0	PM/FORE	0
				ROSSI	0	ELEC	0
STEEL FAB / NESC - LIST BEING GENERATED				NESC	0	STEEL FORE	0
IMPERIAL - NOT ON SITE DUE TO SAND REJECTION BY JACOBS				IMPERIAL	0	FORE/MASONS	0
BRIGGS SAID IT DOES MEET THE REQUIREMENTS BRIGGS GENERATED LETTER					0	LABORER	0
BRIGGS - BACK ON SITE COLUCCI NO SHOW				BRIGGS	1	TECH	4
				BRIGGS	0	STEEL	0
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND				DELTA	1	FORE	8
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE				MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE				STANLEY		FORE/ROOFERS	
NOT ON SITE MISSING SILL SEALER ON ORDER 8/12/2009 RESTART				NED		FORE/SUPT	
				AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	32
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	12706
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO			
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	12738	
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
VERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/11/2009			

CONTRACTOR PRODUCTION REPORT					DATE <b>8/12/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					WEDNESDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			203	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
811-00		MOSTLY SUNNY	SAME	75	65	
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			NCI	1	SUPT	8
COLUCCI - ON SITE LAYOUT WATER LINE MARK ON ASHPALT.			Colucci	0	OP /OWNER	3
WENT OVER DUMP PROBLEM WITH MAJ (b) (6) AND COLUCCI			Colucci	0	DRIVERS	0
10" WATER MAIN WAS TO START TODAY BUT NO SHOW			Colucci	0	LABORER	0
ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI			ROSSI	0	PM/FORE	0
			ROSSI	0	ELEC	0
STEEL FAB / NESC - LIST BEING GENERATED			NESC	0	STEEL FORE	0
IMPERIAL - SAND HAS BEEN APPROVED BY JACOBS NOTIFIED RICK SOUSA			IMPERIAL	0	FORE/MASONS	0
				0	LABORER	0
BRIGGS - NOT ON SITE			BRIGGS	0	TECH	0
			BRIGGS	0	STEEL	0
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND			DELTA	1	FORE	8
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.			DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE			MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE			STANLEY		FORE/ROOFERS	
NOT ON SITE MISSING SILL SEALER ON ORDER 8/12/2009 RESTART			NED		FORE/SUPT	
			AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	24
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	12738
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO		
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction	12762
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/12/2009		

CONTRACTOR PRODUCTION REPORT						DATE <b>8/13/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						THURSDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				204	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
811-00		OVERCAST RAIN		SAME		75	
						MIN TEMP	
						65	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT	8
COLUCCI - STARTED WATER LINE AT ENTRANCE TO CSMS NORTH PARKING LOT				Colucci	0	OP /OWNER	0
CUT ASPHALT AT NORTH END WORKING SOUTH TO DIRT ROAD ENTRANCE.				Colucci	3	DRIVERS	3
				Colucci	0	LABORER	0
ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI				ROSSI	0	PM/FORE	0
				ROSSI	0	ELEC	0
STEEL FAB / NESC - LIST BEING GENERATED				NESC	0	STEEL FORE	0
IMPERIAL - NOT ON SITE				IMPERIAL	0	FORE/MASONS	0
					0	LABORER	0
BRIGGS -				BRIGGS	1	TECH	8
				BRIGGS	0	STEEL	0
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND				DELTA	1	FORE	8
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE				MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE				STANLEY		FORE/ROOFERS	
NOT ON SITE MISSING SILL SEALER ON ORDER 8/12/2009 RESTART				NED		FORE/SUPT	
				AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	35
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	12762
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO			
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	12797	
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/13/2009			



<b>CONTRACTOR PRODUCTION REPORT</b>					DATE <b>8/13/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					<b>THURSDAY</b>	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			204	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
811-00		OVERCAST RAIN	SAME	75	65	
WORK LOCATION AND DESCRIPTION			EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.			NCI	1	SUPT	8
COLUCCI - STARTED WATER LINE AT ENTRANCE TO CSMS NORTH PARKING LOT			Colucci	0	OP /OWNER	0
CUT ASPHALT AT NORTH END WORKING SOUTH TO DIRT ROAD ENTRANCE.			Colucci	3	DRIVERS	3
			Colucci	0	LABORER	0
ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI			ROSSI	0	PM/FORE	0
			ROSSI	0	ELEC	0
STEEL FAB / NESC - LIST BEING GENERATED			NESC	0	STEEL FORE	0
IMPERIAL - NOT ON SITE			IMPERIAL	0	FORE/MASONS	0
				0	LABORER	0
BRIGGS -			BRIGGS	1	TECH	8
			BRIGGS	0	STEEL	0
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND			DELTA	1	FORE	8
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.			DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE			MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE			STANLEY		FORE/ROOFERS	
NOT ON SITE MISSING SILL SEALER ON ORDER 8/12/2009 RESTART			NED		FORE/SUPT	
			AAA		FORE/SUPT	
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)			NO	Total work Hours on Job Site This Date	35
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)			NO	Cumulative Total of Work Hours From Previous Report	12762
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)			NO	Total Work Hours From Start Of Construction	12797
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)			NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 MINI EXCAVATOR , 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE		8/13/2009	



CONTRACTOR PRODUCTION REPORT					DATE 8/17/2009																																																																																																					
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					MONDAY																																																																																																					
Project # 440016		Title and Location			REPORT #																																																																																																					
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			206																																																																																																					
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																					
Job Number 0811-00		AM WEATHER HOT HUMID	PM WEATHER SAME	MAX TEMP 95	MIN TEMP 71																																																																																																					
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:60%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:10%;">NO.</th> <th style="width:15%;">TRADE</th> <th style="width:5%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, &amp; LAYOUT.</td> <td>NCI</td> <td>1</td> <td>SUPT</td> <td>8</td> </tr> <tr> <td>COLUCCI - CONTINUE ON WATER MAIN AT ENTRANCE TO CSMS NORTH LOT</td> <td>Colucci</td> <td>1</td> <td>OP /OWNER</td> <td>2</td> </tr> <tr> <td>WORKING SOUTH TO JOB SITE. HAUL STONE DUST TO SITE FOR INTERIOR</td> <td>Colucci</td> <td>3</td> <td>DRIVERS</td> <td>3</td> </tr> <tr> <td>FINAL LIFT BACK FILL SANITARY PIPE TRENCHES INTERIOR BATHROOMS GG 10</td> <td>Colucci</td> <td>3</td> <td>LABORER</td> <td>24</td> </tr> <tr> <td>ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI</td> <td>ROSSI</td> <td>2</td> <td>PM/FORE</td> <td>4</td> </tr> <tr> <td></td> <td>ROSSI</td> <td>0</td> <td>ELEC</td> <td>0</td> </tr> <tr> <td>STEEL FAB / NESC - LIST SENT TO STEEL FAB 3 ITEMS.</td> <td>NESC</td> <td>0</td> <td>STEEL FORE</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>IMPERIAL - ON SITE WITH MATERIALS TO MAKE SAMPLE /MOCK UP OF BLOCK</td> <td>IMPERIAL</td> <td>2</td> <td>SUPT/FORE/MASON</td> <td>4</td> </tr> <tr> <td>WALL WORK TO BE INSTALLED AT BUILDING.</td> <td></td> <td>0</td> <td>LABORER</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>BRIGGS - COMPACTION TESTS BACK FILLING OF PLUMBING</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>CHECK SOILS AND MUCK OUT STONE BOTTOM OF GREASE PIT</td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND</td> <td>DELTA</td> <td>1</td> <td>FORE</td> <td>8</td> </tr> <tr> <td>WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.</td> <td>DELTA</td> <td>1</td> <td>APP/JOURNEYMEN</td> <td>8</td> </tr> <tr> <td>MARGUERITE - NOT ON SITE</td> <td>MARG</td> <td></td> <td>FOREMAN/ENG</td> <td></td> </tr> <tr> <td>STANLEY - NOT ON SITE</td> <td>STANLEY</td> <td></td> <td>FORE/ROOFERS</td> <td></td> </tr> <tr> <td>ON SITE SILL SEALER BEING INSTALLED UNDER STEEL BOTTOM PLATE.</td> <td>NED</td> <td>2</td> <td>FORE/SUPT</td> <td>16</td> </tr> <tr> <td>FRAME HIGH TUBES ON AREA #1 (AAA SITE SUB MEETING)</td> <td>AAA</td> <td>1</td> <td>FORE/SUPT</td> <td>1</td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT	8	COLUCCI - CONTINUE ON WATER MAIN AT ENTRANCE TO CSMS NORTH LOT	Colucci	1	OP /OWNER	2	WORKING SOUTH TO JOB SITE. HAUL STONE DUST TO SITE FOR INTERIOR	Colucci	3	DRIVERS	3	FINAL LIFT BACK FILL SANITARY PIPE TRENCHES INTERIOR BATHROOMS GG 10	Colucci	3	LABORER	24	ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI	ROSSI	2	PM/FORE	4		ROSSI	0	ELEC	0	STEEL FAB / NESC - LIST SENT TO STEEL FAB 3 ITEMS.	NESC	0	STEEL FORE	0						IMPERIAL - ON SITE WITH MATERIALS TO MAKE SAMPLE /MOCK UP OF BLOCK	IMPERIAL	2	SUPT/FORE/MASON	4	WALL WORK TO BE INSTALLED AT BUILDING.		0	LABORER	0						BRIGGS - COMPACTION TESTS BACK FILLING OF PLUMBING	BRIGGS	1	TECH	8	CHECK SOILS AND MUCK OUT STONE BOTTOM OF GREASE PIT	BRIGGS	0	STEEL	0	DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND	DELTA	1	FORE	8	WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.	DELTA	1	APP/JOURNEYMEN	8	MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG		STANLEY - NOT ON SITE	STANLEY		FORE/ROOFERS		ON SITE SILL SEALER BEING INSTALLED UNDER STEEL BOTTOM PLATE.	NED	2	FORE/SUPT	16	FRAME HIGH TUBES ON AREA #1 (AAA SITE SUB MEETING)	AAA	1	FORE/SUPT	1
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																						
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT	8																																																																																																						
COLUCCI - CONTINUE ON WATER MAIN AT ENTRANCE TO CSMS NORTH LOT	Colucci	1	OP /OWNER	2																																																																																																						
WORKING SOUTH TO JOB SITE. HAUL STONE DUST TO SITE FOR INTERIOR	Colucci	3	DRIVERS	3																																																																																																						
FINAL LIFT BACK FILL SANITARY PIPE TRENCHES INTERIOR BATHROOMS GG 10	Colucci	3	LABORER	24																																																																																																						
ROSSI - NOT ON SITE NEEDS TRENCHING BY COLUCCI	ROSSI	2	PM/FORE	4																																																																																																						
	ROSSI	0	ELEC	0																																																																																																						
STEEL FAB / NESC - LIST SENT TO STEEL FAB 3 ITEMS.	NESC	0	STEEL FORE	0																																																																																																						
IMPERIAL - ON SITE WITH MATERIALS TO MAKE SAMPLE /MOCK UP OF BLOCK	IMPERIAL	2	SUPT/FORE/MASON	4																																																																																																						
WALL WORK TO BE INSTALLED AT BUILDING.		0	LABORER	0																																																																																																						
BRIGGS - COMPACTION TESTS BACK FILLING OF PLUMBING	BRIGGS	1	TECH	8																																																																																																						
CHECK SOILS AND MUCK OUT STONE BOTTOM OF GREASE PIT	BRIGGS	0	STEEL	0																																																																																																						
DELTA - CONTINUE SANITARY CAST IRON INSTALL AT BATHROOMS MENS AND	DELTA	1	FORE	8																																																																																																						
WOMENS ROOMS, KITCHEN UNDERGROUND ALSO BEING WORKED ON.	DELTA	1	APP/JOURNEYMEN	8																																																																																																						
MARGUERITE - NOT ON SITE	MARG		FOREMAN/ENG																																																																																																							
STANLEY - NOT ON SITE	STANLEY		FORE/ROOFERS																																																																																																							
ON SITE SILL SEALER BEING INSTALLED UNDER STEEL BOTTOM PLATE.	NED	2	FORE/SUPT	16																																																																																																						
FRAME HIGH TUBES ON AREA #1 (AAA SITE SUB MEETING)	AAA	1	FORE/SUPT	1																																																																																																						
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO	Total work Hours on Job Site This Date		92																																																																																																				
	(If YES attach a copy of the meeting minutes)																																																																																																									
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO	Cumulative Total of Work Hours From Previous Report		12888																																																																																																				
	(If YES attach a copy of the OSHA report)																																																																																																									
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		NO	Total Work Hours From Start Of Construction		12980																																																																																																				
	(If Yes attach statement or checklist showing inspection performed)																																																																																																									
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO																																																																																																							
	(If Yes attach description of incident and proposed action)																																																																																																									
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																										
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NE DRYWALL																																																																																																										
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																										
COLUCCI STONE DUST																																																																																																										
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																										
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN																																																																																																										
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER, CAT 1 YUKE, 1EXCAVATOR 330DL 2 STAKE BODIES 1 ON DUST CONTROL																																																																																																										
STANLEY ROOFING - 1 BOOM LIFT AND 1 LULL																																																																																																										
IMPERIAL MASONRY - 1 FORK LIFT NED 1 PLAFORM LIFT																																																																																																										
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																										
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE		8/17/2009																																																																																																					

(Continuation Sheet)		DATE 8/17/2009
CONT FOR PRODUCTION REPORT		MONDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	206
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND LETTER SENT TO JACOBS.	personnel -COLUCCI - NEEDS TO HAVE MORE
GUTTER SUPPORTS NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE. COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI  
 (b) STEVE WISEMAN ©Andy Maccoll, Mark Hainse  
 (d) NICOLE (e)

3) List any Inspections and/or Tests performed today:  
 BRIGGS - COMPACTION TEST AND OBSERVE PIPE BEDDING PLACEMENT.  
 ENFORCE KENT COUNTY WATER REGS AND SPECS

4) Were there any meetings held at the Jobsite today? yes If Yes - What Type, and were minutes taken?:  
 SUB CONTRACTORS PROGRESS MEETING NUTMEG, DELTA, NED, STANLEY ROOFING, COLUCCI AAA & ROSSI ELEC.  
 ATTENDED MEETING DISCUSSED SCHEDULE AND AT WHAT POINT EACH SUB SHOULD BE ON PROJECT. RFI'S  
 AND SAFETY AND CLEAN EACH DAY.

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
 QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS  
 TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.  
 COLUCCI - TRUCKING STONE DUST ON SITE FOR FINAL FILL INSIDE BUILDING  
 COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.  
 STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	8/17/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 8/18/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						Tuesday	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				207	
CONTRACTOR		The Nutmeg Companies, Inc.				SUPERINTENDENT PETE WAGNER	
Job Number 0811-00		AM WEATHER CLEAR SUNNY HOT HUMID		PM WEATHER SAME		MAX TEMP 85 MIN TEMP 65	
WORK LOCATION AND DESCRIPTION				EMPLOYER NO.		TRADE Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI 1		SUPT 8	
COLUCCI - START WATER LINE INSTALL AT FRONT ENTRANCE TO CSMS NORTH				Colucci 2		OP /OWNER 2 8	
LOT ESTABLISH LINE UP POINT TO EXISTING 10" MAIN LEAVE 10' OUT AND SET				Colucci 3		DRIVERS 3	
FIRST SECTION OF PIPE 20' IN LENGTH WITH END CAP AND 2" HOLE AT CAP.				Colucci 3		LABORER 24	
ROSSI - UNDERGROUND CONDUIT INTERIOR OF BUILDING WORKING SOUTH				ROSSI 1		PM/FORE 8	
LAYING PIPE ON SUBGRADE BEFORE PROCESS GOES DOWN.				ROSSI 1		ELEC 8	
STEEL FAB / NESC - LIST BEING GENERATED, LIST FAXED TO STEEL FAB				NESC 0		STEEL FORE 0	
ATTENTION CARL SMITH 3 ITEMS							
IMPERIAL - GETTING STARTED ON MOCK UP BROUGHT GROUND FACE BLOCK				IMPERIAL 1		FORE/MASONS 2	
ON SITE FOR MOCK UP, HARDWARE, FLASHING,						1 LABORER 2	
BRIGGS - TEST AND INSPECT WATER LINE SOILS FOR PROPER PLACEMENT.				BRIGGS 1		TECH 8	
CORRECT SOILS BEDDING AND PLACEMENT OF PIPE, SOILS AND COMPACTION				BRIGGS 1		PE SOILS 6	
DELTA - SET GREASE SEPARATOR OFF KITCHEN 7 WALL LINE EXTERIOR.				DELTA 1		FORE 8	
PIPING KITCHEN GREASE WASTE TO SEPERATOR.				DELTA 1		APP/JOURNYMEN 8	
MARGUERITE - NOT ON SITE				MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE				STANLEY		FORE/ROOFERS	
J - FRAME UNDER AND ABOVE TUBE STEEL ALONG 7 LINE AT TRANSLUCENT				NED 5		FORE/CARP 40	
PANEL, FRAMING 8" STUDS AND SET PLATES TO TUBE STEEL FRAMING.							
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO		Total work Hours on Job Site This Date 133	
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO			
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			YES		Cumulative Total of Work Hours From Previous Report 12980	
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO		Total Work Hours From Start Of Construction 13113	
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO (WARNING)							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR, 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE 8/18/2009			

(Continuation Sheet)		DATE <b>8/18/2009</b>
CONT FOR PRODUCTION REPORT		Tuesday
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	207
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND APPROVED BY JACOBS	personnel -COLUCCI - NEEDS TO HAVE MORE
GUTTER SUPPORTS NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE. COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom?

(a) RICK MANGARELLI SPM	(c)
(b) BRIAN FRIGON JACOBS	(e)
(d)	

3) List any Inspections and/or Tests performed today:

BRIGGS COMPACTION AND OBSERVATION / WITNESS WORK PUT IN PLACE

4) Were there any meetings held at the Jobsite today? yes If Yes - What Type, and were minutes taken?:

GOVT MEETING RICK MANGARELLI SPM ,BRIAN FRIGON, JAMES DAGOSTINO

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 391.5 CYDS, AND 5000 PSI 104 CYDS.

COLUCCI - TRUCKING STONE DUST TO SITE FOR INTERIOR FINAL 6" OF FILL. WATER TRUCK DUST CONTROL

COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.

STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		8/18/2009

CONTRACTOR PRODUCTION REPORT (ATTN: ADDITIONAL SHEETS IF NECESSARY)						DATE <b>8/19/2009</b> <b>WEDNESDAY</b>		
Project # 440018 W912LD-08-C-0037		Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>				REPORT # <b>208</b>		
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER	
Job Number <b>0811-00</b>		AM WEATHER <b>OVERCAST RAIN LIGHT</b>		PM WEATHER <b>SAME</b>		MAX TEMP <b>95</b>	MIN TEMP <b>75</b>	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT	8	
COLUCCI - CONTINUE WATER MAIN INSTALL AT NORTH END WORKING SOUTH				Colucci	3	OP /OWNER	24	
START INTERIOR FINAL FILL UNDER SLAB AT NORTH END 17 LINE WORKING SOUTH TO 11 LINE.				Colucci	2	DRIVERS	2	
ROSSI - ON SITE RUN UNDERGROUND ELEC GREY CONDUIT PIPING				ROSSI	3	LABORER	24	
AREA #3 FROM ELEC RM TO WALL STUBS AT PERIMETER WALLS.				ROSSI	1	PM/FORE	8	
STEEL FAB / NESC - LIST GENERATED, LIST SENT TO CARL SMITH				ROSSI	1	ELEC	8	
TOLD CARL TO GET 3 ITEMS DONE SO WE DON'T HOLD UP OTHER SUBS				NESC	0	STEEL FORE	0	
IMPERIAL - SAMPLE MOCK UP WALL ALL HARDWARE AND FLASHING SET								
AND IN PLACE AT OFFICE TRAILER. GROUND FACE 2 ROWS EA COLOR 4 ROWS PER BRIAN FRIGON JACOBS.				IMPERIAL	1	FORE/MASONS	8	
BRIGGS - ON SITE WATER MAIN INSTALL DURING PLACEMENT, OBSERVE AND RECORD ALL PROCEDURES.					0	LABORER	0	
DELTA - CONTINUE SANITARY CAST IRON INSTALL FLOOR DRAINS AND CLEAN OUT AT BATHROOMS, KITCHEN GREASE WASTE UNDERGROUND INSTALL				BRIGGS	1	TECH	8	
MARGUERITE - JIM MARGUERITE ON SITE FOR PRECON ON FLOOR SLAB.				BRIGGS	0	STEEL	0	
STANLEY - ON SITE MANUFACTURE ON SITE STANDING SEAM ROOF PIECES.				DELTA	1	FORE	8	
- FRAMING WINDOW WALLS AT 7LINE AT TUBE STEEL HIGH SECTION				DELTA	1	APP/JOURNEYMEN	8	
AREA #1 OVER WINDOWS. FRAME WALLS ALONG EE LINE AT BACK OF ROOF				MARG	1	FOREMAN/ENG	2	
				STANLEY	6	FORE/ROOFERS	40	
				NED	10	FORE/SUPT/CARP	80	
						FORE/SUPT		
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)				NO	Total work Hours on Job Site This Date		228
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)				NO	Cumulative Total of Work Hours From Previous Report		13113
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)				NO	Total Work Hours From Start Of Construction		13341
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES								
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF LEVEL NE DRYWALL								
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB								
BARKER STEEL REBAR FOR ELEC DUCT BANK								
STANLEY ALUM ROLLS FOR STANDING SEAM								
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM								
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN								
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT, CAT 330 EXCAVATOR, 1 YUKE 30 CYD DUMP								
STANLEY ROOFING - 1 BOOM LIFT, 1 FORK LULL, AND 1 STANDING SEAM ROOF FORMER(RIP RIB)								
IMPERIAL MASONRY - 1 FORK LIFT NED 2 PLATFORM LIFT.								
REVERSE SIDE FOR ADDITIONAL REMARKS								
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		8/19/2009		

(Continuation Sheet)		DATE <b>8/19/2009</b>
CONT. FOR PRODUCTION REPORT		WEDNESDAY
Project #440018	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	208
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND APPROVED BY JACOBS	personnel -COLUCCI - NEEDS TO HAVE MORE
GUTTER SUPPORTS NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE. COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) PETE ATACK RISK & SAFETY MANAGEMENT DELTA  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:  
 BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER  
 ENFORCE/FOLLOW WATER LINE SPEC AND KENT COUNTY REGULATIONS.

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
 QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS  
 TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.  
 COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.  
 COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.  
 STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		8/19/2009



CONTRACTOR PRODUCTION REPORT						DATE 8/20/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						THURSDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-G-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				209	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		HAZY HOT HUMID		SAME		95	
						MIN TEMP 75	
WORK LOCATION AND DESCRIPTION				EMPLOYER		NO.	
				TRADE		Hours	
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI		1 SUPT 8	
COLUCCI - INTERIOR UNDERSLAB FILL STONE DUST COMPACT TO 95 OR BETTER				Colucci		3 OP /OWNER 0 24	
WATER LINE BACK FILL AT CSMS BUILDING IN ROAD WAY WORKING SOUTH TO				Colucci		3 DRIVERS 3	
READINESS CENTER.				Colucci		4 LABORER 32	
ROSSI - UNDER SLAB ELEC. CONDUIT FROM 13 LINE ON TO 7 LINE				ROSSI		0 PM/FORE 0	
AND 2 FLOOR BOXES INSTALLED.				ROSSI		1 ELEC 8	
STEEL FAB / NESC - LIST SENT TO CARL SMITH NO RESPONSE CALLED NESC				NESC		2 STEEL FORE 16	
TO FINISH STEEL FAB WORK AND DO CHANGE ORDER WORK MOVE GIRTS							
IMPERIAL - WAITING FOR SPECIAL ORDER MATERIALS				IMPERIAL		0 FORE/MASONS 0	
						0 LABORER 0	
BRIGGS - OBSERVER/ INSPECTOR ON WATERLINE INSTALL AND COMPACTION				BRIGGS		1 TECH 8	
TEST INTERIOR OF BUILDING.				BRIGGS		0 STEEL 0	
DELTA - CONTINUE ON GREASE WASTE TEST WASTE PASSED WITNESS BY				DELTA		1 FORE 8	
JAMES D' AGOSTINO				DELTA		1 APP/JOURNYMEN 8	
MARGUERITE - NOT ON SITE				MARG		FOREMAN/ENG	
STANLEY - NOT ON SITE				STANLEY		FORE/ROOFERS	
- CONTINUE FRAMING AND DENSE GLASS INSTALL TO STUDS AT ROOF				NED		8 FORE/SUPT 64	
AND ON GG LINE WORKING SOUTH TO 8 LINE GG				AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO		Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					179	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO			
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO		Cumulative Total of Work Hours From Previous Report	
(If Yes attach statement or checklist showing inspection performed)					13341		
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO		Total Work Hours From Start Of Construction		
(If Yes attach description of incident and proposed action)					13520		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF AT ROOF STANLEY ROOFERS TALK TO(WARNING)							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 MINI EXCAVATOR, 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		8/20/2009	

(Continuation Sheet)		DATE <b>8/20/2009</b>
CONT FOR PRODUCTION REPORT		THURSDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>209</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND APPROVED BY JACOBS	personnel - COLUCCI - NEEDS TO HAVE MORE
GUTTER SUPPORTS NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE, COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER**

**DO COMPACTION TEST**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

**STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	8/19/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 8/21/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						FRIDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-G-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				210	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		HAZY HOT HUMID		SAME		85	
						MIN TEMP 75	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT	8
COLUCCI - CONTINUE FINAL FILL AT NORTH WING TO 7 LINE CAN'T FINISH ELEC				Colucci	3	OP /OWNER 0	24
NEEDS MORE TIME ROSSI NEEDS MORE ELEC TO GET FLOOR CONDUIT DONE.				Colucci	3	DRIVERS	3
WATER LINE INSTALL IN FRONT OF CSMS BUILDING WORKING SOUTH TO SITE.				Colucci	3	LABORER	24
ROSSI - UNDER GROUND WORK AT SLAB AREA AREA 3 AND 2 NORTH WING				ROSSI	0	PM/FORE	0
TO 7 LINE. PLUS ELEC ROOM STUBS NEED MORE ELEC.				ROSSI	1	ELEC	8
STEEL FAB / NESC - CHANGE ORDER WORK ON STEEL GIRT ALONG GG LINE				NESC	2	STEEL FORE	16
IMPERIAL - NOT ON SITE				IMPERIAL	0	FORE/MASONS	0
					0	LABORER	0
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	TECH	8
UNDER SLAB FILL (STONE DUST)				BRIGGS	0	STEEL	0
DELTA - TRAP PRIMER COPPER RUNS TO DRAINS IN MECH ROOM				DELTA	1	FORE	8
SET BATHROOM DRAINS TO ELEVATION 1/4" BELOW FLOOR ELEVATION				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - MON BACK FOR FLOOR PREP				MARG	0	FOREMAN/ENG	0
STANLEY - ROOF PANELS MADE HOIST TO ROOF ON MONDAY				STANLEY	0	FORE/ROOFERS	0
- FRAMING PARAPET WALLS AT ROOF LEVEL AND GG LINE WALL AND				NED	10	FORE/SUPT	80
DENSE GLASS WALLS THAT ARE FRAMED AT HIGH ROOF LEVEL AT TUBES.				AAA		FORE/SUPT	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					187	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO		
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES	Cumulative Total of Work Hours From Previous Report	
	(If Yes attach statement or checklist showing inspection performed)					13520	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	
	(If Yes attach description of incident and proposed action)					13707	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF AT ROOF WITH NED METAL STUDDING							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		8/21/2009	

(Continuation Sheet)		DATE <b>8/21/2009</b>
CONT. FOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>210</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- SAND APPROVED BY JACOBS	personnel -COLUCCI - NEEDS TO HAVE MORE
(GUTTER SUPPORTS) NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE. COMPLETE DETENTION PONDS START
MARCEL CARTIER GAVE NUTMEG ORDER TO PROCEED	SHAPING SOUTHWEST END AND HYDROSEED HIGH
ON INSTALLATION OF WATER LINE.	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) BRIAN FRIGON JACOBS ARCH

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER**

**COMPACTION TESTING OF WATER LINE BACK FILL**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 104 CYDS.**

**COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

**STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.**

\_\_\_\_\_

\_\_\_\_\_

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	8/21/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT					DATE <b>8/24/2009</b>	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					MONDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			211	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER		PM WEATHER	MAX TEMP	MIN TEMP
311-00		MOSTLY SUNNY HOT AND HUMID		SAME	85	65
WORK LOCATION AND DESCRIPTION						
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				EMPLOYER	NO.	Hours
				NCI	1	24
COLUCCI - SPREAD STONE DUST AT NORTH WING TO PROPER ELEVATION				Colucci	3	24
FILL ELEC ROOM AND COMPACT TO 95%.CONTINUE ON WATER LINE INSTALL				Colucci	1	8
IN FRNOT OF CSMS BUILDING WORKING SOUTH TO READINESS CENTER.				Colucci	3	24
ROSSI - CONTINUE ELEC. ROOM STUBS UP TO AND ABOVE FLOOR COMPLETE.				ROSSI	1	8
				ROSSI	0	0
STEEL FAB / NESC - PM ON SITE CHECK OUT CHANGE ORDERS MEET WITH				NESC	1	2
NUTMEGS SPM ON WHY NO RESPONSE ON GIRT WORK.						
IMPERIAL - NOT ON SITE WAITING FOR BACK ORDERED MATERIALS				IMPERIAL	0	0
					0	0
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	8
UNDER SLAB FILL. CHECK STEEL FOR PROPER PLACEMENT SIZE AND LOCAL				BRIGGS	0	0
DELTA - CONTINUE IN KITCHEN SET SS TRENCH DRAIN AT I LINE				DELTA	1	8
				DELTA	1	8
MARGUERITE - START FLOOR PREP NORTH WING FROM 17 LINE TO 11 LINE				MARG	6	48
STANLEY - NOT ON SITE 1 PM AT JOB MEETING				STANLEY	1	1
CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON GG AND 7				NED	8	64
LINE AAA -JOB MEETING DELIVER PIPE BEFORE MONTH END				AAA	1	1
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date
	(If YES attach a copy of the meeting minutes)					218
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES	Cumulative Total of Work Hours From Previous Report
	(If Yes attach statement or checklist showing inspection performed)					13707
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction
	(If Yes attach description of incident and proposed action)					13925
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
COLUCCI APOX 100 'OF 10" WATER MAIN A DAY IN GRD. PIPE WAS ON SITE.						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP, WATER TRUCK 1000 GAL DC						
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
VERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER					DATE 8/24/2009	

# CONTRACTOR PRODUCTION REPORT

(ATTACH ADDITIONAL SHEETS IF NECESSARY)

DATE 8/25/2009

TUESDAY

Project # 440016	Title and Location		REPORT #	
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty		212	
CONTRACTOR	The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP
811-00	MOSTLY SUNNY	SAME	85	65

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT/PM	14
COLUCCI - CONTINUE ON 10" WATER MAIN LINE TO READINESS CENTER FROM	Colucci	2	OP /OWNER	2 16
IN FRONT OF CSMS BUILDING. STOP INTERIOR FILL UNTIL ELEC COMPLETE.	Colucci	1	DRIVERS	8
WATER SITE DUST CONTROL ALL DAY AND EVERYDAY FROM NOW ON.	Colucci	2	LABORER	16
ROSSI - CONTINUE TO LAY PIPE UNDER FLOOR SLAB AND WATCH STUBS	ROSSI	1	PM/FORE	8
DURING POUR	ROSSI	1	ELEC	8
STEEL FAB / NESC - ON SITE WORKING ON CHANGE ORDERS, EXTRAS, AND	NESC	2	STEEL FORE	16
PUNCH LIST FROM BRIGGS INSPECTOR AND FOR SF AND NUTMEG.				
IMPERIAL - NOT ON SITE WAITING FOR BACK ORDERED MATERIALS	IMPERIAL	0	FORE/MASONS	0
		0	LABORER	0
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF	BRIGGS	1	TECH	8
UNDER SLAB FILL AND TRENCH FILL AT WATER MAIN INSTALL.	BRIGGS	0	STEEL	0
DELTA - CONTINUE IN KITCHEN SET ALL FLOOR SINKS TO 1/4" BELOW 116 FF	DELTA	0	FORE	0
WATCH CONCRETE POUR DURING PLACEMENT CHECK PIPES AND DRAINS	DELTA	1	APP/JOURNEYMEN	8
MARGUERITE - FINAL PREP AND POUR NORTH WING FROM 17 LINE TO 11 LINE	MARG	13	FOREMAN/ENG	130
STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0
CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON GG LINE	NED	8	FORE/SUPT	64
	AAA	0	PM	0

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)	NO	Total work Hours on Job Site This Date	296
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)	NO	Cumulative Total of Work Hours From Previous Report	13925
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)	YES	Total Work Hours From Start Of Construction	14221
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)	NO		

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES

WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

BACCALA CONCRETE 154 CYDS OF 5000 PSI MIX 3/4 STONE

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN

COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP

STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT MARGURITE CONCRETE FLOOR FINISHING EQUIPMENT

IMPERIAL MASONRY - 1 FORK LIFT

VERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J.WAGNER

DATE

8/25/2009



CONTRACTOR PRODUCTION REPORT					DATE <b>8/28/2009</b>																																																																																											
(ATTACH ADDITIONAL SHEETS IF NECESSARY)					FRIDAY																																																																																											
Project # 440016		Title and Location			REPORT #																																																																																											
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			214																																																																																											
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																											
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP																																																																																											
811-00		MOSTLY SUNNY	SAME	85	65																																																																																											
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:60%;">WORK LOCATION AND DESCRIPTION</th> <th style="width:10%;">EMPLOYER</th> <th style="width:5%;">NO.</th> <th style="width:20%;">TRADE</th> <th style="width:5%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, &amp; LAYOUT.</td> <td>NCI</td> <td>1</td> <td>SUPT/PM</td> <td>14</td> </tr> <tr> <td>COLUCCI - CONTINUE ON 10" WATER MAIN LINE TO READINESS CENTER FROM</td> <td>Colucci</td> <td>3</td> <td>OP /OWNER</td> <td>24</td> </tr> <tr> <td>IN FRONT OF CSMS BUILDING. AT SECOND 45 DEGREE ANGLE AND 3RD 45 %</td> <td>Colucci</td> <td>1</td> <td>DRIVERS</td> <td>8</td> </tr> <tr> <td>ANGLE TOWARD NORTH PARKING LOT. BACK FILL AND COMPACT(GREASE SEP)</td> <td>Colucci</td> <td>3</td> <td>LABORER</td> <td>24</td> </tr> <tr> <td>ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS</td> <td>ROSSI</td> <td>1</td> <td>PM/FORE</td> <td>8</td> </tr> <tr> <td>ASSEMBLY HALL AND CORRIDOR AND BATH ROOM, KITCHEN AND AREA #1 &amp; #2</td> <td>ROSSI</td> <td>1</td> <td>ELEC</td> <td>8</td> </tr> <tr> <td>STEEL FAB / NESC - DONE FOR NOW PENDING INSPECTION BY BRIGGS</td> <td>NESC</td> <td>0</td> <td>STEEL FORE</td> <td>0</td> </tr> <tr> <td>IMPERIAL - LAY FIRST COURSE ALONG I LINE WORKING SOUTH TO 2 LINE</td> <td>IMPERIAL</td> <td>0</td> <td>FORE/MASONS</td> <td>0</td> </tr> <tr> <td>4" BLOCK</td> <td></td> <td>0</td> <td>LABORER</td> <td>0</td> </tr> <tr> <td>BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>TRENCH FILL, CHECK BEDDING AND FILL OVER PIPING AND TEST</td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>DELTA - NOT ON SITE CAUGHT UP.</td> <td>DELTA</td> <td>0</td> <td>FORE</td> <td>0</td> </tr> <tr> <td></td> <td>DELTA</td> <td>0</td> <td>APP/JOURNYMEN</td> <td>0</td> </tr> <tr> <td>MARGUERITE -</td> <td>MARG</td> <td>0</td> <td>FOREMAN/ENG</td> <td>0</td> </tr> <tr> <td>STANLEY - NOT ON SITE</td> <td>STANLEY</td> <td>0</td> <td>FORE/ROOFERS</td> <td>0</td> </tr> <tr> <td>CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON GG LINE</td> <td>NED</td> <td>6</td> <td>FORE/SUPT</td> <td>48</td> </tr> <tr> <td>MOVING WEST ALONG 7 LINE AND TURN SOUTH ON I LINE TO 2 LINE.</td> <td>AAA</td> <td>0</td> <td>PM</td> <td>0</td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT/PM	14	COLUCCI - CONTINUE ON 10" WATER MAIN LINE TO READINESS CENTER FROM	Colucci	3	OP /OWNER	24	IN FRONT OF CSMS BUILDING. AT SECOND 45 DEGREE ANGLE AND 3RD 45 %	Colucci	1	DRIVERS	8	ANGLE TOWARD NORTH PARKING LOT. BACK FILL AND COMPACT(GREASE SEP)	Colucci	3	LABORER	24	ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS	ROSSI	1	PM/FORE	8	ASSEMBLY HALL AND CORRIDOR AND BATH ROOM, KITCHEN AND AREA #1 & #2	ROSSI	1	ELEC	8	STEEL FAB / NESC - DONE FOR NOW PENDING INSPECTION BY BRIGGS	NESC	0	STEEL FORE	0	IMPERIAL - LAY FIRST COURSE ALONG I LINE WORKING SOUTH TO 2 LINE	IMPERIAL	0	FORE/MASONS	0	4" BLOCK		0	LABORER	0	BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF	BRIGGS	1	TECH	8	TRENCH FILL, CHECK BEDDING AND FILL OVER PIPING AND TEST	BRIGGS	0	STEEL	0	DELTA - NOT ON SITE CAUGHT UP.	DELTA	0	FORE	0		DELTA	0	APP/JOURNYMEN	0	MARGUERITE -	MARG	0	FOREMAN/ENG	0	STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0	CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON GG LINE	NED	6	FORE/SUPT	48	MOVING WEST ALONG 7 LINE AND TURN SOUTH ON I LINE TO 2 LINE.	AAA	0	PM	0
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																												
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT/PM	14																																																																																												
COLUCCI - CONTINUE ON 10" WATER MAIN LINE TO READINESS CENTER FROM	Colucci	3	OP /OWNER	24																																																																																												
IN FRONT OF CSMS BUILDING. AT SECOND 45 DEGREE ANGLE AND 3RD 45 %	Colucci	1	DRIVERS	8																																																																																												
ANGLE TOWARD NORTH PARKING LOT. BACK FILL AND COMPACT(GREASE SEP)	Colucci	3	LABORER	24																																																																																												
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS	ROSSI	1	PM/FORE	8																																																																																												
ASSEMBLY HALL AND CORRIDOR AND BATH ROOM, KITCHEN AND AREA #1 & #2	ROSSI	1	ELEC	8																																																																																												
STEEL FAB / NESC - DONE FOR NOW PENDING INSPECTION BY BRIGGS	NESC	0	STEEL FORE	0																																																																																												
IMPERIAL - LAY FIRST COURSE ALONG I LINE WORKING SOUTH TO 2 LINE	IMPERIAL	0	FORE/MASONS	0																																																																																												
4" BLOCK		0	LABORER	0																																																																																												
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF	BRIGGS	1	TECH	8																																																																																												
TRENCH FILL, CHECK BEDDING AND FILL OVER PIPING AND TEST	BRIGGS	0	STEEL	0																																																																																												
DELTA - NOT ON SITE CAUGHT UP.	DELTA	0	FORE	0																																																																																												
	DELTA	0	APP/JOURNYMEN	0																																																																																												
MARGUERITE -	MARG	0	FOREMAN/ENG	0																																																																																												
STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0																																																																																												
CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON GG LINE	NED	6	FORE/SUPT	48																																																																																												
MOVING WEST ALONG 7 LINE AND TURN SOUTH ON I LINE TO 2 LINE.	AAA	0	PM	0																																																																																												
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?		NO	Total work Hours on Job Site This Date		142																																																																																										
	(If YES attach a copy of the meeting minutes)																																																																																															
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?		NO	Cumulative Total of Work Hours From Previous Report		14521																																																																																										
	(If YES attach a copy of the OSHA report)																																																																																															
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?		YES																																																																																													
	(If Yes attach statement or checklist showing inspection performed)																																																																																															
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?		NO	Total Work Hours From Start Of Construction		14663																																																																																										
	(If Yes attach description of incident and proposed action)																																																																																															
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF																																																																																																
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN																																																																																																
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP																																																																																																
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT																																																																																																
IMPERIAL MASONRY - 1 FORK LIFT																																																																																																
REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER			DATE 8/28/2009																																																																																													



CONTRACTOR PRODUCTION REPORT					DATE 8/31/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)					MONDAY	
Project # 440016		Title and Location			REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			216	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER		PM WEATHER	MAX TEMP	MIN TEMP
0811-00		MOSTLY SUNNY CLEAR		OVERCAST	70	50
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM 14
COLUCCI - CONTINUE ON 10" WATER MAIN LINE AT 6TH 45 % ANGLE APPROX 855'				Colucci	3	OP /OWNER 2 24
FILL INTERIOR OF AREA #1& #2 ASSEMBLY AREA WITH STONE DUST TO 4.5 "				Colucci	1	DRIVERS 8
BELOW SLAB FINAL FILL TO UNDER SLAB.				Colucci	3	LABORER 24
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS IN				ROSSI	2	PM/FORE 10
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC 18
STEEL FAB / NESC - CHECK OUT STEEL THAT IS LONG AT OVERHANG BACK IN				NESC	1	STEEL FORE 2
AM TO CUT OFF LONG ENDS.						
IMPERIAL - LAY 4" BLOCK AT RECEIVING PERIMETER ALONG I3 TO H3 TO H1				IMPERIAL	0	FORE/MASONS 0
MOVE TO FRONT NORTH EAST CORNER 17BB LINE LAY FIRST COURSE ALONG					0	LABORER 0
BB LINE TO 7BB						
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	TECH 8
STEEL INSPECTOR SIGN OFF ON ALL ITEMS ACCEPT ONE (LETTER ON FIXES)				BRIGGS	1	STEEL 2
DELTA - NOT ON SITE CAUGHT UP.				DELTA	0	FORE 0
SEITZ - SURVEY WATER MAIN				SEITZ	2	SURVEY 4
MARGUERITE -				MARG	0	FOREMAN/ENG 0
NLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS 0
J - CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON I LINE 7 LINE				NED	6	FORE/SUPT 48
START INTERIOR WALL LAY OUT ELEC ROOMS AND MECH ROOM.				AAA	0	PM 0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date 160	
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report 14663	
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			YES		
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction 14823	
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP 1 MINI EXCAVATOR						
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 8/31/2009		

<b>(Continuation Sheet)</b>		DATE <b>8/31/2009</b>
CONT <b>TOR PRODUCTION REPORT</b>		Monday
Project #440018 <b>W912LD-08-C-0037</b>	Title and Location <b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	REPORT # <b>216</b>
CONTRACTOR <b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>	

Are you held up for any of the following items? YES If yes, give details:

Materials- NEED SUBMITTALS ON ROOF CURB BLOCKING,	personnel -COLUCCI - NEEDS TO HAVE MORE
LIQUID APPLIED MEMBRANE FOR CAVITY AND	OPS AND LABORERS ON SITE TO DO WATER MAIN
SIGNED CHANGE ORDER FOR GUTTER SUPPORTS	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
ANSWER ON PONDS IF WE ARE DOING CHANGE ON OUTLETS	DRAINAGE. COMPLETE DETENTION PONDS START
	SHAPING SOUTHWEST END AND HYDRO SEED HIGH
	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI SPM NUTMEG

(b) \_\_\_\_\_ © \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER**

**COMPACTION TESTING OF WATER LINE BACK FILL**

**OBSERVE AND RECORD MASONRY ACTIVITY FIRST COURSE OF BLOCK**

**KENT COUNTY WATER INSPECTOR ON SITE TO CHECK OUT WORK ON GOING WITH WATER MAIN INSTALL.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

**SUB CONTRACTORS MEETING # 3 NED, AAA, DELTA, COLUCCI AND ROSSI DISCUSSED COLUCCI TRENCH WORK**

**WATER LINE, NEXT POUR ON SEPT 8TH 2009 MARGUERITE ALL SET ON POUR DATE CONFIRMED WITH JIM MARG**

**DELTA CURBS ON SITE NEED BLOCKING OKAYED BY GOVT AND JACOBS.**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8 CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 258 CYDS.**

**COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.**

**COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.**

**STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	8/31/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 9/1/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						TUESDAY	
Project # 440016		Title and Location				REPORT #	
W012LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				217	
CONTRACTOR		The Nutmeg Companies, Inc.				SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER		PM WEATHER		MAX TEMP MIN TEMP	
0811-00		MOSTLY SUNNY CLEAR		SAME		70 47	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM	14
COLUCCI - CONTINUE ON 10" WATER MAIN LINE AT 6TH 45 % ANGLE APPROX 855'				Colucci	3	OP /OWNER	24
FILL INTERIOR OF AREA #1& #2 ASSEMBLY AREA WITH STONE DUST TO 4 "				Colucci	1	DRIVERS	8
BELOW SLAB FINAL FILL TO UNDER SLAB AND COMPACT TO 95 % & BACK FILL				Colucci	3	LABORER	24
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS IN				ROSSI	1	PM/FORE	8
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC	16
STEEL FAB / NESC - CUT OFF STEEL THAT IS LONG AT OVERHANGS				NESC	1	STEEL FORE	2
IMPERIAL - LAY 4" BLOCK AT RECEIVING PERIMETER ALONG 1 LINE TO 2 LINE				IMPERIAL	2	FORE/MASONS	16
ALONG SOUTH END OF BUILDING CONTINUE EAST ALONG 1 AND 2 LINE					1	LABORER	8
SEITZ - SURVEY WATER MAIN AS BUILT REQUIREMENT.							
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	TECH	8
STEEL INSPECTOR SIGNED OFF ON ALL ITEMS THAT REMAINED.				BRIGGS	1	STEEL	2
DELTA - NOT ON SITE CAUGHT UP.				DELTA	0	FORE	0
				DELTA	0	APP/JOURNYMEN	0
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- CONTINUE FRAMING WALLS ALONG GG LINE AND AT PARAPETS GG LINE				NED	6	FORE/SUPT	48
APPLY DENSE SHEETHING TO EXTERIOR STUDS, START INTERIOR FRAMING				AAA	0	PM	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					178	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	
	(If YES attach a copy of the OSHA report)				YES	14823	
	WAS TRECHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?					Total Work Hours From Start Of Construction	
	(If Yes attach statement or checklist showing inspection performed)				NO	15001	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?						
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CUSTOM VAULT ON SITE 2 TRUCK LOADS OF SLABS AND DOOR DAY EARLY NUTMEG TO OFF LOAD TRUCKS.							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP 1 CAT MINI EXCAVATOR							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		9/1/2009	

(Continuation Sheet)		DATE 9/1/2009
CONT FOR PRODUCTION REPORT		TUESDAY
Project #440018	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	217
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- SUBMITTALS NEED TO BE RETURNED ROOF BLOCK	personnel - COLUCCI - NEEDS TO HAVE MORE
(GUTTER SUPPORTS) NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
LIQUID MEMBRANE SUBMITTAL NEEDED.	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE. COMPLETE DETENTION PONDS START
	SHAPING SOUTHWEST END AND HYDROSEED HIGH
	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom?

(a) \_\_\_\_\_

(b) \_\_\_\_\_

(c) \_\_\_\_\_

(d) \_\_\_\_\_

(e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER

COMPACTION TESTING OF WATER LINE BACK FILL

4) Were there any meetings held at the Jobsite today? yes If Yes - What Type, and were minutes taken?:

GOVT MEETING

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 258 CYDS.

COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.

COLUCCI - ARE TO FOLLOW LIST GENERATED BY RICK MANGARELLI PM NUTMEG TO THE LETTER.

STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		9/1/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 9/2/2009 WEDNESDAY	
Project # 440010		Title and Location				REPORT #	
W812LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				218	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP
0811-00		MOSTLY SUNNY CLEAR		CLEAR		70	47
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM	14
COLUCCI - CONTINUE ON 10" WATER MAIN LINE AT 6TH 45 % ANGLE APPROX 855'				Colucci	3	OP /OWNER	24
FILL INTERIOR OF AREA #18#2 ASSEMBLY AREA WITH STONE DUST TO 4.5 "				Colucci	2	DRIVERS	8
BELOW SLAB FINAL FILL TO UNDER SLAB.				Colucci	3	LABORER	24
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS IN				ROSSI	1	PM/FORE	10
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC	16
STEEL FAB / NESC - CUT OFF STEEL THAT IS LONG AT OVERHANG ON ALL				NESC	1	STEEL FORE	8
CUSTOM VALUT - PREFAB VAULT SET FLOOR AND WEST SIDE WALL & CORNER							
IMPERIAL - LAY 4" BLOCK AT RECEIVING PERIMETER ALONG I3 TO H3 TO H1				IMPERIAL	2	FORE/MASONS	16
MOVE TO FRONT NORTH EAST CORNER 17BB LINE LAY FIRST COURSE ALONG					1	LABORER	8
BB LINE TO 7BB							
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	TECH	8
				BRIGGS	1	STEEL	2
DELTA - NOT ON SITE CAUGHT UP TO OTHER TRADES.				DELTA	0	FORE	0
				DELTA	0	APP/JOURNYMEN	0
MARGUERITE -				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON				NED	6	FORE/SUPT	48
				AAA	0	PM	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)				NO	Total work Hours on Job Site This Date	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)				NO		
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)				YES	Cumulative Total of Work Hours From Previous Report	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				NO	Total Work Hours From Start Of Construction	
						186	
						15001	
						15187	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CUSTOM VAULT							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP, SCREENER+A82							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		9/2/2009	

(Continuation Sheet)		DATE <b>9/2/2009</b>
CONT FOR PRODUCTION REPORT		WEDNESDAY
Project #440018	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>218</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - COLUCCI - NEEDS TO HAVE MORE
(GUTTER SUPPORTS) NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE. COMPLETE DETENTION PONDS START
	SHAPING SOUTHWEST END AND HYDROSEED HIGH
	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER**

**COMPACTION TESTING OF WATER LINE BACK FILL**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 258 CYDS.**

**COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.**

**ALSO REMOVING SCREENED MATERIALS FROM SITE.**

**STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.**

**NUTMEG - REMOVED PLASTIC FROM SLAB NORTH END WING.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/2/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT						DATE 9/3/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						THURSDAY	
Project # 440018		Title and Location				REPORT #	
W612LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				219	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP
0811-00		MOSTLY SUNNY CLEAR		CLEAR		70	47
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM	14
COLUCCI - CONTINUE ON 10" WATER MAIN LINE AT 6TH 45 % ANGLE APPROX 856'				Colucci	3	OP /OWNER	3 24
FILL INTERIOR OF AREA #1&#2 ASSEMBLY AREA WITH STONE DUST TO 4.5 "				Colucci	2	DRIVERS	8
BELOW SLAB FINAL FILL TO UNDER SLAB.				Colucci	3	LABORER	24
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS IN				ROSSI	1	PM/FORE	10
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC	16
STEEL FAB / NESC - CUT OFF STEEL THAT IS LONG AT OVERHANG ON ALL				NESC	1	STEEL FORE	8
IMPERIAL - LAY 4" BLOCK AT RECEIVING PERIMETER ALONG I3 TO H3 TO H1				IMPERIAL	2	FORE/MASONS	8
MOVE TO FRONT NORTH EAST CORNER 17BB LINE LAY FIRST COURSE ALONG					1	LABORER	8
CONTINUE ON PERIMETER FIRST COURSE OF BLOCK.							
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	TECH	8
BRIGGS ENG - SOILS AND MEASURE BOULDERS 16.1 TOTAL TO DATE 110.9 CY				BRIGGS	1	GEOTECH ENG	7
DELTA - NOT ON SITE CAUGHT UP.				DELTA	0	FORE	0
				DELTA	0	APP/JOURNYMEN	0
MARGUERITE -				MARG	3	FORE/ LABORERS	24
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
NED - CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON				NED	6	FORE/SUPT	48
				AAA	0	PM	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	207
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	15187
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES			
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	15394	
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		9/3/2009	

(Continuation Sheet)		DATE <b>9/3/2009</b>
CONT FOR PRODUCTION REPORT		THURSDAY
Project #440018	Title and Location	REPORT #
W912LD-08-C-0037	RIANG E Greenwich Readiness Ctr @ Camp Fogarty	219
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel -COLUCCI - NEEDS TO HAVE MORE
(GUTTER SUPPORTS) NEED C.O. FROM GOVT.	OPS AND LABORERS ON SITE TO DO WATER MAIN
	SEWER MAIN, SITE UNDERDRAIN, COMPLETE SITE
Plans	DRAINAGE, COMPLETE DETENTION PONDS START
	SHAPING SOUTHWEST END AND HYDROSEED HIGH
	SLOPE. CONTINUE MASS CUT ALONG WEST TO NORTH

2) Was the Job visited today? YES If yes by whom? (a) MA (b) (6) RIANG  
 (b) DOUG KCWA ©  
 (d) (e)

3) List any Inspections and/or Tests performed today:  
 BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER  
 COMPACTION TESTING OF WATER LINE BACK FILL

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
 QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 110.9CYDS  
 TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 258 CYDS.  
 COLUCCI - TRUCKING STONE DUST TO SITE AND REPROCESS MATERIALS FROM EXCAVATION TO SCREENER.  
 REMOVE MATERIALS FROM SITE BY TRUCK 18 WHEELER.  
 STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		9/3/2009



CONTRACTOR PRODUCTION REPORT						DATE 9/4/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						FRIDAY	
Project # 440010		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				220	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		70 47	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM	14
COLUCCI - CONTINUE ON 10" WATER MAIN LINE AT 6TH 45 % ANGLE APPROX 855'				Colucci	3	OP /OWNER	24
FILL INTERIOR OF AREA #1&#2 ASSEMBLY AREA WITH STONE DUST TO 4.5 "				Colucci	2	DRIVERS	8
BELOW SLAB FINAL FILL TO UNDER SLAB.COMPLETE WITH INTERIOR FILL				Colucci	3	LABORER	24
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS IN				ROSSI	1	PM/FORE	10
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC	16
STEEL FAB / NESC - CUT OFF STEEL THAT IS LONG AT OVERHANG ON ALL				NESC	1	STEEL FORE	8
CUSTOM VAULT - SET LAST PIECES FOR ROOF AND VAULT DOOR AND WELD				CUSTOM	4	INSTALLERS	40
IMPERIAL - NOT ON SITE WAS TOLD TO BE ON SITE TUESDAY 9/8/2009 OR				IMPERIAL	0	FORE/MASONS	0
DON'T COME BACK NUTMEG WILL GET ANOTHER MASON SUB CONTRACTOR					0	LABORER	0
BRIGGS - ON SITE INSPECTOR FOR WATER LINE AND COMPACTION TEST OF				BRIGGS	1	TECH	8
				BRIGGS	0	STEEL	0
DELTA - CONTINUE ON GREASE SEPARATOR TIE IN AND VENTS CHECK CLEAN				DELTA	1	FORE	8
OUTS AND DRAINS FOR POUR ON TUESDAY. TEST 10" MAIN TO BUILDING.				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - SET UP SLAB FOR POUR				MARG	3	FORE/LABORERS	24
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- CONTINUE FRAMING ALONG GG LINE AND AT PARAPETS ON				NED	8	FORE/SUPT	48
				AAA	0	PM	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					240	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO		
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES	Cumulative Total of Work Hours From Previous Report	
	(If Yes attach statement or checklist showing inspection performed)					15394	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	
	(If Yes attach description of incident and proposed action)					15634	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 6 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 9/4/2009			

(Continuation Sheet)		DATE <b>9/3/2009</b>
CONTINUED OR PRODUCTION REPORT		THURSDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RIANG E Greenwich Readiness Ctr @ Camp Fogarty	220
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel -COLUCCI - TERMINATED DUE TO SAFETY
(GUTTER SUPPORTS) NEED C.O. FROM GOVT.	ISSUES, LACK OF PROGRESS AND QC ISSUES
Plans	

2) Was the Job visited today? YES If yes by whom? (a) MAJ (b) (6) RIANG  
 (b) DOUG KCWA ©  
 (d) (e)

3) List any Inspections and/or Tests performed today:  
 BRIGGS - WITNESS EXCAVATION FOR WATER LINE AT CSMS COMING SOUTH TO READINESS CENTER  
 COMPACTION TESTING OF WATER LINE BACK FILL

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;  
 QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 110.9 CYDS  
 TOTALS TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.  
 BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. AND 5000 PSI 258 CYDS.  
 COLUCCI - TERMINATED AT END OF DAY LACK OF PROGRESS, SAFETY ISSUES AND NON COMPLIANCE WITH PLANS  
 AND SPECS  
 STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		9/4/2009

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 9/8/2009 TUESDAY	
Project # 440016		Title and Location RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				REPORT # 221	
W812LD-08-C-0037		CONTRACTOR The Nutmeg Companies, Inc.				SUPERINTENDENT PETE WAGNER	
Job Number 0811-00		AM WEATHER MOSTLY SUNNY CLEAR		PM WEATHER CLEAR		MAX TEMP 70	MIN TEMP 50
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM	14
NUTMEG - IS INTERVIEWING NEW SITE CONTRACTORS TO REPLACE COLUCCI							
COLUCCI IS PICKING UP EQUIPMENT FROM SITE							
ROSSI - CONTINUE ELEC. UNDER GRD /UNDERSLAB RUNS TO ALL AREAS IN				ROSSI	1	PM/FORE	8
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC	16
POUR WATCH ALL ELEC CONDUIT (MARG BROKE 4 CONDUITS OFF AT BASE.)							
IMPERIAL - ON SITE RESTART ON EXTERIOR AND INTERIOR BLOCK WALLS				IMPERIAL	4	FORE/MASONS	32
8" VAULT WALLS AND BB LINE 4" FRONT FACE WALL ON 17 LINE.					1	LABORER	8
BRIGGS - ON SITE INSPECTOR MASONRY BLOCK WORK TAKE MORTAR SAMPLES				BRIGGS	1	TECH	8
CHECK FINAL STEEL WATCH CONCRETE POUR AND TAKE SAMPLES.				BRIGGS	0	STEEL	0
DELTA - CONCRETE POUR WATCH NO PROBLEMS, CHECK ALL CLEAN OUTS				DELTA	1	FORE	8
AND DRAINS DURING POUR.				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - POUR AND FINISH SLAB 2ND POUR FROM 11 LINE TO SOUTH 1				MARG	3	1FORE/2CARPS	30
POUR 194 CYDS					12	5LAB/6FIN/1OP	120
NED - CONTINUE FRAMING INTERIOR WALLS AND EXTERIOR DENSE GLASS				NED	6	FORE/CARP	48
AAA - STARTING UP INSTALL OF SPRK SYSTEM BRANCHES AND MAINS NORTH				AAA	2	FORE/FITTER	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total Work Hours on Job Site This Date	316
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	15634
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO		
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	15950
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED, ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN							
COLUCCI - REMOVED ALL EQUIPMENT							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE		9/8/2009	

(Continuation Sheet)		DATE <b>9/8/2009</b>
CONT FOR PRODUCTION REPORT		TUESDAY
Project #440018	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RIANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>221</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel
(GUTTER SUPPORTS) NEED C.O. FROM GOVT.	NUTMEG LOOKING FOR NEW SITE
	CONTRACTOR
Plans	

2) Was the Job visited today? YES If yes by whom? (a) MAJ **(b) (6)** RIANG

(b) \_\_\_\_\_ © \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

BRIGGS - SAMPLES TAKEN OF MORTAR MIX AND GROUT MIX FOR TESTING.

COMPACTION TESTING OF WATER LINE BACK FILL

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

GOVT MEETING WITH NUTMEG MINUTES TO FOLLOW

Additional Information: NUTMEG TOTALS TO DATE - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 110.9CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS, 4000 PSI 194 CYDS AND 5000 PSI 258 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/8/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)					DATE <b>9/9/2009</b> <b>WEDNESDAY</b>																																																																																																																																																																																							
Project # 440018		Title and Location			REPORT #																																																																																																																																																																																							
W012LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			222																																																																																																																																																																																							
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER																																																																																																																																																																																							
Job Number 0811-00		AM WEATHER MOSTLY SUNNY CLEAR	PM WEATHER CLEAR	MAX TEMP 70	MIN TEMP 60																																																																																																																																																																																							
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">WORK LOCATION AND DESCRIPTION</th> <th style="width: 10%;">EMPLOYER</th> <th style="width: 5%;">NO.</th> <th style="width: 20%;">TRADE</th> <th style="width: 5%;">Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, &amp; LAYOUT.</td> <td>NCI</td> <td>1</td> <td>SUPT/PM</td> <td>14</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td>ROSSI - CONTINUE ELEC. OVER HEAD RUNS FROM ELEC ROOM TO ALL AREAS</td> <td>ROSSI</td> <td>1</td> <td>PM/FORE</td> <td>8</td> </tr> <tr> <td>ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY</td> <td>ROSSI</td> <td>2</td> <td>ELEC</td> <td>16</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td>IMPERIAL - ON SITE WORKING 17 LINE BLOCK AND UNIT STORAGE AREA</td> <td>IMPERIAL</td> <td>4</td> <td>FORE/MASONS</td> <td>32</td> </tr> <tr> <td> </td> <td> </td> <td>2</td> <td>LABORER</td> <td>16</td> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr> <td>BRIGGS - ON SITE INSPECTOR FOR MASONRY WORK OBSERVE AND WRITE</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>8</td> </tr> <tr> <td>REPORTS</td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>DELTA - CONTINUE ON GREASE SEPARATOR TIE INS, CHECK CLEAN OUTS</td> <td>DELTA</td> <td>1</td> <td>FORE</td> <td>8</td> </tr> <tr> <td>NEXT DAY AFTER POUR START VENT WORK AND BATHROOMS.</td> <td>DELTA</td> <td>1</td> <td>APP/JOURNYMEN</td> <td>8</td> </tr> <tr> <td>MARGUERITE - NOT ON SITE</td> <td>MARG</td> <td>0</td> <td>FOREMAN/ENG</td> <td>0</td> </tr> <tr> <td>STANLEY - NOT ON SITE</td> <td>STANLEY</td> <td>0</td> <td>FORE/ROOFERS</td> <td>0</td> </tr> <tr> <td>  - CONTINUE FRAMING METAL STUD WALLS INTERIOR NORTH WING</td> <td>NED</td> <td>9</td> <td>FORE/SUPT</td> <td>72</td> </tr> <tr> <td>AAA SPRINKLER PIPING NORTH WING</td> <td>AAA</td> <td>2</td> <td>PM</td> <td>16</td> </tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"><b>JOB SAFETY</b></td> <td colspan="2">WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small></td> <td>NO</td> <td>Total work Hours on Job Site This Date</td> <td>198</td> </tr> <tr> <td colspan="2">WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small></td> <td>NO</td> <td>Cumulative Total of Work Hours From Previous Report</td> <td>15950</td> </tr> <tr> <td colspan="2">WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small></td> <td>NO</td> <td>Total Work Hours From Start Of Construction</td> <td>16148</td> </tr> <tr> <td colspan="2">WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small></td> <td>NO</td> <td> </td> <td> </td> </tr> <tr> <td colspan="6">LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES</td> </tr> <tr> <td colspan="6">WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF</td> </tr> <tr> <td colspan="6">EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB</td> </tr> <tr> <td colspan="6">AAA SPRINKLER PIPING ON SITE</td> </tr> <tr> <td colspan="6">CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM</td> </tr> <tr> <td colspan="6">NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN</td> </tr> <tr> <td colspan="6">STANLEY ROOFING - 1 BOOM LIFT &amp; 1 FORK LIFT</td> </tr> <tr> <td colspan="6">IMPERIAL MASONRY - 1 FORK LIFT</td> </tr> <tr> <td colspan="6">SEE REVERSE SIDE FOR ADDITIONAL REMARKS</td> </tr> <tr> <td colspan="3">CONTRACTOR/SUPERINTENDENT</td> <td colspan="2">PETER J. WAGNER</td> <td>DATE</td> <td>9/9/2009</td> </tr> </tbody> </table>							WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT/PM	14																ROSSI - CONTINUE ELEC. OVER HEAD RUNS FROM ELEC ROOM TO ALL AREAS	ROSSI	1	PM/FORE	8	ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY	ROSSI	2	ELEC	16											IMPERIAL - ON SITE WORKING 17 LINE BLOCK AND UNIT STORAGE AREA	IMPERIAL	4	FORE/MASONS	32			2	LABORER	16						BRIGGS - ON SITE INSPECTOR FOR MASONRY WORK OBSERVE AND WRITE	BRIGGS	1	TECH	8	REPORTS	BRIGGS	0	STEEL	0	DELTA - CONTINUE ON GREASE SEPARATOR TIE INS, CHECK CLEAN OUTS	DELTA	1	FORE	8	NEXT DAY AFTER POUR START VENT WORK AND BATHROOMS.	DELTA	1	APP/JOURNYMEN	8	MARGUERITE - NOT ON SITE	MARG	0	FOREMAN/ENG	0	STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0	- CONTINUE FRAMING METAL STUD WALLS INTERIOR NORTH WING	NED	9	FORE/SUPT	72	AAA SPRINKLER PIPING NORTH WING	AAA	2	PM	16	<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO	Total work Hours on Job Site This Date	198	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO	Cumulative Total of Work Hours From Previous Report	15950	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO	Total Work Hours From Start Of Construction	16148	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO			LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF						EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						AAA SPRINKLER PIPING ON SITE						CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN						STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT						IMPERIAL MASONRY - 1 FORK LIFT						SEE REVERSE SIDE FOR ADDITIONAL REMARKS						CONTRACTOR/SUPERINTENDENT			PETER J. WAGNER		DATE	9/9/2009
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																																																																																																																								
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.	NCI	1	SUPT/PM	14																																																																																																																																																																																								
ROSSI - CONTINUE ELEC. OVER HEAD RUNS FROM ELEC ROOM TO ALL AREAS	ROSSI	1	PM/FORE	8																																																																																																																																																																																								
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY	ROSSI	2	ELEC	16																																																																																																																																																																																								
IMPERIAL - ON SITE WORKING 17 LINE BLOCK AND UNIT STORAGE AREA	IMPERIAL	4	FORE/MASONS	32																																																																																																																																																																																								
		2	LABORER	16																																																																																																																																																																																								
BRIGGS - ON SITE INSPECTOR FOR MASONRY WORK OBSERVE AND WRITE	BRIGGS	1	TECH	8																																																																																																																																																																																								
REPORTS	BRIGGS	0	STEEL	0																																																																																																																																																																																								
DELTA - CONTINUE ON GREASE SEPARATOR TIE INS, CHECK CLEAN OUTS	DELTA	1	FORE	8																																																																																																																																																																																								
NEXT DAY AFTER POUR START VENT WORK AND BATHROOMS.	DELTA	1	APP/JOURNYMEN	8																																																																																																																																																																																								
MARGUERITE - NOT ON SITE	MARG	0	FOREMAN/ENG	0																																																																																																																																																																																								
STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0																																																																																																																																																																																								
- CONTINUE FRAMING METAL STUD WALLS INTERIOR NORTH WING	NED	9	FORE/SUPT	72																																																																																																																																																																																								
AAA SPRINKLER PIPING NORTH WING	AAA	2	PM	16																																																																																																																																																																																								
<b>JOB SAFETY</b>	WAS A JOB SAFETY MEETING HELD THIS DATE? <small>(If YES attach a copy of the meeting minutes)</small>		NO	Total work Hours on Job Site This Date	198																																																																																																																																																																																							
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? <small>(If YES attach a copy of the OSHA report)</small>		NO	Cumulative Total of Work Hours From Previous Report	15950																																																																																																																																																																																							
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? <small>(If Yes attach statement or checklist showing inspection performed)</small>		NO	Total Work Hours From Start Of Construction	16148																																																																																																																																																																																							
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? <small>(If Yes attach description of incident and proposed action)</small>		NO																																																																																																																																																																																									
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																																																																																																												
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF																																																																																																																																																																																												
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																																																																																																												
AAA SPRINKLER PIPING ON SITE																																																																																																																																																																																												
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																																																																																																												
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN																																																																																																																																																																																												
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT																																																																																																																																																																																												
IMPERIAL MASONRY - 1 FORK LIFT																																																																																																																																																																																												
SEE REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																																																																																																												
CONTRACTOR/SUPERINTENDENT			PETER J. WAGNER		DATE	9/9/2009																																																																																																																																																																																						

(Continuation Sheet)		DATE <b>9/9/2009</b>
CONT. FOR PRODUCTION REPORT		WEDNESDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>222</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials- GOVT RESPONSE TO GUTTER SUPPORTS	personnel INTERVIEWING NEW SITE CONTRACTORS
Plans	details

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI SPM NUTMEG

(b) \_\_\_\_\_ © \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - INSPECTION OF BLOCK WORK INTERIOR AND EXTERIOR AT NORTH EAST CORNER.**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

**WITH NEW EXCAVATION COMPANIES**

Additional Information: **COLUCCI - REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI AND 5000 PSI 258 CYDS.**

**STEELFAB - WAITING FOR C.O. FROM GOVT. ON GUTTER SUPPORTS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/9/2009
-----------------------------	----------------	------	----------

CONTRACTOR PRODUCTION REPORT (ATTN: ADDITIONAL SHEETS IF NECESSARY)						DATE 9/10/2009 THURSDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANGE Greenwich Readiness Ctr @ Camp Fogarty				223	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP
0811-00		MOSTLY SUNNY CLEAR		CLEAR		70	47
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & LAYOUT.				NCI	1	SUPT/PM	14
NUTMEG - INTERVIEWING NEW SITE CONTRACTORS							
ROSSI - CONTINUE ELEC. AT STUD WALLS INTERIOR ALSO MAIN RUNS CEILING				ROSSI	1	PM/FORE	8
ASSEMBLY HALL AND CORRIDORS, BATH ROOM, KITCHEN AND LOBBY				ROSSI	2	ELEC	16
IMPERIAL - INTERIOR BLOCK WORK AT VAULT AREA 13 LINE AND EE LINE				IMPERIAL	5	FORE/MASONS	40
GROUT CELLS NEXT DAY.					2	LABORER	16
BRIGGS - ON SITE INSPECTOR FOR MASONRY WORK SAMPLES TAKEN				BRIGGS	1	TECH	8
				BRIGGS	0	STEEL	0
DELTA - CONTINUE PLUMBING WORK ON INTERIOR VENTS AND LAYOUT				DELTA	1	FORE	8
				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- CONTINUE FRAMING INTERIOR WALLS AND DENSE GLASS EXTERIOR GG				NED	9	FORE/SUPT	72
AAA - CONTINUE SPRINKLER INSTALL FROM MECH OUT MAINS AND BRANCHS				AAA	2	PM	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	208
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	16148
	(If YES attach a copy of the OSHA report)						
WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO			
(If Yes attach statement or checklist showing inspection performed)							
WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	16354	
(If Yes attach description of incident and proposed action)							
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER,1 PUMP DEWATER PIT 1 GEN							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 9/10/2009			





CONTRACTOR PRODUCTION REPORT						DATE 9/11/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						FRIDAY	
Project # 440016		Title and Location				REPORT #	
W812LD-08-G-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				224	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP
0811-00		MOSTLY SUNNY CLEAR		CLEAR		70	47
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL				NCI	1	SUPT/PM	10
NUTMEG LOOKING FOR NEW SITE CONTRACTOR							
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP				ROSSI	1	PM/FORE	8
POWER AND LIGHT THRU OUT WORK WITH MASON ON IN WALL ELEC.				ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS.							
IMPERIAL - LAY BLOCK WALLS AT VAULT AREA 13 LINE AND ALONG EE LINE				IMPERIAL	3	FORE/MASONS	24
AND 17 LINE AND GROUT TO 4' HIGH					2	LABORER	16
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES				BRIGGS	1	TECH	8
FOR TESTING.				BRIGGS	0	STEEL	0
DELTA - CONTINUE ON GREASE SEPARATOR TIE IN, VENTS AND LAYOUT WORK				DELTA	1	FORE	8
				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- CONTINUE FRAMING INTERIOR AND EXTERIOR DENSE GLASS				NED	9	FORE/SUPT	72
AAA SPRINKLER CONTINUE PIPE RUNS AND BRANCH RUNS NORTH WING				AAA	2	FORE	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	186
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	16354
	(If YES attach a copy of the OSHA report)						
	WAS TREKING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO		
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	16540
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER,1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT , 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
SEE REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		9/11/2009	

(Continuation Sheet)		DATE <b>9/11/2009</b>
CONT FOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>224</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - NEW SITE CONTRACTOR

Plans


2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS**


4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:


Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**  
**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**  
**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**  
**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS, 4000 PSI 194 AND 5000 PSI 258 CYDS.**


CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/11/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 9/14/2009	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						MONDAY	
Project # 440018		Title and Location				REPORT #	
W812LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				224	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		80 47	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL				NCI	1	SUPT/PM	14
NUTMEG LOOKING FOR NEW SITE CONTRACTOR							
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP				ROSSI	1	PM/FORE	8
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL				ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL ELEC BOXES IN STUD WALLS							
LAYOUT OFFICE WALLS ON SOUTH WING PASSED 11 LINE.							
IMPERIAL - CONTINUE BLOCK WALLS AT VAULT AREA 13 LINE AND ALONG				IMPERIAL	3	FORE/MASONS	24
17 LINE AND BB LINE UP TO 4' AND GROUT NEXT DAY. SET UP STAGING				IMPERIAL	2	LABORER	16
INSIDE ALONG 17 LINE.							
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES				BRIGGS	1	TECH	8
FOR TESTING.				BRIGGS	0	STEEL	0
DELTA - CONTINUE ON GREASE SEPARATOR TIE IN, VENTS AND LAYOUT WORK				DELTA	1	FORE	8
ABOVE SLAB WORK, CARRIERS BEING INSTALLED AT BATHROOMS.				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- FRAME INT & EXT WALLS, DENSE GLASS AND INSTALL DOOR FRAMES				NED	8	FORE/SUPT	64
AAA - CONTINUE PIPE RUNS AND BRANCH RUNS NORTH WING.				AAA	2	FORE/FITTER	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					182	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO		
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO	Cumulative Total of Work Hours From Previous Report	
	(If Yes attach statement or checklist showing inspection performed)					16354	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	
	(If Yes attach description of incident and proposed action)					16636	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT, 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE		9/14/2009	

(Continuation Sheet)		DATE <b>9/14/2009</b>
CONT. FOR PRODUCTION REPORT		MONDAY
Project #440018	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>225</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials- GOVT APPROVAL OF CHANGE ORDER GUTTER	personnel - NEW SITE CONTRACTOR
SUPPORTS	
Plans	

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI

(b) \_\_\_\_\_ (c) \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

**SUB CONTRACTORS MEETING YES MINUTES TAKEN PROGRESS, SUBS TO GET ON FLOOR TUESDAY 9/15/09**

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE:**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 194CYDS AND 5000 PSI 258 CYDS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/14/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 9/15/2009	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)						TUESDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				226	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		80 50	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL				NCI	1	SUPT/PM	14
NUTMEG LOOKING FOR NEW SITE CONTRACTOR							
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP				ROSSI	1	PM/FORE	8
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL				ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS							
IMPERIAL - LAY BLOCK WALLS AT VAULT AREA 13 LINE AND ALONG EE LINE				IMPERIAL	3	FORE/MASONS	24
AND 17 LINE AND GROUT TO 4' HIGH					2	LABORER	16
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES				BRIGGS	1	TECH	8
FOR TESTING.				BRIGGS	0	STEEL	0
DELTA - CONTINUE ON GREASE SEPARATOR TIE IN, VENTS AND LAYOUT WORK				DELTA	1	FORE	8
ABOVE SLAB WORK, CARRIERS BEING INSTALLED AT BATHROOMS.				DELTA	1	APP/JOURNYMEN	8
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
NED - CONTINUE FRAMING AND INSTALL INTERIOR AND EXTERIOR DOOR FRAME				NED	9	FORE/SUPT	72
AAA CONTINUE PIPE RUNS AND BRANCH RUNS NORTH WING INTO SOUTHEND				AAA	2	FORE	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total Work Hours on Job Site This Date	190
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	16536
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES		
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	16726
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8 HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN							
BACKHOE, AND 500GAL WATER TANKER UNITED RENTAL							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE 9/15/2009			

(Continuation Sheet)		DATE
CONTINUATION OR PRODUCTION REPORT		9/15/2009 TUESDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RIANG E Greenwich Readiness Ctr @ Camp Fogarty	226
CONTRACTOR	SUPERINTENDENT	
The Nutmeg Companies, Inc.	PETE WAGNER	
Are you held up for any of the following items? <u>YES</u> If yes, give details:		
Materials-	personnel - NEW SITE CONTRACTOR	
Plans		
2) Was the Job visited today? <u>YES</u> If yes by whom?		
(a) RICK MANGARELLI		
(b) BRIAN FRIGON JACOBS		© MAJ (b) (6) RIANG
(d)		(e)
3) List any Inspections and/or Tests performed today:		
BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS		
4) Were there any meetings held at the Jobsite today? <u>YES</u> If Yes - What Type, and were minutes taken?:		
GOVT. MEETING WITH NUTMEG		
Additional Information: NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;		
QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS		
TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.		
BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 194CYDS AND 5000 PSI 258 CYDS.		
CONTRACTOR / SUPERINTENDENT		
PETER J WAGNER		DATE
		9/15/2009

CONTRACTOR PRODUCTION REPORT				DATE 9/16/2009	
(ATTACH ADDITIONAL SHEETS IF NEEDED)				WEDNESDAY	
Project # 440018	Title and Location			REPORT #	
W318LD-43 C-0277	RIANO E Greenwich Readiness Ctr @ Camp Pogoarty			227	
CONTRACTOR		The Nutmeg Companies, Inc.		SUPERINTENDENT	PETE WAGNER
NCI Job Number	AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0411-00	MOSTLY SUNNY CLEAR	OVERCAST	76	60	
LOCATION AND DESCRIPTION		EMPLOYER	NO.	TRADE	Hours
SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL		NCI	1	SUPT/PM	8
NUTMEG LOOKING FOR NEW SITE CONTRACTOR					
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP		ROSSI	1	PM/FORE	8
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL		ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL OUTLET BOXES IN STUD WALLS					
IMPERIAL - CONTINUE BLOCK WALLS 17 LINE 8" BLOCK WALLS UNIT STORAGE		IMPERIAL	3	FORE/MASONS	24
AREA AND BB LINE IN FILL BETWEEN CONCRETE WALLS. GROUT EACH DAY 4"			2	LABORER	16
LIFTS					
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES		BRIGGS	1	TECH	8
FOR TESTING RECORD ALL WORK RELATED TO MASONRY.		BRIGGS	0	STEEL	0
DELTA - CONTINUE VENTS AND LAYOUT WORK HANGERS FROM MECH OUT		DELTA	1	FORE	8
ABOVE SLAB WORK. CARRIERS BEING INSTALLED AT BATHROOMS.		DELTA	1	APP/JOURN/WMEN	8
MARGUERITE - NOT ON SITE		MARG	0	FORE/MA/ENG	0
STANLEY - NOT ON SITE		STANLEY	0	FORE/ROOFERS	0
NED - CONTINUE FRAMING EXT & INT AND LAYOUT IN KITCHEN AND OFFICE AREAS		NED	0	FORE/SUPT	48
AAA - NOT ON SITE					
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO	Total Work Hours on Job Site this Date		144
	WAS THERE AN OSHA 304 OR ANY OTHER OSHA ACCIDENT THIS DATE?	NO	Cumulative Total of Work Hours From Previous Report		16872
	WAS THERE AN OSHA 304 OR ANY OTHER OSHA ACCIDENT THIS DATE?	YES	Total Work Hours From Start of Construction		17016
	WAS THERE AN OSHA 304 OR ANY OTHER OSHA ACCIDENT THIS DATE?	NO			
	WAS THERE AN OSHA 304 OR ANY OTHER OSHA ACCIDENT THIS DATE?	NO			
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES					
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF					
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED BY JOB					
IMPERIAL - 8" BLOCK AND MORTAR MIX AND GROUT MIX					
NED - DENSE SHEATHING, SHEETROCK AND INSULATION					
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI SHRS EACH ITEM COLUCCI SHRS EACH ITEM					
1 OFFICE TRAILER, 2 PORTALET, 130 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN					
1 CAT - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT, 1 EXCAVATOR 3300L, 1 YUKA 30YD DUMP					
BY ROOFING - 1 BOOM LIFT & 1 FORK LIFT					
ERIAL MASONRY - 1 FORK LIFT					
SEE REVERSE SIDE FOR ADDITIONAL REMARKS					
CONTRACTOR/SUPERINTENDENT		PETER J. WAGNER		DATE 9/16/2009	

SHEET 2 of 2

FOIA Requested Record #J-12-0043  
Released by the National Guard Bureau  
Page 468 of 480



CONTRACTOR PRODUCTION REPORT (ATTACH ADDITIONAL SHEETS IF NECESSARY)						DATE 9/17/2009 THURSDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				228	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		65 60	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL				NCI	1	SUPT/PM	8
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP				ROSSI	1	PM/FORE	8
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL				ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS							
KITCHEN AREA AMC CABLE RUNS ABOVE CEILING							
IMPERIAL - LAY BLOCK WALLS AT VAULT AREA 17LINE AND ALONG BB LINE				IMPERIAL	4	FORE/MASONS	32
GROUT TO 8' HIGH ON 17 LINE AND COVER WALL.					2	LABORER	16
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES				BRIGGS	1	TECH	8
FOR TESTING. STEEL INSPECTOR ON SITE TO LOOK AT COLUMN A 7				BRIGGS	1	STEEL	2
DELTA - PIPING ABOVE SLAB, VENTS AND LAYOUT WORK				DELTA	1	FORE	8
CARRIERS BEING INSTALLED AT BATHROOMS.				DELTA	0	APP/JOURNYMEN	0
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
NED - CONTINUE FRAMING EXT AND INT WALLS LAYOUT KIT WALLS LAY TRACK				NED	6	FORE/SUPT	48
AAA - NOT ON SITE				AAA		FORE	
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	146
	(If YES attach a copy of the meeting minutes)						
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO	Cumulative Total of Work Hours From Previous Report	17016
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SOAFFOLD / HV ELECTRIC / HIGH WORK DONE?				YES		
	(If Yes attach statement or checklist showing inspection performed)						
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	17162
	(If Yes attach description of incident and proposed action)						
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
IMPERIAL - 8" BLOCK AND MORTAR MIX AND GROUT MIX.							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 2 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN							
COLUCCI - 1 BOBCAT TYPE SKID STEER, 1 LOADER CAT, 1 EXCAVATOR 330DL, 1 YUKE 30YD DUMP							
STANLEY ROOFING - 1 BOOM LIFT & 1 FORK LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
* REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE 9/16/2009			

(Continuation Sheet)		DATE <b>9/17/2009</b>
CONTRACT OR PRODUCTION REPORT		THURSDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>228</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel -
Plans	DETAILS, SITE WORK

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS**

**BRIGGS - STEEL INSPECTOR COLUMN A7 FLANGE BENT NO STRUCTURAL DAMAGE FROM OBSERVATION**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 194CYDS AND 5000 PSI 258 CYDS.**

**DELTA - TEST ON PIPE SECTION INTO BUILDING.**

**NUTMEG - IS WORKING ON MAKING SITE SAFER DUE TO SITE CONTRACTOR NO LONGER ON SITE BENCH AND SECURE**

**TRENCHES GRADE OUT ROUGH AREAS FOR SUBS TO CONTINUE OUTSIDE PERIMETER OF BUILDING.**

**SMOOTH OUT ROADS CLEAN UP ROCKS THAT ARE ALL OVER THE PLACE.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/17/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT					Corrected	DATE 9/23/2009
(ATTN: ADDITIONAL SHEETS IF NECESSARY)					WEDNESDAY	
Project # 440018		Title and Location			REPORT #	
W912LD-08-G-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty			232	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT PETE WAGNER	
Job Number		AM WEATHER	PM WEATHER	MAX TEMP	MIN TEMP	
0811-00		MOSTLY SUNNY CLEAR	CLEAR	75	40	
WORK LOCATION AND DESCRIPTION						
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL			EMPLOYER	NO.	TRADE	Hours
			NCI	2	SUPT/PM	14
B&W PAVING - NEW SITE CONTRACTOR ORIENTAION OF SITE WENT THRU ALL			B&W	2	FOREMAN	16
ITEMS ON SITE WITH OWNER AND FOREMAN			B&W	1	OPERATORS	8
			B&W		LABORERS	
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP			ROSSI	2	PM/FORE	10
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL			ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS						
AT OFFICES 112A-C ADMIN AND 110 111,109,						
IMPERIAL - CONTINUE BLOCK WORK ALONG GG LINE			IMPERIAL	4	FORE/MASONS	32
GROUT CORES 2' ON CENTER 17 LINE BLOCK AROUND OPENINGS AT LOUVERS			IMPERIAL	2	LABORER	16
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES			BRIGGS	1	TECH	9
FOR TESTING. SITE WORK RESTART TEST AND OBSERVE WORK.			BRIGGS	0	STEEL	0
DELTA - CONTINUE ON HANGERS FOR DOMESTIC WATER PIPING,			DELTA	1	FORE	8
ABOVE SLAB WORK. VENTS, DRAINS AND ANGLE SUPPORT IN WALLS.			DELTA	3	APP/JOURNYMEN	24
MARGUERITE - NOT ON SITE			MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE			STANLEY	0	FORE/ROOFERS	0
- CONTINUE FRAMING ALONG EE LINE OFFICES,ADMIN, BREAK RM & BATHS			NED	6	FORE/SUPT	40
AAA - CONTINUE PIPE RUNS AND BRANCH RUNS N WING INTO S WING			AAA	2	FORE/FITTER	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date	209
	(If YES attach a copy of the meeting minutes)					
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report	17544
	(If YES attach a copy of the OSHA report)					
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO	Total Work Hours From Start Of Construction	17753
	(If Yes attach statement or checklist showing inspection performed)					
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO		
	(If Yes attach description of incident and proposed action)					
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES						
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF						
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB						
NED DENSE GLASS SHEATHING 2 LOADS						
B&W, WATER TRUCK, EXCAVATOR, SCREENING PLANT						
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM						
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN						
WATER TANKER FOR DUST CONTROL, BACK HOE FOR BENCHING AND SAFETY WORK SITE CLEAN UP.						
STANLEY ROOFING - 1 BOOM LIFT						
IMPERIAL MASONRY - 1 FORK LIFT						
REVERSE SIDE FOR ADDITIONAL REMARKS						
CONTRACTOR/SUPERINTENDENT			PETER J.WAGNER		DATE 9/23/2009	

(Continuation Sheet)		DATE <b>9/23/2009</b>
CONT FOR PRODUCTION REPORT		WEDNESDAY
Project #440016	Title and Location	REPORT #
W912LD-08-C-0037	RI ANG E Greenwich Readiness Ctr @ Camp Fogarty	232
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - NEW SITE CONTRACTOR ON SITE 9/23/2009
	IMPERIAL- NEEDS QUALITY MASONS & MORE MASONS
Plans - JACOBS TO VERIFY VERBAL DIRECTION OR WRITTEN	
BACK UP ON STORAGE RM BLOCK WALLS. PLAN IRREGULARITIES	

2) Was the Job visited today? YES If yes by whom? (a) \_\_\_\_\_  
 (b) RICK MANGARELLI SPM (c) \_\_\_\_\_  
 (d) (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS**

KCWA - WAS INFORMED OF STARTING UP WATER MAIN INSTALL AGAIN BY NEW SITE CONTRACTOR.

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?:

B&W PAVING START UP MEETING - WENT OVER WORK TO BE PERFORMED AND WHERE LAST CONTRACTOR

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS

TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.

BACCALA - CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 196CYDS AND 5000 PSI 258 CYDS.

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/23/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 9/24/2009 THURSDAY																																																																																											
(ATTACH ADDITIONAL SHEETS IF NECESSARY)																																																																																																	
Project # 440016		Title and Location				REPORT #																																																																																											
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				233																																																																																											
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER																																																																																										
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	MIN TEMP																																																																																										
0811-00		MOSTLY SUNNY CLEAR		CLEAR		72	60																																																																																										
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>WORK LOCATION AND DESCRIPTION</th> <th>EMPLOYER</th> <th>NO.</th> <th>TRADE</th> <th>Hours</th> </tr> </thead> <tbody> <tr> <td>NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, &amp; DUST CONTROL</td> <td>NCI</td> <td>1</td> <td>SUPT/PM</td> <td>10</td> </tr> <tr> <td>B&amp;W PAVING - MOVING EQUIPMENT ON SITE.</td> <td>B&amp;W</td> <td>0</td> <td>FOREMAN</td> <td>0</td> </tr> <tr> <td></td> <td>B&amp;W</td> <td>0</td> <td>OPERATORS</td> <td>0</td> </tr> <tr> <td></td> <td>B&amp;W</td> <td>0</td> <td>LABORERS</td> <td></td> </tr> <tr> <td>ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP</td> <td>ROSSI</td> <td>1</td> <td>PM/FORE</td> <td>8</td> </tr> <tr> <td>POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL</td> <td>ROSSI</td> <td>2</td> <td>ELEC</td> <td>16</td> </tr> <tr> <td>CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>IMPERIAL - CONTINUE BLOCK WORK ALONG GG LINE</td> <td>IMPERIAL</td> <td>5</td> <td>FORE/MASONS</td> <td>40</td> </tr> <tr> <td>GROUT CORES 2' ON CENTER 17 LINE BLOCK AROUND OPENINGS AT LOUVERS</td> <td>IMPERIAL</td> <td>3</td> <td>LABORER</td> <td>24</td> </tr> <tr> <td>BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES</td> <td>BRIGGS</td> <td>1</td> <td>TECH</td> <td>10</td> </tr> <tr> <td>FOR TESTING.</td> <td>BRIGGS</td> <td>0</td> <td>STEEL</td> <td>0</td> </tr> <tr> <td>DELTA - CONTINUE ON HANGERS FOR DOMESTIC WATER PIPING,</td> <td>DELTA</td> <td>1</td> <td>FORE</td> <td>8</td> </tr> <tr> <td>ABOVE SLAB WORK. VENTS, DRAINS AND ANGLE SUPPORT IN WALLS.</td> <td>DELTA</td> <td>4</td> <td>APP/JOURNYMEN</td> <td>32</td> </tr> <tr> <td>MARGUERITE - POUR &amp; STRIP FORMS AT DIAMONDS</td> <td>MARG</td> <td>2</td> <td>FOREMAN/ENG</td> <td>16</td> </tr> <tr> <td>STANLEY - NOT ON SITE</td> <td>STANLEY</td> <td>0</td> <td>FORE/ROOFERS</td> <td>0</td> </tr> <tr> <td>- CONTINUE FRAMING ALONG EE LINE OFFICES, ADMIN, BREAK RM &amp; BATHS</td> <td>NED</td> <td>6</td> <td>FORE/SUPT</td> <td>48</td> </tr> <tr> <td>AAA - NOT ON SITE</td> <td>AAA</td> <td>0</td> <td>FORE/FITTER</td> <td>0</td> </tr> </tbody> </table>								WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours	NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL	NCI	1	SUPT/PM	10	B&W PAVING - MOVING EQUIPMENT ON SITE.	B&W	0	FOREMAN	0		B&W	0	OPERATORS	0		B&W	0	LABORERS		ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP	ROSSI	1	PM/FORE	8	POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL	ROSSI	2	ELEC	16	CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS					IMPERIAL - CONTINUE BLOCK WORK ALONG GG LINE	IMPERIAL	5	FORE/MASONS	40	GROUT CORES 2' ON CENTER 17 LINE BLOCK AROUND OPENINGS AT LOUVERS	IMPERIAL	3	LABORER	24	BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES	BRIGGS	1	TECH	10	FOR TESTING.	BRIGGS	0	STEEL	0	DELTA - CONTINUE ON HANGERS FOR DOMESTIC WATER PIPING,	DELTA	1	FORE	8	ABOVE SLAB WORK. VENTS, DRAINS AND ANGLE SUPPORT IN WALLS.	DELTA	4	APP/JOURNYMEN	32	MARGUERITE - POUR & STRIP FORMS AT DIAMONDS	MARG	2	FOREMAN/ENG	16	STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0	- CONTINUE FRAMING ALONG EE LINE OFFICES, ADMIN, BREAK RM & BATHS	NED	6	FORE/SUPT	48	AAA - NOT ON SITE	AAA	0	FORE/FITTER	0
WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours																																																																																													
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL	NCI	1	SUPT/PM	10																																																																																													
B&W PAVING - MOVING EQUIPMENT ON SITE.	B&W	0	FOREMAN	0																																																																																													
	B&W	0	OPERATORS	0																																																																																													
	B&W	0	LABORERS																																																																																														
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP	ROSSI	1	PM/FORE	8																																																																																													
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL	ROSSI	2	ELEC	16																																																																																													
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS																																																																																																	
IMPERIAL - CONTINUE BLOCK WORK ALONG GG LINE	IMPERIAL	5	FORE/MASONS	40																																																																																													
GROUT CORES 2' ON CENTER 17 LINE BLOCK AROUND OPENINGS AT LOUVERS	IMPERIAL	3	LABORER	24																																																																																													
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES	BRIGGS	1	TECH	10																																																																																													
FOR TESTING.	BRIGGS	0	STEEL	0																																																																																													
DELTA - CONTINUE ON HANGERS FOR DOMESTIC WATER PIPING,	DELTA	1	FORE	8																																																																																													
ABOVE SLAB WORK. VENTS, DRAINS AND ANGLE SUPPORT IN WALLS.	DELTA	4	APP/JOURNYMEN	32																																																																																													
MARGUERITE - POUR & STRIP FORMS AT DIAMONDS	MARG	2	FOREMAN/ENG	16																																																																																													
STANLEY - NOT ON SITE	STANLEY	0	FORE/ROOFERS	0																																																																																													
- CONTINUE FRAMING ALONG EE LINE OFFICES, ADMIN, BREAK RM & BATHS	NED	6	FORE/SUPT	48																																																																																													
AAA - NOT ON SITE	AAA	0	FORE/FITTER	0																																																																																													
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?			NO	Total work Hours on Job Site This Date		212																																																																																										
	(If YES attach a copy of the meeting minutes)																																																																																																
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?			NO	Cumulative Total of Work Hours From Previous Report		17753																																																																																										
	(If YES attach a copy of the OSHA report)																																																																																																
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?			NO																																																																																													
	(If Yes attach statement or checklist showing inspection performed)																																																																																																
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?			NO	Total Work Hours From Start Of Construction		17965																																																																																										
	(If Yes attach description of incident and proposed action)																																																																																																
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES																																																																																																	
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED, ENFORCE TIE OFF WITH NED TIE OFF AT ROOF																																																																																																	
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB																																																																																																	
ROCK TRUCK, BACCALA 2CYS																																																																																																	
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM																																																																																																	
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER. 1 PUMP DEWATER PIT 1 GEN																																																																																																	
WATER TANKER FOR DUST CONTROL, EXCAVATOR FOR TRENCHING AND SCREENING PLANT, ROCK TRUCK.																																																																																																	
STANLEY ROOFING - 1 BOOM LIFT																																																																																																	
IMPERIAL MASONRY - 1 FORK LIFT																																																																																																	
* REVERSE SIDE FOR ADDITIONAL REMARKS																																																																																																	
CONTRACTOR/SUPERINTENDENT PETER J. WAGNER				DATE		9/24/2009																																																																																											

(Continuation Sheet)		DATE <b>9/24/2009</b>
CONT FOR PRODUCTION REPORT		THURSDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANGE Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>232</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - NEW SITE CONTRACTOR ON SITE 9/23/2009
	IMPERIAL- NEEDS QUALITY MASONS & MORE MASONS
Plans - JACOBS TO VERIFY VERBAL DIRECTION OR WRITTEN	
BACK UP ON STORAGE RM BLOCK WALLS. PLAN IRREGULARITIES	

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ (c) \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS**

**KCWA - WAS INFORMED OF STARTING UP WATER MAIN INSTALL. AGAIN BY NEW SITE CONTRACTOR.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE:**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA - CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 196CYDS AND 5000 PSI 258 CYDS.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/24/2009
-----------------------------	----------------	------	-----------

CONTRACTOR PRODUCTION REPORT						DATE 9/25/2009 FRIDAY	
(ATTACH ADDITIONAL SHEETS IF NECESSARY)							
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				234	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP MIN TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		80 60	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL				NCI	1	SUPT/PM	8
B&W PAVING - MOVING EQUIPMENT ON SITE.				B&W	0	FOREMAN	0
				B&W	0	OPERATORS	0
				B&W	0	LABORERS	
ROSSI - CONTINUE ELEC. RUNS ABOVE CEILING AND IN WALLS AND TEMP				ROSSI	1	PM/FORE	8
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL				ROSSI	2	ELEC	16
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS							
IMPERIAL - START SOUTH BLOCK WALLS AT ASSEMBLY ROOM.				IMPERIAL	4	FORE/MASONS	32
				IMPERIAL	2	LABORER	16
QUALITY AIR					2	SHEET METAL	16
BRIGGS - INSPECT AND OBSERVE MASONRY WORK AND TAKE SAMPLES				BRIGGS	1	TECH	8
FOR TESTING.				BRIGGS	0	STEEL	0
DELTA - CONTINUE ON HANGERS, INSTALL DOMESTIC WATER PIPING,				DELTA	1	FORE	8
ABOVE SLAB WORK. VENTS, DRAINS AND ANGLE SUPPORT IN WALLS.				DELTA	4	APP/JOURNymEN	32
MARGUERITE - POURING COLUMN DIAMONDS				MARG	2	FOREMAN/ENG	16
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- SET DOOR AND WINDOW FRAMES AT 110 & 111, CONTINUE METAL STUDS				NED	8	FORE/SUPT	48
AAA - WORKING MAINS AND BRANCHES.				AAA	2	FORE/FITTER	16
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?				NO	Total work Hours on Job Site This Date	
	(If YES attach a copy of the meeting minutes)					224	
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?				NO		
	(If YES attach a copy of the OSHA report)						
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?				NO	Cumulative Total of Work Hours From Previous Report	
	(If Yes attach statement or checklist showing inspection performed)					17965	
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?				NO	Total Work Hours From Start Of Construction	
	(If Yes attach description of incident and proposed action)					18189	
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
2ND EXCAVATOR, D8 DOZER, ROCK TRUCK, LULL FORKLIFT							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
WATER TANKER FOR DUST CONTROL, EXCAVATOR FOR TRENCHING AND SCREENING PLANT. JD LOADER							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE		9/25/2009	

(Continuation Sheet)		DATE <b>9/25/2009</b>
CONT. FOR PRODUCTION REPORT		FRIDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>234</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - NEW SITE CONTRACTOR ON SITE 9/23/2009
	IMPERIAL- NEEDS QUALITY MASONS & MORE MASONS
Plans - JACOBS TO VERIFY VERBAL DIRECTION OR WRITTEN	
BACK UP ON STORAGE RM BLOCK WALLS. PLAN IRREGULARITIES	

2) Was the Job visited today? NO If yes by whom? (a) \_\_\_\_\_  
 (b) \_\_\_\_\_ © \_\_\_\_\_  
 (d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - OBSERVE MASONRY AND REPORT ON WORK IN PROGRESS, TEST CONCRETE AND MORTAR**

**INSPECTED CONCRETE DIAMOND FILL INS.**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA - CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 196CYDS AND 5000 PSI 258 CYDS.**

**B. RISK WAS CALLED TO CORRECT MISALIGNED GIRTS AT 2LINE AND ALINE. NEED TO MOVE ANOTHER 1" DUE TO CONFLICT WITH BLOCK AND METAL BOTTOM TRACK OF OUTSIDE WALL.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE
		<b>9/25/2009</b>



CONTRACTOR PRODUCTION REPORT (ATTN: ADDITIONAL SHEETS IF NECESSARY)						DATE 9/28/2009 SATURDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANGE Greenwich Readiness Ctr @ Camp Fogarty				235	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP MIN TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		76 42	
WORK LOCATION AND DESCRIPTION				EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL				NCI	2	SUPT	12
B&W PAVING - , BACKFILL WATER LINE IN NORTH PARKING LOT, TRENCH FOR				B&W	1	FOREMAN	12
SEWER PIPING TO EXISTING MANHOLE. INSTALL SERER PIPE FROM BUILDING				B&W	6	OPERATORS	72
TO NEW SEWER MANHOLE, MUCK OUT DETENTION POND #2 NORTH END.				B&W	4	LABORERS	48
CLEAN OUT D INLETS #10 TO FES #3, CLEAN OUT DI #3 TO FES #1				ROSSI	0	PM/FORE	0
				ROSSI	0	ELEC	0
ROSSI - NOT ON SITE							
IMPERIAL - NOT ON SITE				IMPERIAL	0	FORE/MASONS	0
				IMPERIAL	0	LABORER	0
QUALITY AIR-NOT ON SITE					0	SHEET METAL	0
BRIGGS - INSPECT AND TEST SOILS				BRIGGS	0	TECH	11.5
FOR TESTING.				BRIGGS	0	STEEL	0
DELTA - NOT ON SITE				DELTA	0	FORE	0
				DELTA	0	APP/JOURNYMEN	0
MARGUERITE - NOT ON SITE				MARG	0	FOREMAN/ENG	0
STANLEY - NOT ON SITE				STANLEY	0	FORE/ROOFERS	0
- NOT ON SITE				NED	0	FORE/SUPT	0
AAA - NOT ON SITE				AAA	0	FORE/FITTER	0
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach a copy of the meeting minutes)				NO	Total work Hours on Job Site This Date	155.5
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach a copy of the OSHA report)				NO	Cumulative Total of Work Hours From Previous Report	18189
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE? (If Yes attach statement or checklist showing inspection performed)				NO	Total Work Hours From Start Of Construction	18344.5
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT? (If Yes attach description of incident and proposed action)				NO		
LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES							
WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED.ENFORCE TIE OFF WITH NED TIE OFF AT ROOF							
EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB							
3ND EXCAVATOR, SMALL DOZER							
B&W BEDDING SAND 36 CYDS							
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM							
NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX,PHONE,COPIER,PRINTER.1 PUMP DEWATER PIT 1 GEN							
WATER TANKER , EXCAVATORS, LOADER, BACKHOE, SCREENING PLANT. FORKLIFT, SKIDSTEER,GRADER, VIBATORY ROLLER							
STANLEY ROOFING - 1 BOOM LIFT							
IMPERIAL MASONRY - 1 FORK LIFT							
REVERSE SIDE FOR ADDITIONAL REMARKS							
CONTRACTOR/SUPERINTENDENT PETER J.WAGNER				DATE 9/26/2009			

(Continuation Sheet)		DATE <b>9/26/2009</b>
CONT FOR PRODUCTION REPORT		SATURDAY
Project #440016	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>235</b>
CONTRACTOR	The Nutmeg Companies, Inc.	SUPERINTENDENT PETE WAGNER

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - NEW SITE CONTRACTOR ON SITE 9/23/2009
	IMPERIAL- NEEDS QUALITY MASONS & MORE MASONS
Plans - JACOBS TO VERIFY VERBAL DIRECTION OR WRITTEN	
BACK UP ON STORAGE RM BLOCK WALLS. PLAN IRREGULARITIES	

2) Was the Job visited today? YES If yes by whom? (a) RICK MANGARELLI

(b) \_\_\_\_\_ © \_\_\_\_\_

(d) \_\_\_\_\_ (e) \_\_\_\_\_

3) List any Inspections and/or Tests performed today:

**BRIGGS - TEST SOIL COMPACTION. ALL PASSED FIRST TIME TESTED DUE TO PROPER COMPACTION.**

**ALSO BRIGGS OBSERVED & RECORDED TASKS PERFORMED BY B&W PAVING, BACKFILLING, TRENCHING, BEDDING**

4) Were there any meetings held at the Jobsite today? NO If Yes - What Type, and were minutes taken?:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA - CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 196CYDS AND 5000 PSI 258 CYDS.**

**B&W PAVING MOVING BOLDERS THAT COLUCCI'S LEFT BEHIND & DIN'T REMOVE FROM SITE BUT BILLED FOR.**

**B&W IS WATERING SITE SITE ALL DAY WITH WATER TRUCK.**

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/26/2009
-----------------------------	----------------	------	-----------

<b>CONTRACTOR PRODUCTION REPORT</b>				<i>Corrected</i>		DATE <b>9/28/2009</b>	
(ATTN: ADDITIONAL SHEETS IF NECESSARY)						MONDAY	
Project # 440016		Title and Location				REPORT #	
W912LD-08-C-0037		RI ANG E Greenwich Readiness Ctr @ Camp Fogarty				236	
CONTRACTOR		The Nutmeg Companies, Inc.			SUPERINTENDENT		PETE WAGNER
Job Number		AM WEATHER		PM WEATHER		MAX TEMP	
0811-00		MOSTLY SUNNY CLEAR		CLEAR		70	
						MIN TEMP	
						60	

WORK LOCATION AND DESCRIPTION	EMPLOYER	NO.	TRADE	Hours
NCI - SUPERVISION, PHOTO LOG, PLANS, SAFETY, SPECS, & DUST CONTROL	NCI	2	SUPT	18
B&W PAVING - SHAPE NORTH DETENTION POND, REMOVE UNSUITABLES NORTH SIDE OF SITE & WEST PIPE RUN. INSTALL 8" WATER LINE NORTH TO SOUTH ON EAST SIDE. TRENCH OPEN FOR TOPO.	B&W	2	FOREMAN	20
ROSSI - ROUGH IN CIRCUITRY, SET SWITCHGEAR IN ELECTRICAL ROOM	B&W	4	OPERATORS	40
POWER AND LIGHTS THRU OUT INTERIOR. WORK WITH MASON ON IN WALL	B&W	1	LABORERS	10
CONDUIT RUNS WITH IN BLOCK WALLS. INSTALL WORK BOXES IN STUD WALLS	ROSSI	1	PM/FORE	8
	ROSSI	2	ELEC	16
IMPERIAL - ACOUSTICAL BLOCK IN ASSEMBLY ROOM, GROUT LAST LIFT				
NORTH WALL.	IMPERIAL	4	FORE/MASONS	32
QUALITY AIR-INSTALLING DUCTWORK FROM UNITS THROUGHOUT BUILDING.	IMPERIAL	2	LABORER	16
BRIGGS - INSPECT AND TEST SOILS		3	SHEET METAL	24
	BRIGGS	1	TECH	10
	BRIGGS	0	ROOF	0
DELTA - INSTALLING WATER PIPING, ROUGH IN FIXTURES		1	FORE	8
	DELTA	3	APP/JOURNYMEN	24
MARGUERITE - NOT ON SITE		0	FOREMAN/ENG	0
STANLEY - NOT ON SITE	MARG	0	FORE/ROOFERS	0
- INSTALLING HIGH SHEETROCK, FIRE TAPING, EXTERIOR FRAMING	STANLEY	0	FORE/SUPT	48
AAA - NOT ON SITE	NED	6	FORE/FITTER	0
	AAA	0		0

JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE?	NO	Total Work Hours on Job Site This Date	274
	(If YES attach a copy of the meeting minutes)			
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE?	NO	Cumulative Total of Work Hours From Previous Report	18344.5
	(If YES attach a copy of the OSHA report)			
	WAS TRENCHING / SCAFFOLD / HV ELECTRIC / HIGH WORK DONE?	NO	Total Work Hours From Start Of Construction	18618.5
	(If Yes attach statement or checklist showing inspection performed)			
	WAS HAZARDOUS MATERIALS / WASTE RELEASED INTO THE ENVIRONMENT?	NO		
	(If Yes attach description of incident and proposed action)			

LIST SAFETY ACTIONS TAKEN TODAY / SAFETY INSPECTIONS CONDUCTED ALL WORKS ARE TO WEAR SAFETY VESTS, HARDHATS, AND GLASSES

WALK SITE CHECK FOR HAZARDS AND CORRECT AS NEEDED. ENFORCE TIE OFF WITH NED TIE OFF AT ROOF

EQUIPMENT / MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB

BACCALA 4CYS.

CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY AND HRS. NCI 8HRS EACH ITEM COLUCCI 8 HRS EACH ITEM

NCI - 1 OFFICE TRAILER, 3 PORTALET, 1/30 YD DUMPSTER, 1 FAX, PHONE, COPIER, PRINTER, 1 PUMP DEWATER PIT 1 GEN

WATER TANKER, 3 EXCAVATORS, LOADER, BACKHOE, SCREENING PLANT. FORKLIFT, SKIDSTEER, GRADER, VIBATORY ROLLER

STANLEY ROOFING - 1 BOOM LIFT

IMPERIAL MASONRY - 1 FORK LIFT

REVERSE SIDE FOR ADDITIONAL REMARKS

CONTRACTOR/SUPERINTENDENT PETER J. WAGNER DATE 9/28/2009

(Continuation Sheet)		DATE <b>9/28/2009</b>
CONT. FOR PRODUCTION REPORT		MONDAY
Project #440018	Title and Location	REPORT #
<b>W912LD-08-C-0037</b>	<b>RI ANG E Greenwich Readiness Ctr @ Camp Fogarty</b>	<b>236</b>
CONTRACTOR	<b>The Nutmeg Companies, Inc.</b>	SUPERINTENDENT <b>PETE WAGNER</b>

Are you held up for any of the following items? YES If yes, give details:

Materials-	personnel - <b>NEW SITE CONTRACTOR ON SITE 9/23/2009</b>
	<b>IMPERIAL- NEEDS QUALITY MASONS &amp; MORE MASONS</b>
Plans - <b>JACOBS TO VERIFY VERBAL DIRECTION OR WRITTEN</b>	
<b>BACK UP ON STORAGE RM BLOCK WALLS. PLAN IRREGULARITIES</b>	

2) Was the Job visited today? YES If yes by whom?

(a) <u>RICK MANGARELLI</u>	(a) <u>RICK MANGARELLI</u>
(b) <u>ANDY McCOLL</u>	(b) <u>STEVE WISEMAN</u>
(d)	(e)

3) List any Inspections and/or Tests performed today:

**BRIGGS - TEST SOIL COMPACTION**

4) Were there any meetings held at the Jobsite today? YES If Yes - What Type, and were minutes taken?: **YES**

**SUBCONTRACTOR WEEKLY MEETING**

Additional Information: **NUTMEG- REMOVAL OF BOULDERS, LEDGE AND UNSUITABLES TO DATE ARE;**

**QUANTITIES TO DATE OF LEDGE TOTAL SO FAR 68.1CYDS. TOTAL TO DATE BOULDERS 94.8CYDS**

**TOTAL TO DATE UNSUITABLES 3800 CYS UNDER FOOTINGS AND INSIDE FOUNDATION.**

**BACCALA - CONCRETE TOTALS TO DATE 3000 PSI 389.5 CYDS. 4000 PSI 196CYDS AND 5000 PSI 258 CYDS.**

**B&W PAVING UNSUITABLES AND ROCK TO SPOILS YARD.**

**B&W IS WATERING SITE WITH WATER TRUCK.**

CONTRACTOR / SUPERINTENDENT	PETER J WAGNER	DATE	9/28/2009
-----------------------------	----------------	------	-----------